Closeout Report February 2, 2021 10:19 am Safari 14.0.2 / OS X 148.66.183.134 749175924 36.715301513672, -88.428398132324

Fiscal Year Grant Received	2020
This is an:	Annual Report
Project Name	Tourism Grant Stage Martin, TN
Grantee/Community:	City of Martin
Edison Contract Number	4100
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Brad Thompson
Address	109 University Street City of Martin Martin, TN 38237
Email	bthompson@cityofmartin.net
Activities	
Project description as proposed in initial application:	Stage Construction
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Stage complete as part of the grant activity.
Goals of the project and how those have been or are being met:	Goals of the project were to create an outdoor tourism attraction for contracted entertainment. Due to COVID-19 we have been unable to book entertainment at this time. We are hopeful to be able to begin event schedule in September 2021.
Successes of the project:	None at this time due to COVID-19
Setbacks to the project:	None.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

These will be tracked in the future by ticket sales, hotel occupancy rates, and counters.

Annual Report Certification

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Brad Thompson	
Title	Director of Tourism	
Date/Time	Feb 02, 2021	

Closeout Report
December 30, 2021 3:15 pm
Chrome 96.0.4664.110 / Windows
12.204.223.236
907450135
36.147300720215, -86.777000427246

Fiscal Year Grant Received	2020
This is an:	Annual Report
Project Name	Lobelville Stage Project
Grantee/Community:	City of Lobelville
Edison Contract Number	65489
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Cristal Odom
Address	55 S Main St. Lobelville, TN 37097
Email	cityrecorder@lobelvilletn.org
Activities	
Project description as proposed in initial application:	The City of Lobelville proposes to use Tourism Enhancements grant funds to construct a permanent, covered, multi-use stage on city-owned property.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The City of Lobelville has been issued a contract and is working on obtaining bids for the project.
Goals of the project and how those have been or are being met:	The goal of the project is to provide the residents of Lobelville with a safe place for the community to host a variety of concerts, festivals, and events, and encourage tourism in Lobelville.
Successes of the project:	The project was successfully awarded and has received a couple of bids for the work.
Setbacks to the project:	Due to additional companies requesting to bid on the project, the City of Lobelville has to complete the procurement process for the project for the additional bids.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

Construction of the stage has not been completed yet, but will likely begin soon.

Annual Report Certification

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Kayla Baxter	
Title	Community Development Specialist	
Date/Time	Dec 30, 2021	

Location:

Closeout Report April 5, 2022 4:27 pm

Chrome 99.0.4844.51 / Windows

68.169.135.13 949699154 35.2527, -85.163

	Grant	

2020

This is an:	Closeout Report
Project Name	Wayfinding Signage
Grantee/Community:	Grundy County
Edison Contract Number	65489
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Michael Brady
Address	68 Cumberland Street Altamont, TN 37301
Email	grundymayor@yahoo.com

Activities

Project description as proposed in initial application:

Development of wayfinding signage utilizing new Tennessee's South Cumberland branding and logos. Signage to be placed throughout Grundy County and in the Marion County section of Monteagle, TN. Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Tennessee's South Cumberland logos were developed in 2020 with funding provided by the South Cumberland Community Fund. Tommy Stokes Design was hired to create the logos and branding.

In 2021, Tommy Stokes Design was hired to design a wayfinding signage program for Tennessee's South Cumberland.

The Tennessee's South Cumberland Tourism Partnership worked with each community to develop signage needs, placements, and heritage / community information for the informational kiosks. Rick Dreves designed the kiosks.

The Tennessee's South Cumberland Tourism Partnership consulted with TDOT on numerous occasions regarding signage types and placements.

In 2022, 41 South Creative was hired to print the signs.

Grundy County will install the signs in the Spring of 2022.

been or are being met:

Goals of the project and how those have Goal: Develop wayfinding signage utilizing the "Tennessee's South Cumberland" new branding and logos.

> We have designed the following sign types that will be placed throughout the region:

- 1. Branded City Limit and County Line signs
- 2. Informational Kiosks
- 3. Directional Signs for individual sites
- 4. Multi-listing directional signs
- 5. Entry monument signs for each community

Successes of the project:

Successes:

- 1. Development of a new "Tennessee's South Cumberland" brand.
- 2. Development of logos for each community within the Tennessee's South Cumberland" region.
- 3. Signage will help create a sense of place and will highlight tourism assets within each community.

Setbacks to the project:

Setbacks:

- 1. Covid-19 pandemic slowed down the progress of the project.
- 2. Material costs increased significantly in 2022.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future: **Intended Outcomes:**

met and how those will be tracked in the future:

Tennessee's South Cumberland tourism partners expect that branding and wayfinding signage will increase the economic impact of tourism by improving business potential for tourism venues and local business owners.

Annual Report Certification	
Date/Time	Apr 05, 2022
Closeout	
TNECD Project Funds	75000
Local Funds	6837
Total Project Cost	81837
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 05, 2022
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/12524613070
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Michael Brady
Title	Grundy County Mayor

Location:

Closeout Report May 5, 2022 2:32 pm

Chrome 100.0.4896.127 / Windows

23.28.250.97 961331160 36.0084, -83.9705

Fiscal Year Grant Received

2020

This is an:	Closeout Report	
Project Name	Cumberland Gap Festival Park Tourism Enhancement Grant	
Grantee/Community:	Cumberland Gap	
Edison Contract Number	65489	
Contract Start Date	Apr 15, 2020	
Contract End Date	Apr 14, 2022	
Grantee Contact	Neal Pucciarelli	
Address	330 Colwyn Street, P.O. Box 78	
	Cumberland Gap, TN 37724	
Email	cityhall@townofcumberlandgap.com	

Activities

Project description as proposed in initial application:

The budget for the proposed project will include spot repairs to basic infrastructure such as paver bricks and railroad ties, as well as various ADA improvements. Plaques, historical signage, and a four-sided kiosk will be installed to highlight the historical and cultural significance of the Town and region. Renovations and improvements to an existing stage area will be completed, to include enlargement of the stage, replacement of pavers and structural beams, wiring for a modernized electrical system and hookups, installation of stage lighting, and shade sails for the stage area and audiences. Grant administration will ensure all elements are completed according to state and federal requirements, making the total estimated budget for the project add up to \$78,750.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Final scope for the project included spot repairs to brick pavers and select railroad ties. Rather than building up the existing stage, a new covered stage was designed and built at a slighty different location on the site so that performers could have a larger place to play, shade, and be seen easily from both the street and the park across the street. Project change was discussed and approved in writing ahead of change. New stage still included wiring for modernized electrical system and hookups, and the installation of stage lighting. Because the new structure was covered. shade sails were deemed unneccessary. The historic signage and plaques were not chosen by the department of tourism as elements to include in the project. The final project was completed for \$69,679.

been or are being met:

Goals of the project and how those have Many events are held in Cumberland Gap and Claiborne County throughout the year. Several of these events struggle with maintaining an adequate space for performances and gatherings. Before this grant project, there were no public stages in the county. The goal of the improvements at Festival Park was to provide an enhanced venue to host storytelling, reenactments, art displays, musical performance, and other cultural activities throughout the year, providing an increased draw for visitors and tourists to the Town and area. The project successfully completed refurbishment of the park and construction of a stage that is fitting with the surrounding vernacular, producing a venue for such ongoing activiites and events.

Successes of the project:

The project involved many stakeholders, several of whom were actively involved with the design of the new stage area to ensure it fit within the historic downtown, provided shelter from the elements, and provided an adequate venue for musical and artistic events that can draw new visitors. The facilities developed at this park will make it a more inviting space for visitors, and will also provide an ongoing venue for outdoor activities of the Cumberland Gap artists coop located adjacent to the park.

Setbacks to the project:

The town and project team experienced substantial delays due to supply chain disruptions related to the COVID-19 pandemic. Despite these challenges, the project was largely kept on scope, on time, and on budget.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

Despite setbacks to the local economy with the rerouting of the highway through the Cumberland Gap Tunnel, the town has seen a surge of activity met and how those will be tracked in the over recent years, including new business ventures, and growing festivals and events. The town will continue to measure or estimate the participation in these events over time and will look for ways to champion the new assets and this park to draw visitors into town.

Annual Report Certification

ח	ate	/Ti	me
\boldsymbol{L}	alc		

May 05, 2022

Closeout

TNECD Project Funds	65700
Private Investment	0
Local Funds	3979
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	69679
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Mar 11, 2022
What is the amount of grant funding remaining	0

Closeout Certification

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Bryan Hill
Title	Project Manager

Location:

Closeout Report June 16, 2022 4:55 pm

Chrome 102.0.5005.124 / Windows

148.66.184.10 976795740 36.3495. -88.8545

Fiscal Year Grant Received

2020

This is an:	Closeout Report
Project Name	Patsy Cline Memorial Park Improvements
Grantee/Community:	Benton County
Edison Contract Number	65489
Amount of Contract	75000.00
Contract Start Date	Apr 13, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Brett Lashlee
Address	1 East Court Square Room 102 Camden, TN 38320
Email	Mayor@bentoncountytn.gov

Activities

Project description	as	proposed in
initial application:		

Benton County is interested in enhancing the Patsy Cline Memorial Site by adding an earthen style amphitheater with a stage, electrical hookups, and tired grass seating, improvements to their parking system and mediating any drainage/erosion issues.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The county's architect completed a masterplan design and designs for the main site with new drives and design of the amphitheater stage and seating.

The scope changes were approved by TNECD via email on September 9, 2021.

been or are being met:

Goals of the project and how those have The goal of this project is to improve the Patsy Cline Memorial Park. The first step in this process was the design. Design has been completed, and the County plans to take steps to complete the designed improvements.

Successes of the project:

A masterplan and design for the Patsy Cline Memorial Park was created.

Setbacks to the project:	Supply costs increasing and COVID delays slowed the project. They were forced to alter the scope due to price increases.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The Patsy Cline Memorial Park masterplan was created and plans for the amphitheater, seating, and drives were designed.
Annual Report Certification	
Date/Time	Jun 16, 2022
Closeout	
TNECD Project Funds	75000
Private Investment	0
Local Funds	3750
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	38750
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jun 15, 2022
What is the amount of grant funding remaining	90
Please attach photos of the project	https://www.formstack.com/admin/download/file/12908001642
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature Tessa Kyle

appropriately disbursed by the grantee.

Closeout Report July 12, 2022 4:22 pm Chrome 103.0.0.0 / Windows 63.246.243.57 985239626 36.0008, -83.4233

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Upgrades at Cherokee Park
Grantee/Community:	Hamblen County Government
Edison Contract Number	27
Amount of Contract	45000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Johnna Harrell
Address	511 W. 2nd North Street Morristown, TN 37814
Email	johnna.harrell@co.hamblen.tn.us
Activities	
Project description as proposed in initial application:	Electrical upgrades at Cherokee Park.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Added plumbing and restroom upgrades to electrical upgrades at Cherokee Park. TNECD approved 12/15/2020
Goals of the project and how those have been or are being met:	The goal was to increase the usage of the campground at Cherokee Park. We have increased our campsite rental spaces by 46.
Successes of the project:	The additional 46 rental spaces has increased our revenue by approximately \$299K/year
Setbacks to the project:	None
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The additional rental spaces along with previous rental spaces are at capacity the majority of the year.

Annual Report Certification

Closeout	
TNECD Project Funds 4	45000
Private Investment 0)
Local Funds 0)
Other State or Federal Grant Funds)
In-Kind 0)
Other 0)
Total Project Cost 4	41802
Has the final reimbursement request Year has been submitted to TNECD	Yes .
Date of Submission	Nov 01, 2021
What is the amount of grant funding remaining	3198

Closeout Certification

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Johnna Harrell
Title	Accounting Assistant

Closeout Report July 14, 2022 5:17 pm Chrome 103.0.0.0 / Windows 63.135.178.183 986065181 36.1732, -85.4536

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	2020 Celina Wayfinding
Grantee/Community:	Celina
Edison Contract Number	65489
Amount of Contract	12000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Matt Billings
Address	1104 England Dr. Cookeville, TN 38501
Email	mbillings@ucdd.org
Activities	
Project description as proposed in initial application:	The City of Celina is requesting \$75,000 in Tourism Enhancement Funds to install lighting and signage in their historic downtown. The City of Celina was one of the first Tennessee Downtowns and has since been making efforts to improve each year with façade improvements and strategic plans. The City of Celina is centrally located in Clay County, a Tier 4 Distressed community, along the Cumberland River.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The project was completed on time per the application description
Goals of the project and how those have	The goal of this project was to establish signage for tourists and travellers

been or are being met:

Goals of the project and how those have The goal of this project was to establish signage for tourists and travellers in the area to help acquaint them with the city's offerings and attractions. The goals have been met by implementing the signage.

Successes of the project: The project was completed per the description on budget and on time, Setbacks to the project: N/A

Proposed outcomes/metrics that have been met, will be met, or have not been future:

the community leaders understand that signage and lighting is not what draws tourism into a community, but the hope is to create an atmosphere met and how those will be tracked in the that will increase foot traffic. We hope to see an increase in local tax dollars from the downtown businesses.

> Asset Created or Improved: Number of lights installed Number of street signs installed Number of welcome signs installed. Number of streets improved

Annual Report Certification

Date/Time	Jul 14, 2022
Closeout	
TNECD Project Funds	12000
Local Funds	600
Total Project Cost	12600
Has the final reimbursement request has been submitted to TNECD	Yes
What is the amount of grant funding	0

Closeout Certification

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Matt Billings
Title	Community Development Planner

Closeout Report February 13, 2023 3:37 pm Chrome 109.0.0.0 / Windows 50.210.17.113 1068723942 36.3066, -86.6101

Location: 36.3066, -86.6101	
Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Anderson County Park Campground
Grantee/Community:	Anderson County
Edison Contract Number	65489
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Stephanie Wells
Address	115 Welcome Lane Clinton, TN 37716
Email	stephanie@adventureanderson.com
Activities Project description as proposed in initial application:	Anderson County applied for the Tourism Enhancement Grant to expand Anderson County Park's Campground by adding 23 additional campsites to accommodate travel trailers, and expand the existing shower facilities.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Anderson County expanded Anderson County Park's campground to include 18 additional campsites with electrical and water. The expanded shower facilities were cost-prohibitive.
Goals of the project and how those have been or are being met:	The goal of this project was to expand the number of campsites to accommodate the increase in demand, which in turn would increase the economic impact of visitors to Anderson County. The additional sites will almost double the short-term sites available at the park which increases capacity.
Successes of the project:	Anderson County Government successfully added 18 additional electrical/water campsite to Anderson County Park.
Setbacks to the project:	Due to COVID-related shutdowns and supply chain issues, the project took longer than anticipated and cost more than originally budgeted.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

The sites will be online during the 2023 camping season at which time occupancy and economic impact will be tracked.

Annual	Report	Certification
---------------	--------	---------------

Date/Time	Feb 13, 2023
Closeout	
TNECD Project Funds	75000
Local Funds	287724
Total Project Cost	362724
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jan 27, 2023
What is the amount of grant funding	16490

Closeout Certification

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Stephanie Wells
Title	Tourism Director

Closeout Report March 24, 2023 5:35 pm Chrome 111.0.0.0 / Windows 69.130.129.246 1083474627 35.6674, -88.1169

,	
Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Beech Bend Tourism Enhancement
Grantee/Community:	Decatur County
Edison Contract Number	65489
Amount of Contract	45000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Charles Taylor
Address	139 Tennessee Ave N Parsons, TN 38363
Email	ctaylor@decaturcountytennessee.org
Activities	
Project description as proposed in initial application:	This project goal was to improve the Beech Bend Park which had been damaged due to storms and floods in 2018 and 2020.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	New signage was installed at the entrance and throughout the park. New gravel and wood dividers were installed on most campsites and some sites were improved with a concrete slab for larger campers. New wood fencing was installed and the restrooms received a face lift. No changes were made.
Goals of the project and how those have been or are being met:	The goal of the project was to provide a more pleasant camping experience for campers. The ultimate goal was to increase the number of camp ground rentals. We have received many compliments on the new look and we feel that we have met our goal.
Successes of the project:	The project is considered a success. However, my attempt to implement a new management system was not approved by the county. We need a better management system with improved accounting and record keeping. continue to impress the importance of this to the county and hope that I can get this done by 2024.
Setbacks to the project:	No real setbacks except for the above mentioned management problem.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

With the current system of management, it is difficult to track specific rental numbers during the course of a season. I have continually impressed the met and how those will be tracked in the importance of having all rental payments made on-line with card payments. I will continue to push for that improvement.

Annual Report Certification

Date/Time	Mar 24, 2023
Closeout	
TNECD Project Funds	45000
Local Funds	68000
Total Project Cost	113000
Has the final reimbursement request has been submitted to TNECD	No
What is the amount of grant funding	8072

Closeout Certification

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Charles Taylor
Title	Executive Director, Decatur County Chamber of Commerce

Closeout Report April 3, 2023 2:38 pm Chrome 111.0.0.0 / Windows 64.253.210.218 1086986918

36.1868, -86.5067

Fiscal Year	Grant Received	2020
riscai rear	Grant Received	2020

Tiodal Todal Grant Rosolvod	2020	
This is an:	Closeout Report	
Project Name	DeKalb Community Theater LED Backdrop Screen	
Grantee/Community:	DeKalb	
Edison Contract Number	65489	
Amount of Contract	75000.00	
Contract Start Date	Apr 15, 2020	
Contract End Date	Apr 14, 2022	
Grantee Contact	Tim Stribling	
Address	DeKalb County Courthouse 1 Public Square Smithville , TN 37166	
Email	swilliams@dekalbcountychamber.org	
Activities		
Project description as proposed in initial application:	State-of-the-art, multi-media venue. Environmental Screen with moving and programmable lighting and graphics, instant set changes with the click of a button, and dramatic sound quality.	
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The project was completed as described.	
Goals of the project and how those have been or are being met:	We are no longer having to create or rent expensive and heavy Theater backdrops. The beautiful stage lighting and sound is now consistent in	

quality. We are so pleased with how it all turned out.

Successes of the project:

The clarity of the 34' screen is unbelievable. We have had numerous events, programs, meetings, trainings, and banquets that have utilized this amazing addition. It has surpassed our highest expectations and has already been such an asset to our community. All ages from children to senior adults have been able to enjoy it. We are also gearing up for a new season of Community Theater and should have our new theater director in place soon. In the past, we have had sold-out shows.

Setbacks to the project:

We were given a one-year extension to complete the project due to supply chain issues. The amendment was signed on March 17, 2022.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

Outcomes will be tracked by ticket sales, attendance at events (most events, banquets, concerts reach our maximum capacity of 300), number met and how those will be tracked in the of events/meetings/trainings throughout the year.

Annual Report Certification

Date/Time	Apr 03, 2023

Closeout	
TNECD Project Funds	75000
Local Funds	7500
Total Project Cost	82500
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 03, 2023
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/14429211629

Closeout Certification

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Suzanne Williams
Title	Chamber Director

Closeout Report April 11, 2023 8:24 am Chrome 111.0.0.0 / Windows 75.131.55.226 1089625450

35.837. -84.008

Fiscal Year	Grant Received	2020
i ioui i cui	Cidil Neccived	2020

This is an:	Closeout Report
Project Name	Sweetwater Traincar Project
Grantee/Community:	City of Sweetwater
Edison Contract Number	4132
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Jessica Morgan
Address	203 Monroe Street
	PO Box 267
	Sweetwater, TN 37874
Email	jessicamorgan@sweetwatertn.net

Activities

Project description as	proposed in
initial application:	

Circle Park & Sweetwater Traincar Rehabilitation to make the traincar ADA accessible and allow visitors to tour the inside of the traincar.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Traincar was restored to allow access to tourists inside the structure with safety improvements, stopping the leaks and adding an ADA lift to the structure.

Project required bidding HVAC work and Elevator purchase and installation. We hired an electrician and used our city street department employees to perform the bulk of the work of installation of seating, new framing, flooring and drywall, new windows and tables, painting, and waterproofing. Our design committee consisted of city hall staff and local main street representatives.

NO changes to the scope, except for a Contract extension for one year due to supply chain issues related to construction materials needed and delayed by covid.

been or are being met:

Goals of the project and how those have Refurbish the traincar to restore the interior to make it safe for tourists and install a lift to enable ADA access. We wanted to promote the history of Sweetwater and will use a tv and dvd in the facility to loop a video of oral histories of Sweetwater. We also plan to provide free wifi inside the facility to enable a public work space.

Successes	of the	project
Successes	or the	project

A team collaborated for the design of the traincar to keep as many original pieces as possible. We were able to restore the original bench seat and keep several original interior metal components and light fixtures.

Setbacks to the project:

Covid created issues with construction materials, creating a delay- which the state solved with a contract extension.

We had to rebid the elevator installation as the first bidder did not meet requirements for code.

The original HVAC plan was revised because the length of the car required a more extensive HVAC unit.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:We have already had so many peo

We did a facebook video that has

comments, 15 shares- all positive!

We intend to place a counter on th

We have already had so many people stop us and ask when it will be open! We did a facebook video that has reached 2,689 people, 139 reactions, 27 comments, 15 shares- all positive!

We intend to place a counter on the doorway to measure visits daily to the traincar. We are holding a Ribbon Cutting ceremony on May 5th to reopen and dedicate the traincar.

Annual Report Certification

Date/Time	Apr 10, 2023	
Closeout		
TNECD Project Funds	75000	

Local Funds	20140
In-Kind	8000

Define In-Kind	City Street Department work force labor for floors, painting, framing,
	window installation, and drywall.

Total Project Cost	103140
Has the final reimbursement request	Yes

Date of Submission	Apr 10, 2023
What is the amount of grant funding remaining	0

Please attach photos of the project	https://www.formstack.com/admin/download/file/14463598481

Closeout Certification

has been submitted to TNECD

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Jessica Morgan
Title	City Recorder

Closeout Report April 20, 2023 12:09 pm Chrome 112.0.0.0 / Windows 138.43.161.249 1093142755 36.0992, -84.564

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Tourism Enhancement Grant
Grantee/Community:	City of Wartburg
Edison Contract Number	65489
Amount of Contract	27500.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Courtney Griffin
Address	407 Eliza Street Wartburg, TN 37887
Email	wartburg@highland.net
Activities	
Project description as proposed in initial application:	To enhance tourism with new signage throughout the town and allow the tourists easy access to get to where they are wanting to go based on their interest.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The project was to have new signs put in at all the entrances to the city limits. New signs were also added to the main entrance off HWY 62 into downtown Wartburg. New wayfinding signs were placed through out the town directing tourists to specific locations of importance in the City of Wartburg.
Goals of the project and how those have been or are being met:	New signs have been made and are up.
Successes of the project:	To make the town look more appealing and also accessible for new comers to find their way.
Setbacks to the project:	Covid was an obvious set back of getting this going and wait times for materials to come in to complete the project.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

We wanted a starting place with these new signs and hope to add more to the town to make it look nice.

Date/Time	Apr 20, 2023
Closeout	
TNECD Project Funds	27500
Private Investment	0
Local Funds	1375
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	28728
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 14, 2023

140

Closeout Certification

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

What is the amount of grant funding

Digital Signature	Courtney Griffin
Title	City Recorder

Closeout Report April 20, 2023 6:02 pm Chrome 112.0.0.0 / Windows 96.4.212.45 1093289387

2020

36.2455. -82.8238

Fiscal Year Grant Received

This is an:	Closeout Report
Project Name	Beach Volleyball Courts
Grantee/Community:	Town of Greeneville
Edison Contract Number	65489
Amount of Contract	42000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Cathy Osborne
Address	200 North College Street Greeneville, TN 37745
Email	cosborne@greenevilletn.gov
·	

Activities

Project description as proposed in initial application:

The grant project initially was to construct four (4) beach volleyball courts and four (4) bocce ball courts on the property owned by the Town of Greeneville, which is in Hardin Park. The construction of these courts was to enable Greeneville and Greene County to enhance its potential for hosting sporting events/tournaments and increase sports-related tourism in Greeneville and Greene County.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The project description changed in November of 2021 when a request was made to change the scope of the project to change the softball field owned by the Town of Greeneville, located in Hardin Park, to a six (6) sand volleyball complex to include a concession stand/restroom facility with press box and meeting rooms. The reason for this is to be the primary focus is beach volleyball is one of the fastest growing sports. The Greeneville Parks and Recreation Department wants to be in the forefront of this emerging sport and be able to offer this to our community through league play but also through tournaments. Through this grant opportunity and with the construction of these six beach volleyball courts, the Parks & Recreation Department will now be able to bid on, recruit, host major collegiate tournaments and local/regional high school tournaments. Sports related tourism is a great way to enhance our community development.

Goals of the project and how those have
been or are being met:

The goals of the project were to construct six (6) beach volleyball courts for the purpose of hosting leagues, sporting events/tournaments that will ultimately increase sports-related tourism in Greeneville and Greene County. The completion of constructing six (6) beach volleyball courts has recently occurred and now the focus will be on setting up leagues and hosting sporting events/tournaments.

Successes of the project:

The success of the project thus far has been the construction completion of six (6) beach volleyball courts that will increase sports-related tourism for Greeneville and Greene County.

Setbacks to the project:

The Town of Greeneville did incur some setbacks with this project leading to an extension being requested. The Town experienced staffing shortages, weather delays and supply chain issues, which prolonged the completion of the project. But the Town is now pleased to have these courts in place that will be of great benefit to our community.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the attendance during regular league play. future:

Proposed metric/outcomes will be tracked by the number of attendees at collegiate tournaments, local/regional high school tournaments and those in

Beach Volleyball Tracking example:

100 entrants per tournament will result in \$100,000 in direct economic impact and \$275,000 in indirect economic impact. Our formula is based on the following:

\$125.00 x 80 entrants x 4 days x 2.5 fans per player for each event= \$100,000 direct economic impact. \$100,000 x \$2.75= \$275, 000 indirect economic impact.

Annual Report Certification

Date/Time	Apr 20, 2023
Closeout	
TNECD Project Funds	42000
Private Investment	0
Local Funds	195502
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	237502

Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 14, 2023
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/14513749681
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Cathy Osborne

Assistant City Administrator

Title

Closeout Report May 9, 2023 11:08 am Chrome 112.0.0.0 / Windows 173.162.26.145 1099718572 36.1085, -86.7738

Fiscal Year Grant Received 2020

This is an:	Closeout Report
Project Name	The Tourism Enhancement Grant (TEG) Performance STAGE
Grantee/Community:	Union County
Edison Contract Number	65489
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 15, 2023
Grantee Contact	Jason Bailey
Address	901 Main Street, Suite #100 TN
Email	jason.bailey@unioncountytn.gov
Activities	
Project description as proposed in initial application:	To construct a large permanent outdoor stage to accommodate musical events and other performances.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Excavation and pre-fabricated stage were purchased with this funding. The remainder of the project will be funded with local funds.
Goals of the project and how those have been or are being met:	Increase tourism by providing a new venue. This project is an extension of Heritage Park and our local Farmers Market.
Successes of the project:	Increase tourism to Union County by providing adequate accommodations for special events.
Setbacks to the project:	Due to national supply chain issues, the stage construction is not complete. However, the County will complete the structure using other funds by the end of this fiscal year.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

- *Increase local tourism revenue
- *Promote local and regional talent-music and otherwise
- met and how those will be tracked in the *The stage will also be used by the local Schools and our local UT future:

 Extension Service

Annual Report Certification

Annual Roport Cortification	
Date/Time	May 09, 2023
Closeout	
TNECD Project Funds	75000
Private Investment	0
Local Funds	3184
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	78184
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 14, 2023
What is the amount of grant funding	40401

Closeout Certification

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Jason Bailey
Title	Mayor

Location:

Closeout Report July 7, 2022 9:50 pm

Chrome 103.0.5060.53 / Windows

64.253.210.218 983746954 35.9267, -85.8075

	Grant	

2022

This is an:	Annual Report
Project Name	Smithville Fiddlers' Jamboree
Grantee/Community:	Smithville
Edison Contract Number	1611
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2022
Grantee Contact	Suzanne Williams
Address	P.O. Box 64 Smithville, TN 37166
Email	swilliams@dekalbcountychamber.org

Activities

Project description as proposed in initial application:

Custom Jamboree stage and backdrop with extended porch area for shading performers, ADA-compliant ramp, and professional stage lighting, and esthetics (stage skirting, ADA signage, and components for backdrop.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Professional sound equipment was added because we came in under budget. Amendment approved by Andi Grindley on January 6, 2022.

been or are being met:

Goals of the project and how those have All of the goals were met and exceeded expectations. We have a beautiful new Jamboree stage and all that goes with it. Before this grant, we were dealing with peeling paint, a deteriorating backdrop, buckled floor, and unsafe ramp. Now all those issues have been dealt with thanks to the Tourism Enhancement Grant. We couldn't be more thankful!

Successes of the project:

Having the new stage for the 50th Anniversary made it extra special since Governor Lee & wife were there in person to see and use it. It was amazing!

The ADA-compliant ramp offers a safe and welcoming place for all contestants, especially senior adults, cloggers, square dancers, child-aged contestants, and those with special needs. We loved that we have several contestants in our new Inclusive category.

The old stage skirting took more than 2 hours to attach. The new skirting takes 5 minutes. Our volunteers were so grateful.

The new Jamboree stage films so beautifully. The Jamboree airs live on WCTE PBS Channel 22 across the state of TN and on PBS Stations across the United States and Canada starting each September. Our local DTC TV 3 has a live broadcast for its viewing audiences.

Setbacks to the project:

No setbacks.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

In 2021 and 2022, the Smithville Jamboree crowds were record-breaking. Since we don't charge for admission, we don't have a way to get exact met and how those will be tracked in the numbers. But the crowds were huge, the 200 craft booth spaces were full, food booths were full, and our local businesses gave wonderful reports on sales numbers. We had many first-time attendees this year who said they loved it and will definitely return including a large busload of people visiting from Maryville, TN. We heard so many wonderful stories from so many people.

> DeKalb County continues to hold the 3rd highest tourism dollars in the Upper Cumberland region behind the much larger Putnam and Cumberland counties.

Annual Report Certification

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Suzanne Williams
Title	Smithville Fiddlers Jamboree Board Member
Date/Time	Jul 07, 2022

Closeout Report April 14, 2023 9:55 am Chrome 111.0.0.0 / Windows 138.43.130.32 1090991067

36.3497, -84.5998

Fiscal Year	Grant Received	2021

This is an:	Closeout Report
Project Name	Morgan County RV Park
Grantee/Community:	Morgan County Tn
Edison Contract Number	37
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Bret Pallotta
Address	415 N Kingston St
	PO Box 387
	wartburg, TN 37887
Email	bret@morgancountytn.org

Activities

Project description as proposed in	i
initial application:	

RV Park including office and bathhouse to be built in morgan county, TN.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Project was not completed, no funds from this grant were used because of complications from the Wartburg City Government.

been or are being met:

Goals of the project and how those have Project began with great progress. We formed a partnership with Roane State Community College, contacted the Wartburg City Mayor and received his approval, hired an engineering firm to design the park, cleared the property, formed a partnership with Plateau Utility District to install the sewer system and water system. But, because of political considerations, the Wartburg Mayor changed course and decided not to support the RV Park. He, in turn, pushed the city alderman to hold up the project.

Successes of the project:

Project began with great progress. We formed a partnership with Roane State Community College, contacted the Wartburg City Mayor and received his approval, hired an engineering firm to design the park, cleared the property, formed a partnership with Plateau Utility District to install the sewer system and water system. But, because of political considerations, the Wartburg Mayor changed course and decided not to support the RV Park. He, in turn, pushed the city alderman to hold up the project.

Setbacks to the project:

Project began with great progress. We formed a partnership with Roane State Community College, contacted the Wartburg City Mayor and received his approval, hired an engineering firm to design the park, cleared the property, formed a partnership with Plateau Utility District to install the sewer system and water system. But, because of political considerations, the Wartburg Mayor changed course and decided not to support the RV Park. He, in turn, pushed the city alderman to hold up the project.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

N/A

Annual Report Certification

Date/Time Apr 14, 2023

Closeout

TNECD Project Funds	75000
Has the final reimbursement request has been submitted to TNECD	No
What is the amount of grant funding remaining	75000

Closeout Certification

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature

Bret Pallotta

Closeout Report May 19, 2023 12:24 pm Chrome 113.0.0.0 / Windows 148.170.107.217 1103498719 36.3888, -85.3194

Fiscal Year	Grant Received	2020

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Fentress County Tourism Enhancement Project
Grantee/Community:	Fentress County
Edison Contract Number	65489
Amount of Contract	35720.00
Contract Start Date	Apr 15, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	Jimmy Johnson
Address	101 South Main Street PO Box 1128 Jamestown, TN 38556
Email	jimmy.johnson@fentresscountytn.gov
Activities	
Project description as proposed in initial application:	Fentress County desired to construct a boat house and a path leading to the Wolf River.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	No activities were completed. Fentress County had difficulty getting bids for a project of this size.
Goals of the project and how those have been or are being met:	Fentress County desired to construct a boat house and a path leading to the Wolf River. These goals were not met.
Successes of the project:	No activities were completed.
Setbacks to the project:	Fentress County had difficulty getting bids for a project of this size.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	No activities were completed. Fentress County had difficulty getting bids for a project of this size.

Annual Report Certification

Date/Time	May 19, 2023
Closeout	
TNECD Project Funds	35720
Private Investment	0
Local Funds	1786
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	37506
Has the final reimbursement request has been submitted to TNECD	No
What is the amount of grant funding remaining	35720

Closeout Certification

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Amanda Mainord
Title	Project Administrator