

# Agency Project Report

## Tennessee Department of Agriculture

Tuesday, August 05, 2008

1:35 PM

### Bledsoe State Forest

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
100/010-02-2003	\$430,350.00	John D. Hughes Structural Engrs	Martin, A.	New Construction	Awaiting Designer Closeout
Demonstration Bridge	\$395,200.00	1220 Exhibits	Fields, J.	Construction Closed Out	As of 7/30/08, Designer not closed out
<b>1 Project</b>	<b>\$430,350.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Division of Forestry-Statewide

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
100/010-01-2008	\$53,000.00		Finney, B.	New Construction	
Equipment Storage Buildings	\$0.00			SBC Approved - Awaiting Contra	2/29/08: Awaiting documents from Div. of Forestry required for preparing review for SFMO
<b>1 Project</b>	<b>\$53,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Ellington Agricultural Center

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
100/000-01-2005	\$265,000.00	The Larkin Group	Law, V.	Re-roof	Awaiting One-Year Corr Insp
Reroof Porter Bldg	\$231,000.00	Southern Roofing Co., Inc.	Fields, J.	Construction Closed Out	Warranty Inspection due 9/24/2008
100/000-01-2007	\$781,000.00	SSOE, Inc.	Qualey, B.	Renovation	
HVAC Upgrade-Porter Lab	\$687,280.00			Schematic Design Phase	2/29/08: Design NTP 1/14/08: Design Agreement executed 1/02/08: Contract at Commissioner's office 12/17/07: Design Contract to OBF 11/06/07: Contract is working, has not yet gone to Designer 11/07/07: Project expected to be complete 12/2008
100/000-02-2007	\$235,000.00	Centric Architects	Qualey, B.	Renovation	
Window Replace-Moss Building	\$206,800.00			Schematic Design Phase	2/29/08: Design NTP issued 2/29/08: Design Agreement executed 1/07/08: Contract to Designer for signature 12/07/07: Contract is working, has not yet gone to Designer 11/07/07: Project expected to be complete 11/2008
<b>3 Projects</b>	<b>\$1,281,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

<b>Department Totals:</b>	<b>5 Projects Valued at \$1,764,350.00 ( Total Budgeted Cost of Projects )</b>
---------------------------	--