Tennessee Department of Health

Friday, October 03, 2008

8:03 AM

East Tennessee Regional Health Office

| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | RPA PM / CA | Project Type / Status | Status Comments |
|---------------------------------|------------------------------|-------------------------------------|-----------------------------|--------------------------------------|---|
| 408/001-01-2007 HVAC Upgrade | \$175,000.00 \$145,200.00 | Branham & Lloyd, LLC | Johnston, S. Edwards, T. | Renovation Schematic Design Phase | 9/23/08: Per newly assigned Project Manager, project is 95%+CDP, awaiting milestone documents from Bob Qualey before Workphase progress can be advanced on this report. 2/28/08: Design NTP issued 1/17/08: Design Agreement executed 12/20/07: Contract to Designer for signature 12/07/07: Design contract is working, has not yet gone to Designer 11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete 8/2008 |
| 1 Project | \$175,000.00 | (Total Budgeted Cost of Projects) | | | · · · · · · · · · · · · · · · · · · · |
| Middle Tennessee R | egional Health Offic | ce | | | |
| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | RPA PM / CA | Project Type / Status | Status Comments |

| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | RPA PM / CA | Project Type / Status | Status Comments |
|---------------------------------|------------------------------|-----------------------|-----------------------------|--------------------------------------|---|
| 408/003-01-2007 HVAC Upgrade | \$238,000.00 \$200,860.00 | Branham & Lloyd, LLC | Johnston, S. Edwards, B. | Renovation Schematic Design Phase | 9/23/08: Per newly assigned Project Manager, project is 95%+CDP, awaiting milestone documents from Bob Qualey before Workpahse progress can be advanced on this report. 2/07/08: Design NTP issued 1/17/08: Design Agreement executed 12/20/07: Contract to Designer for signature 12/07/07: Contract is working, has not yet gone to Designer 11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete by 8/2008 |

1 Project

\$238,000.00 (Total Budgeted Cost of Projects)

Shelby County Regional Forensic Center

| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | RPA PM / CA | Project Type / Status | Status Comments |
|------------------------------------|---------------------------|-------------------------------------|------------------------------|--|---|
| 400/000-01-2005-01 New Facility | \$13,250,000.00 \$0.00 | Buchart-Horn, Inc. | DePalma, N. Sabelhaus, R. | New Construction Program Verification Phase | 7/10/08: CM @ Risk selected. Designer developing design concepts. 5/05/08: City has selected site. Project moving forward. RFP for CM at Risk to be issued 5/07/08. 1/30/08: Waiting on City to select site (March 08) 11/13/07: Waiting on City to select site |
| 1 Project | \$13,250,000.00 | (Total Budgeted Cost of Projects) | | | |

Southwest Tennessee Regional Health Lab

| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | $RPA\ PM\ /\ CA$ | Project Type / Status | Status Comments |
|--|----------------------------------|-------------------------------------|-----------------------------|--|---|
| 408/005-01-2002 Renovate Regional Health Lab | \$3,460,000.00 \$1,705,000.00 | Pickering Firm, Inc. | Johnston, S. Loggins, B. | Renovation Root Project | With Subprojects |
| 408/005-01-2002-02 Renovation to Existing Buildin | \$1,430,000.00 ag \$0.00 | The Pickering Firm, Inc. | Johnston, S. Loggins, B. | Renovation SBC Approved - Awaiting Contra | 9/23/08: Per newly assigned Project Manager, project is 95%+CDP, awaiting milestone documents from Bob Qualey before Workphase progress can be advanced on this report. |
| 2 Projects | \$4,890,000.00 | (Total Budgeted Cost of Projects) | | | |

Upper Cumberland Regional Health Fac

| SBC# / Project Titile | Total Cost / MACC | Designer / Contractor | RPA PM / CA | Project Type / Status | Status Comments |
|--|------------------------------------|-------------------------------------|-----------------------------|---|---|
| 408/009-01-2004 New Facility | \$15,400,000.00 \$10,244,850.00 | JV Thomas Miller/Upland Design | Johnston, S. Shelton, T. | New Construction Construction Document Phase | 12/07/07: Will take to Jan 08 SBC to add \$500K, RFP in February. Schedule complete cost estimate CDP 11/07/07: Project expected to be complete by 9/2009 |
| 408/009-01-2004-02 Site Preparation & Utility Packa | \$1,260,000.00 \$0.00 | JV Thomas Miller/Upland Design | Johnston, S. Shelton, T. | New Construction Bidding Phase | 9/11/08: Bid Date 9/03/08: Pre Bid Conference 8/11/08: CDP approved, NTP to Bidding Phase authorized |
| 2 Projects | \$16,660,000.00 | (Total Budgeted Cost of Projects) | | | |

Department Totals: 7 Projects Valued at \$35,213,000.00 (Total Budgeted Cost of Projects)