

Agency Project Report

Tennessee Department of Safety

Tuesday, December 23, 2008

1:43 PM

Driver's License Testing Stations

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
502/001-01-2004 Statewide Homeland Sec Measu	\$1,506,000.00 \$990,000.00	Centric Architecture EduTech, Inc.	Finney, B. Edwards, B.	Renovation Root Project	With Subprojects
502/001-01-2004-02 Statewide Homeland Sec Measu	\$198,752.00 \$385,000.00	Fowlkes Associate Archts FireTeam Corporation	Finney, B. Edwards, B.	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 5/30/09 Final Inspection 7/7/08 5/30/08: Substantial Completion Certificate issued 2/04/08: Construction NTP issued, RSC is 6/04/08 12/13/07: Construction contract executed 10/25/07: Completion expected 6/2008 Bid date 10/25/07
502/001-01-2004-03 Statewide Homeland Sec Measu	\$655,409.77 \$0.00	Centric Architecture	Finney, B. Edwards, B.	Renovation Construction Document Phase	12/18/08: CDP documents are being reviewed 5/05/08: DDP approved, in CDP 4/15/08: Design NTP issued
502/019-01-2005 Shelby County-Reroof 3 Bldgs	\$155,000.00 \$132,000.00	Self-Tucker Architects, Inc. B Four Plid, Inc.	Finney, B. Sabelhaus, R.	Re-roof Construction Closed Out	Awaiting Designer Closeout As of 11/25/08, Designer not closed out. 6/14/08: Final Acceptance
502/019-01-2006 Whitehaven (Memphis)-New Fa	\$4,501,000.00 \$3,000,000.00	Looney Ricks Kiss Architects, Inc.	Finney, B. Loggins, B.	New Construction Construction Document Phase	12/18/08: Expect CDP Jan 2009 10/27/08: Designer Design Phase Audit received 10/27/08: DDP approved, authorized to proceed to CDP 5/02/08: SDP approved, NTP to DDP authorized 3/04/08: Meeting with SAF to review Schematic Design documents 10/25/07: Project expected to be complete 1/2010
502/027-01-2007 Nashville-Murf Road Express B	\$260,000.00 \$220,000.00	The Larkin Group	Finney, B. Edwards, B.	Renovation Program Verification Phase	3/11/08: Design NTP issued 2/18/08: Design Agreement executed 12/20/07: Contract to Designer for signature 12/10/07: Contract working, not yet gone to Designer
6 Projects	\$7,276,161.77	(Total Budgeted Cost of Projects)			

Foster Avenue Complex

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
502/001-02-2007 Planning New Safety Facility	\$100,000.00 \$0.00	The CFP Group	Finney, B. n/a	Planning In Progress (Planning Projects & S	12/18/08: Awaiting final deliverables 1/11/08: Personal Services Contract executed Programming Consultant will assist RPA with facility planning for Safety Dept.
1 Project	\$100,000.00	(Total Budgeted Cost of Projects)			

Statewide

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
502/001-01-2007 Seven Counties-Storage Lots	\$275,000.00 \$0.00	In House (Agency Resources) Tennessee Dept of Transportation	Finney, B. n/a	New Construction Active Grants & Special Projects	Special Project 10/28/08: Need update from Dept of Safety No Design Agreement is applicable TDOT to provide construction
1 Project	\$275,000.00	(Total Budgeted Cost of Projects)			

Tennessee Emergency Management Agency

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
502/001-02-2008 Tower Site Emergency Repairs	\$250,000.00 \$0.00		Finney, B. Loggins, B.	Renovation Construction Closed Out	8/12/08: Project complete per Bill Finney TEMA Tower Site was destroyed by a tornado. Emergency designers, contractors & consultants for temporary site will be utilized.
1 Project	\$250,000.00	(Total Budgeted Cost of Projects)			

Tennessee Technology Center

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
502/001-01-2008 Truck Driving Range Expansion	\$250,000.00 \$0.00	Tennessee Dept of Transportation Tennessee Dept of Transportation	Finney, B. Loggins, B.	Addition Construction Closed Out	8/12/08: Project complete, per Bill Finney Design and Construction done by TDOT.
1 Project	\$250,000.00	(Total Budgeted Cost of Projects)			

Department Totals:	10 Projects Valued at \$8,151,161.77	(Total Budgeted Cost of Projects)			
---------------------------	---	--	--	--	--