

Grantee: Tennessee

Grant: B-08-DI-47-0001

July 1, 2014 thru September 30, 2014 Performance Report



Grant Number:

B-08-DI-47-0001

Obligation Date:**Award Date:****Grantee Name:**

Tennessee

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$92,517,890.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$92,517,890.00

Estimated PI/RL Funds:

\$850,392.00

Total Budget:

\$93,368,282.00

Disasters:**Declaration Number**

FEMA-1745-DR-TN

Narratives**Disaster Damage:**

On February 5-6, 2008, several counties in Tennessee were struck by severe storms, tornadoes, straight-line winds, and flooding. These counties included Benton, Fayette, Fentress, Hardin, Haywood, Hickman, Houston, Lewis, Macon, Madison, McNairy, Montgomery, Perry, Shelby, Sumner, Trousdale and Williamson Counties. Several people were killed across these counties. Homes and businesses were severely damaged and/or destroyed and many were left without power and other sustainable living needs during the following days, weeks and months. As a result, the President of the United States declared a major disaster under Title IV of the Stafford Disaster Relief Act (42 U.S.C. 5121 et seq.). The HUD guidance for funding was published February 13, 2009 in the Federal Register as Docket Number FR-5256-N-01.

Recovery Needs:**SHORT AND LONG TERM RECOVERY NEEDS**

(1) Short Term Actions -The State of Tennessee short term disaster recovery needs were addressed through a mechanism coordinated through the Tennessee Emergency Management Agency (TEMA). TEMA assisted the local jurisdictions that were responsible for first response to the emergency by coordinating with FEMA to supplement the efforts of the local teams through the establishment of Joint Field Offices. For Individual and Public Assistance, TEMA and other state agencies coordinated teams that included staffs from various state and federal agencies that assist citizens, businesses, local governments and other entities impacted by the disasters to provide immediate assistance with their short term needs.

For the February 5-6, 2008 disaster, the amounts of short term assistance totaled \$9,300,000.

- i \$3,147,185 was approved through FEMA's Individuals and Households Program for housing assistance, including rental assistance and repairs to homes for eligible application. Of that, \$2,129,181 was for housing assistance and \$928,004 was to help applicants recover other essential disaster-related needs.

- i \$6,249,500 in loans to homeowners, renters and businesses was approved by the U.S. Small Business Administration (SBA).

- i 3,038 residents visited Disaster Recovery Centers operated jointly by FEMA and the State of Tennessee

- i 2,289 home inspections were completed

- i Of the 18 counties declared for individual assistance, 4,313 Tennesseans have registered.

Details are available at www.fema.gov/news/newsrelease.fema?id=43037

(2) Long Term Recovery Needs --In addition to the areas' short term needs which were generally addressed as outlined above, the affected jurisdictions also have long term recovery needs in the areas of unmet housing, infrastructure and economic revitalization needs which can be partially solved and leveraged through an emphasis on the CDBG activities outlined in the February 13, 2009 Notice. Based on the Notice and information received through eligible local governments planning documents and TEMA, the Department's Action Plan contains an emphasis on eligible CDBG activities that "support the repair, rehabilitation, and reconstruction of affordable rental housing stock" sufficient to meet the prorated threshold requirement of at least \$10,176,967. As outlined below in Section I, applicants are encouraged to include eligible activities in their applications that addresses the federal requirement to support affordable rental housing. In addition, other eligible activities may be undertaken that assist in the alleviation of unmet infrastructure and economic revitalization needs.

Overall**This Report Period****To Date**

Total Projected Budget from All Sources	N/A	\$93,126,822.37
Total Budget	\$0.00	\$92,610,297.37
Total Obligated	\$8,784,845.85	\$47,767,437.99
Total Funds Drawdown	\$9,802,040.95	\$46,237,708.63
Program Funds Drawdown	\$9,802,040.95	\$46,237,708.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		91.95%
Overall Benefit Percentage (Actual)		91.13%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,877,683.50	\$0.00
Limit on Admin/Planning	\$18,503,578.00	\$107,396.94
Limit on State Admin	\$4,625,894.50	\$107,396.94

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,362,003.68	\$10,450,000.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$46,258,945.00	\$84,021,021.37

Overall Progress Narrative:

First round-all of the projects have been monitored. Only 4 projects not closed out yet from this round of funding. Second round-half of the projects have been monitored; 6 have been closed out. 20 projects received additional money this quarter to complete their projects and to fully obligate all funds. Rental rehab- All the projects are moving forward. TNECD plans to close-out 3 of the projects in the next quarter. The first houses that have been completed are occupied with low-income renters.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
ACQ-0001, Acquisition	\$0.00	\$0.00	\$0.00
ADM-0001, Administration	\$0.00	\$0.00	\$0.00



ADM-0002, Program Mgmt Administration	\$12,416.17	\$1,233,731.00	\$107,396.94
CON R2, Construction Round 2	\$5,842,666.03	\$46,502,945.00	\$17,660,250.12
CON-0001, Construction	\$215,587.27	\$11,320,340.37	\$10,487,997.13
ELGACT-0001, Additional Eligible Activities	\$0.00	\$2,649,607.63	\$0.00
EQU R2, Equipment Round 2	\$1,188,019.08	\$13,734,823.00	\$8,549,839.82
EQU-0001, Equipment	\$442,328.75	\$6,389,633.00	\$6,069,476.89
HOU-0001, Housing Set Aside	\$2,101,023.65	\$10,200,000.00	\$2,878,637.74
RHB-0001, Rehabilitation	\$0.00	\$486,810.00	\$484,109.99



Activities

Project # / Title: ADM-0001 / Administration

Grantee Activity Number: ADM-01

Activity Title: Local Administration-Benton County

Activity Category:

Administration

Project Number:

ADM-0001

Projected Start Date:

05/21/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

Administration

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Benton County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Benton County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees, and environmental reviews.

Location Description:

Benton County, TN.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: ADM-0002 / Program Mgmt Administration

Grantee Activity Number: ADM-36

Activity Title: Program Mgmt Administration

Activity Category:

Administration

Project Number:

ADM-0002

Projected Start Date:

05/21/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Program Mgmt Administration

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

N/A

To Date

\$1,233,731.00

Total Budget

\$0.00

\$1,233,731.00

Total Obligated

(\$911,223.29)

\$110,498.92

Total Funds Drawdown

\$12,416.17

\$107,396.94

Program Funds Drawdown

\$12,416.17

\$107,396.94



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Overall Administration of Disaster Grant funds.

Location Description:

State of Tennessee Office - Nashville, TN

Activity Progress Narrative:

TNECD continues to monitor projects, close out projects, approve change order and plans and specifications, approve payment requestios, etc. During this quarter additional funding was approved for approximately 20 of the grantees. Contract amendments were sent for signature and will be fully approved in the next quarter. The end dates for the contracts did not change.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CON R2 / Construction Round 2

Grantee Activity Number: Adamsville - Const R2
Activity Title: Construction R2

Activitiy Category:

Activity Status:



Construction/reconstruction of water/sewer lines or systems

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of Adamsville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$883,900.00
Total Budget	\$0.00	\$883,900.00
Total Obligated	\$77,104.30	\$634,498.37
Total Funds Drawdown	\$61,601.30	\$634,498.37
Program Funds Drawdown	\$61,601.30	\$634,498.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete physical inspection and identify worst areas within collection system; clean and televise sewer lines; conduct physical survey of manholes to determine condition; smoke test lines to determine level of damage to service lines; and prioritize and develop an effective construction program.

NUMBER OF LINEAR FEET WILL BE REPORTED AT A LATER DATE WHEN TESTING HAS BEEN COMPLETED.

Location Description:

Construction will occur in the Town of Adamsville.

Activity Progress Narrative:

Phase II is complete although the additional funds awarded will allow for a continuation of this phase. The City is waiting for the final contract documents to be received at which point the contractor will return to the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Big Sandy - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Big Sandy

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$474,000.00
Total Budget	\$0.00	\$474,000.00
Total Obligated	\$955.00	\$340,226.53
Total Funds Drawdown	\$955.00	\$340,226.53
Program Funds Drawdown	\$955.00	\$340,226.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Big Sandy will make improvements to the Wastewater Treatment Plant including replacing the lagoon's baffle curtains and anchors, replacing damaged aerators, restabilizing lagoon banks, removing sludge from the lagoon and replacing a generator.

Location Description:

Construction will occur in the Town of Big Sandy.

Activity Progress Narrative:

All permitting issues have been resolved. They are awaiting a contract amendment to utilize additional remaining funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Brownsville - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Brownsville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$136,450.00
Total Funds Drawdown	\$0.00	\$136,450.00
Program Funds Drawdown	\$0.00	\$136,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Brownsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Commission a comprehensive study of the storm drainage system, implement storm drainage improvements and install a siren (warning) system.

Location Description:

Construction will occur in the City of Brownsville. Utility customers in the City of Brownsville were surveyed. A survey was sent to each customer and the return rate was sufficient to establish a random survey.

Activity Progress Narrative:

There are two properties that require an appraisal and review appraisal. The final amount of the review appraisal is awaiting. After that the County Attorney will get with the property owner to see if they can get them signed off on the property.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Camden - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Camden

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,650,000.00
Total Budget	\$0.00	\$1,650,000.00
Total Obligated	\$0.00	\$18,500.00
Total Funds Drawdown	\$0.00	\$18,500.00
Program Funds Drawdown	\$0.00	\$18,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of new influent pump/primary treatment system including new influent pumps, screen, grit removal, and influent flow monitor; relocation of electrical components above top-of-berm elevation of wastewater treatment plant; and the installation of an emergency power generator for continued plant operations in the event of a power outage.

Location Description:

Construction will occur in the City of Camden.
City of Camden sewer system customers were randomly surveyed through surveys mailed to them and door-to-door surveys.

Activity Progress Narrative:

The project bid was awarded, The pre-construction conference was held. Construction should begin 10/1/14.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Centerville - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Centerville/Hickman County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$18,174.99	\$104,862.11
Total Funds Drawdown	\$18,174.99	\$104,862.11
Program Funds Drawdown	\$18,174.99	\$104,862.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Centerville/Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase three emergency generators, a portable by-pass pumping station, a mobile communication system and for the relocation of an existing water storage tank.

Location Description:

Construction will occur in the Town of Centerville. Residents of the Town of Centerville were randomly surveyed.

Activity Progress Narrative:

Bid opening for Contract C; Emergency Generator for the water treatment plant was on August 5, 2014. The Pre-Construction Meeting was held on September 24, 2014 at Centerville City Hall for Contract C. Contract B: they are starting to work on this project. Buddy Koonce, Goodwyn, Mills and Cawood engineer, is currently working on the plans and specifications for the elevated storage tank.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Collierville - CON R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Collierville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$139,595.50
Total Funds Drawdown	\$0.00	\$139,595.50
Program Funds Drawdown	\$0.00	\$139,595.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Collierville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for drainage improvements in the City that are needed because of the storm and flooding.

Location Description:

Drainage improvements will occur in the City of Collierville. Census data were used to determine the number of low and moderate income people that would be affected by the project.

Activity Progress Narrative:

The drainage portion has been rebid and is waiting on Board approval to proceed with the pre-construction conference. The storm debris storage area requires soil boring to proceed. This is due to inadequate backfilling and compaction of the site is being addressed. The soils have been compacted and require time to dry out. Soil testing may be required to determine if land is suitable for the loads of trucks.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Crump - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Crump

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$641,660.00
Total Budget	\$0.00	\$641,660.00
Total Obligated	\$21,940.00	\$76,040.00
Total Funds Drawdown	\$14,860.00	\$68,960.00
Program Funds Drawdown	\$14,860.00	\$68,960.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Crump	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Increase size of existing culverts, clean out ditches and restore water's natural path.

Location Description:

Construction will occur in the City of Crump. Surveys were randomly conducted from the City of Crump water customers to determine the number of low and moderate income people that will be served.

Activity Progress Narrative:

Acquisition is almost complete for drainage improvement work. It will be completed in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Eastview - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Town of Eastview2

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$521,880.00
Total Budget	\$0.00	\$521,880.00
Total Obligated	\$124,185.24	\$124,185.24
Total Funds Drawdown	\$124,185.24	\$124,185.24
Program Funds Drawdown	\$124,185.24	\$124,185.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage improvements will be made to areas of the town that were affected by the storms and flooding.

Location Description:

Construction will occur in the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

Generator has been installed. Project will close out in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Erin - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Erin

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$16,500.00	\$140,311.30
Total Funds Drawdown	\$0.00	\$140,311.30
Program Funds Drawdown	\$0.00	\$140,311.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair damages to the City water system from the 2008 storm and flooding events, install emergency generators at 4 booster stations, and install 12,200 linear feet of new water line.

Location Description:

Construction will occur in the City of Erin. Residents of the City of Erin were randomly surveyed to determine the number of low and moderate income people that would be served.

Activity Progress Narrative:

The Corps is requiring an archaeological survey. This has been initiated.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Fayette County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Fayette County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,199,855.00
Total Budget	\$0.00	\$1,199,855.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fayette County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of a detention center to construct a new public facility with a storm resistant basement to serve residents of Somerville and surrounding Fayette County.

Location Description:

Construction will occur in Fayette County. Somerville utility customers were randomly surveyed door-to-door to meet the required response rate of 24%; a 24.1% survey rate was obtained.

Activity Progress Narrative:

LOREC issued 7/28/14. FNORCC issued also on 7/28/14. Project is under design. ECD has concerns regarding comments from a preliminary plans meeting. A conference call is scheduled with all interested parties for October 16, 2014.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Fentress County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

N/A

To Date

\$490,000.00

Total Budget

\$0.00

\$490,000.00

Total Obligated

\$0.00

\$490,000.00

Total Funds Drawdown

\$0.00

\$490,000.00

Program Funds Drawdown

\$0.00

\$490,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 State of Tennessee2

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Pending HUD approval.

Location Description:

Construction will occur in Fentress County pending HUD approval.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Finger - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Finger

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$353,868.60	\$522,903.24
Total Funds Drawdown	\$353,868.60	\$522,903.24
Program Funds Drawdown	\$353,868.60	\$522,903.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Finger	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a new fire station that meets the building code, is accessible via City property, and has the means to store equipment.

Location Description:

Construction will occur in the City of Finger. Customers of the 911 Dispatch List for their Fire Service Area were randomly surveyed to meet the required response rate of 34%.

Activity Progress Narrative:

Fire station is under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Galloway - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Galloway

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,175,000.00
Total Budget	\$0.00	\$1,175,000.00
Total Obligated	\$0.00	\$922,121.50
Total Funds Drawdown	\$0.00	\$922,121.50
Program Funds Drawdown	\$0.00	\$922,121.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Galloway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to address major drainage and street reconstruction problems that resulted from the February 2008 event.

Location Description:

Construction will occur in the City of Galloway. The beneficiaries of the activity are based on the 2000 U.S. Census Data; no surveys were conducted.

Activity Progress Narrative:

90% completed with the base bid. The City has received additional CDBG funds and has not issued a notice to proceed pending final approval of the CDBG 2012 additional disaster funds. The City is going to have to get CSX to review the work that is going to take place at the railroad crossing.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Hartsville/Trousdale Co - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Trousdale County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,262,350.00
Total Budget	\$0.00	\$1,262,350.00
Total Obligated	\$0.00	\$215,974.52
Total Funds Drawdown	\$0.00	\$215,974.52
Program Funds Drawdown	\$0.00	\$215,974.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a new Fire Hall and Community Center.

Location Description:

Construction will occur in Hartsville/Trousdale County. The water customer list was used to randomly survey county residents to determine the number of low and moderate income people to be served by the project.

Activity Progress Narrative:

Design of the fire hall is substantially complete. Plans and specifications are anticipated to be submitted for review shortly. The original site of the community facility/storm shelter was not suitable, and the new County Executive is currently searching for another site to accommodate the storm shelter. Upon identification of a new site, a new ERR and acquisition will be necessary.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Hartsville/Trousdale Co - Constr R2 - 2
Activity Title:	Construction R2 - 2

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Trousdale County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$465,000.00
Total Budget	\$0.00	\$465,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the water system that are needed due to the tornado and storms.

Location Description:

Funds will be used in Hartsville/Trousdale County. A list of water system customers was used to randomly survey residents to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Construction is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Haywood County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Haywood County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,170,755.00
Total Budget	\$0.00	\$1,170,755.00
Total Obligated	\$0.00	\$86,600.00
Total Funds Drawdown	\$0.00	\$86,600.00
Program Funds Drawdown	\$0.00	\$86,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Correction of drainage problems caused by the 2008 storms and flooding.

Location Description:

Construction will occur in Haywood County. Residents of Haywood County were randomly surveyed based on a list of residents provided by the local water company.

Activity Progress Narrative:

Drainage study complete. Plans and specifications are completed and both the City and County are working on easements. Project had to be redesigned. Haywood County is in the process of getting easements. Two property owners wanted to be paid for their easements. Review appraisal awaiting. After that County attorney will proceed with getting the easements.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Hickman County - Constr R2

Activity Title: Construction R2

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Hickman County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,884,215.00
Total Budget	\$0.00	\$1,884,215.00
Total Obligated	\$337,515.25	\$381,575.25
Total Funds Drawdown	\$337,515.25	\$381,575.25
Program Funds Drawdown	\$337,515.25	\$381,575.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build 6 emergency storm shelters throughout the county.

Location Description:

Construction will occur in Hickman County.

Activity Progress Narrative:

Work continues on the emergency storage building. Acquisition is complete on the Shady Grove emergency shelter site. The lease agreement is complete on the Pineview emergency shelter site.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hohenwald/Lewis County - Constr R2
Activity Title:	Construction R2

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Hohenwald

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,650,000.00
Total Budget	\$0.00	\$2,650,000.00
Total Obligated	\$65,862.35	\$217,823.35
Total Funds Drawdown	\$65,862.35	\$217,823.35
Program Funds Drawdown	\$65,862.35	\$217,823.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of an emergency operations facility.

Location Description:

Construction will occur in the City of Hohenwald/Lewis County. Residents of the county were randomly surveyed.

Activity Progress Narrative:

Hohenwald/Lewis County has not received the release of funds for the additional disaster funds. Revised plans and specifications were approved. Project was readvertised and new bids were opened. Graves and Graves Construction was the apparent low bidder. Bid tabs were approved and the contract was awarded to the low bidder. Preconstruction conference was scheduled for October.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Houston County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Houston County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

To Date

N/A

\$1,985,700.00

Total Budget

\$0.00

\$1,985,700.00

Total Obligated

\$384,879.31

\$1,015,788.25

Total Funds Drawdown

\$384,879.31

\$1,015,788.25

Program Funds Drawdown

\$384,879.31

\$1,015,788.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Houston County

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of an emergency public facility.

Location Description:

Construction will occur in Houston County.
Residents of the county were randomly surveyed.

Activity Progress Narrative:

The contractor is finishing punch list items on Contract A. Contract B is under construction. The Cell Tower is under design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Jackson - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Jackson

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,640,700.00
Total Budget	\$0.00	\$1,640,700.00
Total Obligated	\$0.00	\$1,415,198.94
Total Funds Drawdown	\$240,059.01	\$1,415,198.94
Program Funds Drawdown	\$240,059.01	\$1,415,198.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jackson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for infiltration/inflow correction to sewer system and replacement of the Bells Highway Lift Station.

Location Description:

Construction will occur in the City of Jackson. Census data was used to determine low and moderate income.

Activity Progress Narrative:

Sewer construction is complete. Engineer is in the process of the final pay request and final balancing change order.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Lafayette - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Lafayette

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$1,198,019.82	\$1,311,469.82
Total Funds Drawdown	\$1,198,019.82	\$1,311,469.82
Program Funds Drawdown	\$1,198,019.82	\$1,311,469.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lafayette	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to replace a water line that was damaged and insufficient during the storm.

Location Description:

Construction is in the City of Lafayette.
Water system customers in the city were randomly surveyed.

Activity Progress Narrative:

Project is essentially complete except for a change order just submitted to ECD for approval. More of the pipeline had to go under the street than anticipated. The patching left the road rough; this change order is to enable laying more asphalt over the patched areas so the road is smooth.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: LaGrange - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of LaGrange

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$984,718.00
Total Budget	\$0.00	\$984,718.00
Total Obligated	\$77,367.29	\$173,246.80
Total Funds Drawdown	\$77,367.29	\$173,246.80
Program Funds Drawdown	\$77,367.29	\$173,246.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace water mains in the town and to complete 2 water line extensions that will better ensure better access to water for residents and rescue workers during an emergency.

Location Description:

Construction will occur in the Town of LaGrange.

Activity Progress Narrative:

Construction is underway with the first contract (water meter installations and water system connection with the Grand Junction System). Plans and specifications for the water tank portion of the project will be submitted the week of 10/13/14 to ECD for review.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Linden - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Town of Linden

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,550,000.00
Total Budget	\$0.00	\$1,550,000.00
Total Obligated	\$435,022.40	\$1,171,194.07
Total Funds Drawdown	\$435,022.40	\$1,171,194.07
Program Funds Drawdown	\$435,022.40	\$1,171,194.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include 1) the construction of a 750,000 gallon water storage tank and 2) the upgrade of the interconnection between the Linden Water System and the Lobelville Water System.

Location Description:

Construction will occur in the Town of Linden. Sewer system customers from the Town where randomly surveyed to determine the number of low and moderate income people that the project would serve.

Activity Progress Narrative:

The water storage tank is complete including the fencing and site work. The telemetry equipment (change order) has arrived and will be installed shortly. The notice of completion is awaiting advertisement in the newspaper.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Lobelville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Lobelville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,760,945.00
Total Budget	\$0.00	\$1,760,945.00
Total Obligated	\$214,184.73	\$1,465,607.04
Total Funds Drawdown	\$146,045.23	\$1,397,467.54
Program Funds Drawdown	\$146,045.23	\$1,397,467.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

37,000 feet of new water line will be installed from Lobelville to connect with the Waverly system to ensure the extended outages due to the 2008 storm do not occur again.

Location Description:

Construction will occur in the City of Lobelville. Residents were randomly surveyed to assess numbers of low and moderate income people that would be served.

Activity Progress Narrative:

The contractor has completed installing the water lines. The city is waiting on the release of funds for the additional disaster funds to complete the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Macon County - Constr R2

Activity Title: Construction R2

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Macon County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,960,550.00
Total Budget	\$0.00	\$1,960,550.00
Total Obligated	\$892,593.77	\$1,644,626.40
Total Funds Drawdown	\$462,993.88	\$1,215,026.51
Program Funds Drawdown	\$462,993.88	\$1,215,026.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Macon County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build an ambulance bay, communication towers and a staging area for emergency response.

Location Description:

Construction will occur in Macon County.

The 911 service list was used to randomly survey households to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Communication towers are substantially complete. All that remains is to complete a few final punch list items. Staging area construction is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: McNairy County - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of streets

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

McNairy County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$531,795.00
Total Budget	\$0.00	\$531,795.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair three separate sections of county roads - Elgie Murry Road - .15 miles; 40 Forks Road - .15 miles; Cypress Road - .5 miles

Location Description:

Construction will occur in McNairy County.
Residents were randomly surveyed based on a list of residents from the county's 911 list.

Activity Progress Narrative:

Acquisition is underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Milledgeville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$441,848.00
Total Budget	\$0.00	\$441,848.00
Total Obligated	\$282,743.00	\$307,636.00
Total Funds Drawdown	\$282,743.00	\$307,636.00
Program Funds Drawdown	\$282,743.00	\$307,636.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a bay on the City Fire Station to house a new fire truck pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Milledgeville.

Activity Progress Narrative:

Fire house addition is underway with expected completion of spring 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Moscow - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Moscow

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$62,089.60	\$62,089.60
Total Funds Drawdown	\$62,089.60	\$62,089.60
Program Funds Drawdown	\$62,089.60	\$62,089.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Moscow	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will address non-operational fire hydrants, restoration of flood damaged Industrial Park Road, sewer system rehabilitation and mitigation of flooding in downtown area.

Location Description:

Construction will occur in the City of Moscow.

Activity Progress Narrative:

Plans and specifications have been submitted for the water/sewer/road portion of the project and the rehabilitation to the water storage tank. There will be two contracts.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Oakland - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Oakland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,125,545.00
Total Budget	\$0.00	\$1,125,545.00
Total Obligated	\$31,812.20	\$100,223.85
Total Funds Drawdown	\$31,812.20	\$100,223.85
Program Funds Drawdown	\$31,812.20	\$100,223.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Oakland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace 60' of undersized culvert under highway 194; enlarge retention basin and add emergency spillway; construct floodwall around wastewater pump station; and repair 48" drainpipe.

Location Description:

Construction will occur in the Town of Oakland.
Used Urgent need national objective.

Activity Progress Narrative:

The remaining easement for John Tracy has been secured by filing a condemnation lawsuit against John Tracy. The family would not accept the just compensation or negotiate for any amount with the City. The plans and specifications are complete and ready to submittal to ECD.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Portland - Constr R2

Activity Title: Construction R2

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Portland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,100,000.00
Total Budget	\$0.00	\$1,100,000.00
Total Obligated	\$1,250.00	\$46,775.00
Total Funds Drawdown	\$1,250.00	\$46,775.00
Program Funds Drawdown	\$1,250.00	\$46,775.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for upsizing drainage culvert under CSX railroad for Summers Branch; construction of a large detention basin downstream of CSX railroad and Portland Canal; stabilization of stream banks of Summers Branch between detention basin and SR 109, and providing a defined conveyance from Portland Canal to Summers Branch.

Location Description:

Construction will occur in the City of Portland.
Census data was used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

The appraisals have been completed for all parcels, and the offers to purchase have been accepted. The LOREC had specified permits from the Corps of Engineers, and the engineer is coordinating with them to ascertain if these are necessary. The design is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Red Boiling Springs - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Red Boiling Springs

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$724,750.00
Total Budget	\$0.00	\$724,750.00
Total Obligated	\$211,517.27	\$500,436.87
Total Funds Drawdown	\$211,517.27	\$500,436.87
Program Funds Drawdown	\$211,517.27	\$500,436.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Funds will be used to re-locate the Red Boiling Springs Fire Station.

Location Description:
Construction will occur in the Town of Red Boiling Springs. Residents were surveyed randomly using the water customer list to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:
Construction stalled again on the Fire Hall to the point of notifying the contractor that the liquidated damages will be assessed. Progress is being made. Masonry work is substantially complete and the metal roof system is currently being installed. The contractor has exceeded the allotted contract time and they are withholding liquidated damages. All parties are aware of what is taking place and while the general contractor is not happy, he understands why this has been brought up and why action is being taken. The City and the City's Attorney are also aware that these damages are being withheld. The original contract was for 180 days, and the City agreed to extend for 70 days due to the terrible winter that occurred; additional time was also needed for compaction of sub-grade material which added 14 more days to the original contract. The original contract start date was Nov. 25, 2013, with the additional time the substantial completion date was August 16, 2014. Contract damages are \$600 per day given notice as of August 16, 2014 for withholding damages. Withholding will continue until this project reaches substantial completion. At the completion of the fire hall funds will be evaluated

to determine how to redistribute back into the overall project budget. Once the damages are assessed and covered, they will place the remainder back into the project contingency line item to be used on the remaining work proposed for the sewer system.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Red Boiling Springs - Constr R2 -2

Activity Title: Con R2 - 2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Red Boiling Springs

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$575,250.00
Total Budget	\$0.00	\$575,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the wastewater treatment plant.

Location Description:

Activity will occur in the City of Red Boiling Springs. Residents were randomly surveyed based on the list of water customers to determine how many low and moderate income people would be served.

Activity Progress Narrative:

Notification of award of an additional \$300,000 was made, which will be dedicated entirely for sewer rehabilitation. The engineer has completed plans for the televising and smoke testing phase of the rehabilitation work. This work will be carried out as an option of doing this through a subcontractor as part of the engineering designn work (other engineering) rather than bidding it out as a separate contract. This has been presented to the project rep, and they are waiting permission from ECD to proceed with this phase.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Rossville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Rossville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,648,888.00
Total Budget	\$0.00	\$1,648,888.00
Total Obligated	\$171,343.06	\$1,302,004.86
Total Funds Drawdown	\$171,343.06	\$1,302,004.86
Program Funds Drawdown	\$171,343.06	\$1,302,004.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Rossville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a new combination fire and police station to replace the one that was insufficient during the storm.

Location Description:

Construction will occur in the Town of Rossville. Using the fire services area, residents were randomly surveyed to determine number of low and moderate income people who would be served.

Activity Progress Narrative:

Construction of the new public facility is ongoing and roughly 90% complete. Additional funding has been provided for this project, which will require a change order. Construction is expected to be complete by December 31.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Saltillo - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Saltillo

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$594,085.00
Total Budget	\$0.00	\$594,085.00
Total Obligated	\$117,354.08	\$342,950.88
Total Funds Drawdown	\$117,354.08	\$342,950.88
Program Funds Drawdown	\$117,354.08	\$342,950.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a new addition on the fire station to house equipment that is purchased with grant funds pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Saltillo. Census data were used to determine the number of low and moderate income to be served.

Activity Progress Narrative:

Construction is almost complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Savannah - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Savannah

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,039,960.00
Total Budget	\$0.00	\$1,039,960.00
Total Obligated	\$22,323.60	\$107,141.53
Total Funds Drawdown	\$22,323.60	\$107,141.53
Program Funds Drawdown	\$22,323.60	\$107,141.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to implement a combination of detention storage and capacity improvements at selected culvert crossings and channel selections.

Location Description:

Construction will occur in the City of Savannah. Census data were used to determine the number of low and moderate people to be served.

Activity Progress Narrative:

Construction is underway. Additional funds were awarded. As a result, the easement phase is being completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Selmer - Constr R2
Activity Title:	Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Selmer

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$397,400.00
Total Budget	\$0.00	\$397,400.00
Total Obligated	\$231,313.00	\$270,833.00
Total Funds Drawdown	\$231,313.00	\$270,833.00
Program Funds Drawdown	\$231,313.00	\$270,833.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to make drainage improvements.

Location Description:

Construction will occur in the Town of Selmer. Residents were randomly surveyed using 911 service lists to determine the number of low and moderate income people served.

Activity Progress Narrative:

Drainage work has been bid with expected spring 2015 completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Somerville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Somerville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$910,260.00
Total Budget	\$0.00	\$910,260.00
Total Obligated	\$244,761.58	\$651,750.71
Total Funds Drawdown	\$244,761.58	\$651,750.71
Program Funds Drawdown	\$244,761.58	\$651,750.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to rehabilitate damaged parts of the city sewer system including line segment replacements and repairs and manhole repairs.

Location Description:

Construction will occur in the Town of Somerville.

Activity Progress Narrative:

The contract was amended to increase budget for cost overruns of \$188,230. All activity is now complete and awaiting final budget approval, final public meeting and close-out activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Stanton - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Town of Stanton

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,060,000.00
Total Budget	\$0.00	\$1,060,000.00
Total Obligated	\$0.00	\$118,200.00
Total Funds Drawdown	\$0.00	\$118,200.00
Program Funds Drawdown	\$0.00	\$118,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stanton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for construction of a storm shelter.

Location Description:

Construction will occur in the Town of Stanton.
Census data was used to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

Engineer is working on plans for drainage work; they will be submitted in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Stantonville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stantonville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$841,810.00
Total Budget	\$0.00	\$841,810.00
Total Obligated	\$171,777.43	\$213,602.06
Total Funds Drawdown	\$171,777.43	\$213,602.06
Program Funds Drawdown	\$171,777.43	\$213,602.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build an addition onto the present fire station to house truck to be purchased.

Location Description:

Construction will occur in the Town of Stantonville. Residents of the Town were randomly surveyed to assess the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

Construction is underway on fire hall expansion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Sumner County Const R2
Activity Title:	Acquisition of bldg./build new bldg.

Activity Category:
Acquisition, construction, reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
04/30/2017

Completed Activity Actual End Date:

Responsible Organization:
Sumner County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$309,569.04
Total Funds Drawdown	\$0.00	\$309,569.04
Program Funds Drawdown	\$0.00	\$309,569.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Sumner County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
The county will build a new public emergency response complex.

Location Description:
The county will build a new public emergency response complex. Residents were randomly surveyed to determine the number of low and moderate income to be served.

Activity Progress Narrative:
The bonding company is working with the county due to the lack of progress by the contractor.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Tennessee Ridge - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Tennessee Ridge

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$46,058.30	\$523,595.13
Total Funds Drawdown	\$46,058.30	\$523,595.13
Program Funds Drawdown	\$46,058.30	\$523,595.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Tennessee Ridge	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction and installation of 5 emergency generators with automatic start and bus transfer switches for sewer lift stations, the water treatment plant, the City Hall well, the Mobley Lane booster pump station, and the Brake Well.

Location Description:

Construction will occur in the Town of Tennessee Ridge
Every household using the water service was called or mailed a survey to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Second phase round pre-construction conference held July 8, 2014. They are projecting to begin construction on November 11, 2014 due to delay in equipment order/delivery times.
Additional funding received enabling the City to cover overages accrued in 2nd phase of this project, possible completion date of February 2015.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Westmoreland - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Westmoreland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$496,396.00
Total Budget	\$0.00	\$496,396.00
Total Obligated	\$247,664.66	\$358,591.27
Total Funds Drawdown	\$247,664.66	\$358,591.27
Program Funds Drawdown	\$247,664.66	\$358,591.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction funds will be used to build a structure to hold purchased rescue equipment.

Location Description:

Construction activities will occur in the Town of Westmoreland.
Community used census to qualify.

Activity Progress Narrative:

Additional change orders on both Maintenance Building and Fire Hall project site and activities completed. Now with award of additional HUD funds, this project likely will close out in early 2015, which includes retrofitting the Maintenance Building.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Williston - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Williston

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,083,495.00
Total Budget	\$0.00	\$1,083,495.00
Total Obligated	\$79,248.58	\$200,871.48
Total Funds Drawdown	\$79,248.58	\$200,871.48
Program Funds Drawdown	\$79,248.58	\$200,871.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Williston	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Funds will be used for the construction of a fire hall.

Location Description:
Constuction will occur in the City of Williston. Volunteer firefighters went to every 4th house in the service area. If no one was home, then they went to the next house to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:
Construction is proceeding and is approximately 35% complete. Additional funds have been awarded to cover cost overruns.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CON-0001 / Construction

Grantee Activity Number: CON-02a

Activity Title: Const-W/S &Install.-Camden

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

CON-0001

Project Title:

Construction

Projected Start Date:

05/21/2010

Projected End Date:

04/30/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Camden

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$662,100.00
Total Budget	\$0.00	\$662,100.00
Total Obligated	\$0.00	\$653,100.00
Total Funds Drawdown	\$0.00	\$650,419.50
Program Funds Drawdown	\$0.00	\$650,419.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Camden, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CON-02b
Activity Title: Const.-W/S & Install.-Erin

Activity Category:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 CON-0001
Projected Start Date:
 05/21/2010
Benefit Type:
 Area ()
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Construction
Projected End Date:
 04/30/2015
Completed Activity Actual End Date:

Responsible Organization:
 City of Erin

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$477,900.71
Program Funds Drawdown	\$0.00	\$477,900.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Erin, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02c
Activity Title:	Const.-W/S & Install.-Galloway

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Galloway

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$250,195.00
Total Budget	\$0.00	\$250,195.00
Total Obligated	\$0.00	\$250,195.00
Total Funds Drawdown	\$0.00	\$245,839.17
Program Funds Drawdown	\$0.00	\$245,839.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Galloway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Galloway, TN.

Activity Progress Narrative:

Project under construction; 99% complete; on hold waiting for the additional money.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-02e
Activity Title:	Const.-W/S & Install.-Hohenwald

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Hohenwald

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$377,250.00
Total Budget	\$0.00	\$377,250.00
Total Obligated	\$0.00	\$377,250.00
Total Funds Drawdown	\$0.00	\$369,500.00
Program Funds Drawdown	\$0.00	\$369,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02g
Activity Title:	Const.-W/S & Install.-Lobelville

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Lobelville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$436,000.00
Total Budget	\$0.00	\$436,000.00
Total Obligated	\$0.00	\$436,000.00
Total Funds Drawdown	\$0.00	\$433,916.73
Program Funds Drawdown	\$0.00	\$433,916.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Lobelville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02h
Activity Title:	Const.-W/S & Install.-Medon

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Medon

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$362,200.00
Total Budget	\$0.00	\$362,200.00
Total Obligated	\$0.00	\$362,200.00
Total Funds Drawdown	\$0.00	\$357,348.80
Program Funds Drawdown	\$0.00	\$357,348.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Medon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Medon, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02i
Activity Title:	Const.-W/S & Install.-Savannah

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Savannah

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$749,168.00
Program Funds Drawdown	\$0.00	\$749,168.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02j
Activity Title:	Const.-W/S & Install.-Adamsville

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Adamsville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$675,000.00
Total Budget	\$0.00	\$675,000.00
Total Obligated	\$0.00	\$675,000.00
Total Funds Drawdown	\$0.00	\$644,941.00
Program Funds Drawdown	\$0.00	\$644,941.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Adamsville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02k
Activity Title:	Const.-W/S & Install.- Big Sandy

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Big Sandy

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$676,000.00
Total Budget	\$0.00	\$676,000.00
Total Obligated	\$0.00	\$676,000.00
Total Funds Drawdown	\$0.00	\$673,815.32
Program Funds Drawdown	\$0.00	\$673,815.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02L
Activity Title:	Const.-W/S & Install.-LaGrange

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of LaGrange

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$486,356.00
Total Budget	\$0.00	\$486,356.00
Total Obligated	\$0.00	\$486,356.00
Total Funds Drawdown	\$0.00	\$486,356.00
Program Funds Drawdown	\$0.00	\$486,356.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CON-02m
Activity Title: Const-W/S & Install.-Linden

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Linden

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$347,150.00
Total Budget	\$0.00	\$347,150.00
Total Obligated	\$0.00	\$347,150.00
Total Funds Drawdown	\$0.00	\$320,317.03
Program Funds Drawdown	\$0.00	\$320,317.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Linden, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02p
Activity Title:	Const.-W/S & Install.-Somerville

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Somerville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$397,000.00
Total Budget	\$0.00	\$397,000.00
Total Obligated	\$0.00	\$397,000.00
Total Funds Drawdown	\$0.00	\$387,364.56
Program Funds Drawdown	\$0.00	\$387,364.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Somerville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02q
Activity Title:	Const.-W/S & Install.-Stanton

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Stanton

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$736,777.00
Total Budget	\$0.00	\$736,777.00
Total Obligated	\$0.00	\$736,777.00
Total Funds Drawdown	\$0.00	\$572,775.10
Program Funds Drawdown	\$0.00	\$572,775.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stanton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Stanton, TN.

Activity Progress Narrative:

Phase 2 work is continuing. Project is slated to be closed out by year end.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-03b
Activity Title:	Const.-Public Facilities, etc.-Portland

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Portland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$317,560.00
Total Budget	\$0.00	\$317,560.00
Total Obligated	\$0.00	\$317,560.00
Total Funds Drawdown	\$0.00	\$317,560.00
Program Funds Drawdown	\$0.00	\$317,560.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03c
Activity Title:	Const.-Public Facilities, etc.-Saltillo

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Saltillo

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$695,324.00
Total Budget	\$0.00	\$695,324.00
Total Obligated	\$0.00	\$695,324.00
Total Funds Drawdown	\$0.00	\$695,174.85
Program Funds Drawdown	\$0.00	\$695,174.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Saltillo, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03d
Activity Title:	Const.-Public Facilities, etc.-Fentress County

Activity Category:
Acquisition, construction, reconstruction of public facilities

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Fentress County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$609,440.00
Total Budget	\$0.00	\$609,440.00
Total Obligated	\$0.00	\$609,440.00
Total Funds Drawdown	\$0.00	\$609,440.00
Program Funds Drawdown	\$0.00	\$609,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03e
Activity Title:	Const.-Public Facilities, etc.-Houston County

Activity Category:
Acquisition, construction, reconstruction of public facilities

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Houston County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$713,542.43
Program Funds Drawdown	\$0.00	\$713,542.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Houston County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Houston County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03g
Activity Title:	Const.-Public Facilities, etc.-Perry County

Activity Category:
Acquisition, construction, reconstruction of public facilities

Project Number:
CON-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Construction

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Perry County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$599,120.00
Program Funds Drawdown	\$0.00	\$599,120.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Perry County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees. Perry County has additional local/grant funding.

Location Description:

Perry County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Perry County- Local funding	\$233,025.00
Perry County-Regular CDBG grant funds	\$283,500.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: CON-03h
Activity Title: Const.-Public Facilities, etc.-Centerville/Hickman

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Centerville/Hickman County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$215,587.27	\$1,183,497.93
Program Funds Drawdown	\$215,587.27	\$1,183,497.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Centerville/Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

The Town of Centerville and Hickman County, TN. Combined project for the County and County Seat.

Activity Progress Narrative:

Construction has continued on the interior. The tild has been laid. The painters have begun painting the interior. Once complete the hardware will be installed. The furnishings have been ordered. The monthly progress meeting was attended by SCTDD. Pay request have been completed. Payrolls have been checked.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: EQU R2 / Equipment Round 2

Grantee Activity Number: Benton County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Benton County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

To Date

N/A

\$1,419,250.00

Total Budget

\$0.00

\$1,419,250.00

Total Obligated

\$0.00

\$138,841.56

Total Funds Drawdown

\$0.00

\$138,841.56

Program Funds Drawdown

\$0.00

\$138,841.56

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Benton County

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Purchase of pumpers, super tankers, emergency response vehicles and emergency response devices needed for each of the rural fire departments.

Location Description:

Equipment will be purchased for Benton County.

Activity Progress Narrative:

Southern Fire Apparatus has pushed back production and delivery of the remaining seven pumpers. The vendor has pushed the delivery date back to October. The County EMA director is planning a trip to the factory to meet with the company president to confirm that the trucks are in production. If this cannot be verified, Benton County may have to rebid the trucks.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Bethel Springs - EQU R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$565,322.00
Total Budget	\$0.00	\$565,322.00
Total Obligated	\$6,200.26	\$54,100.26
Total Funds Drawdown	\$6,200.26	\$54,100.26
Program Funds Drawdown	\$6,200.26	\$54,100.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Emergency generators for the water plant and the Civic Center/emergency storm shelter for the community.
4 weather warning sirens
Fire truck pumper with a multi-purpose unit that will allow the fire department to respond to emergencies

Location Description:

Construction will occur in the Town of Bethel Springs.

Activity Progress Narrative:

They are still awaiting an EPA permit for generators and plan to install the generators once the permit is received. The fire truck is to be delivered the first quarter of 2015.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Crump - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Crump

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$358,340.00
Total Budget	\$0.00	\$358,340.00
Total Obligated	\$0.00	\$241,090.00
Total Funds Drawdown	\$0.00	\$241,090.00
Program Funds Drawdown	\$0.00	\$241,090.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Crump	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the City of Crump.

Activity Progress Narrative:

Fire truck has been delivered. Sirens have not been bid as the Mayor has asked to hold off until mitigation work is complete to see how much money is left. Generator installation is underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Eastview - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Town of Eastview2

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$478,120.00
Total Budget	\$0.00	\$478,120.00
Total Obligated	\$54,200.00	\$346,700.00
Total Funds Drawdown	\$54,200.00	\$346,700.00
Program Funds Drawdown	\$54,200.00	\$346,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

Truck has been delivered. Two of the three sirens locations have been identified and will be on town property; third locations has not been finalized due to property owner changing mind. Fire Chief is looking at another location for third siren.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Gallatin - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Gallatin

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,230,000.00
Total Budget	\$0.00	\$1,230,000.00
Total Obligated	\$222,021.91	\$1,224,519.58
Total Funds Drawdown	\$222,021.91	\$1,224,519.58
Program Funds Drawdown	\$222,021.91	\$1,224,519.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gallatin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of platform aerial apparatus equipment in the event of a future disaster.

Location Description:

Equipment is to be purchased for the City of Gallatin.
This activity is based upon an urgent need.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Guys - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Town of Guys

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$516,545.00
Total Budget	\$0.00	\$516,545.00
Total Obligated	\$3,761.25	\$501,769.80
Total Funds Drawdown	\$3,761.25	\$501,769.80
Program Funds Drawdown	\$3,761.25	\$501,769.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Guys	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of a pumper and a tanker to provide for better fire protection in the event of a disaster.

Location Description:

Equipment purchase will occur for the Town of Guys. Residents of the Town of Guys were randomly surveyed requiring a response rate of 61%; a 98.4% response rate was obtained to determine the number of low and moderate people who would be served by the project.

Activity Progress Narrative:

Close-out report completed and submitted 9/20/14.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Hardin County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Hardin County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$577,138.96	\$890,295.95
Total Funds Drawdown	\$577,138.96	\$890,295.95
Program Funds Drawdown	\$577,138.96	\$890,295.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase equipment including an excavator and ditch cleaner for the Highway Department, an emergency response truck and ATV for the Sheriff's Department, generators for the water plant and water intake site and pumper, tanker and rescue truck for the Hardin County Fire Department.

Location Description:

Equipment purchase will occur in Hardin County pending upon approval from HUD based on failure to function information needed.

Residents in Hardin County were randomly surveyed using the 911 service list.

Activity Progress Narrative:

Equipment delivered. Generators being installed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hartsville/Trousdale Co - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Trousdale County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$654,650.00
Total Budget	\$0.00	\$654,650.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase equipment for the Emergency Operations Center.

Location Description:

Equipment will be purchased for use in Hartsville/Trousdale County. Residents were randomly surveyed using the list of water customers to determine number of low and moderate income people served by the project.

Activity Progress Narrative:

Design is underway for the communication towers. The anticipated completion of design is October, 2014 with plans and specifications to be submitted for review in October as well.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Haywood County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Haywood County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$79,245.00
Total Budget	\$0.00	\$79,245.00
Total Obligated	\$0.00	\$2,400.00
Total Funds Drawdown	\$0.00	\$2,400.00
Program Funds Drawdown	\$0.00	\$2,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of emergency response equipment for the Haywood County Sheriff's Office.

Location Description:

Equipment will be purchases for Haywood County.
A list of water system customers in the county was used to randomly survey households to determine the number of low and moderate income people to be served by the project.

Activity Progress Narrative:

The equipment portion of this project is on hold pending the overall costs of the construction portion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hendersonville - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Hendersonville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hendersonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase 1 aerial ladder apparatus and 6 emergency generators that will provide rescue protection and continuity of sewer service during disasters.

Location Description:

Equipment will be purchased for use in the City of Hendersonville.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Hickman County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Hickman County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$265,785.00
Total Budget	\$0.00	\$265,785.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Funds will be used to purchase rescue equipment for Hickman County.

Location Description:
Equipment will be purchased for Hickman County.

Activity Progress Narrative:
The EMA director is working on the equipment specifications.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Jackson - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Jackson

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$359,300.00
Total Budget	\$0.00	\$359,300.00
Total Obligated	\$0.00	\$214,274.20
Total Funds Drawdown	\$0.00	\$214,274.20
Program Funds Drawdown	\$0.00	\$214,274.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jackson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase five emergency generators at the Police Department, Fire Department, Emergency Management Agency and 2 Wastewater Treatment Plants.

Location Description:

Equipment will be purchased for use in the City of Jackson. Census data was used to determine low and moderate income people served.

Activity Progress Narrative:

Generators are complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Jamestown - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$543,500.00
Total Budget	\$0.00	\$543,500.00
Total Obligated	\$20,561.00	\$281,376.93
Total Funds Drawdown	\$20,561.00	\$281,376.93
Program Funds Drawdown	\$20,561.00	\$281,376.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of a generator and all other equipment is pending approval from HUD.

Location Description:

Equipment purchase will occur for the City of Jamestown.

Activity Progress Narrative:

Plans and specifications were approved for the generator installation project on September 19, 2014 with the bid opening scheduled for October 23, 2014.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Macon County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Macon County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,098,420.00
Total Budget	\$0.00	\$1,098,420.00
Total Obligated	\$267,597.00	\$778,178.53
Total Funds Drawdown	\$0.00	\$510,581.53
Program Funds Drawdown	\$0.00	\$510,581.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Macon County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase an extrication/rescue vehicle, CAD system and radios, fire truck, sirens, and water rescue equipment(atv)/training.

Location Description:

Equipment will be purchased for Macon County. The 911 service list was used to randomly survey the households in the county to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

Installation of warning sirens began in August 2014 and are complete. The narrow band capable digital radios and CAD system are on hold until all other project activities have been bid. The county deems it prudent to wait until the balance of funds is established before bidding these final 2 components. All fire protection equipment has already arrived.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: McNairy County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

McNairy County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$468,205.00
Total Budget	\$0.00	\$468,205.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase 11 early warning weather sirens, a debris removal four-wheel drive truck, a quick/attack rescue truck, and barricades to block road and streets.

Location Description:

Equipment purchase will occur in McNairy County. Residents were surveyed randomly based on a list of the county's 911 system.

Activity Progress Narrative:

Plans and specifications have been approved for road barricade equipment.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Michie - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Michie

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$274,495.00
Total Budget	\$0.00	\$274,495.00
Total Obligated	\$0.00	\$267,793.24
Total Funds Drawdown	\$0.00	\$267,793.24
Program Funds Drawdown	\$0.00	\$267,793.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Michie	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the purchase of a firefighting pumper truck.

Location Description:

Equipment will be purchased for the Town of Michie. City attempted to survey every fourth house to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

This project was closed-out 9/5/14.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Milledgeville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Milledgeville

Overall

	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$273,487.00
Total Budget	\$0.00	\$273,487.00
Total Obligated	\$0.00	\$32,500.00
Total Funds Drawdown	\$0.00	\$32,500.00
Program Funds Drawdown	\$0.00	\$32,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Milledgeville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment will be used in the Town of Milledgeville.
City tried for 100% survey but got results for an 87% response rate.

Activity Progress Narrative:

Truck has been delivered.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Perry Co - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Perry County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$999,965.02
Total Funds Drawdown	\$0.00	\$999,965.02
Program Funds Drawdown	\$0.00	\$999,965.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Perry County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase rescue equipment for the county to use during emergencies.

Location Description:

Equipment will be purchased for use in Perry County.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Saltillo - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Saltillo

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$405,915.00
Total Budget	\$0.00	\$405,915.00
Total Obligated	\$0.00	\$226,554.56
Total Funds Drawdown	\$0.00	\$226,554.56
Program Funds Drawdown	\$0.00	\$226,554.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a new fire truck, and emergency generator.

Location Description:

Equipment will be purchased for use in the Town of Saltillo.
Census data were used to determine the number of low and moderate income people served.

Activity Progress Narrative:

Fire equipment has been purchased.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Savannah - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Savannah

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$160,040.00
Total Budget	\$0.00	\$160,040.00
Total Obligated	\$159,490.70	\$160,040.00
Total Funds Drawdown	\$159,490.70	\$160,040.00
Program Funds Drawdown	\$159,490.70	\$160,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a 4 x 4 quick attack truck.

Location Description:

Equipment will be purchased for use in the City of Savannah.
Census data were used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

The truck has been purchased and delivered.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Selmer - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Selmer

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$602,600.00
Total Budget	\$0.00	\$602,600.00
Total Obligated	\$0.00	\$474,066.00
Total Funds Drawdown	\$0.00	\$474,066.00
Program Funds Drawdown	\$0.00	\$474,066.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase of two pumper-tankers and four emergency generators pending activity approval by HUD.

Location Description:

Equipment will be purchased for use in the Town of Selmer.

Surveys were conducted randomly of homes in the town using 911 lists to determine the number of LMI people to be served.

Activity Progress Narrative:

Trucks are delivered and generator is installed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Somerville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Somerville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$98,060.00
Total Budget	\$0.00	\$98,060.00
Total Obligated	\$0.00	\$98,060.00
Total Funds Drawdown	\$0.00	\$98,060.00
Program Funds Drawdown	\$0.00	\$98,060.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the purchase an Emergency Response vehicle (SUV).

Location Description:

Equipment will be purchased for use in the Town of Somerville. Residents were randomly surveyed to determine the number of low and moderate income people that would be served by the project

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Stantonville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stantonville

Overall

	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$258,190.00
Total Budget	\$0.00	\$258,190.00
Total Obligated	\$144,645.00	\$258,190.00
Total Funds Drawdown	\$144,645.00	\$258,190.00
Program Funds Drawdown	\$144,645.00	\$258,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment purchased is for the Town of Stantonville.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Westmoreland - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Westmoreland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$688,604.00
Total Budget	\$0.00	\$688,604.00
Total Obligated	\$0.00	\$626,721.19
Total Funds Drawdown	\$0.00	\$626,721.19
Program Funds Drawdown	\$0.00	\$626,721.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds for equipment will be used to purchase a new fire truck, emergency services vehicle (SUV), a backhoe and a trailer.

Location Description:

Equipment purchases will be made for the Town of Westmoreland.

Activity Progress Narrative:

Additional equipment purchases are likely with the award of additional HUD funding. This project should close-out in early 2015.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: EQU-0001 / Equipment

Grantee Activity Number: EQP/ONP-01

Activity Title: Equipment & Other Expenses-Brownsville

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Equipment

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Brownsville

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

N/A

To Date

\$470,670.00

Total Budget

\$0.00

\$470,670.00

Total Obligated

\$0.00

\$470,670.00

Total Funds Drawdown

\$0.00

\$470,670.00

Program Funds Drawdown

\$0.00

\$470,670.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 City of Brownsville

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-03
Activity Title:	Equipment & Other Expenses-Grand Junction

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Grand Junction1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$186,173.00
Total Budget	\$0.00	\$186,173.00
Total Obligated	\$0.00	\$186,173.00
Total Funds Drawdown	\$0.00	\$142,907.70
Program Funds Drawdown	\$0.00	\$142,907.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Grand Junction1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Grand Junction, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-04
Activity Title:	Equipment & Other Expenses-Hohenwald

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Hohenwald

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$372,750.00
Total Budget	\$0.00	\$372,750.00
Total Obligated	\$0.00	\$372,750.00
Total Funds Drawdown	\$0.00	\$359,457.16
Program Funds Drawdown	\$0.00	\$359,457.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-08
Activity Title:	Equipment & Other Expenses-Portland

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Portland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$32,440.00
Total Budget	\$0.00	\$32,440.00
Total Obligated	\$0.00	\$32,440.00
Total Funds Drawdown	\$0.00	\$32,440.00
Program Funds Drawdown	\$0.00	\$32,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-10
Activity Title:	Equipment & Other Expenses-Fentress County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Fentress County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,060.00
Total Budget	\$0.00	\$140,060.00
Total Obligated	\$0.00	\$140,060.00
Total Funds Drawdown	\$0.00	\$139,620.00
Program Funds Drawdown	\$0.00	\$139,620.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-11
Activity Title:	Equipment & Other Expenses - Hardin County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Hardin County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$526,845.00
Total Budget	\$0.00	\$526,845.00
Total Obligated	\$0.00	\$526,845.00
Total Funds Drawdown	\$0.00	\$526,844.00
Program Funds Drawdown	\$0.00	\$526,844.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Hardin County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: EQP/ONP-12
Activity Title: Equipment & Other Expenses-Haywood County

Activity Category:
 Rehabilitation/reconstruction of public facilities
Project Number:
 EQU-0001
Projected Start Date:
 05/21/2010
Benefit Type:
 Area ()
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Equipment
Projected End Date:
 04/30/2015
Completed Activity Actual End Date:

Responsible Organization:
 Haywood County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$543,508.37
Total Budget	\$0.00	\$543,508.37
Total Obligated	\$0.00	\$542,520.00
Total Funds Drawdown	\$0.00	\$542,520.00
Program Funds Drawdown	\$0.00	\$542,520.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-15
Activity Title:	Equipment & Other Expenses-McNairy County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
McNairy County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$749,978.34
Program Funds Drawdown	\$0.00	\$749,978.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
McNairy County, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-19
Activity Title:	Equipment & Other Expenses-Eastview

Activity Category:
 Rehabilitation/reconstruction of public facilities

Project Number:
 EQU-0001

Projected Start Date:
 05/21/2010

Benefit Type:
 Area ()

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Equipment

Projected End Date:
 04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
 Town of Eastview1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$0.00	\$172,834.00
Total Obligated	\$0.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$171,229.00
Program Funds Drawdown	\$0.00	\$171,229.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations. The current rescue unit vehicles failed to function in that they were not equipped to travel through storm debris and high water and to make quick turns and movements to avoid dangerous situations.

Location Description:

Town of Eastview, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-20
Activity Title:	Equipment & Other Expenses-LaGrange

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of LaGrange

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$213,787.00
Total Budget	\$0.00	\$213,787.00
Total Obligated	\$0.00	\$213,787.00
Total Funds Drawdown	\$0.00	\$213,787.00
Program Funds Drawdown	\$0.00	\$213,787.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-21
Activity Title:	Equipment & Other Expenses-Linden

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Linden

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$82,850.00
Total Budget	\$0.00	\$82,850.00
Total Obligated	\$0.00	\$82,850.00
Total Funds Drawdown	\$0.00	\$78,158.00
Program Funds Drawdown	\$0.00	\$78,158.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Linden, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-22
Activity Title:	Equipment & Other Expenses-Milledgeville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Milledgeville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$0.00	\$172,834.00
Total Obligated	\$0.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$172,834.00
Program Funds Drawdown	\$0.00	\$172,834.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Milledgeville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Milledgeville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-23
Activity Title:	Equipment & Other Expenses-Moscow

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Moscow

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$266,700.00
Total Budget	\$0.00	\$266,700.00
Total Obligated	\$0.00	\$266,700.00
Total Funds Drawdown	\$0.00	\$266,700.00
Program Funds Drawdown	\$0.00	\$266,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Moscow	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Moscow, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-24
Activity Title:	Equipment & Other Expenses-Rossville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Rossville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$178,750.00
Total Budget	\$0.00	\$178,750.00
Total Obligated	\$0.00	\$178,750.00
Total Funds Drawdown	\$0.00	\$176,671.00
Program Funds Drawdown	\$0.00	\$176,671.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Rossville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Rossville, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-28
Activity Title:	Equipment & Other Expenses-Stantonville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Stantonville

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$278,570.00
Total Budget	\$0.00	\$278,570.00
Total Obligated	\$0.00	\$278,570.00
Total Funds Drawdown	\$0.00	\$277,435.00
Program Funds Drawdown	\$0.00	\$277,435.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Stantonville, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-29
Activity Title:	Equipment & Other Expenses-Trousdale County

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Trousdale County

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$663,750.00
Total Budget	\$0.00	\$663,750.00
Total Obligated	\$0.00	\$663,750.00
Total Funds Drawdown	\$442,328.75	\$610,125.69
Program Funds Drawdown	\$442,328.75	\$610,125.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Trousdale County, TN.

Activity Progress Narrative:

Status by jobs:

1. Fire Station site preparation: complete; awaiting final survey and geotechnical.
2. Revitalization site on Dixie Street: designated monies spent and work complete. Awaiting final survey.
3. Emergency power for highway department maintenance facility: generator and switchgear installed and functional.
4. New gas pumps and control system. Submittals rejected twice. Two issues have come to light:
 - a. The tanks need to be cleaned before the new pumps are installed.
 - b. The existing communication system that links the gas pump control and management system to the highway department and the County Mayor's office is not working now and is not really supportable any more. The plan now is to utilize the remaining money to fix these two problems. This project's contract had a construction completion date for September 24th. Now, , due to unforeseen problems



related to the gas pumps the need for a change order the completion date is December 1st. Presently awaiting a Change Order to proceed with project.

This project was recently monitored by the State on 09/25/2014.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-30
Activity Title:	Equipment & Other Expenses-Westmoreland

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Westmoreland

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$388,100.00
Total Budget	\$0.00	\$388,100.00
Total Obligated	\$0.00	\$388,100.00
Total Funds Drawdown	\$0.00	\$388,100.00
Program Funds Drawdown	\$0.00	\$388,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Westmoreland, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-31
Activity Title:	Equipment & Other Expenses - Benton County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:

Responsible Organization:
State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of seven Emergency Response Vehicles.

Location Description:
Equipment purchase will occur in Benton County.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: HOU-0001 / Housing Set Aside

Grantee Activity Number: HOU-04

Activity Title: Community Action Network

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

N/A

To Date

\$1,000,000.00

Total Budget

\$0.00

\$1,000,000.00

Total Obligated

\$295,926.05

\$428,229.11

Total Funds Drawdown

\$295,926.05

\$428,229.11

Program Funds Drawdown

\$295,926.05

\$428,229.11

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Tennessee1

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Provide 10 rental units in Benton and Houston Counties.

Location Description:

Benton and Houston Counties

Activity Progress Narrative:

Community Action Network, Inc. completed 4 more environmentals and 2 of them have been approved; two are being submitted October 2014. The two homes that had the environmentals approved this quarter were acquired in September 2014. The Short Sale home was acquired August 15, 2014. Thus, a total of three homes acquired this quarter. To date, a total of seven homes have been purchased, and six of the homes are occupied and one home is having minor repairs done prior to tenant moving in. CAN, Inc. is currently looking at 3 additional homes to acquire in the next 60 days.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	0	6	9/10	0/0	9/10	100.00
# Renter Households	6	0	6	9/10	0/0	9/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hou-05
Activity Title:	Cumberland Regional Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,932,000.00
Total Budget	\$0.00	\$1,932,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 15 rental units in Macon County.

Location Description:

Macon County

Activity Progress Narrative:

The Tier Two Environmental Review was approved. Appraisers have begun appraisals.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/5	0/15	0
# Renter Households	0	0	0	0/10	0/5	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hou-07
Activity Title:	Southwest TN Community Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,122,608.00
Total Budget	\$0.00	\$1,122,608.00
Total Obligated	\$400,457.83	\$462,857.83
Total Funds Drawdown	\$400,457.83	\$462,857.83
Program Funds Drawdown	\$400,457.83	\$462,857.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 13 rental units.

Location Description:

Madison, McNairy, and Hardin Counties

Activity Progress Narrative:

They have purchased and closed on four properties in Hardin County. Inspections, write-ups and bid packets have been developed. They are awaiting final approval from ECD to award the rehab project for these four properties. They were in hopes of placing tenants by November of this year but it may be mid-November or December before tenants can move in. Applications in this county are currently being taken.

The McNairy County projects had been approved for construction. They have all three structures started. One duplex is under roof and the house should be under roof if the weather cooperates by the end of this week. The second duplex has the foundation complete and is coming along behind the other two structures. They believe all three should be finished by the end of the calendar year.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	0	4	7/10	1/3	8/13	100.00
# Renter Households	4	0	4	7/10	1/3	8/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Hou-08
Activity Title:	United Housing, Inc.

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,972,024.00
Total Budget	\$0.00	\$2,972,024.00
Total Obligated	\$709,782.75	\$925,635.53
Total Funds Drawdown	\$709,782.75	\$925,635.53
Program Funds Drawdown	\$709,782.75	\$925,635.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 16 rental units.

Location Description:

Memphis/Shelby County

Activity Progress Narrative:

Environmentals have been completed and approved for 9 properties. The following 8 properties have closed; 6241 Flodden; 6215 Solway; 7334 Creek Bend; 5823 Ackerman; 230 Montelo; 5591 Milford; 281 Richbriar;. 5866 MacLeod is still under contract for purchase.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	HOU-2
Activity Title:	Brownsville Housing Authority

Activity Category:
Affordable Rental Housing

Project Number:
HOU-0001

Projected Start Date:
04/01/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing Set Aside

Projected End Date:
03/31/2016

Completed Activity Actual End Date:

Responsible Organization:
State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,314,220.00
Total Budget	\$0.00	\$2,314,220.00
Total Obligated	\$382,858.08	\$601,419.77
Total Funds Drawdown	\$382,858.08	\$601,419.77
Program Funds Drawdown	\$382,858.08	\$601,419.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 20 units for the Brownsville Housing Authority.

Location Description:

Brownsville, TN

Activity Progress Narrative:

Project has been under construction since March 10, 2014. All foundations have been poured and framing has started on all 10 units. 6 buildings are in the process of having the roof installed. Underground utilities have been installed and the street curb and gutter and all of the road bed material has been installed and compacted.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	HOU-3
Activity Title:	Buffalo Valley Incorporated

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$290,391.00	\$385,153.50
Total Funds Drawdown	\$290,391.00	\$385,153.50
Program Funds Drawdown	\$290,391.00	\$385,153.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Furnish 10 units for rental use.

Location Description:

Hickman and Lewis Counties

Activity Progress Narrative:

The five houses in Hickman County - all houses dried in with insulation, and rough in inspection completed. Two houses are bricked with a third 80% complete. Three houses have had the sheet rock hung, of these three two have been taped and one of these has been painted. The five houses in Lewis County - four houses have been dried in with insulation and rough in inspections complete. Four houses have been bricked. Three houses had sheet rock hung, finished and painted. Of these 3 houses two are complete on the inside awaiting final inspections. Foundations and blocks have been laid on a fifth house.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/7	0/3	0/10	0
# Renter Households	0	0	0	0/7	0/3	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HOU-6
Activity Title:	North Memphis Community Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$109,148.00
Total Budget	\$0.00	\$109,148.00
Total Obligated	\$21,607.94	\$75,342.00
Total Funds Drawdown	\$21,607.94	\$75,342.00
Program Funds Drawdown	\$21,607.94	\$75,342.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Locate 4 units for rental assistance in Memphis.

Location Description:

Memphis, Tennessee

Activity Progress Narrative:

Rehabilitaiton on 3 units have been completed (4616 Kanawha and 784 N. Claybrook and 927 Woodlawn completed rehabilitation 8/14/14; 4th unit has been approved for environmental clearance to begin rehabilitation, awaiting budget revision to be approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	0	3	4/4	1/0	5/4	100.00
# Renter Households	3	0	3	4/4	1/0	5/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	0	46
Audit Visits	0	24
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	79
Report/Letter Issued	0	1