

Grantee: Tennessee

Grant: B-08-DI-47-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-08-DI-47-0001

Obligation Date:**Award Date:****Grantee Name:**

Tennessee

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$92,517,890.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$92,517,890.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$92,517,890.00

Disasters:**Declaration Number**

FEMA-1745-DR-TN

Narratives**Disaster Damage:**

On February 5-6, 2008, several counties in Tennessee were struck by severe storms, tornadoes, straight-line winds, and flooding. These counties included Benton, Fayette, Fentress, Hardin, Haywood, Hickman, Houston, Lewis, Macon, Madison, McNairy, Montgomery, Perry, Shelby, Sumner, Trousdale and Williamson Counties. Several people were killed across these counties. Homes and businesses were severely damaged and/or destroyed and many were left without power and other sustainable living needs during the following days, weeks and months. As a result, the President of the United States declared a major disaster under Title IV of the Stafford Disaster Relief Act (42 U.S.C. 5121 et seq.). The HUD guidance for funding was published February 13, 2009 in the Federal Register as Docket Number FR-5256-N-01.

Recovery Needs:**SHORT AND LONG TERM RECOVERY NEEDS**

(1) Short Term Actions -The State of Tennessee short term disaster recovery needs were addressed through a mechanism coordinated through the Tennessee Emergency Management Agency (TEMA). TEMA assisted the local jurisdictions that were responsible for first response to the emergency by coordinating with FEMA to supplement the efforts of the local teams through the establishment of Joint Field Offices. For Individual and Public Assistance, TEMA and other state agencies coordinated teams that included staffs from various state and federal agencies that assist citizens, businesses, local governments and other entities impacted by the disasters to provide immediate assistance with their short term needs.

For the February 5-6, 2008 disaster, the amounts of short term assistance totaled \$9,300,000.

- i \$3,147,185 was approved through FEMA's Individuals and Households Program for housing assistance, including rental assistance and repairs to homes for eligible application. Of that, \$2,129,181 was for housing assistance and \$928,004 was to help applicants recover other essential disaster-related needs.

- i \$6,249,500 in loans to homeowners, renters and businesses was approved by the U.S. Small Business Administration (SBA).

- i 3,038 residents visited Disaster Recovery Centers operated jointly by FEMA and the State of Tennessee

- i 2,289 home inspections were completed

- i Of the 18 counties declared for individual assistance, 4,313 Tennesseans have registered.

Details are available at www.fema.gov/news/newsrelease.fema?id=43037

(2) Long Term Recovery Needs --In addition to the areas' short term needs which were generally addressed as outlined above, the affected jurisdictions also have long term recovery needs in the areas of unmet housing, infrastructure and economic revitalization needs which can be partially solved and leveraged through an emphasis on the CDBG activities outlined in the February 13, 2009 Notice. Based on the Notice and information received through eligible local governments planning documents and TEMA, the Department's Action Plan contains an emphasis on eligible CDBG activities that "support the repair, rehabilitation, and reconstruction of affordable rental housing stock" sufficient to meet the prorated threshold requirement of at least \$10,176,967. As outlined below in Section I, applicants are encouraged to include eligible activities in their applications that addresses the federal requirement to support affordable rental housing. In addition, other eligible activities may be undertaken that assist in the alleviation of unmet infrastructure and economic revitalization needs.

Overall**This Report Period****To Date**

Total Projected Budget from All Sources	N/A	\$92,599,361.00
Total Budget	\$11,027.00	\$92,082,836.00
Total Obligated	\$4,803,253.53	\$65,387,234.35
Total Funds Drawdown	\$5,791,730.34	\$65,073,250.67
Program Funds Drawdown	\$5,791,730.34	\$65,073,250.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		93.00%
Overall Benefit Percentage (Actual)		92.92%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,877,683.50	\$0.00
Limit on Admin/Planning	\$18,503,578.00	\$149,404.37
Limit on State Admin	\$4,625,894.50	\$149,404.37

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,362,003.68	\$10,450,000.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$46,258,945.00	\$84,493,560.00

Overall Progress Narrative:

All of the first round projects are closed out. Twelve of the second round projects are closed out and thirty-three of the fifty have been monitored. Approximately half of the rental projects will closeout in the next quarter.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
ACQ-0001, Acquisition	\$0.00	\$0.00	\$0.00
ADM-0001, Administration	\$0.00	\$0.00	\$0.00
ADM-0002, Program Mgmt Administration	\$14,499.68	\$1,233,731.00	\$149,404.37



CON R2, Construction Round 2	\$4,362,184.44	\$49,602,945.00	\$28,625,735.94
CON-0001, Construction	\$148,666.66	\$11,320,340.37	\$11,130,246.47
ELGACT-0001, Additional Eligible Activities	\$0.00	\$0.00	\$0.00
EQU R2, Equipment Round 2	\$529,121.51	\$13,884,823.00	\$11,292,007.01
EQU-0001, Equipment	\$131,413.00	\$6,389,633.00	\$6,207,139.89
HOU-0001, Housing Set Aside	\$605,845.05	\$10,450,000.00	\$7,184,607.00
RHB-0001, Rehabilitation	\$0.00	\$486,810.00	\$484,109.99



Activities

Project # / Title: ADM-0002 / Program Mgmt Administration

Grantee Activity Number: ADM-36

Activity Title: Program Mgmt Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

ADM-0002

Project Title:

Program Mgmt Administration

Projected Start Date:

05/21/2010

Projected End Date:

04/30/2015

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

State of Tennessee1

Overall

Apr 1 thru Jun 30, 2015

To Date

Total Projected Budget from All Sources

N/A

\$1,233,731.00

Total Budget

\$0.00

\$1,233,731.00

Total Obligated

\$12,984.65

\$149,404.37

Total Funds Drawdown

\$14,499.68

\$149,404.37

Program Funds Drawdown

\$14,499.68

\$149,404.37

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Tennessee1

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Overall Administration of Disaster Grant funds.

Location Description:

State of Tennessee Office - Nashville, TN

Activity Progress Narrative:

TNECD continues to provide administration and technical assistance to the grantees through review and approval of change orders, bid tabulations, plans and specifications, budget revisions, etc. Monitoring visits continue. TNECD is working to close out 80-90% of the projects by February 2016, and the state is on track to close all projects by the 2017 deadline.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CON R2 / Construction Round 2

Grantee Activity Number: Adamsville - Const R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Adamsville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$883,900.00

Total Budget

\$0.00

\$883,900.00

Total Obligated

\$116,332.58

\$844,607.14

Total Funds Drawdown

\$164,546.38

\$805,791.75



Program Funds Drawdown	\$164,546.38	\$805,791.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete physical inspection and identify worst areas within collection system; clean and televise sewer lines; conduct physical survey of manholes to determine condition; smoke test lines to determine level of damage to service lines; and prioritize and develop an effective construction program.
 NUMBER OF LINEAR FEET WILL BE REPORTED AT A LATER DATE WHEN TESTING HAS BEEN COMPLETED.

Location Description:

Construction will occur in the Town of Adamsville.

Activity Progress Narrative:

Phase II: The final adjusting change order was submitted May 25 and approved May 27. Notice of Completion was advertised June 11. The contractor's final pay estimate was submitted June 23, 2015. Project will be closed-out by the end of July 2015.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1300	646	2537	76.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Big Sandy - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of Big Sandy

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$474,000.00
Total Budget	\$0.00	\$474,000.00
Total Obligated	\$0.00	\$342,846.53
Total Funds Drawdown	\$0.00	\$342,846.53
Program Funds Drawdown	\$0.00	\$342,846.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Big Sandy will make improvements to the Wastewater Treatment Plant including replacing the lagoon's baffle curtains and anchors, replacing damaged aerators, restabilizing lagoon banks, removing sludge from the lagoon and replacing a generator.

Location Description:

Construction will occur in the Town of Big Sandy.

Activity Progress Narrative:

A revised budget has been submitted to ECD regarding final costs. The project will closeout in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	310	243	703	78.66

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Brownsville - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Brownsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$14,550.00	\$156,000.00
Total Funds Drawdown	\$14,550.00	\$156,000.00
Program Funds Drawdown	\$14,550.00	\$156,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Brownsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Commission a comprehensive study of the storm drainage system, implement storm drainage improvements and install a siren (warning) system.

Location Description:

Construction will occur in the City of Brownsville. Utility customers in the City of Brownsville were surveyed. A survey was sent to each customer and the return rate was sufficient to establish a random survey.

Activity Progress Narrative:

The bridge portion has bid and the pre-construction conference was held June 30, 2015. The drainage portion was bid on June 25, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	4273	1712	9877	60.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Camden - Constr R2
Activity Title:	Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Camden

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,650,000.00
Total Budget	\$0.00	\$1,650,000.00
Total Obligated	\$174,899.68	\$415,956.35
Total Funds Drawdown	\$174,899.68	\$415,956.35
Program Funds Drawdown	\$174,899.68	\$415,956.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of new influent pump/primary treatment system including new influent pumps, screen, grit removal, and influent flow monitor; relocation of electrical components above top-of-berm elevation of wastewater treatment plant; and the installation of an emergency power generator for continued plant operations in the event of a power outage.

Location Description:

Construction will occur in the City of Camden. City of Camden sewer system customers were randomly surveyed through surveys mailed to them and door-to-door surveys.

Activity Progress Narrative:

Construction is underway on this project and is approximately 45% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	979	617	2752	57.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Centerville - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Centerville/Hickman County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$202,863.21	\$678,392.20
Total Funds Drawdown	\$407,610.63	\$678,392.20
Program Funds Drawdown	\$407,610.63	\$678,392.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Centerville/Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase three emergency generators, a portable by-pass pumping station, a mobile communication system and for the relocation of an existing water storage tank.

Location Description:

Construction will occur in the Town of Centerville. Residents of the Town of Centerville were randomly surveyed.

Activity Progress Narrative:

An ERR addendum is in process and will be submitted in July. Plans and specs have been prepared and can be approved after the ERR is approved.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	838	743	2074	76.23

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Collierville - CON R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Collierville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$31,115.62	\$254,162.63
Total Funds Drawdown	\$31,115.62	\$254,162.63
Program Funds Drawdown	\$31,115.62	\$254,162.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Collierville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for drainage improvements in the City that are needed because of the storm and flooding.

Location Description:

Drainage improvements will occur in the City of Collierville. Census data were used to determine the number of low and moderate income people that would be affected by the project.

Activity Progress Narrative:

The city is rebidding a portion of the project due to high bids. The railroad continues to cause delays for the drainage activity. Those issues are expected to be resolved in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2260	2405	32203	14.49

LMI%:	14.49
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Crump - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Crump

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$641,660.00
Total Budget	\$0.00	\$641,660.00
Total Obligated	\$3,641.45	\$148,869.00
Total Funds Drawdown	\$64,001.60	\$148,869.00
Program Funds Drawdown	\$64,001.60	\$148,869.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Crump	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Increase size of existing culverts, clean out ditches and restore water's natural path.

Location Description:

Construction will occur in the City of Crump. Surveys were randomly conducted from the City of Crump water customers to determine the number of low and moderate income people that will be served.

Activity Progress Narrative:

Acquisition continues for the parcels needed for the drainage project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	809	448	1846	68.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Eastview - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Town of Eastview2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$521,880.00
Total Budget	\$0.00	\$521,880.00
Total Obligated	\$26,784.31	\$386,711.11
Total Funds Drawdown	\$112,915.34	\$386,711.11
Program Funds Drawdown	\$112,915.34	\$386,711.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage improvements will be made to areas of the town that were affected by the storms and flooding.

Location Description:

Construction will occur in the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

The pre-construction conference was held June 10th and equipment has been ordered.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	890	613	1724	87.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Erin - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Erin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$33,149.40	\$173,460.70
Total Funds Drawdown	\$33,149.40	\$173,460.70
Program Funds Drawdown	\$33,149.40	\$173,460.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair damages to the City water system from the 2008 storm and flooding events, install emergency generators at 4 booster stations, and install 12,200 linear feet of new water line.

Location Description:

Construction will occur in the City of Erin. Residents of the City of Erin were randomly surveyed to determine the number of low and moderate income people that would be served.

Activity Progress Narrative:

Contract A: Complete.
Contract B: Raw water intake. The Department of the Army has yet to issue the final permit. Administrator and engineer regularly check on the status of the approval.
Contract C: Generators: Contractor is waiting on delivery of the generators; this will occur in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1256	2279	4896	72.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Fayette County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Fayette County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,399,855.00
Total Budget	\$0.00	\$1,399,855.00
Total Obligated	\$6,500.00	\$94,554.51
Total Funds Drawdown	\$6,500.00	\$94,554.51
Program Funds Drawdown	\$6,500.00	\$94,554.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fayette County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of a detention center to construct a new public facility with a storm resistant basement to serve residents of Somerville and surrounding Fayette County.

Location Description:

Construction will occur in Fayette County. Somerville utility customers were randomly surveyed door-to-door to meet the required response rate of 24%; a 24.1% survey rate was obtained.

Activity Progress Narrative:

Revised plans and specifications were received at TNECD in June for a rebid to this project due to high bids. Work on the second floor of the building is being eliminated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2206	810	3770	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Fentress County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

04/08/2014

Responsible Organization:

State of Tennessee2

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$490,000.00
Total Budget	\$0.00	\$490,000.00
Total Obligated	\$0.00	\$490,000.00
Total Funds Drawdown	\$0.00	\$490,000.00
Program Funds Drawdown	\$0.00	\$490,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Pending HUD approval.

Location Description:

Construction will occur in Fentress County pending HUD approval.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Finger - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Finger

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$44,703.56	\$861,463.76
Total Funds Drawdown	\$44,703.56	\$861,463.76
Program Funds Drawdown	\$44,703.56	\$861,463.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Finger	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a new fire station that meets the building code, is accessible via City property, and has the means to store equipment.

Location Description:

Construction will occur in the City of Finger. Customers of the 911 Dispatch List for their Fire Service Area were randomly surveyed to meet the required response rate of 34%.

Activity Progress Narrative:

The project should complete the final change order and close out in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	960	651	2314	69.62

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Galloway - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Galloway

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,175,000.00
Total Budget	\$0.00	\$1,175,000.00
Total Obligated	\$0.00	\$992,136.78
Total Funds Drawdown	\$4,419.16	\$992,136.78
Program Funds Drawdown	\$4,419.16	\$992,136.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Galloway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to address major drainage and street reconstruction problems that resulted from the February 2008 event.

Location Description:

Construction will occur in the City of Galloway. The beneficiaries of the activity are based on the 2000 U.S. Census Data; no surveys were conducted.

Activity Progress Narrative:

Construction will begin as soon as the railroad can schedule their inspector to be on site. Construction will proceed quickly once it is begun.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	290	98	515	75.34

LMI%:	75.34
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hartsville/Trousdale Co - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Trousdale County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,262,350.00
Total Budget	\$0.00	\$1,262,350.00
Total Obligated	\$525,492.03	\$924,025.35
Total Funds Drawdown	\$525,492.03	\$924,025.35
Program Funds Drawdown	\$525,492.03	\$924,025.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a new Fire Hall and Community Center.

Location Description:

Construction will occur in Hartsville/Trousdale County. The water customer list was used to randomly survey county residents to determine the number of low and moderate income people to be served by the project.

Activity Progress Narrative:

Fire Hall: Construction is underway and is progressing.
Storm shelter/community facility: The ERR is proceeding; it is in a flood plain. It will be submitted in early July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	4992	1024	7053	85.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hartsville/Trousdale Co - Constr R2 - 2
Activity Title:	Construction R2 - 2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Trousdale County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$465,000.00
Total Budget	\$0.00	\$465,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the water system that are needed due to the tornado and storms.

Location Description:

Funds will be used in Hartsville/Trousdale County. A list of water system customers was used to randomly survey residents to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	4992	1024	7053	85.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Haywood County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Haywood County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,170,755.00
Total Budget	\$0.00	\$1,170,755.00
Total Obligated	\$95,474.00	\$184,074.00
Total Funds Drawdown	\$95,474.00	\$184,074.00
Program Funds Drawdown	\$95,474.00	\$184,074.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Correction of drainage problems caused by the 2008 storms and flooding.

Location Description:

Construction will occur in Haywood County. Residents of Haywood County were randomly surveyed based on a list of residents provided by the local water company.

Activity Progress Narrative:

Acquisition is complete. The drainage portion was bid 6/25/15. The bridge portion had a pre-construction conference on 6/30/15.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5880	3750	14351	67.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Hickman County - Constr R2
Activity Title: Construction R2

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Hickman County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,884,215.00
Total Budget	\$0.00	\$1,884,215.00
Total Obligated	\$0.00	\$813,046.65
Total Funds Drawdown	\$2,012.00	\$813,046.65
Program Funds Drawdown	\$2,012.00	\$813,046.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build 6 emergency storm shelters throughout the county.

Location Description:

Construction will occur in Hickman County.

Activity Progress Narrative:

Bids came in high for a portion of the project. The county is working with the engineer and administrator to come up with a plan for project revisions. The revised plan will be submitted to TNECD for approval in early July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hohenwald/Lewis County - Constr R2
Activity Title:	Construction R2

Activity Category:
Acquisition, construction, reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Hohenwald

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,650,000.00
Total Budget	\$0.00	\$2,650,000.00
Total Obligated	\$331,208.40	\$624,542.24
Total Funds Drawdown	\$331,208.40	\$624,542.24
Program Funds Drawdown	\$331,208.40	\$624,542.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Construction of an emergency operations facility.

Location Description:
Construction will occur in the City of Hohenwald/Lewis County. Residents of the county were randomly surveyed.

Activity Progress Narrative:
Construction continues and is on schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1652	2555	5739	73.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Houston County - Constr R2

Activity Title: Construction R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Houston County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,985,700.00
Total Budget	\$0.00	\$1,985,700.00
Total Obligated	\$174,547.36	\$1,542,659.72
Total Funds Drawdown	\$174,547.36	\$1,542,659.72
Program Funds Drawdown	\$174,547.36	\$1,542,659.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Houston County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of an emergency public facility.

Location Description:

Construction will occur in Houston County.
Residents of the county were randomly surveyed.

Activity Progress Narrative:

Surface transportation facility: Construction is progressing and is on schedule.
The 9-1-1 Tower is substantially complete. Notice of completion will be published in July 2015.
Emergency Operations Center building: Final punch list will be completed in mid-July 2015. Closeout has not been scheduled.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1177	5194	7357	86.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Jackson - Constr R2
Activity Title:	Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

01/06/2015

Responsible Organization:

City of Jackson

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,640,700.00
Total Budget	\$0.00	\$1,640,700.00
Total Obligated	\$0.00	\$1,640,700.00
Total Funds Drawdown	\$0.00	\$1,640,700.00
Program Funds Drawdown	\$0.00	\$1,640,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jackson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for infiltration/inflow correction to sewer system and replacement of the Bells Highway Lift Station.

Location Description:

Construction will occur in the City of Jackson. Census data was used to determine low and moderate income.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	12380	6018	33616	54.73

LMI%:	54.73
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Lafayette - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Lafayette

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$18,000.00	\$1,650,487.32
Total Funds Drawdown	\$18,000.00	\$1,650,487.32
Program Funds Drawdown	\$18,000.00	\$1,650,487.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lafayette	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to replace a water line that was damaged and insufficient during the storm.

Location Description:

Construction is in the City of Lafayette.
Water system customers in the city were randomly surveyed.

Activity Progress Narrative:

Final public hearing was held on June 12, 2015. Project to close in July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5075	2611	13385	57.42

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: LaGrange - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of LaGrange

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$984,718.00
Total Budget	\$0.00	\$984,718.00
Total Obligated	\$58,537.78	\$449,992.59
Total Funds Drawdown	\$63,923.71	\$449,992.59
Program Funds Drawdown	\$63,923.71	\$449,992.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace water mains in the town and to complete 2 water line extensions that will better ensure better access to water for residents and rescue workers during an emergency.

Location Description:

Construction will occur in the Town of LaGrange.

Activity Progress Narrative:

Water tank restoration is underway and proceeding according to approved plans and specifications; it is approximately 95% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	31	46	137	56.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Linden - Constr R2
Activity Title:	Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

12/09/2014

Responsible Organization:

Town of Linden

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,550,000.00
Total Budget	\$0.00	\$1,550,000.00
Total Obligated	\$0.00	\$1,336,298.45
Total Funds Drawdown	\$0.00	\$1,336,298.45
Program Funds Drawdown	\$0.00	\$1,336,298.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include 1) the construction of a 750,000 gallon water storage tank and 2) the upgrade of the interconnection between the Linden Water System and the Lobelville Water System.

Location Description:

Construction will occur in the Town of Linden. Sewer system customers from the Town were randomly surveyed to determine the number of low and moderate income people that the project would serve.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	439	400	941	89.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Lobelville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Lobelville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,760,945.00
Total Budget	\$0.00	\$1,760,945.00
Total Obligated	\$23,665.09	\$1,521,849.28
Total Funds Drawdown	\$56,242.24	\$1,521,849.28
Program Funds Drawdown	\$56,242.24	\$1,521,849.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

37,000 feet of new water line will be installed from Lobelville to connect with the Waverly system to ensure the extended outages due to the 2008 storm do not occur again.

Location Description:

Construction will occur in the City of Lobelville. Residents were randomly surveyed to assess numbers of low and moderate income people that would be served.

Activity Progress Narrative:

The contractor has completed construction. The final adjusting change order has been submitted. The close-out public meeting was held 6/26/15.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/37000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	507	1118	2262	71.84

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Macon County - Constr R2

Activity Title: Construction R2

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

05/31/2012

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Macon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,960,550.00
Total Budget	\$0.00	\$1,960,550.00
Total Obligated	\$0.00	\$1,783,177.09
Total Funds Drawdown	\$0.00	\$1,783,177.09
Program Funds Drawdown	\$0.00	\$1,783,177.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Macon County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build an ambulance bay, communication towers and a staging area for emergency response.

Location Description:

Construction will occur in Macon County. The 911 service list was used to randomly survey households to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

The construction portions of this project are complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	10397	7522	28131	63.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: McNairy County - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of streets

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

McNairy County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$531,795.00
Total Budget	\$0.00	\$531,795.00
Total Obligated	\$54,050.00	\$54,050.00
Total Funds Drawdown	\$54,050.00	\$54,050.00
Program Funds Drawdown	\$54,050.00	\$54,050.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair three separate sections of county roads - Elgie Murry Road - .15 miles; 40 Forks Road - .15 miles; Cypress Road - .5 miles

Location Description:

Construction will occur in McNairy County.
Residents were randomly surveyed based on a list of residents from the county's 911 list.

Activity Progress Narrative:

Acquisition continues. It is expected to be completed in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4224



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	12260	11195	36592	64.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Milledgeville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$441,848.00
Total Budget	\$0.00	\$441,848.00
Total Obligated	\$0.00	\$441,848.00
Total Funds Drawdown	\$0.00	\$441,848.00
Program Funds Drawdown	\$0.00	\$441,848.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a bay on the City Fire Station to house a new fire truck pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Milledgeville.

Activity Progress Narrative:

Grantee has submitted the permit for the generator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Moscow - Constr R2
Activity Title:	Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Moscow

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$604,712.61	\$687,056.96
Total Funds Drawdown	\$604,712.61	\$687,056.96
Program Funds Drawdown	\$604,712.61	\$687,056.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Moscow	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will address non-operational fire hydrants, restoration of flood damaged Industrial Park Road, sewer system rehabilitation and mitigation of flooding in downtown area.

Location Description:

Construction will occur in the City of Moscow.

Activity Progress Narrative:

Construction is proceeding according to the approved scope of the work. Both tanks are substantially complete. Work has begun on the improvements to Industrial Park Road and Norfolk Southern Drive.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1605	725	2905	80.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Oakland - Constr R2
Activity Title:	Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Oakland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,125,545.00
Total Budget	\$0.00	\$1,125,545.00
Total Obligated	\$0.00	\$120,742.69
Total Funds Drawdown	\$0.00	\$120,742.69
Program Funds Drawdown	\$0.00	\$120,742.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Oakland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace 60' of undersized culvert under highway 194; enlarge retention basin and add emergency spillway; construct floodwall around wastewater pump station; and repair 48" drainpipe.

Location Description:

Construction will occur in the Town of Oakland. Used Urgent need national objective.

Activity Progress Narrative:

Construction scheduled to start July 1, 2015.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	138	179	1364	23.24

LMI%:	23.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Portland - Constr R2
Activity Title:	Construction R2

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
CON R2

Project Title:
Construction Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Portland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total Budget	\$0.00	\$1,200,000.00
Total Obligated	\$2,675.00	\$356,764.00
Total Funds Drawdown	\$2,675.00	\$356,764.00
Program Funds Drawdown	\$2,675.00	\$356,764.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for upsizing drainage culvert under CSX railroad for Summers Branch; construction of a large detention basin downstream of CSX railroad and Portland Canal; stabilization of stream banks of Summers Branch between detention basin and SR 109, and providing a defined conveyance from Portland Canal to Summers Branch.

Location Description:

Construction will occur in the City of Portland.
Census data was used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2411	2145	8624	52.83

LMI%:	52.83
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Red Boiling Springs - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Red Boiling Springs

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$724,750.00
Total Budget	\$0.00	\$724,750.00
Total Obligated	\$0.00	\$724,750.00
Total Funds Drawdown	\$0.00	\$724,750.00
Program Funds Drawdown	\$0.00	\$724,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to re-locate the Red Boiling Springs Fire Station.

Location Description:

Construction will occur in the Town of Red Boiling Springs. Residents were surveyed randomly using the water customer list to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Notice of completion was published 6/11/15. The administrator anticipates a final adjusting change order as soon as miscellaneous items have been completed to fully finish the project. These are the items the contractor has failed to address; the engineer is coordinating completion on behalf of the City.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1605	1012	4198	62.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Red Boiling Springs - Constr R2 -2

Activity Title: Con R2 - 2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Red Boiling Springs

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$575,250.00
Total Budget	\$0.00	\$575,250.00
Total Obligated	\$57,766.50	\$59,440.84
Total Funds Drawdown	\$57,766.50	\$59,440.84
Program Funds Drawdown	\$57,766.50	\$59,440.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the wastewater treatment plant.

Location Description:

Activity will occur in the City of Red Boiling Springs. Residents were randomly surveyed based on the list of water customers to determine how many low and moderate income people would be served.

Activity Progress Narrative:

Plans and specifications were approved 6/26/15. The bid opening will be scheduled early in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1605	1012	4198	62.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Rossville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Rossville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,798,888.00
Total Budget	\$0.00	\$1,798,888.00
Total Obligated	\$12,444.85	\$1,557,685.82
Total Funds Drawdown	\$12,444.85	\$1,557,685.82
Program Funds Drawdown	\$12,444.85	\$1,557,685.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Rossville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a new combination fire and police station to replace the one that was insufficient during the storm.

Location Description:

Construction will occur in the Town of Rossville. Using the fire services area, residents were randomly surveyed to determine number of low and moderate income people who would be served.

Activity Progress Narrative:

Final construction activities are being completed. Activity will be completed in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	790	288	1579	68.27

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Saltillo - Constr R2
Activity Title:	Construction R2

Activity Category:
Construction of buildings for the general conduct of

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Saltillo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$594,085.00
Total Budget	\$0.00	\$594,085.00
Total Obligated	\$89,274.73	\$594,085.00
Total Funds Drawdown	\$128,713.98	\$594,085.00
Program Funds Drawdown	\$128,713.98	\$594,085.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build a new addition on the fire station to house equipment that is purchased with grant funds pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Saltillo. Census data were used to determine the number of low and moderate income to be served.

Activity Progress Narrative:

Project is complete. Final punch list items will be completed in early July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	118	84	350	57.71

LMI%:	57.71
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Savannah - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Savannah

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,039,960.00
Total Budget	\$0.00	\$1,039,960.00
Total Obligated	\$257,195.49	\$782,845.55
Total Funds Drawdown	\$257,195.49	\$782,845.55
Program Funds Drawdown	\$257,195.49	\$782,845.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to implement a combination of detention storage and capacity improvements at selected culvert crossings and channel selections.

Location Description:

Construction will occur in the City of Savannah. Census data were used to determine the number of low and moderate people to be served.

Activity Progress Narrative:

Drainage construction is approximately 90% complete and is on schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2060	1283	6395	52.28

LMI%:	52.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Selmer - Constr R2
Activity Title:	Construction R2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Selmer

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$397,400.00
Total Budget	\$0.00	\$397,400.00
Total Obligated	\$126,567.00	\$397,400.00
Total Funds Drawdown	\$126,567.00	\$397,400.00
Program Funds Drawdown	\$126,567.00	\$397,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to make drainage improvements.

Location Description:

Construction will occur in the Town of Selmer. Residents were randomly surveyed using 911 service lists to determine the number of low and moderate income people served.

Activity Progress Narrative:

All equipment has been delivered. Drainage work complete. Application for generator operating permits have been made. Should close out in July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/450



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1956	1477	3883	88.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Somerville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

01/15/2015

Responsible Organization:

Town of Somerville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$910,260.00
Total Budget	\$0.00	\$910,260.00
Total Obligated	\$0.00	\$910,260.00
Total Funds Drawdown	\$0.00	\$910,260.00
Program Funds Drawdown	\$0.00	\$910,260.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to rehabilitate damaged parts of the city sewer system including line segment replacements and repairs and manhole repairs.

Location Description:

Construction will occur in the Town of Somerville.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2202	814	3770	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Stanton - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Town of Stanton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$866,554.00
Total Budget	(\$193,446.00)	\$866,554.00
Total Obligated	\$0.00	\$199,186.23
Total Funds Drawdown	\$0.00	\$199,186.23
Program Funds Drawdown	\$0.00	\$199,186.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stanton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Funds will be used for construction of a storm shelter.

Location Description:
Construction will occur in the Town of Stanton.
Census data was used to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:
There are three property owners that they are working to get easements for the drainage project. The plans and specs are being finalized to submit to ECD.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	278	90	591	62.27

LMI%:	62.27
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Stantonville - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stantonville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$841,810.00
Total Budget	\$0.00	\$841,810.00
Total Obligated	\$0.00	\$750,287.30
Total Funds Drawdown	\$257,816.27	\$750,287.30
Program Funds Drawdown	\$257,816.27	\$750,287.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build an addition onto the present fire station to house truck to be purchased.

Location Description:

Construction will occur in the Town of Stantonville. Residents of the Town were randomly surveyed to assess the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

The final change order has been completed and once approved, the final construction can be completed. The final pay request be submitted as soon as the work is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	354	800	1657	69.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Sumner County Const R2
Activity Title:	Acquisition of bldg./build new bldg.

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

CON R2

Project Title:

Construction Round 2

Projected Start Date:

05/29/2012

Projected End Date:

04/30/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Sumner County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$178,625.00	\$488,194.04
Total Funds Drawdown	\$178,625.00	\$488,194.04
Program Funds Drawdown	\$178,625.00	\$488,194.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Sumner County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The county will build a new public emergency response complex.

Location Description:

The county will build a new public emergency response complex. Residents were randomly surveyed to determine the number of low and moderate income to be served.

Activity Progress Narrative:

Project restarted due to lack of progress with prior architect/contractor/subcontractor. New plans and specifications were approved 6/11/15. The bid advertisement has been released. A mandatory pre-bid meeting was held 6/22/15; minority/female businesses were notified. Bid opening is scheduled for 7/6/15.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	112203	95580	329292	63.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Tennessee Ridge - Constr R2
Activity Title:	Construction R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
CON R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Construction Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Tennessee Ridge

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$115,191.05	\$817,523.22
Total Funds Drawdown	\$115,191.05	\$817,523.22
Program Funds Drawdown	\$115,191.05	\$817,523.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Tennessee Ridge	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction and installation of 5 emergency generators with automatic start and bus transfer switches for sewer lift stations, the water treatment plant, the City Hall well, the Mobley Lane booster pump station, and the Brake Well.

Location Description:

Construction will occur in the Town of Tennessee Ridge
Every household using the water service was called or mailed a survey to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Construction at lift station is nearly complete, except for electrical issues as of 6/23/15.
They are expecting final inspection and substantial completion by the end of June 2015, and due to last minute delays, the project is expected to close-out by beginning of July 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/5



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	905	1152	2543	80.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Westmoreland - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Westmoreland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$496,396.00
Total Budget	\$0.00	\$496,396.00
Total Obligated	\$7,862.14	\$467,593.14
Total Funds Drawdown	\$7,862.14	\$467,593.14
Program Funds Drawdown	\$7,862.14	\$467,593.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction funds will be used to build a structure to hold purchased rescue equipment.

Location Description:

Construction activities will occur in the Town of Westmoreland.
Community used census to qualify.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	758	459	2049	59.39

LMI%:	59.39
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Williston - Constr R2

Activity Title: Construction R2

Activity Category:

Construction of buildings for the general conduct of

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Williston

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,083,495.00
Total Budget	\$0.00	\$1,083,495.00
Total Obligated	\$128,502.16	\$944,825.14
Total Funds Drawdown	\$233,253.44	\$944,825.14
Program Funds Drawdown	\$233,253.44	\$944,825.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Williston	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a fire hall.

Location Description:

Constuction will occur in the City of Williston. Volunteer firefighters went to every 4th house in the service area. If no one was home, then they went to the next house to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Final change order was approved. The building is expected to be substantially complete in July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1005	822	2756	66.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CON-0001 / Construction

Grantee Activity Number: CON-01

Activity Title: Replacement Housing-Haywood

Activity Category:

Construction of new replacement housing

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Haywood County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00



Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of replacement home for resident in Haywood County, TN.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CON-02a
Activity Title:	Const-W/S &Install.-Camden

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

09/27/2012

Responsible Organization:

City of Camden

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$653,100.00
Total Budget	\$0.00	\$653,100.00
Total Obligated	\$0.00	\$653,100.00
Total Funds Drawdown	\$0.00	\$650,419.50
Program Funds Drawdown	\$0.00	\$650,419.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Camden, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	325	1271	2752	57.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-02b
Activity Title:	Const.-W/S & Install.-Erin

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

04/23/2013

Responsible Organization:

City of Erin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$477,900.71
Program Funds Drawdown	\$0.00	\$477,900.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Erin, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	276	500	946	82.03

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-02c
Activity Title:	Const.-W/S & Install.-Galloway

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

02/23/2015

Responsible Organization:

City of Galloway

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,195.00
Total Budget	\$0.00	\$250,195.00
Total Obligated	\$0.00	\$250,195.00
Total Funds Drawdown	\$0.00	\$250,195.00
Program Funds Drawdown	\$0.00	\$250,195.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Galloway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Galloway, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	98	290	515	75.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02e
Activity Title:	Const.-W/S & Install.-Hohenwald

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

01/29/2013

Responsible Organization:

City of Hohenwald

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$377,250.00
Total Budget	\$0.00	\$377,250.00
Total Obligated	\$0.00	\$377,250.00
Total Funds Drawdown	\$0.00	\$369,500.00
Program Funds Drawdown	\$0.00	\$369,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	453	3813	5739	74.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02g
Activity Title:	Const.-W/S & Install.-Lobelville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

04/15/2013

Responsible Organization:

City of Lobelville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$436,000.00
Total Budget	\$0.00	\$436,000.00
Total Obligated	\$0.00	\$436,000.00
Total Funds Drawdown	\$0.00	\$433,916.73
Program Funds Drawdown	\$0.00	\$433,916.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Lobelville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	15	1662	2262	74.14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02h
Activity Title:	Const.-W/S & Install.-Medon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

09/04/2013

Responsible Organization:

City of Medon

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$362,200.00
Total Budget	\$0.00	\$362,200.00
Total Obligated	\$0.00	\$362,200.00
Total Funds Drawdown	\$0.00	\$357,348.80
Program Funds Drawdown	\$0.00	\$357,348.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Medon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Medon, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	39	79	184	64.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02i
Activity Title:	Const.-W/S & Install.-Savannah

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

08/14/2013

Responsible Organization:

City of Savannah

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$749,168.00
Program Funds Drawdown	\$0.00	\$749,168.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1266	2352	6917	52.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-02j
Activity Title:	Const.-W/S & Install.-Adamsville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

08/08/2012

Responsible Organization:

Town of Adamsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$675,000.00
Total Budget	\$0.00	\$675,000.00
Total Obligated	\$0.00	\$675,000.00
Total Funds Drawdown	\$0.00	\$644,941.00
Program Funds Drawdown	\$0.00	\$644,941.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Adamsville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	790	1156	2537	76.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02k
Activity Title:	Const.-W/S & Install.- Big Sandy

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

01/17/2013

Responsible Organization:

Town of Big Sandy

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$676,000.00
Total Budget	\$0.00	\$676,000.00
Total Obligated	\$0.00	\$676,000.00
Total Funds Drawdown	\$0.00	\$673,815.32
Program Funds Drawdown	\$0.00	\$673,815.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	171	439	835	73.05

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-02L
Activity Title:	Const.-W/S & Install.-LaGrange

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

12/27/2013

Responsible Organization:

Town of LaGrange

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$486,356.00
Total Budget	\$0.00	\$486,356.00
Total Obligated	\$0.00	\$486,356.00
Total Funds Drawdown	\$0.00	\$486,356.00
Program Funds Drawdown	\$0.00	\$486,356.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5	72	137	56.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CON-02m
Activity Title: Const-W/S & Install.-Linden

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

06/07/2013

Responsible Organization:

Town of Linden

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$347,150.00
Total Budget	\$0.00	\$347,150.00
Total Obligated	\$0.00	\$347,150.00
Total Funds Drawdown	\$0.00	\$320,317.03
Program Funds Drawdown	\$0.00	\$320,317.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Linden, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	198	641	941	89.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02p
Activity Title:	Const.-W/S & Install.-Somerville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

05/06/2013

Responsible Organization:

Town of Somerville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$397,000.00
Total Budget	\$0.00	\$397,000.00
Total Obligated	\$0.00	\$397,000.00
Total Funds Drawdown	\$0.00	\$387,364.56
Program Funds Drawdown	\$0.00	\$387,364.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Somerville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1357	1659	3770	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-02q
Activity Title:	Const.-W/S & Install.-Stanton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Stanton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$864,000.00
Total Budget	\$127,223.00	\$864,000.00
Total Obligated	\$120,931.97	\$857,708.97
Total Funds Drawdown	\$148,666.66	\$857,708.97
Program Funds Drawdown	\$148,666.66	\$857,708.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stanton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Stanton, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	102	281	615	62.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-03b
Activity Title:	Const.-Public Facilities, etc.-Portland

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

04/25/2013

Responsible Organization:

City of Portland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$317,560.00
Total Budget	\$0.00	\$317,560.00
Total Obligated	\$0.00	\$317,560.00
Total Funds Drawdown	\$0.00	\$317,560.00
Program Funds Drawdown	\$0.00	\$317,560.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1453	3103	8624	52.83

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-03c
Activity Title:	Const.-Public Facilities, etc.-Saltillo

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

12/03/2013

Responsible Organization:

City of Saltillo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$695,324.00
Total Budget	\$0.00	\$695,324.00
Total Obligated	\$0.00	\$695,324.00
Total Funds Drawdown	\$0.00	\$695,174.85
Program Funds Drawdown	\$0.00	\$695,174.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Saltillo, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	47	95	342	41.52

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03d
Activity Title:	Const.-Public Facilities, etc.-Fentress County

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

01/29/2014

Responsible Organization:

Fentress County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$609,440.00
Total Budget	\$0.00	\$609,440.00
Total Obligated	\$0.00	\$609,440.00
Total Funds Drawdown	\$0.00	\$609,440.00
Program Funds Drawdown	\$0.00	\$609,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2880	5786	16471	52.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CON-03e
Activity Title:	Const.-Public Facilities, etc.-Houston County

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

CON-0001

Project Title:

Construction

Projected Start Date:

05/21/2010

Projected End Date:

04/30/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

02/05/2014

National Objective:

Low/Mod

Responsible Organization:

Houston County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Houston County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Houston County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	353	6003	7357	86.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CON-03g
Activity Title:	Const.-Public Facilities, etc.-Perry County

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

10/08/2012

Responsible Organization:

Perry County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$599,120.00
Program Funds Drawdown	\$0.00	\$599,120.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Perry County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees. Perry County has additional local/grant funding.

Location Description:

Perry County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	752	7343	9390	86.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

	Amount
Perry County- Local funding	\$233,025.00
Perry County-Regular CDBG grant funds	\$283,500.00
Subtotal Match Sources	\$516,525.00

Other Funding Sources

	Amount
No Other Funding Sources Found	
Total Other Funding Sources	\$516,525.00



Grantee Activity Number: CON-03h
Activity Title: Const.-Public Facilities, etc.-Centerville/Hickman

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

01/29/2015

Responsible Organization:

Town of Centerville/Hickman County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,500,000.00
Program Funds Drawdown	\$0.00	\$1,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Centerville/Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

The Town of Centerville and Hickman County, TN. Combined project for the County and County Seat.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2893	10751	19137	71.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: EQU R2 / Equipment Round 2

Grantee Activity Number: Benton County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Benton County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,419,250.00

Total Budget

\$0.00

\$1,419,250.00

Total Obligated

\$27,239.00

\$1,419,250.00

Total Funds Drawdown

\$27,239.30

\$1,419,250.00

Program Funds Drawdown

\$27,239.30

\$1,419,250.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00



Benton County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of pumpers, super tankers, emergency response vehicles and emergency response devices needed for each of the rural fire departments.

Location Description:

Equipment will be purchased for Benton County.

Activity Progress Narrative:

Final close-out letter was received June 18, 2015.
The project is closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/9

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	9134	5191	17405	82.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Bethel Springs - EQU R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$556,322.00
Total Budget	(\$9,000.00)	\$556,322.00
Total Obligated	\$9,338.90	\$435,702.45
Total Funds Drawdown	\$9,338.90	\$435,702.45
Program Funds Drawdown	\$9,338.90	\$435,702.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Emergency generators for the water plant and the Civic Center/emergency storm shelter for the community.
4 weather warning sirens
Fire truck pumper with a multi-purpose unit that will allow the fire department to respond to emergencies

Location Description:

Construction will occur in the Town of Bethel Springs.

Activity Progress Narrative:

Bid opening on final generator is set for July 7. This is a 120-day contract. They plan to close-out this project in the fall. Otherwise this project is on schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/7



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	636	416	1283	82.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Crump - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Crump

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$358,340.00
Total Budget	\$0.00	\$358,340.00
Total Obligated	\$0.00	\$241,090.00
Total Funds Drawdown	\$0.00	\$241,090.00
Program Funds Drawdown	\$0.00	\$241,090.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Crump	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the City of Crump.

Activity Progress Narrative:

ECD has approved a change in the number of sirens based on the ability of fewer sirens to cover the same area. Plans and specifications will be submitted in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	809	448	1846	68.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Eastview - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Town of Eastview2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$478,120.00
Total Budget	\$0.00	\$478,120.00
Total Obligated	\$0.00	\$346,700.00
Total Funds Drawdown	\$0.00	\$346,700.00
Program Funds Drawdown	\$0.00	\$346,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

Equipment has been ordered.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	890	613	1724	87.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Gallatin - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

07/21/2014

Responsible Organization:

City of Gallatin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,230,000.00
Total Budget	\$0.00	\$1,230,000.00
Total Obligated	\$0.00	\$1,224,519.58
Total Funds Drawdown	\$0.00	\$1,224,519.58
Program Funds Drawdown	\$0.00	\$1,224,519.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gallatin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of platform aerial apparatus equipment in the event of a future disaster.

Location Description:

Equipment is to be purchased for the City of Gallatin.
This activity is based upon an urgent need.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	7388	4600	22393	53.53

LMI%:	53.53
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Guys - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

10/17/2014

Responsible Organization:

Town of Guys

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$516,545.00
Total Budget	\$0.00	\$516,545.00
Total Obligated	\$0.00	\$501,769.80
Total Funds Drawdown	\$0.00	\$501,769.80
Program Funds Drawdown	\$0.00	\$501,769.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Guys	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of a pumper and a tanker to provide for better fire protection in the event of a disaster.

Location Description:

Equipment purchase will occur for the Town of Guys. Residents of the Town of Guys were randomly surveyed requiring a response rate of 61%; a 98.4% response rate was obtained to determine the number of low and moderate people who would be served by the project.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	132	289	439	95.90

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hardin County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
EQU R2

Project Title:
Equipment Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Hardin County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$39,704.80	\$950,877.95
Total Funds Drawdown	\$39,704.80	\$950,877.95
Program Funds Drawdown	\$39,704.80	\$950,877.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase equipment including an excavator and ditch cleaner for the Highway Department, an emergency response truck and ATV for the Sheriff’s Department, generators for the water plant and water intake site and pumper, tanker and rescue truck for the Hardin County Fire Department.

Location Description:

Equipment purchase will occur in Hardin County pending upon approval from HUD based on failure to function information needed. Residents in Hardin County were randomly surveyed using the 911 service list.

Activity Progress Narrative:

This project will be ready to close-out once the final pay request is completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/9



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	14083	8980	33619	68.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Hartsville/Trousdale Co - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Trousdale County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$654,650.00
Total Budget	\$0.00	\$654,650.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase equipment for the Emergency Operations Center.

Location Description:

Equipment will be purchased for use in Hartsville/Trousdale County. Residents were randomly surveyed using the list of water customers to determine number of low and moderate income people served by the project.

Activity Progress Narrative:

Communication tower: The tower itself is erected. The equipment building is being constructed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	4992	1024	7053	85.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Haywood County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Haywood County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$79,245.00
Total Budget	\$0.00	\$79,245.00
Total Obligated	\$0.00	\$2,400.00
Total Funds Drawdown	\$0.00	\$2,400.00
Program Funds Drawdown	\$0.00	\$2,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of emergency response equipment for the Haywood County Sheriff's Office.

Location Description:

Equipment will be purchases for Haywood County.
A list of water system customers in the county was used to randomly survey households to determine the number of low and moderate income people to be served by the project.

Activity Progress Narrative:

The equipment portion of the project is on hold until full construction costs for the remainder of the project are known.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5880	3750	14351	67.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Hendersonville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

06/18/2014

Responsible Organization:

City of Hendersonville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hendersonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase 1 aerial ladder apparatus and 6 emergency generators that will provide rescue protection and continuity of sewer service during disasters.

Location Description:

Equipment will be purchased for use in the City of Hendersonville.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/7



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	6145	6840	40309	32.21

LMI%:				32.21
-------	--	--	--	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hickman County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Hickman County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$265,785.00
Total Budget	\$0.00	\$265,785.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase rescue equipment for Hickman County.

Location Description:

Equipment will be purchased for Hickman County.

Activity Progress Narrative:

The equipment portion of this project is on hold until the final construction costs for the other activities have been determined.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Jackson - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

01/06/2015

Responsible Organization:

City of Jackson

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$359,300.00
Total Budget	\$0.00	\$359,300.00
Total Obligated	\$0.00	\$359,300.00
Total Funds Drawdown	\$0.00	\$359,300.00
Program Funds Drawdown	\$0.00	\$359,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jackson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase five emergency generators at the Police Department, Fire Department, Emergency Management Agency and 2 Wastewater Treatment Plants.

Location Description:

Equipment will be purchased for use in the City of Jackson. Census data was used to determine low and moderate income people served.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/5



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	12380	6018	33616	54.73

LMI%:	54.73
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Jamestown - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$565,000.00
Total Budget	\$0.00	\$565,000.00
Total Obligated	\$5,125.00	\$294,930.93
Total Funds Drawdown	\$5,125.00	\$294,930.93
Program Funds Drawdown	\$5,125.00	\$294,930.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of a generator and all other equipment is pending approval from HUD.

Location Description:

Equipment purchase will occur for the City of Jamestown.

Activity Progress Narrative:

Generator installation is complete. Training has been held for City employees on how to operate the generator. The Notice of Completion will run on 7/8/15. Monitoring is scheduled for July 8.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Macon County - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Macon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,098,420.00
Total Budget	\$0.00	\$1,098,420.00
Total Obligated	\$0.00	\$778,178.53
Total Funds Drawdown	\$0.00	\$778,178.53
Program Funds Drawdown	\$0.00	\$778,178.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Macon County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase an extrication/rescue vehicle, CAD system and radios, fire truck, sirens, and water rescue equipment(atv)/training.

Location Description:

Equipment will be purchased for Macon County. The 911 service list was used to randomly survey the households in the county to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

Water rescue training: Ten rescuers have gone through the Swift Water Rescue Course. The remaining rescuers that still need training are in the process of being scheduled by an official with the Macon County Rescue Squad. Plans are to have training done by the end of the summer.

Communication equipment: Communication equipment has been ordered.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/5



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	10397	7522	28131	63.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	McNairy County - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU R2

Projected Start Date:
05/29/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment Round 2

Projected End Date:
05/31/2012

Completed Activity Actual End Date:

Responsible Organization:
McNairy County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$468,205.00
Total Budget	\$0.00	\$468,205.00
Total Obligated	\$177,126.00	\$177,126.00
Total Funds Drawdown	\$177,126.00	\$177,126.00
Program Funds Drawdown	\$177,126.00	\$177,126.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase 11 early warning weather sirens, a debris removal four-wheel drive truck, a quick/attack rescue truck, and barricades to block road and streets.

Location Description:

Equipment purchase will occur in McNairy County. Residents were surveyed randomly based on a list of the county's 911 system.

Activity Progress Narrative:

Bid opening for emergency vehicles is 6/25/15.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	12260	11195	36592	64.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Michie - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

09/05/2014

Responsible Organization:

City of Michie

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$274,495.00
Total Budget	\$0.00	\$274,495.00
Total Obligated	\$0.00	\$267,793.24
Total Funds Drawdown	\$0.00	\$267,793.24
Program Funds Drawdown	\$0.00	\$267,793.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Michie	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the purchase of a firefighting pumper truck.

Location Description:

Equipment will be purchased for the Town of Michie. City attempted to survey every fourth house to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1330	695	2733	74.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Milledgeville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Milledgeville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$273,487.00
Total Budget	\$0.00	\$273,487.00
Total Obligated	\$67,531.21	\$245,715.46
Total Funds Drawdown	\$67,531.21	\$245,715.46
Program Funds Drawdown	\$67,531.21	\$245,715.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Milledgeville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment will be used in the Town of Milledgeville.
City tried for 100% survey but got results for an 87% response rate.

Activity Progress Narrative:

Permit has been submitted for generator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	95	29	154	80.52

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Perry Co - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

12/02/2013

Responsible Organization:

Perry County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$999,965.02
Total Funds Drawdown	\$0.00	\$999,965.02
Program Funds Drawdown	\$0.00	\$999,965.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Perry County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase rescue equipment for the county to use during emergencies.

Location Description:

Equipment will be purchased for use in Perry County.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/5



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	3682	4329	9690	82.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Saltillo - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Saltillo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$405,915.00
Total Budget	\$0.00	\$405,915.00
Total Obligated	\$47,488.09	\$274,042.65
Total Funds Drawdown	\$47,488.09	\$274,042.65
Program Funds Drawdown	\$47,488.09	\$274,042.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a new fire truck, and emergency generator.

Location Description:

Equipment will be purchased for use in the Town of Saltillo.
Census data were used to determine the number of low and moderate income people served.

Activity Progress Narrative:

Fire truck and equipment has been delivered.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	118	84	350	57.71

LMI%:	57.71
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Savannah - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Savannah

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$160,040.00
Total Budget	\$0.00	\$160,040.00
Total Obligated	\$0.00	\$160,040.00
Total Funds Drawdown	\$0.00	\$160,040.00
Program Funds Drawdown	\$0.00	\$160,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a 4 x 4 quick attack truck.

Location Description:

Equipment will be purchased for use in the City of Savannah.
Census data were used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2060	1283	6395	52.28

LMI%:	52.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Selmer - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Selmer

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$602,600.00
Total Budget	\$0.00	\$602,600.00
Total Obligated	\$93,685.40	\$567,751.40
Total Funds Drawdown	\$93,685.40	\$567,751.40
Program Funds Drawdown	\$93,685.40	\$567,751.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase of two pumper-tankers and four emergency generators pending activity approval by HUD.

Location Description:

Equipment will be purchased for use in the Town of Selmer.

Surveys were conducted randomly of homes in the town using 911 lists to determine the number of LMI people to be served.

Activity Progress Narrative:

Working on getting permit for the generators.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1956	1477	3883	88.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Somerville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

01/15/2015

Responsible Organization:

Town of Somerville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$98,060.00
Total Budget	\$0.00	\$98,060.00
Total Obligated	\$0.00	\$98,060.00
Total Funds Drawdown	\$0.00	\$98,060.00
Program Funds Drawdown	\$0.00	\$98,060.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the purchase an Emergency Response vehicle (SUV).

Location Description:

Equipment will be purchased for use in the Town of Somerville. Residents were randomly surveyed to determine the number of low and moderate income people that would be served by the project

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2202	814	3770	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Stantonville - Equipment R2

Activity Title: Equipment R2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

EQU R2

Projected Start Date:

05/29/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Equipment Round 2

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stantonville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$258,190.00
Total Budget	\$0.00	\$258,190.00
Total Obligated	\$0.00	\$258,190.00
Total Funds Drawdown	\$0.00	\$258,190.00
Program Funds Drawdown	\$0.00	\$258,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment purchased is for the Town of Stantonville.

Activity Progress Narrative:

Final pay request has been submitted. The project will closeout in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	354	800	1657	69.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Westmoreland - Equipment R2
Activity Title:	Equipment R2

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
EQU R2

Project Title:
Equipment Round 2

Projected Start Date:
05/29/2012

Projected End Date:
05/31/2017

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Town of Westmoreland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$688,604.00
Total Budget	\$0.00	\$688,604.00
Total Obligated	\$61,882.81	\$688,604.00
Total Funds Drawdown	\$61,882.81	\$688,604.00
Program Funds Drawdown	\$61,882.81	\$688,604.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds for equipment will be used to purchase a new fire truck, emergency services vehicle (SUV), a backhoe and a trailer.

Location Description:

Equipment purchases will be made for the Town of Westmoreland.

Activity Progress Narrative:

Last equipment/apparatus delivered; delay due to back order at company. Waiting on close-out and processing of final pay request. Close-out meeting was held 6/5/15 per ECD approval. Pay request was sent 6/22/15. Close-out documents to follow.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	758	459	2049	59.39

LMI%:	59.39
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: EQU-0001 / Equipment

Grantee Activity Number:	EQP/ONP-01
Activity Title:	Equipment & Other Expenses-Brownsville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
11/20/2013

Responsible Organization:
City of Brownsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$470,670.00



Total Budget	\$0.00	\$470,670.00
Total Obligated	\$0.00	\$470,670.00
Total Funds Drawdown	\$0.00	\$470,670.00
Program Funds Drawdown	\$0.00	\$470,670.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Brownsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2621	3364	9877	60.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	EQP/ONP-03
Activity Title:	Equipment & Other Expenses-Grand Junction

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
08/25/2013

Responsible Organization:
City of Grand Junction1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$186,173.00
Total Budget	\$0.00	\$186,173.00
Total Obligated	\$0.00	\$186,173.00
Total Funds Drawdown	\$0.00	\$142,907.70
Program Funds Drawdown	\$0.00	\$142,907.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Grand Junction1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Grand Junction, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	84	195	356	78.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-04
Activity Title:	Equipment & Other Expenses-Hohenwald

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
01/29/2013

Responsible Organization:
City of Hohenwald

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$372,750.00
Total Budget	\$0.00	\$372,750.00
Total Obligated	\$0.00	\$372,750.00
Total Funds Drawdown	\$0.00	\$359,457.16
Program Funds Drawdown	\$0.00	\$359,457.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	435	3813	5739	74.02

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-08
Activity Title:	Equipment & Other Expenses-Portland

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
04/25/2013

Responsible Organization:
City of Portland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$32,440.00
Total Budget	\$0.00	\$32,440.00
Total Obligated	\$0.00	\$32,440.00
Total Funds Drawdown	\$0.00	\$32,440.00
Program Funds Drawdown	\$0.00	\$32,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1453	3103	8624	52.83

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-10
Activity Title:	Equipment & Other Expenses-Fentress County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
01/29/2014

Responsible Organization:
Fentress County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$140,060.00
Total Budget	\$0.00	\$140,060.00
Total Obligated	\$0.00	\$140,060.00
Total Funds Drawdown	\$0.00	\$139,620.00
Program Funds Drawdown	\$0.00	\$139,620.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2880	5786	16471	52.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-11
Activity Title:	Equipment & Other Expenses - Hardin County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
02/24/2014

Responsible Organization:
Hardin County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$526,845.00
Total Budget	\$0.00	\$526,845.00
Total Obligated	\$0.00	\$526,845.00
Total Funds Drawdown	\$0.00	\$526,844.00
Program Funds Drawdown	\$0.00	\$526,844.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Hardin County, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	89	285	522	71.65

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: EQP/ONP-12
Activity Title: Equipment & Other Expenses-Haywood County

Activity Category:
 Rehabilitation/reconstruction of public facilities
Project Number:
 EQU-0001
Projected Start Date:
 05/21/2010
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Equipment
Projected End Date:
 04/30/2015
Completed Activity Actual End Date:
 09/09/2013
Responsible Organization:
 Haywood County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$542,520.00
Total Budget	\$0.00	\$542,520.00
Total Obligated	\$0.00	\$542,520.00
Total Funds Drawdown	\$0.00	\$542,520.00
Program Funds Drawdown	\$0.00	\$542,520.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	3191	6439	14351	67.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-15
Activity Title:	Equipment & Other Expenses-McNairy County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
06/02/2014

Responsible Organization:
McNairy County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$749,978.34
Program Funds Drawdown	\$0.00	\$749,978.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
McNairy County, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	4685	18773	36592	64.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-19
Activity Title:	Equipment & Other Expenses-Eastview

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
02/27/2014

Responsible Organization:
Town of Eastview1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$0.00	\$172,834.00
Total Obligated	\$0.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$171,229.00
Program Funds Drawdown	\$0.00	\$171,229.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations. The current rescue unit vehicles failed to function in that they were not equipped to travel through storm debris and high water and to make quick turns and movements to avoid dangerous situations.

Location Description:

Town of Eastview, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	304	1199	1724	87.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-20
Activity Title:	Equipment & Other Expenses-LaGrange

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
12/27/2013

Responsible Organization:
Town of LaGrange

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$213,787.00
Total Budget	\$0.00	\$213,787.00
Total Obligated	\$0.00	\$213,787.00
Total Funds Drawdown	\$0.00	\$213,787.00
Program Funds Drawdown	\$0.00	\$213,787.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5	72	137	56.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-21
Activity Title:	Equipment & Other Expenses-Linden

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
06/07/2013

Responsible Organization:
Town of Linden

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$82,850.00
Total Budget	\$0.00	\$82,850.00
Total Obligated	\$0.00	\$82,850.00
Total Funds Drawdown	\$0.00	\$78,158.00
Program Funds Drawdown	\$0.00	\$78,158.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Linden, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	198	641	941	89.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-22
Activity Title:	Equipment & Other Expenses-Milledgeville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
02/27/2013

Responsible Organization:
Town of Milledgeville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$0.00	\$172,834.00
Total Obligated	\$0.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$172,834.00
Program Funds Drawdown	\$0.00	\$172,834.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Milledgeville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Milledgeville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	57	69	154	81.82

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-23
Activity Title:	Equipment & Other Expenses-Moscow

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
03/28/2014

Responsible Organization:
Town of Moscow

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$266,700.00
Total Budget	\$0.00	\$266,700.00
Total Obligated	\$0.00	\$266,700.00
Total Funds Drawdown	\$0.00	\$266,700.00
Program Funds Drawdown	\$0.00	\$266,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Moscow	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:
Town of Moscow, TN.

Activity Progress Narrative:
This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1080	1312	2905	82.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-24
Activity Title:	Equipment & Other Expenses-Rossville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
10/01/2013

Responsible Organization:
Town of Rossville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$178,750.00
Total Budget	\$0.00	\$178,750.00
Total Obligated	\$0.00	\$178,750.00
Total Funds Drawdown	\$0.00	\$176,671.00
Program Funds Drawdown	\$0.00	\$176,671.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Rossville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Rossville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	548	531	1579	68.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-28
Activity Title:	Equipment & Other Expenses-Stantonville

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
09/30/2013

Responsible Organization:
Town of Stantonville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$278,570.00
Total Budget	\$0.00	\$278,570.00
Total Obligated	\$0.00	\$278,570.00
Total Funds Drawdown	\$0.00	\$277,435.00
Program Funds Drawdown	\$0.00	\$277,435.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Stantonville, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	155	1005	1657	70.01

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-29
Activity Title:	Equipment & Other Expenses-Trousdale County

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
02/25/2015

Responsible Organization:
Trousdale County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$86,250.00	\$750,000.00
Total Obligated	\$84,038.69	\$747,788.69
Total Funds Drawdown	\$131,413.00	\$747,788.69
Program Funds Drawdown	\$131,413.00	\$747,788.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Trousdale County, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1651	2298	7094	55.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	EQP/ONP-30
Activity Title:	Equipment & Other Expenses-Westmoreland

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
EQU-0001

Projected Start Date:
05/21/2010

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Equipment

Projected End Date:
04/30/2015

Completed Activity Actual End Date:
02/19/2014

Responsible Organization:
Westmoreland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$388,100.00
Total Budget	\$0.00	\$388,100.00
Total Obligated	\$0.00	\$388,100.00
Total Funds Drawdown	\$0.00	\$388,100.00
Program Funds Drawdown	\$0.00	\$388,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Westmoreland, TN.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	364	853	2049	59.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EQP/ONP-31
Activity Title:	Equipment & Other Expenses - Benton County

Activity Category:
 Rehabilitation/reconstruction of public facilities

Project Number:
 EQU-0001

Projected Start Date:
 05/21/2010

Benefit Type:
 Area Benefit (Survey)

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Equipment

Projected End Date:
 04/30/2015

Completed Activity Actual End Date:
 05/07/2014

Responsible Organization:
 State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Purchase of seven Emergency Response Vehicles.

Location Description:
 Equipment purchase will occur in Benton County.

Activity Progress Narrative:
 This project is complete and closed-out.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

# of Persons	Low	Mod	Total	Low/Mod
	2735	11575	17388	82.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: HOU-0001 / Housing Set Aside

Grantee Activity Number: HOU-04

Activity Title: Community Action Network

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$941,355.50
Total Funds Drawdown	\$0.00	\$941,355.50
Program Funds Drawdown	\$0.00	\$941,355.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00



State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 10 rental units in Benton and Houston Counties.

Location Description:

Benton and Houston Counties

Activity Progress Narrative:

They have purchased all of their houses. They are renting the properties. They are finishing minor rehab. Project should close out in August.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	30/10	2/0	32/10	100.00
# Renter Households	0	0	0	30/10	2/0	32/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hou-05
Activity Title:	Cumberland Regional Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,932,000.00
Total Budget	\$0.00	\$1,932,000.00
Total Obligated	\$4,342.60	\$997,615.23
Total Funds Drawdown	\$4,342.60	\$997,615.23
Program Funds Drawdown	\$4,342.60	\$997,615.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 15 rental units in Macon County.

Location Description:

Macon County

Activity Progress Narrative:

They had nine closings so far. They have 5 more that they are waiting on preliminary closing statements. They hope to close on these by July 10. They are beginning Phase 2 reviews on 7 more properties. Three houses are rented.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/15



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Singlefamily Units	0	0/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	2	3	1/10	2/5	3/15	100.00
# Renter Households	1	2	3	1/10	2/5	3/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hou-07
Activity Title:	Southwest TN Community Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,122,608.00
Total Budget	\$0.00	\$1,122,608.00
Total Obligated	\$130,511.07	\$881,296.40
Total Funds Drawdown	\$130,511.07	\$881,296.40
Program Funds Drawdown	\$130,511.07	\$881,296.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 13 rental units.

Location Description:

Madison, McNairy, and Hardin Counties

Activity Progress Narrative:

The McNairy County properties are nearing completion. They have rented the single family house and one of the duplexes. They were taking applications for the other duplex to be completed by the end of June. Four properties in Madison County, four in Hardin County, and five properties in McNairy County have been rented to LMI households.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/10	6/3	23/13	100.00
# Renter Households	0	0	0	17/10	6/3	23/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hou-08
Activity Title:	United Housing, Inc.

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,972,024.00
Total Budget	\$0.00	\$2,972,024.00
Total Obligated	\$49,642.88	\$1,290,078.42
Total Funds Drawdown	\$49,642.88	\$1,290,078.42
Program Funds Drawdown	\$49,642.88	\$1,290,078.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide 16 rental units.

Location Description:

Memphis/Shelby County

Activity Progress Narrative:

One house is completed, four are in process and will be completed in the next quarter, and 2 others are in the acquisition/environmental review phase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/16
# of Singlefamily Units	0	0/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/14	0/2	0/16	0
# Renter Households	0	0	0	0/14	0/2	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	HOU-2
Activity Title:	Brownsville Housing Authority

Activity Category:
Affordable Rental Housing

Project Number:
HOU-0001

Projected Start Date:
04/01/2013

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing Set Aside

Projected End Date:
03/31/2016

Completed Activity Actual End Date:

Responsible Organization:
State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,314,220.00
Total Budget	\$0.00	\$2,314,220.00
Total Obligated	\$355,349.46	\$2,200,705.65
Total Funds Drawdown	\$421,348.50	\$2,104,806.67
Program Funds Drawdown	\$421,348.50	\$2,104,806.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 20 units for the Brownsville Housing Authority.

Location Description:

Brownsville, TN

Activity Progress Narrative:

The final punchlist items are underway , and the project will be closed out next quarter if all of the units are occupied by the end of the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/15	0/5	0/20	0
# Renter Households	0	0	0	0/15	0/5	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	HOU-3
Activity Title:	Buffalo Valley Incorporated

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$860,306.78
Total Funds Drawdown	\$0.00	\$860,306.78
Program Funds Drawdown	\$0.00	\$860,306.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Furnish 10 units for rental use.

Location Description:

Hickman and Lewis Counties

Activity Progress Narrative:

The five houses in Hickman County - Three houses complete. Two houses have the finish electrical complete, interior trim complete, cabinets waiting to be installed, and HVAC started.
 The five houses in Lewis County - five houses have been completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	2	6	5/7	5/3	10/10	100.00
# Renter Households	4	2	6	5/7	5/3	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HOU-6
Activity Title:	North Memphis Community Development Corporation

Activity Category:

Affordable Rental Housing

Project Number:

HOU-0001

Projected Start Date:

04/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Set Aside

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Tennessee1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$109,148.00
Total Budget	\$0.00	\$109,148.00
Total Obligated	\$0.00	\$109,148.00
Total Funds Drawdown	\$0.00	\$109,148.00
Program Funds Drawdown	\$0.00	\$109,148.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Locate 4 units for rental assistance in Memphis.

Location Description:

Memphis, Tennessee

Activity Progress Narrative:

Working on the fourth and final house for rental.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/4	1/0	8/4	100.00
# Renter Households	0	0	0	7/4	1/0	8/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	0	46
Audit Visits	0	24
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	79
Report/Letter Issued	0	1