Grantee: State of Tennessee

Grant: B-08-DI-47-0001

January 1, 2013 thru March 31, 2013 Performance Report





Grant Number: B-08-DI-47-0001	Obligation Date:	Award Date:
Grantee Name: State of Tennessee	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Amount: \$92,517,890.00	Grant Status: Active	QPR Contact: Brookie Carlton
Estimated PI/RL Funds: \$0.00		

Total Budget:

\$92,517,890.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

On February 5-6, 2008, several counties in Tennessee were struck by severe storms, tornadoes, straight-line winds, and flooding. These counties included Benton, Fayette, Fentress, Hardin, Haywood, Hickman, Houston, Lewis, Macon, Madison, McNairy, Montgomery, Perry, Shelby, Sumner, Trousdale and Williamson Counties. Several people were killed across these counties. Homes and businesses were severely damaged and/or destroyed and many were left without power and other sustainable living needs during the following days, weeks and months. As a result, the President of the United States declared a major disaster under Title IV of the Stafford Disaster Relief Act (42 U.S.C. 5121 et seq.). The HUD guidance for funding was published February 13, 2009 in the Federal Register as Docket Number FR-5256-N-01.

Recovery Needs:

SHORT AND LONG TERM RECOVERY NEEDS

(1) Short Term Actions -The State of Tennessee short term disaster recovery needs were addressed through a mechanism coordinated through the Tennessee Emergency Management Agency (TEMA). TEMA assisted the local jurisdictions that were responsible for first response to the emergency by coordinating with FEMA to supplement the efforts of the local teams through the establishment of Joint Field Offices. For Individual and Public Assistance, TEMA and other state agencies coordinated teams that included staffs from various state and federal agencies that assist citizens, businesses, local governments and other entities impacted by the disasters to provide immediate assistance with their short term needs.

For the February 5-6, 2008 disaster, the amounts of short term assistance totaled \$9,300,000.

; \$3,147,185 was approved through FEMA&rsquos Individuals and Households Program for housing assistance, including rental assistance and repairs to homes for eligible application. Of that, \$2,129,181 was for housing assistance and \$928,004 was to help applicants recover other essential disaster-related needs.

- \$6,249,500 in loans to homeowners, renters and businesses was approved by the U.S. Small Business Administration (SBA).
- 3,038 residents visited Disaster Recovery Centers operated jointly by FEMA and the State of Tennessee
- 2,289 home inspections were completed
- Of the 18 counties declared for individual assistance, 4,313 Tennesseans have registered.
- Details are available at www.fema.gov/news/newsrelease.fema?id=43037

(2) Long Term Recovery Needs --In addition to the areas&rsquo short term needs which were generally addressed as outlined above, the affected jurisdictions also have long term recovery needs in the areas of unmet housing, infrastructure and economic revitalization needs which can be partially solved and leveraged through an emphasis on the CDBG activities outlined in the February 13, 2009 Notice. Based on the Notice and information received through eligible local governments planning documents and TEMA, the Department&rsquos Action Plan contains an emphasis on eligible CDBG activities that &ldquosupport the repair, rehabilitation, and reconstruction of affordable rental housing stock&rdquo sufficient to meet the prorated threshold requirement of at least \$10,176,967. As outlined below in Section I, applicants are encouraged to include eligible activities in their applications that addresses the federal requirement to support affordable rental housing. In addition, other eligible activities may be undertaken that assist in the alleviation of unmet infrastructure and economic revitalization needs.

Overall

Total Projected Budget from All Sources

This Report Peric	bd
N/A	

To Date \$92,953,810.37



Total Budget	\$599,829.37	\$92,437,285.37
Total Obligated	\$9,166,749.76	\$19,036,615.52
Total Funds Drawdown	\$2,464,562.89	\$12,308,575.44
Program Funds Drawdown	\$2,464,562.89	\$12,308,575.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		91.83%
Overall Benefit Percentage (Actual)		99.90%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,877,683.50	\$0.00
Limit on Admin/Planning	\$18,503,578.00	\$1,019,350.59
Limit on State Admin	\$4,625,894.50	\$1,019,350.59

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,362,003.68	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$46,258,945.00	\$83,516,968.37

Overall Progress Narrative:

During the first quarter of 2013, Tennessee continued to make progress in addressing the needs of the communities affected by the 2008 disaster and in drawing down funds.

Of the 35 round 1 awards, 10 of them are completely finished and closed-out. The remaining grants are all in the construction phase and are expected to close out by the end of the first quarter of 2014.

Of the 50 round 2 awards announced in 2012, 45 are under under fully executed contracts, have completely approved Environmental Review Records and can begin construction. The remaining awards will be under contract in the next quarter.

Seven awards totaling \$10.2M were approved by ECD and the Governor's office to meet the rental housing requirement. Those awards will be announced on April 1, 2013. Contracts will be issued in the next quarter and the awardees will begin completion of the Envrionmental Review Records.

With the announcement of the rental housing assistance awards, \$89,191,740 of Tennessee's allocation has been fully obligated.





Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
ACQ-0001, Acquisition	\$0.00	\$0.00	\$0.00
ADM-0001, Administration	\$49,541.40	\$561,646.00	\$49,541.40
ADM-0002, Program Mgmt Administration	\$4,473.26	\$1,233,731.00	\$969,809.19
CON R2, Construction Round 2	\$0.00	\$46,502,945.00	\$0.00
CON-0001, Construction	\$1,478,282.16	\$11,120,340.37	\$7,451,101.10
ELGACT-0001, Additional Eligible Activities	\$0.00	\$3,035,129.00	\$0.00
EQU R2, Equipment Round 2	\$16,761.25	\$13,734,823.00	\$16,761.25
EQU-0001, Equipment	\$915,504.82	\$6,189,633.00	\$3,582,016.25
HOU-0001, Housing Set Aside	\$0.00	\$10,176,967.00	\$0.00
RHB-0001, Rehabilitation	\$0.00	\$486,810.00	\$239,346.25



Activities

Grantee Activity Number: ACQ-03 Activity Title: Acquisition - Savannah Activitiy Category: **Activity Status:** Acquisition - general Cancelled **Project Number: Project Title:** ACQ-0001 Acquisition **Projected Start Date: Projected End Date:** 04/30/2015 05/21/2010 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod City of Savannah **Overall** Jan 1 thru Mar 31, 2013 **To Date Total Projected Budget from All Sources** N/A \$0.00 **Total Budget** (\$60,000.00) \$0.00 **Total Obligated** (\$37,477.00) \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$0.00 \$0.00

City of Savannah Match Contributed

Total Funds Expended

Activity Description:

Acquisition of property for easements of construction, installation, etc.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00

\$0.00



\$0.00

\$0.00

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ACQ-04 Acquisition-Big Sandy

Activitiy Category:	Activity Status:	
Acquisition - general	Cancelled	
Project Number:	Project Title:	
ACQ-0001	Acquisition	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Big Sandy	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$7,500.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of property for easements of construction, installation, etc.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Adamsville - Const R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

Town of Adamsville

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$718,900.00
Total Budget	\$0.00	\$718,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete physical inspection and identify worst areas within collection system; clean and televise sewer lines; conduct physical survey of manholes to determine condition; smoke test lines to determine level of damage to service lines; and prioritize and develop an effective construction program.

NUMBER OF LINEAR FEET WILL BE REPORTED AT A LATER DATE WHEN TESTING HAS BEEN COMPLETED.

Location Description:

Construction will occur in the Town of Adamsville.

Activity Progress Narrative:

Submitted ERR. Funds were released and plans and specifications approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.





Beneficiaries Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





ADM-01 Local Administration-Benton County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
()		
National Objective:	Responsible Organization:	
N/A	Benton County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$23,500.00)	\$0.00
Total Obligated	(\$3,500.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees, and environmental reviews.

Location Description:

Benton County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-Brownsville

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	City of Brownsville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$22,000.00)	\$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$22,000.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$22,000.00) \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$22,000.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$22,000.00) \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

ADM-02

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-03 Local Administration-Camden

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	nd Date:
()		
National Objective:	Responsible Organization:	
N/A	City of Camden	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$9,000.00
Total Budget	\$0.00	\$9,000.00
Total Obligated	(\$21,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Camden, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-04 Local Administration-Erin

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	City of Erin	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,550.00
Total Budget	\$0.00	\$6,550.00
Total Obligated	(\$8,325.00)	\$6,550.00
Total Funds Drawdown	\$6,550.00	\$6,550.00
Program Funds Drawdown	\$6,550.00	\$6,550.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Erin, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-05 Local Administration-Gallaway

Activitiy Category:	Activity Status:	
Administration	Cancelled	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
()		
National Objective:	Responsible Organization:	
N/A	City of Gallaway	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$9,750.00)	\$0.00
Total Obligated	(\$6,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Gallaway, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-06 Local Administration-Grand Junction

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:	Activity Status:	
Administration	Cancelled	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	City of Grand Junction	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$6,923.00)	\$0.00
Total Obligated	(\$2,500.00)	\$0.00

Activity Description: Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Total Funds Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Program Funds Drawdown Program Income Drawdown

City of Grand Junction, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00

\$0.00 \$0.00

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-Hohenwald

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: ()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	City of Hohenwald	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$15,500.00)	\$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$15,500.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$15,500.00) \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$15,500.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$15,500.00) \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

ADM-07

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-09 Local Administration-Lobelville

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	City of Lobelville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$950.00
Total Budget	\$0.00	\$950.00
Total Obligated	(\$8,337.40)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Lobelville,TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-10 Local Administration-Medon

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	City of Medon	
Overall	Jan 1 thru Mar 31, 2013	To Date
	N1/A	\$13,000.00
Total Projected Budget from All Sources	N/A	φ10,000.00
Total Projected Budget from All Sources Total Budget	\$0.00	\$13,000.00
		. ,
Total Budget	\$0.00	\$13,000.00
Total Budget Total Obligated	\$0.00 (\$10,866.00)	\$13,000.00 \$1,500.00
Total Budget Total Obligated Total Funds Drawdown	\$0.00 (\$10,866.00) \$1,500.00	\$13,000.00 \$1,500.00 \$1,500.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 (\$10,866.00) \$1,500.00 \$1,500.00	\$13,000.00 \$1,500.00 \$1,500.00 \$1,500.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 (\$10,866.00) \$1,500.00 \$1,500.00 \$0.00	\$13,000.00 \$1,500.00 \$1,500.00 \$1,500.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 (\$10,866.00) \$1,500.00 \$1,500.00 \$0.00 \$0.00	\$13,000.00 \$1,500.00 \$1,500.00 \$1,500.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Medon, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-11 Local Administration-Portland

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	City of Portland	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total Budget	\$0.00	\$12,000.00
	\$0.00 (\$2,750.00)	\$12,000.00 \$3,900.00
Total Budget	· · · ·	+ ,
Total Budget Total Obligated	(\$2,750.00)	\$3,900.00
Total Budget Total Obligated Total Funds Drawdown	(\$2,750.00) \$3,900.00	\$3,900.00 \$3,900.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	(\$2,750.00) \$3,900.00 \$3,900.00	\$3,900.00 \$3,900.00 \$3,900.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	(\$2,750.00) \$3,900.00 \$3,900.00 \$0.00	\$3,900.00 \$3,900.00 \$3,900.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	(\$2,750.00) \$3,900.00 \$3,900.00 \$0.00 \$0.00	\$3,900.00 \$3,900.00 \$3,900.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-12 Local Administration-Saltillo

Activitiy Category:	Activity Status:	
Administration	Planned	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual Er	nd Date:
()		
National Objective:	Responsible Organization:	
N/A	City of Saltillo	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A (\$18,752.00)	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$18,752.00) (\$16,125.00)	\$0.00 \$0.00 \$3,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$18,752.00) (\$16,125.00) \$0.00	\$0.00 \$0.00 \$3,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$18,752.00) (\$16,125.00) \$0.00 \$0.00	\$0.00 \$0.00 \$3,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$18,752.00) (\$16,125.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$3,000.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A (\$18,752.00) (\$16,125.00) \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$3,000.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Saltillo, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-13 Local Administration-Savannah

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: ()	Completed Activity Actual E	Ind Date:
National Objective:	Responsible Organization:	
N/A	City of Savannah	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$24,000.00
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$21,750.00)	\$24,000.00 \$24,000.00 \$2,250.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$21,750.00) \$2,250.00	\$24,000.00 \$24,000.00 \$2,250.00 \$2,250.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$21,750.00) \$2,250.00 \$2,250.00	\$24,000.00 \$24,000.00 \$2,250.00 \$2,250.00 \$2,250.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$21,750.00) \$2,250.00 \$2,250.00 \$0.00	\$24,000.00 \$24,000.00 \$2,250.00 \$2,250.00 \$2,250.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$21,750.00) \$2,250.00 \$2,250.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$2,250.00 \$2,250.00 \$2,250.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-14 Local Administration-Fentress County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	ind Date:
National Objective:	Responsible Organization:	
N/A	Fentress County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$24,000.00
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$10,145.00	\$24,000.00 \$24,000.00 \$15,270.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$10,145.00 \$15,270.00	\$24,000.00 \$24,000.00 \$15,270.00 \$15,270.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$10,145.00 \$15,270.00 \$15,270.00	\$24,000.00 \$24,000.00 \$15,270.00 \$15,270.00 \$15,270.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$10,145.00 \$15,270.00 \$15,270.00 \$0.00	\$24,000.00 \$24,000.00 \$15,270.00 \$15,270.00 \$15,270.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$10,145.00 \$15,270.00 \$15,270.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$15,270.00 \$15,270.00 \$15,270.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-15 Local Administration-Hardin County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
N/A	Hardin County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$16,845.00
Total Budget	\$0.00	\$16,845.00
Total Obligated	(\$15,310.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Hardin County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-16 Local Administration-Haywood County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual End Date:	
()		
National Objective:	Responsible Organization:	
N/A	Haywood County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$24,000.00
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$21,000.00)	\$24,000.00 \$24,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$21,000.00) \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$21,000.00) \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$21,000.00) \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$21,000.00) \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-17 Local Administration-Houston County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	Houston County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$24,000.00
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$8,025.00)	\$24,000.00 \$24,000.00 \$8,150.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$8,025.00) \$8,150.00	\$24,000.00 \$24,000.00 \$8,150.00 \$8,150.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$8,025.00) \$8,150.00 \$8,150.00	\$24,000.00 \$24,000.00 \$8,150.00 \$8,150.00 \$8,150.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$8,025.00) \$8,150.00 \$8,150.00 \$0.00	\$24,000.00 \$24,000.00 \$8,150.00 \$8,150.00 \$8,150.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$8,025.00) \$8,150.00 \$8,150.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$8,150.00 \$8,150.00 \$8,150.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Houston County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-19 Local Administration-McNairy County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	McNairy County	
Overall	lon 1 thru Mor 21, 2012	To Date
Overall	Jan 1 thru Mar 31, 2013	TO Date
Total Projected Budget from All Sources	N/A	\$24,000.00
- · · · · · ·		
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$18,375.00)	\$24,000.00 \$24,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$18,375.00) \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$18,375.00) \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$18,375.00) \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$18,375.00) \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

McNairy County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-20 Local Administration - Perry County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	Perry County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,920.00
Total Budget	(\$8,580.00)	\$2,920.00
Total Obligated	(\$7,700.00)	\$2,920.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees, and environmental reviews. Perry County has additional local funds for this grant.

Location Description:

Perry County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources Perry County- Local funding Subtotal Match Sources

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources **Amount** \$0.00



ADM-21 Local Administration-Adamsville

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Town of Adamsville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$22,200.00
•••••	-	
Total Projected Budget from All Sources	N/A	\$22,200.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$22,200.00 \$22,200.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$17,200.00)	\$22,200.00 \$22,200.00 \$4,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$17,200.00) \$4,000.00	\$22,200.00 \$22,200.00 \$4,000.00 \$4,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$17,200.00) \$4,000.00 \$4,000.00	\$22,200.00 \$22,200.00 \$4,000.00 \$4,000.00 \$4,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$17,200.00) \$4,000.00 \$4,000.00 \$0.00	\$22,200.00 \$22,200.00 \$4,000.00 \$4,000.00 \$4,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$17,200.00) \$4,000.00 \$4,000.00 \$0.00 \$0.00	\$22,200.00 \$22,200.00 \$4,000.00 \$4,000.00 \$4,000.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Adamsville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-Big Sandy

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: ()	Completed Activity Actual E	End Date:
National Objective:	Responsible Organization:	
N/A	Town of Big Sandy	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Duciente d Duduct from All Courses	N 1 / A	¢04 000 00
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00
Total Budget	\$0.00	\$24,000.00
Total Budget Total Obligated	\$0.00 (\$21,823.00)	\$24,000.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown	\$0.00 (\$21,823.00) \$0.00	\$24,000.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 (\$21,823.00) \$0.00 \$0.00	\$24,000.00 \$0.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 (\$21,823.00) \$0.00 \$0.00 \$0.00	\$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 (\$21,823.00) \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

ADM-22

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-Centerville/Hickman County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Town of Centerville/Hickman Co	punty
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$37,500.00
Total Budget	\$0.00	\$37,500.00
Total Obligated	(\$10,053.10)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Centerville/Hickman County	\$0.00	\$0.00

ADM-23

Activity Description:

Match Contributed

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

The town of Centerville and Hickman County, TN. Combined project with the County and County Seat for the Disaster grant.

\$0.00

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-Eastview

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	nd Date:
()		
National Objective:	Responsible Organization:	
N/A	Town of Eastview	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,534.00
Total Budget	\$0.00	\$6,534.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
	+	
Program Income Drawdown	\$0.00	\$0.00
Program Income Drawdown Program Income Received	T	\$0.00 \$0.00
-	\$0.00	
Program Income Received	\$0.00 \$0.00	\$0.00

ADM-24

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews. The current rescue unit vehicles failed to function in that they were not equipped to travel through storm debris and high water and to make quick turns and movements to avoid dangerous situations.

Location Description:

Town of Eastview, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Local Administration-LaGrange

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
()		
National Objective:	Responsible Organization:	
N/A	Town of LaGrange	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$21,893.00
Total Budget	\$0.00	\$21,893.00
Total Obligated	(\$10,971.60)	\$5,921.40
Total Funds Drawdown	\$5,921.40	\$5,921.40
Program Funds Drawdown	\$5,921.40	\$5,921.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

ADM-25

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-26 Local Administration-Linden

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	Town of Linden	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	(\$11,500.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Linden, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-27 Local Administration-Milledgeville

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
ADM-0001	Administration	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	Town of Milledgeville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$6,534.00
	-	
Total Projected Budget from All Sources	N/A	\$6,534.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$6,534.00 \$6,534.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$6,534.00)	\$6,534.00 \$6,534.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$6,534.00) \$0.00	\$6,534.00 \$6,534.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$6,534.00) \$0.00 \$0.00	\$6,534.00 \$6,534.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$6,534.00) \$0.00 \$0.00 \$0.00	\$6,534.00 \$6,534.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$6,534.00) \$0.00 \$0.00 \$0.00 \$0.00	\$6,534.00 \$6,534.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Milledgeville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-28 Local Administration-Moscow

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Town of Moscow		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A \$9,200.		
Total Budget	\$0.00	\$9,200.00	
Total Obligated	(\$6,500.00)	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00 \$0.00		
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Moscow	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Moscow, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-29 Local Administration-Rossville

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Town of Rossville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A \$6,750.0		
Total Budget	\$0.00	\$6,750.00	
Total Obligated	(\$2,000.00)	\$2,000.00	
Total Funds Drawdown	\$2,000.00	\$2,000.00	
Program Funds Drawdown	\$2,000.00	\$2,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Rossville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Rossville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-31 Local Administration-Somerville

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Town of Somerville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$15,000.00	
- · · · · · · ·			
Total Projected Budget from All Sources	N/A	\$15,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$15,000.00 \$15,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$12,500.00)	\$15,000.00 \$15,000.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$12,500.00) \$0.00	\$15,000.00 \$15,000.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$12,500.00) \$0.00 \$0.00	\$15,000.00 \$15,000.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$12,500.00) \$0.00 \$0.00 \$0.00	\$15,000.00 \$15,000.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$12,500.00) \$0.00 \$0.00 \$0.00 \$0.00	\$15,000.00 \$15,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Somerville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-32 Local Administration-Stanton

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Town of Stanton		
O		T. D. f.	
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$23,595.00	
Total Projected Budget from All Sources	N/A	\$23,595.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$23,595.00 \$23,595.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$17,625.00)	\$23,595.00 \$23,595.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$17,625.00) \$0.00	\$23,595.00 \$23,595.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$17,625.00) \$0.00 \$0.00	\$23,595.00 \$23,595.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$17,625.00) \$0.00 \$0.00 \$0.00	\$23,595.00 \$23,595.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$17,625.00) \$0.00 \$0.00 \$0.00 \$0.00	\$23,595.00 \$23,595.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Stanton, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ADM-33 Local Administration-Stantonville

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Town of Stantonville		
Overall	Low 4 (how May 24, 0042	To Data	
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$9,570.00	
Total Projected Budget from All Sources	N/A	\$9,570.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$9,570.00 \$9,570.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$9,570.00 \$9,570.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$9,570.00 \$9,570.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$9,570.00 \$9,570.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$9,570.00 \$9,570.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$9,570.00 \$9,570.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Town of Stantonville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



ADM-34 Local Administration-Trousdale County

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0001	Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Trousdale County		
Overall	lon 4 three Mar 24, 2042	To Date	
Overall	Jan 1 thru Mar 31, 2013	TO Date	
Total Projected Budget from All Sources	N/A	\$24,000.00	
Total Projected Budget from All Sources	N/A	\$24,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,000.00 \$24,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$24,000.00 \$24,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Various administration fees to include legal fees, professional fees and environmental reviews.

Location Description:

Trousdale County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Program Mgmt Administration

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
ADM-0002	Program Mgmt Administration		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	State of Tennessee		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,233,731.00	
Total Budget	\$0.00	\$1,233,731.00	
Total Obligated	\$4,473.26	\$969,809.19	
Total Funds Drawdown	\$4,473.26	\$969,809.19	
Program Funds Drawdown	\$4,473.26	\$969,809.19	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
State of Tennessee1	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

ADM-36

Activity Description:

Overall Administration of Disaster Grant funds.

Location Description:

State of Tennessee Office - Nashville, TN

Activity Progress Narrative:

ECD continues with the administration activities for the grant including providing technical assistance to grantees, completing monitoring visits, approving plans and specifications, reviewing reports, approving requests for payment, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Appraisals-Brownsville

APR-01

Activitiy Category:	Activity Status:			
Acquisition - general	Cancelled			
Project Number:	Project Title: Acquisition Projected End Date:			
ACQ-0001				
Projected Start Date:				
05/21/2010	04/30/2015			
Benefit Type: Area()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	City of Brownsville			
Overall	Jan 1 thru Mar 31, 2013	To Date		
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00		
	-			
Total Projected Budget from All Sources	N/A	\$0.00		
Total Projected Budget from All Sources Total Budget	N/A (\$3,000.00)	\$0.00 \$0.00		
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$3,000.00) (\$550.00)	\$0.00 \$0.00 \$0.00		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$3,000.00) (\$550.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$3,000.00) (\$550.00) \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$3,000.00) (\$550.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00		

Activity Description:

Various appraisals for property such as easements, relocation purposes, etc.

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



APR-03 Appraisals-Savannah

Activitiy Category:	Activity Status:						
Acquisition - general	Cancelled						
Project Number:	Project Title:						
ACQ-0001	Acquisition						
Projected Start Date:	Projected End Date: 04/30/2015			Projected End Date:			
05/21/2010				-			
Benefit Type: Area()	Completed Activity Actual End Date						
National Objective:	Responsible Organization:						
Low/Mod	City of Savannah						
Overall	Jan 1 thru Mar 31, 2013	To Date					
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00					
	-						
Total Projected Budget from All Sources	N/A	\$0.00					
Total Projected Budget from All Sources Total Budget	N/A (\$10,000.00)	\$0.00 \$0.00					
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$10,000.00) (\$10,000.00)	\$0.00 \$0.00 \$0.00					
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$10,000.00) (\$10,000.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00					
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$10,000.00) (\$10,000.00) \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00					
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$10,000.00) (\$10,000.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00					

Activity Description:

Various appraisals for property such as easements, relocation purposes, etc.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



APR-04	
Appraisals-Big Sa	ndy

Activitiy Category:	Activity Status:		
Acquisition - general	Cancelled		
Project Number:	Project Title:		
ACQ-0001	Acquisition		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Big Sandy		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$0.00	
Total Budget		\$ \$\$	
	(\$7,500.00)	\$0.00	
Total Obligated	(\$7,500.00) \$0.00	\$0.00 \$0.00	
Total Obligated Total Funds Drawdown			
5	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00	
Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Various appraisals for property such as easements, relocation purposes, etc.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Benton County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,400,000.00	
Total Budget	\$0.00	\$1,400,000.00	
Total Obligated	\$589,051.85	\$589,051.85	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Benton County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of pumpers, super tankers, emergency response vehicles and emergency response devices needed for each of the rural fire departments.

Location Description:

Equipment will be purchased for Benton County.

Activity Progress Narrative:

Activity on hold for final Release of Funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Bethel Springs - EQU R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	State of Tennessee		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$565,322.00	
Total Budget	\$0.00	\$565,322.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
State of Tennessee2	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Emergency generators for the water plant and the Civic Center/emergency storm shelter for the community. 4 weather warning sirens Fire truck pumper with a multi-purpose unit that will allow the fire department to respond to emergencies

Location Description:

Construction will occur in the Town of Bethel Springs.

Activity Progress Narrative:

Still awaiting submittal of ERR.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Big Sandy - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

-

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$474,000.00
Total Budget	\$0.00	\$474,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Big Sandy will make improvements to the Wastewater Treatment Plant including replacing the lagoon's baffle curtains and anchors, replacing damaged aerators, restabilizing lagoon banks, removing sludge from the lagoon and replacing a generator.

Location Description:

Construction will occur in the Town of Big Sandy.

Activity Progress Narrative:

LOREC and FNORCC received. Progress made on plans and specifications.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Brownsville - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of Brownsville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,000,000.00	
Total Budget	\$0.00	\$1,000,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Brownsville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Commission a comprehensive study of the storm drainage system, implement storm drainage improvements and install a siren (warning) system.

Location Description:

Construction will occur in the City of Brownsville. Utility customers in the City of Brownsville were surveyed. A survey was sent to each customer and the return rate was sufficient to establish a random survey.

Activity Progress Narrative:

LOREC issued.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Camden - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Camden

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,650,000.00
Total Budget	\$0.00	\$1,650,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of new influent pump/primary treatment system including new influent pumps, screen, grit removal, and influent flow monitor; relocation of electrical components above top-of-berm elevation of wastewater treatment plant; and the installation of an emergency power generator for continued plant operations in the event of a power outage.

Location Description:

Construction will occur in the City of Camden. City of Camden sewer system customers were randomly surveyed through surveys mailed to them and door-to-door surveys.

Activity Progress Narrative:

The project is still in design phase. The project now consists of a combination of CDBG and SRF Loan Funds. More extensive repairs and renovations are required to completely upgrade the WWTP facility and meet more stringent NPDES requirements.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Centerville - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Centerville/Hickman Co	unty
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00

Match Contributed

Total Funds Expended

Activity Description:

Funds will be used to purchase three emergency generators, a portable by-pass pumping station, a mobile communication system and for the relocation of an existing water storage tank.

\$0.00

\$0.00

\$0.00

Location Description:

Construction will occur in the Town of Centerville. Residents of the Town of Centerville were randomly surveyed.

Town of Centerville/Hickman County

Activity Progress Narrative:

The ERR has been completed on the equipment (Categorically Excluded) portion. The second half of the ERR is at ECD waiting on additional items that were requested.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Collierville - CON R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	City of Collierville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Collierville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for drainage improvements in the City that are needed because of the storm and flooding.

Location Description:

Drainage improvements will occur in the City of Collierville. Census data were used to determine the number of low and moderate income people that would be affected by the project.

Activity Progress Narrative:

ECD is waiting on the comments for the addendum to the debris site. Also waiting on the State to determine if they can pay for environmental engineering fees which the Corps of Engineers is requiring. They have started the acquisition process with the property owners in addition to the USPS. An appraiser has been hired. Project in design and the acquisition phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



CON-01 Replacement Housing-Haywood

Activitiy Category:	Activity Status:	
Construction of new replacement housing	Planned	
Project Number:	Project Title:	
CON-0001	Construction	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Haywood County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$988.37
Total Budget	(\$87,911.63)	\$988.37
Total Obligated		
· · · · · · · · · · · · · · · · · · ·	(\$3,599.32)	\$988.37
Total Funds Drawdown	(\$3,599.32) \$0.00	\$988.37 \$0.00
		-
Total Funds Drawdown	\$0.00	\$0.00
Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Construction of replacement home for resident in Haywood County, TN.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

Relocation is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Exp		xpected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02a Const-W/S &Install.-Camden

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned **Project Title:** Construction **Projected End Date:** 04/30/2015 **Completed Activity Actual End Date:**

Responsible Organization:

City of Camden

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$662,100.00
Total Budget	\$21,000.00	\$662,100.00
Total Obligated	\$23,680.50	\$653,100.00
Total Funds Drawdown	\$0.00	\$650,419.50
Program Funds Drawdown	\$0.00	\$650,419.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Camden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Camden, TN.

Activity Progress Narrative:

Project is closed out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures





No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02b Const.-W/S & Install.-Erin

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

City of Erin

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$17,500.00	\$500,000.00
Total Obligated	\$113,011.17	\$500,000.00
Total Funds Drawdown	\$86,411.88	\$487,850.71
Program Funds Drawdown	\$86,411.88	\$487,850.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Erin, TN.

Activity Progress Narrative:

The final pay request has been submitted. The close-out package is being prepared. The final public hearing was scheduled for March, but there was a glitch with the newspaper and the notice was not published. The public hearing has now been scheduled for April 18, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02c Const.-W/S & Install.-Gallaway

Planned

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Construction

04/30/2015

City of Gallaway

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$250,195.00
Total Budget	(\$28,750.00)	\$250,195.00
Total Obligated	\$159,566.07	\$250,195.00
Total Funds Drawdown	\$45,544.10	\$142,104.07
Program Funds Drawdown	\$45,544.10	\$142,104.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gallaway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Gallaway, TN.

Activity Progress Narrative:

CDBG-D 2012 project is in the acquisition phase; this project will be combined with it.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Cancelled

Project Title: Construction

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Grand Junction

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$5,000.00)	\$0.00
Total Obligated	(\$5,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Grand Junction1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Grand Junction, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02e Const.-W/S & Install.-Hohenwald

Planned

Activity Status:

Project Title:

Projected End Date:

Completed Activity Actual End Date:

Responsible Organization:

Construction

04/30/2015

01/29/2013

City of Hohenwald

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

...

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$377,250.00
Total Budget	\$7,750.00	\$377,250.00
Total Obligated	\$7,750.00	\$377,250.00
Total Funds Drawdown	\$0.00	\$369,500.00
Program Funds Drawdown	\$0.00	\$369,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

Project is closed out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02g Const.-W/S & Install.-Lobelville

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

City of Lobelville

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$436,000.00
Total Budget	\$17,500.00	\$436,000.00
Total Obligated	\$224,435.83	\$436,000.00
Total Funds Drawdown	\$193,465.68	\$414,367.25
Program Funds Drawdown	\$193,465.68	\$414,367.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Lobelville, TN.

Activity Progress Narrative:

The contractor has completed the installation of the generators. The final pay request has been submitted. The close-out public meeting has been scheduled.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

City of Medon

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$362,200.00
Total Budget	\$13,200.00	\$362,200.00
Total Obligated Total Funds Drawdown	\$117,172.58 \$0.00	\$362,200.00 \$257,393.42
Program Funds Drawdown	\$0.00	\$257,393.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received Total Funds Expended	\$0.00 \$0.00	\$0.00 \$0.00
City of Medon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Medon, TN.

Activity Progress Narrative:

Remaining funds to be used for fire truck that was approved during this guarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





CON-02i Const.-W/S & Install.-Savannah

Planned

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Construction

04/30/2015

City of Savannah

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$99,000.00	\$750,000.00
Total Obligated	\$584,560.00	\$750,000.00
Total Funds Drawdown	\$428,947.58	\$666,516.73
Program Funds Drawdown	\$428,947.58	\$666,516.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

Construction continuing and substantially complete. Final walk through inspection was to be held March 28, 2013. Construction time was extended due to wet weather.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02j Const.-W/S & Install.-Adamsville

Planned

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Construction

04/30/2015

08/08/2012

Town of Adamsville

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$675,000.00
Total Budget	\$26,200.00	\$675,000.00
Total Obligated	\$51,259.00	\$675,000.00
Total Funds Drawdown	\$11,503.00	\$656,444.00
Program Funds Drawdown	\$11,503.00	\$656,444.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Adamsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Adamsville, TN.

Activity Progress Narrative:

Project is closed out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Planned

Activity Status:

Project Title:

Projected End Date:

Completed Activity Actual End Date:

Responsible Organization:

Construction

04/30/2015

01/17/2013

Town of Big Sandy

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

...

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$676,000.00
Total Budget	\$42,000.00	\$676,000.00
Total Obligated	\$64,603.12	\$676,000.00
Total Funds Drawdown	\$40,603.44	\$673,815.32
Program Funds Drawdown	\$40,603.44	\$673,815.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

Project is closed out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02L Const.-W/S & Install.-LaGrange

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

Town of LaGrange

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$486,356.00
Total Budget	\$15,106.00	\$486,356.00
Total Obligated Total Funds Drawdown	\$348,714.40 \$4.343.50	\$486,356.00 \$134,463.82
Program Funds Drawdown	\$4,343.50	\$134,463.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

Construction on the fire station began January 14, 2013. Construction is progressing with no issues to date.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Planned

Activity Status:

Project Title:

Projected End Date:

Construction

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

Benefit Type: Area ()

National Objecti Low/Mod

	-	-			
)					
<i>'</i>					

Overall

05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Town of Linden	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$347,15
Total Budget	\$12,150.00	\$347,15

Total Obligated	\$216,553.97	\$347,150.00
Total Funds Drawdown	\$0.00	\$139,911.03
Program Funds Drawdown	\$0.00	\$139,911.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Linden, TN.

Activity Progress Narrative:

All generators arrived and are awaiting installation completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

To Date

\$347,150.00

\$347,150.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Cancelled
Project Title:
Construction
Projected End Date:

04/30/2015

Activity Status:

Completed Activity Actual End Date:

Responsible Organization:

Town of Moscow

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$19,500.00)	\$0.00
Total Obligated	(\$11,314.47)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Moscow	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Moscow, TN.

Activity Progress Narrative:

Contractor will be requesting time extension due to the wet weather delay.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-02p Const.-W/S & Install.-Somerville

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

Town of Somerville

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$397,000.00
Total Budget	\$19,000.00	\$397,000.00
Total Obligated	\$72,527.18	\$397,000.00
Total Funds Drawdown	\$0.00	\$336,944.75
Program Funds Drawdown	\$0.00	\$336,944.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Somerville, TN.

Activity Progress Narrative:

Documentation errors on final paperwork submitted for final payment. Working on close-out and sorting through problem with paperwork from contractor.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures





No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

Town of Stanton

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$736,777.00
Total Budget	\$37,595.00	\$736,777.00
Total Obligated	\$538,773.76	\$736,777.00
Total Funds Drawdown	\$28,883.66	\$244,511.90
Program Funds Drawdown	\$28,883.66	\$244,511.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stanton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Stanton, TN.

Activity Progress Narrative:

Construction under change order 3 for Phase 1 is substantially complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:	
Cancelled	

Project Title:

Construction
Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Westmoreland

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00
Total Budget	(\$35,000.00)	\$0.00
Total Obligated	(\$35,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction for water/sewer system and installation of equipment, etc. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Westmoreland, TN.

Activity Progress Narrative:

Bids for the culverts were opened March 28, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



jory
J

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction
Projected End Date:
04/30/2015
Completed Activity Actual End Date:

Responsible Organization:

City of Portland

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$317,560.00
Total Budget Total Obligated	\$10,560.00 \$87.275.40	\$317,560.00 \$278.349.91
Total Funds Drawdown	\$81,423.40	\$278,349.91 \$278,349.91
Program Funds Drawdown	\$81,423.40	\$278,349.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Portland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

The final request for payment is being prepared and the final public hearing has been held. The close-out package is being prepared.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-03c Const.-Public Facilities, etc.-Saltillo

Activitiy Category:
Acquisition, construction, reconstruction of public facilities
Project Number:
CON-0001
Projected Start Date:
05/21/2010
Benefit Type: Area()
National Objective:
Low/Mod
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown

Activity Status: Planned Project Title: Construction Projected End Date: 04/30/2015 Completed Activity Actual End Date:

Responsible Organization:

City of Saltillo

Jan 1 thru Mar 31, 2013To DateN/A\$695,324.00\$21,752.00\$695,324.00\$267,109.70\$695,324.00\$22,394.09\$469,733.39\$22,394.09\$469,733.39\$0.00\$0.00\$0.00\$0.00
\$0.00 \$0.00 \$0.00 \$0.00
\$0.00 \$0.

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Town of Saltillo, TN.

Activity Progress Narrative:

Notice to proceed given to B&E Electronics for installation of communication equipment. When installation is complete another phase of renovations will either be change ordrered in to Graves original contract or bid out. A balance of approximately \$40,000 remains, B&E is expected to be complete with installation May 1, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



CON-03d **Const.-Public Facilities, etc.-Fentress County**

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Construction

04/30/2015

Fentress County

Planned

Activitiy	Category:
-----------	-----------

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

_		
OV	ors	all.

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$609,440.00
Total Budget	\$19,440.00	\$609,440.00
Total Obligated	\$519,205.00	\$609,440.00
Total Funds Drawdown	\$372,124.00	\$466,510.25
Program Funds Drawdown	\$372,124.00	\$466,510.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

April 30, 2015 is ECD contract completion date, but the contractor believes he will be finished by April 2013. Construction has continued with no issues. The punch-list inspection was held during this quarter and the items were minor. One item is to spread out the dirt around the building and plant grass. It was too wet to finish this task and final inspection will probably not be scheduled until the grass is planted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Construction

04/30/2015

Houston County

Planned

Act	iv	itiy	Category:
-			

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$750,000.00
Total Budget	\$25,000.00	\$750,000.00
Total Obligated	\$594,550.88	\$750,000.00
Total Funds Drawdown	\$162,637.83	\$334,261.95
Program Funds Drawdown	\$162,637.83	\$334,261.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Houston County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

Houston County, TN.

Activity Progress Narrative:

Construction is continuing but is behind. Liquidated damages might be assessed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activity Status:

Project Title:

Projected End Date:

Completed Activity Actual End Date:

Responsible Organization:

Construction

04/30/2015

10/08/2012

Perry County

Planned

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date:

05/21/2010

Benefit Type: Area ()

National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$11,500.00	\$600,000.00
Total Obligated	\$11,500.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$599,120.00
Program Funds Drawdown	\$0.00	\$599,120.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Perry County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Various construction for public facilities. Also includes all inspection, engineering and contingency fees. Perry County has additional local/grant funding.

Location Description:

Perry County, TN.

Activity Progress Narrative:

Project is closed out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Perry County- Local funding	\$233,025.00
Perry County-Regular CDBG grant funds	\$283,500.00
Subtotal Match Sources	

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activity Status:

Project Title:

Projected End Date:

Construction

04/30/2015

Planned

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON-0001

Projected Start Date: 05/21/2010

Benefit Type:

Overall

Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Centerville/Hickman County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,500,000.00	
Total Budget	\$149,500.00	\$1,500,000.00	
Total Obligated	\$1,381,170.00	\$1,500,000.00	
Total Funds Drawdown	\$0.00	\$128,883.10	

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Description:

Match Contributed

Program Funds Drawdown

Program Income Drawdown

Town of Centerville/Hickman County

Program Income Received

Total Funds Expended

Various construction for public facilities. Also includes all inspection, engineering and contingency fees.

Location Description:

The Town of Centerville and Hickman County, TN. Combined project for the County and County Seat.

Activity Progress Narrative:

Revised plans and specifications have been submitted to ECD.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$128,883.10

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Crump - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of Crump		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$641,660.00	
Total Budget	\$0.00	\$641,660.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Crump	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Increase size of existing culverts, clean out ditches and restore water&rsquos natural path.

Location Description:

Construction will occur in the City of Crump. Surveys were randomly conducted from the City of Crump water customers to determine the number of low and moderate income people that will be served.

Activity Progress Narrative:

Crayfish study is required; John Koons has been contracted to perform the study.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Crump - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of Crump		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$358,340.00	
Total Budget	\$0.00	\$358,340.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Crump	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the City of Crump.

Activity Progress Narrative:

Partial FNORCC received 3/14/13 (equipment portion); working with Mayor on specs for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Eastview - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type:	Completed Activity Actual	End Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Town of Eastview	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$521,880.00
Total Budget	\$0.00	\$521,880.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage improvements will be made to areas of the town that were affected by the storms and flooding.

Location Description:

Construction will occur in the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

Crayfish study is required; John Koons has been contracted to perform study.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2012	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Eastview	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$478,120.00
Total Budget	\$0.00	\$478,120.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install four outdoor weather alert sirens; purchase a pumper tanker and barricades; install an emergency generator and transfer switches.

Location Description:

Equipment is to be purchased for the Town of Eastview. Customers of Eastview's water department were randomly surveyed.

Activity Progress Narrative:

Partial FNORCC received 3/15/13 (equipment portion) - working with fire chief on specs for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Brownsville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$470,670.00
Total Projected Budget from All Sources	N/A	\$470,670.00
Total Projected Budget from All Sources Total Budget	N/A \$15,120.00	\$470,670.00 \$470,670.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$15,120.00 \$408,447.88	\$470,670.00 \$470,670.00 \$470,670.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$15,120.00 \$408,447.88 \$0.00	\$470,670.00 \$470,670.00 \$470,670.00 \$70,251.19
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$15,120.00 \$408,447.88 \$0.00 \$0.00	\$470,670.00 \$470,670.00 \$470,670.00 \$70,251.19 \$70,251.19
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$15,120.00 \$408,447.88 \$0.00 \$0.00 \$0.00	\$470,670.00 \$470,670.00 \$470,670.00 \$70,251.19 \$70,251.19 \$0.00

Activity Description:

Match Contributed

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

Fire equipment ordered and waiting on delivery. Waiting on plans and specifications for the generators.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Grand Junction	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$186,173.00
Total Budget	\$11,923.00	\$186,173.00
Total Obligated	\$85,924.35	\$186,173.00
Total Funds Drawdown	\$30,714.05	\$138,462.70
Program Funds Drawdown	\$30,714.05	\$138,462.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00

Match Contributed

Total Funds Expended

City of Grand Junction1

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

\$0.00

\$0.00

Location Description:

City of Grand Junction, TN.

Activity Progress Narrative:

A tornado warning was issued on January 31, 2013. The system did not function properly. Additional work has been performed and troubleshooting performed. Close-out of the project has been delayed until failure of the system has been corrected.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of Hohenwald	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$372,750.00
Total Budget	\$7,750.00	\$372,750.00
Total Obligated	\$75,002.84	\$372,750.00
Total Funds Drawdown	\$49,710.00	\$359,457.16
Program Funds Drawdown	\$49,710.00	\$359,457.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Hohenwald, TN.

Activity Progress Narrative:

Project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Cancelled	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Lobelville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$1,000.00)	\$0.00
Total Obligated	(\$1,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Match Contributed

Total Funds Expended

City of Lobelville

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

\$0.00

\$0.00

Location Description:

City of Lobelville, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual	End Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of Portland	
Ovorall	lon 1 thru Mor 21 2012	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013	To Date \$32,440,00
Total Projected Budget from All Sources	N/A	\$32,440.00
Total Projected Budget from All Sources Total Budget	N/A \$1,440.00	\$32,440.00 \$32,440.00
Total Projected Budget from All Sources	N/A	\$32,440.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$1,440.00 \$27,073.00	\$32,440.00 \$32,440.00 \$32,440.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$1,440.00 \$27,073.00 \$0.00	\$32,440.00 \$32,440.00 \$32,440.00 \$6,165.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$1,440.00 \$27,073.00 \$0.00 \$0.00	\$32,440.00 \$32,440.00 \$32,440.00 \$6,165.00 \$6,165.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$1,440.00 \$27,073.00 \$0.00 \$0.00 \$0.00	\$32,440.00 \$32,440.00 \$32,440.00 \$6,165.00 \$6,165.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$1,440.00 \$27,073.00 \$0.00 \$0.00 \$0.00 \$0.00	\$32,440.00 \$32,440.00 \$32,440.00 \$6,165.00 \$6,165.00 \$0.00 \$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

City of Portland, TN.

Activity Progress Narrative:

The final request for payment is being prepared and the final public hearing has been held. The close-out package is being prepared.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Cancelled	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area ()	Completed Activity Actual E	End Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Savannah	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$5,000.00)	\$0.00
Total Obligated	(\$652.15)	\$0.00

Activity Description:

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Location Description:

City of Savannah, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



EQP/ONP-10 Equipment & Other Expenses-Fentress County

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual En	d Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Fentress County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$140,060.00
Total Budget	\$4,560.00	\$140,060.00
Total Obligated	\$140,060.00	\$140,060.00
Total Funds Drawdown	\$0.00	\$973.75
Program Funds Drawdown	\$0.00	\$973.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fentress County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Fentress County, TN.

Activity Progress Narrative:

No equipment purchase this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



EQP/ONP-11 Equipment & Other Expenses - Hardin County

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Hardin County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$526,845.00
Total Budget	\$16,845.00	\$526,845.00
Total Obligated	\$58,823.00	\$526,845.00
Total Funds Drawdown	\$0.00	\$483,332.00
Program Funds Drawdown	\$0.00	\$483,332.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Hardin County, TN.

Activity Progress Narrative:

County has submitted request to use remaining grant funds to purchase an additional truck. Upon approval from ECD specs will be submitted, and bid opening will be scheduled.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Haywood County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$542,520.00
Total Budget	\$17,520.00	\$542,520.00
Total Obligated	\$17,833.00	\$542,520.00
Total Funds Drawdown	\$0.00	\$539,117.00
Program Funds Drawdown	\$0.00	\$539,117.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

Work on this project is underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



EQP/ONP-13

Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Cancelled	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Houston County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$1,000.00)	\$0.00
Total Obligated	(\$984.80)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

Match Contributed

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

Location Description:

Houston County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



EQP/ONP-15 Equipment & Other Expenses-McNairy County

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	McNairy County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$24,000.00	\$750,000.00
Total Obligated	\$590,213.00	\$750,000.00
Total Funds Drawdown	\$169,380.07	\$347,542.07
Program Funds Drawdown	\$169,380.07	\$347,542.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
McNairy County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

McNairy County, TN.

Activity Progress Narrative:

Sirens are installed, generator is installed, 911 system is installed, and trucks are on order.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





EQP/ONP-17

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Cancelled	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual End Date:	
Area()	01/17/2013	
National Objective:	Responsible Organization:	
Low/Mod	Town of Big Sandy	
Overall	Jan 1 thru Mar 31, 2013	To Date

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$3,000.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Big Sandy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Big Sandy, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Eastview	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$6,534.00	\$172,834.00
Total Obligated	\$172,834.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Eastview1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations. The current rescue unit vehicles failed to function in that they were not equipped to travel through storm debris and high water and to make quick turns and movements to avoid dangerous situations.

Location Description:

Town of Eastview, TN.

Activity Progress Narrative:

Fire truck is on order, expecting early summer delivery. Radio tower bids were high. The original plans was to use funding from 2012 grant to make up the difference. However, it has since been determined that a small specification change will lower the tower price. A re-bid of the tower will be occurring soon.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.





Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Town of LaGrange	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$213,787.00
Total Projected Budget from All Sources	N/A	\$213,787.00
Total Projected Budget from All Sources Total Budget	N/A \$6,787.00	\$213,787.00 \$213,787.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$6,787.00 \$86,955.20	\$213,787.00 \$213,787.00 \$213,787.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$6,787.00 \$86,955.20 \$0.00	\$213,787.00 \$213,787.00 \$213,787.00 \$130,518.63
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$6,787.00 \$86,955.20 \$0.00 \$0.00	\$213,787.00 \$213,787.00 \$213,787.00 \$130,518.63 \$130,518.63
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$6,787.00 \$86,955.20 \$0.00 \$0.00 \$0.00	\$213,787.00 \$213,787.00 \$213,787.00 \$130,518.63 \$130,518.63 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$6,787.00 \$86,955.20 \$0.00 \$0.00 \$0.00 \$0.00	\$213,787.00 \$213,787.00 \$213,787.00 \$130,518.63 \$130,518.63 \$0.00 \$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of LaGrange, TN.

Activity Progress Narrative:

Siren system failed to function as designed January 31, 2013. Troubleshooting and additional programming has been performed by the siren company.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Linden	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$82,850.00
Total Budget	\$2,850.00	\$82,850.00
Total Obligated	\$6,877.00	\$82,850.00
Total Funds Drawdown	\$0.00	\$78,158.00
Program Funds Drawdown	\$0.00	\$78,158.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Linden, TN.

Activity Progress Narrative:

All generators arrived and are awaiting installation completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
EQU-0001	Equipment	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Milledgeville	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$172,834.00
Total Budget	\$6,534.00	\$172,834.00
Total Obligated	\$6,534.00	\$172,834.00
Total Funds Drawdown	\$0.00	\$172,834.00
Program Funds Drawdown	\$0.00	\$172,834.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Milledgeville	\$0.00	\$0.00

Match Contributed

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

\$0.00

Location Description:

Town of Milledgeville, TN.

Activity Progress Narrative:

Project is complete and closed-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual I	End Date:	
Area()			
National Objective:	Responsible Organization:		
Low/Mod	Town of Moscow		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$266,700.00	
Total Budget	\$28,700.00	\$266,700.00	
Total Obligated	\$70,127.62	\$266,700.00	
Total Funds Drawdown	\$5,671.50	\$220,058.35	
Program Funds Drawdown	\$5,671.50	\$220,058.35	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Moscow	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Moscow, TN.

Activity Progress Narrative:

For the storm shelter, a time extension to April 19, 2013 was requested due to wet weather delay. The siren system failed to function as designed on January 31, 2013. Troubleshooting and programming has been performed by the siren contractor. Construction is now underway on the storm shelter. The contractor has been cited for incorrect payrolls and additional payment is due to two employees. Documentation for this has been submitted to ECD along with receivingl of supplemental payroll information from the contractor being reviewed for compliance.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Rossville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$178,750.00	
Total Budget	\$12,750.00	\$178,750.00	
Total Obligated	\$79,400.00	\$178,750.00	
Total Funds Drawdown	\$40,891.00	\$144,241.00	
Program Funds Drawdown	\$40,891.00	\$144,241.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Rossville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Rossville, TN.

Activity Progress Narrative:

Working on pricing for battery back-up needed for repeater. Also need to establish range potential cost before submitting request to ECD to add this item to the project.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	Town of Stantonville		
Overall	lon 4 three Mar 24, 2042		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$278,570.00	
Total Projected Budget from All Sources	N/A	\$278,570.00	
Total Projected Budget from All Sources Total Budget	N/A \$9,570.00	\$278,570.00 \$278,570.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$9,570.00 \$177,070.00	\$278,570.00 \$278,570.00 \$278,570.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$9,570.00 \$177,070.00 \$0.00	\$278,570.00 \$278,570.00 \$278,570.00 \$101,500.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$9,570.00 \$177,070.00 \$0.00 \$0.00	\$278,570.00 \$278,570.00 \$278,570.00 \$101,500.00 \$101,500.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$9,570.00 \$177,070.00 \$0.00 \$0.00 \$0.00	\$278,570.00 \$278,570.00 \$278,570.00 \$101,500.00 \$101,500.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$9,570.00 \$177,070.00 \$0.00 \$0.00 \$0.00 \$0.00	\$278,570.00 \$278,570.00 \$278,570.00 \$101,500.00 \$101,500.00 \$0.00 \$0.00	

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Stantonville, TN.

Activity Progress Narrative:

Truck is on order, expecting late spring / early summer delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: E

Activity Title:

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Trousdale County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$663,750.00	
Total Budget	\$24,000.00	\$663,750.00	
Total Obligated	\$663,750.00	\$663,750.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Trousdale County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Trousdale County, TN.

Activity Progress Narrative:

The Mayor and engineer are still working to get engineering fees worked out. A budget revision was submitted to ECD on March 5 for the exact amount of the chipper bid. They are still currrently waiting for the budget revision to be approved. Plans and specifications for the outdoor siren were submitted to ECD on March 12 with a bid opening scheduled for April 16, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



EQP/ONP-30 Equipment & Other Expenses-Westmoreland

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Westmoreland		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$388,100.00	
Total Budget	\$48,100.00	\$388,100.00	
Total Obligated	\$66,526.35	\$198,293.55	
Total Funds Drawdown	\$30,086.35	\$196,853.55	
Program Funds Drawdown	\$30,086.35	\$196,853.55	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Westmoreland	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of various emergency, rescue, and fire protection equipment for the prevention and aid in disaster situations.

Location Description:

Town of Westmoreland, TN.

Activity Progress Narrative:

Bids opened for utility shed work on March 5 and the culverts on March 28.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
EQU-0001	Equipment		
Projected Start Date:	Projected End Date:		
05/21/2010	04/30/2015		
Benefit Type: Area ()	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
Low/Mod	State of Tennessee		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$750,000.00	
Total Projected Budget from All Sources	N/A	\$750,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$23,500.00	\$750,000.00 \$750,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$23,500.00 \$750,000.00	\$750,000.00 \$750,000.00 \$750,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$23,500.00 \$750,000.00 \$589,051.85	\$750,000.00 \$750,000.00 \$750,000.00 \$592,551.85	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$23,500.00 \$750,000.00 \$589,051.85 \$589,051.85	\$750,000.00 \$750,000.00 \$750,000.00 \$592,551.85 \$592,551.85	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$23,500.00 \$750,000.00 \$589,051.85 \$589,051.85 \$0.00	\$750,000.00 \$750,000.00 \$750,000.00 \$592,551.85 \$592,551.85 \$0.00	

Activity Description:

Match Contributed

Purchase of seven Emergency Response Vehicles.

Location Description:

Equipment purchase will occur in Benton County.

Activity Progress Narrative:

All Emergency Response and Rescue vehicles have been purchased and delivered. No additional activity this period.

\$0.00

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Erin - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Α	ctivity Status:
P	lanned
Ρ	roject Title:
С	onstruction Round 2
Ρ	rojected End Date:
0	5/31/2017
С	ompleted Activity Actual End Date:

Responsible Organization:

City of Erin

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Erin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair damages to the City water system from the 2008 storm and flooding events, install emergency generators at 4 booster stations, and install 12,200 linear feet of new water line.

Location Description:

Construction will occur in the City of Erin.

Residents of the City of Erin were randomly surveyed to determine the number of low and moderate income people that would be served.

Activity Progress Narrative:

The ERR has been completed, and the funds have been released. The design is underway. A representative of the City attended the Fair Housing Forum in Jackson for their Fair Housing Activity.

Accomplishments Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Fayette County - Constr R2 Construction R2

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: CON R2 Projected Start Date: 05/29/2012	Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective: Low/Mod	Responsible Organization: Fayette County		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended Fayette County	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$999,855.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Demolition of a detention center to construct a new public facility with a storm resistant basement to serve residents of Somerville and surrounding Fayette County.

Location Description:

Construction will occur in Fayette County.

Somerville utility customers were randomly surveyed door-to-door to meet the required response rate of 24%; a 24.1% survey rate was obtained.

Activity Progress Narrative:

Fayette County must submit additional information to SHPO requesting the demolition of an existing facility (former County Jail) in order to construct the new Community/EMA facility on this site. Information was provided to Mayor Taylor and A2H requesting the needed documentation to be submitted to Joe Garrison for consideration. The only alternative is to find another site and per Mayor Taylor the County does not own a suitable alternative site. Working on ERR.

Accomplishments Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Fentress County - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	State of Tennessee		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$490,000.00	
Total Budget	\$0.00	\$490,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
State of Tennessee2	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Pending HUD approval.

Location Description:

Construction will occur in Fentress County pending HUD approval.

Activity Progress Narrative:

ERR has cleared, funds have been released, and the engineer is now working on plans and specifications.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Finger - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Finger	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Finger	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a new fire station that meets the building code, is accessible via City property, and has the means to store equipment.

Location Description:

Construction will occur in the City of Finger. Customers of the 911 Dispatch List for their Fire Service Area were randomly surveyed to meet the required response rate of 34%.

Activity Progress Narrative:

Engineer is finalizing plans and specifications.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Gallatin - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area ()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	City of Gallatin	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,230,000.00
Total Budget	\$0.00	\$1,230,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gallatin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of platform aerial apparatus equipment in the event of a future disaster.

Location Description:

Equipment is to be purchased for the City of Gallatin. This activity is based upon an urgent need.

Activity Progress Narrative:

Bid package approved 3/7/13; bids are set to open on fire equipment on 4/9/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Gallaway - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type:	Completed Activity Actual	End Date:
Area()		
National Objective:	Responsible Organization:	
Low/Mod	City of Gallaway	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gallaway	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to address major drainage and street reconstruction problems that resulted from the February 2008 event.

Location Description:

Construction will occur in the City of Gallaway. The beneficiaries of the activity are based on the 2000 U.S. Census Data; no surveys were conducted.

Activity Progress Narrative:

The City is working on easements. They have a problem with one house that has been foreclosed on and Citibank cannot understand what they are trying to do. Plans are completed and ready to send in.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2012	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Guys	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$516,545.00
Total Budget	\$0.00	\$516,545.00
Total Obligated	\$5,261.25	\$5,261.25
Total Funds Drawdown	\$5,261.25	\$5,261.25
Program Funds Drawdown	\$5,261.25	\$5,261.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Guys	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of a pumper and a tanker to provide for better fire protection in the event of a disaster.

Location Description:

Equipment purchase will occur for the Town of Guys.

Residents of the Town of Guys were randomly surveyed requiring a response rate of 61%; a 98.4% response rate was obtained to determine the number of low and moderate people who would be served by the project.

Activity Progress Narrative:

Specifications for both the pumper and the tanker are being reviewed by the City. Upon receipt of the City's approval, specifications/bidding documents will be submitted to ECD for review and concurrence. Anticipated date of advertising is May 2013.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Hardin County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hardin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase equipment including an excavator and ditch cleaner for the Highway Department, an emergency response truck and ATV for the Sheriff's Department, generators for the water plant and water intake site and pumper, tanker and rescue truck for the Hardin County Fire Department.

Location Description:

Equipment purchase will occur in Hardin County pending upon approval from HUD based on failure to function information needed.

Residents in Hardin County were randomly surveyed using the 911 service list.


Activity Progress Narrative:

Working with fire chief on plans and specs for the equipment.

Accomplishments Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Hartsville/Trousdale Co - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area()	Completed Activity Actual Er	d Date:
National Objective:	Responsible Organization:	
Low/Mod	Trousdale County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$654,650.00
Total Budget	\$0.00	\$654,650.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Trousdale County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase equipment for the Emergency Operations Center.

Location Description:

Equipment will be purchased for use in Hartsville/Trousdale County. Residents were randomly surveyed using the list of water customers to determine number of low and moderate income people served by the project.


Activity Progress Narrative:

Delays occurred in completing the ERR due to U.S. Fish and Wildlife comments regarding the Indiana Bat in communication with the communication tower site. Due to comments made by USFW, ECD requested additional information before proceeding with the ERR. They are currently working with the engineer to address USFW questions regarding the site. Progress has been made on the ERR.

Accomplishments Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Haywood County - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Haywood County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$920,755.00	
Total Budget	\$0.00	\$920,755.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Haywood County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Correction of drainage problems caused by the 2008 storms and flooding.

Location Description:

Construction will occur in Haywood County. Residents of Haywood County were randomly surveyed based on a list of residents provided by the local water company.

Activity Progress Narrative:

ERR submitted 1/30/13; funds released 2/19/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Haywood County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$79,245.00	
Total Budget	\$0.00	\$79,245.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Haywood County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase of emergency response equipment for the Haywood County Sheriff's Office.

Location Description:

Equipment will be purchases for Haywood County.

A list of water system customers in the county was used to randomly survey households to determine the number of low and moderate income people to be served by the project.

Activity Progress Narrative:

ERR submitted 1/30/13; funds released 2/19/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Hendersonville - Equipment R2 Equipment R2

A stimiting Ostanowy	A attention Otationa		
Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of Hendersonville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,000,000.00	
Total Budget		.	
	\$0.00	\$1,000,000.00	
Total Obligated	\$0.00 \$23,735.00	\$1,000,000.00 \$23,735.00	
-			
Total Obligated	\$23,735.00	\$23,735.00	
Total Obligated Total Funds Drawdown	\$23,735.00 \$11,500.00	\$23,735.00 \$11,500.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$23,735.00 \$11,500.00 \$11,500.00	\$23,735.00 \$11,500.00 \$11,500.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$23,735.00 \$11,500.00 \$11,500.00 \$0.00	\$23,735.00 \$11,500.00 \$11,500.00 \$0.00	

Match Contributed

Activity Description:

Funding will be used to purchase 1 aerial ladder apparatus and 6 emergency generators that will provide rescue protection and continuity of sewer service during disasters.

\$0.00

Location Description:

Equipment will be purcahsed for use in the City of Hendersonville.

Activity Progress Narrative:

Bids opened for aerial truck and apparatus February 13, 2013. Equipment has been ordered.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Hickman County - Constr R2 Construction R2

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2017
Completed Activity Actual End Date:

Responsible Organization:

Hickman County

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$1,734,215.00
Total Budget	\$0.00	\$1,734,215.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hickman County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build 6 emergency storm shelters throughout the county.

Location Description:

Construction will occur in Hickman County.

Activity Progress Narrative:


County Mayor has identified the site for the emergency shelters and helipads. They have begun the ERR to these sites.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Hickman County - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Hickman County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$265,785.00	
Total Budget	\$0.00	\$265,785.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Hickman County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to purchase rescue equipment for Hickman County.

Location Description:

Equipment will be purchased for Hickman County.

Activity Progress Narrative:


The emergency vehicle and transport trailers were not included in the contract. County Mayor is working on justification for these items. HUD has approved these items. The State is waiting on a revised budget.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Hohenwald/Lewis County - Constr R2 Construction R2

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Hohenwald

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hohenwald	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of an emergency operations facility.

Location Description:

Construction will occur in the City of Hohenwald/Lewis County. Residents of the county were randonly surveyed.

Activity Progress Narrative:

ERR cleared February 20, 2013; funds released February 25, 2013. The Emergency Operation Center site has been surveyed. The architect is working on the plans and specifications. The City Attorney has completed the title searcch of the property. They have provided the property owner the Preliminary Acquisition Notice, Waiver of Compensation, and booklet. The property is in the process of being appraised.


221

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Houston County - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual Er	d Date:	
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	Houston County		
Overall	len 4 thru Mer 24, 2042	To Data	
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,835,700.00	
Total Budget	\$0.00	\$1,835,700.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Houston County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Construction of an emergency public facility.

Location Description:

Construction will occur in Houston County. Residents of the county were randomly surveyed.

Activity Progress Narrative:

The environmental has been completed, and the funds have been released.

The design is underway for the Emergency Operation Center. The Preliminary Acquisition Notice has been given to the property owner for the proposed site for the Surface Transportation Facility and procurement letters have been sent for appraisers.


A representative of the County attended the Fair Housing Forum in Nashville for their Fair Housing Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Jackson - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Urgent Need

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Jackson

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$1,640,700.00 \$1,640,700.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jackson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for infiltration/inflow correction to sewer system and replacement of the Bells Highway Lift Station.

Location Description:

Construction will occur in the City of Jackson. Census data was used to determine low and moderate income.

Activity Progress Narrative:

Working on bid package.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area()	Completed Activity Actual E	nd Date:	
National Objective:	Responsible Organization:		
Urgent Need	City of Jackson		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$359,300.00	
Total Budget	\$0.00	\$359,300.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Jackson	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to purcahse five emergency generators at the Police Department, Fire Department, Emergency Management Agency and 2 Wastewater Treatment Plants.

Location Description:

Equipment will be purcahsed for use in the City of Jackson. Census data was used to determine low and moderate income people served.

Activity Progress Narrative:

Working on bid package.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Jamestown - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	State of Tennessee	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$543,500.00
Total Budget	\$0.00	\$543,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00

Activity Description:

Purchase of a generator and all other equipment is pending approval from HUD.

Location Description:

Equipment purchase will occur for the City of Jamestown.

Activity Progress Narrative:

The City has prioritized the need of disaster-related items and has revised the budget to include as many items as possible.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Lafayette - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

A official Chotses
Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2017
Completed Activity Actual End Date:

Responsible Organization:

City of Lafayette

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$2,000,000.00 \$2,000,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lafayette	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to replace a water line that was damaged and insufficient during the storm.

Location Description:

Construction is in the City of Lafayette. Water system customers in the city were randomly surveyed.

Activity Progress Narrative:

Water line route was changed and required that the ERR had be completely redone. A major delay has occurred in getting the explosive hazards letter from the EMA Director. They have redone the ERR and are only waiting on the final letter from the County EMA Director.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



LaGrange - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

Town of LaGrange

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$984,718.00 \$984,718.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Town of LaGrange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace water mains in the town and to complete 2 water line extensions that will better ensure better access to water for residents and rescue workers during an emergency.

Location Description:

Construction will occur in the Town of LaGrange.

Activity Progress Narrative:

The environmental review process is underway. This was delayed due to the change in scope.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Linden - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity St	tatus:
Planned	
Project Ti	tle:
Construction	n Round 2
Projected	End Date:
05/31/2017	
Complete	d Activity Actual End Date:

Responsible Organization:

Town of Linden

Overall Total Projected Budget from All Sources Total Budget Total Obligated	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00	To Date \$1,550,000.00 \$1,550,000.00 \$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Linden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include 1) the construction of a 750,000 gallon water storage tank and 2) the upgrade of the interconnection between the Linden Water System and the Lobelville Water System.

Location Description:

Construction will occur in the Town of Linden.

Sewer system customers from the Town where randomly surveyed to determine the number of low and moderate income people that the project would serve.

Activity Progress Narrative:

The State contract did not include the water storage tank. They are waiting on the contract to be amended before the thank site can be acquired.


The ERR is completed. Plans and specifications have been approved for Contract I.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Lobelville - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Lobelville

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$1,580,000.00
Total Budget	\$0.00	\$1,580,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lobelville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

37,000 feet of new water line will be installed from Lobelville to connect with the Waverly system to ensure the extended outages due to the 2008 storm do not occur again.

Location Description:

Construction will occur in the City of Lobelville. Residents were randomly surveyed to assess numbers of low and moderate income people that would be served.

Activity Progress Narrative:

Revised plans and specifications for the water tank were approved. They have advertised and opened bids for the tank. Still awaiting submittal of plans and specifications for water line connection.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Macon County - Constr R2 Construction R2

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2012
Completed Activity Actual End Date:

Responsible Organization:

Macon County

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$1,960,550.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
·	T	T
Macon County Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00

Activity Description:

Funds will be used to build an ambulance bay, communication towers and a staging area for emergency response.

Location Description:

Construction will occur in Macon County.

The 911 service list was used to randomly survey households to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Delays have occurred in completing the ERR due SHPO requesting additional maps, information and photos on the communication towers. SHPO finally sent their response stating that 2 of the communication tower sites "WILL ADVERSELY AFFECT properties that are eligible for listing in the National Register of Historic Places." They met with Joe Garrison on 3/28/13. After they informed that there are already cellular towers existing near the sites, he stated he needed more maps and photos of the existing towers. Those were sent and he subsequently cleared the sites. They are still waiting on his comments on the Emergency Operations Center staging area. Upon receipt of SHPO comments on the staging area, they will be ready to publish the ERR notice. Due to delays in clearing the construction related activities, ECD management allowed them to complete a categorically excluded ERR on the non-construction related activities.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Macon County - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual En	d Date:	
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	Macon County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,098,420.00	
Total Budget	\$0.00	\$1,098,420.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Macon County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to purchase an extrication/rescue vehicle, CAD system and radios, fire truck, sirens, and water rescue equipment(atv)/training.

Location Description:

Equipment will be purchased for Macon County. The 911 serivce list was used to randomly survey the households in the county to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

Funds released on this non-construction portion including the non-construction related activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



McNairy County - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	McNairy County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$531,795.00	
Total Projected Budget from All Sources	N/A	\$531,795.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$531,795.00 \$531,795.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$531,795.00 \$531,795.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$531,795.00 \$531,795.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$531,795.00 \$531,795.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$531,795.00 \$531,795.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$531,795.00 \$531,795.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Repair three separate sections of county roads - Elgie Murry Road - .15 miles; 40 Forks Road - .15 miles; Cypress Road - .5 miles

Location Description:

Construction will occur in McNairy County. Residents were randomly surveyed based on a list of residents from the county's 911 list.

Activity Progress Narrative:

Crayfish survey required; engineer is handling coordination of the survey.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



McNairy County - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	McNairy County		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$468,205.00	
Total Budget	\$0.00	\$468,205.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
McNairy County	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Purchase 11 early warning weather sirens, a debris removal four-wheel drive truck, a quick/attack rescue truck, and barricades to block road and streets.

Location Description:

Equipment purchase will occur in McNairy County. Residents were surveyed randomly based on a list of the county's 911 system.

Activity Progress Narrative:

Partial FNORCC received on 3/15/13 (equipment); working with EMA Director on specifications for equipment.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of Michie		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$274,495.00	
Total Budget	\$0.00	\$274,495.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Michie	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used for the purchase of a firefighting pumper truck.

Location Description:

Equipment will be purchased for the Town of Michie.

City attempted to survey every fourth house to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

Funds released 2/7/13; plans and specifications approved 3/15/13. Bid opening for pumper is scheduled for 4/5/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Milledgeville - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Responsible Organization:

State of Tennessee

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$441,848.00
Total Budget	\$0.00	\$441,848.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used tobuild a bay on the City Fire Station to house a new fire truck pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Milledgeville.

Activity Progress Narrative:


ERR on construction portion has to be redone with completion expected around late June or early July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Milledgeville - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Milledgeville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$273,487.00	
Total Budget	\$0.00	\$273,487.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Milledgeville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment will be used in the Town of Milledgeville. City tried for 100% survey but got results for an 87% response rate.

Activity Progress Narrative:

Partial FNORCC received 3/15/13 (equipment portion); working with Fire Chief on specifications for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Moscow - Constr R2 Construction R2

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: CON R2	Activity Status: Planned Project Title: Construction Round 2	
Projected Start Date: 05/29/2012	Projected End Date: 05/31/2017	
Benefit Type: Area()	Completed Activity Actual En	d Date:
National Objective: Low/Mod	Responsible Organization: City of Moscow	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended City of Moscow	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$1,000,000.00 \$1,000,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will address non-operational fire hydrants, restoration of flood damaged Industrial Park Road, sewer system rehabilitation and mitigation of flooding in downtown area.

Location Description:

Construction will occur in the City of Moscow.

Activity Progress Narrative:

There is a delay due to the change in scope that resulted in the non-approval of the proposed design by the railroad. Due to the extreme conditions set forth by the railroad and the costs associated therewith, a change in scope had to be requested. The scope change was submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Oakland - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type:	Completed Activity Actual En	d Date:
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	Town of Oakland	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$975,545.00
Total Budget	\$0.00	\$975,545.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Oakland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace 60' of undersized culvert under highway 194; enlarge retention basin and add emergency spillway; construct floodwall around wastewater pump station; and repair 48&rdquo drainpipe.

Location Description:

Construction will occur in the Town of Oakland. Used Urgent need national objective.

Activity Progress Narrative:

ERR has been submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Perry Co - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:			
Rehabilitation/reconstruction of public facilities	Planned			
Project Number:	Project Title:			
EQU R2	Equipment Round 2			
Projected Start Date:	Projected End Date:			
05/29/2012	05/31/2017			
Benefit Type: Area ()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	Perry County			
Overall	Jan 1 thru Mar 31, 2013	To Date		
Total Projected Budget from All Sources	N/A	\$1,000,000.00		
Total Budget	\$0.00	\$1,000,000.00		
Total Obligated	\$0.00	\$0.00		
Total Funds Drawdown	\$0.00	\$0.00		
Program Funds Drawdown	\$0.00	\$0.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$0.00		
Perry County	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

Activity Description:

Funds will be used to purchase recue equipment for the county to use during emergencies.

Location Description:

Equipment will be purchased for use in Perry County.

Activity Progress Narrative:

Funds released 1/28/13. Equipment specifications approved 1/30/13. Five equipment items were advertised and received only one bid or no bids. Due to the lack of bidders for some equipment, those items were readvertised and specifications mailed to vendors.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Portland - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual E	nd Date:	
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of Portland		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,000,000.00	
Total Budget	\$0.00	\$1,000,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Portland	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used for upsizing drainage culvert under CSX railroad for Summers Branch; construction of a large detention basin downstream of CSX railroad and Portland Canal; stabilization of stream banks of Summers Branch between detention basin and SR 109, and providing a defined conveyance from Portland Canal to Summers Branch.

Location Description:

Construction will occur in the City of Portland. Census data was used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:


The ERR has been completed and the funds have been released. Design is underway. A representative of the City attended the Fair Housing Forum in Nashville for their Fair Housing Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Red Boiling Springs - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity State	us:
Planned	
Project Title	:
Construction R	ound 2
Projected En	d Date:
05/31/2017	
Completed A	ctivity Actual End Date:

Responsible Organization:

City of Red Boiling Springs

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$724,750.00
Total Budget	\$0.00	\$724,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to re-locate the Red Boiling Springs Fire Station.

Location Description:

Construction will occur in the Town of Red Boiling Springs. Residents were surveyed randomly using the water customer list to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:


Delays occurred in completing the ERR due to SHPO requesting additional maps, information and photos on the project sites. This has cleared and the engineer is currently prepariing specifications for the fire hall. ERR submitted 3/8/13 with funds released on 3/31/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Red Boiling Springs - Constr R2 -2 Con R2 - 2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Red Boiling Springs

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$275,250.00
Total Budget	\$0.00	\$275,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Red Boiling Springs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the wastewater treatment plant.

Location Description:

Activity will occur in the City of Red Boiling Springs. Residents were randomly surveyed based on the list of water customers to determine how many low and moderate income people would be served.

Activity Progress Narrative:


Delays occurred in completing the ERR due to SHPO requesting additional maps, information and photos on the project sites. This has cleared and the engineer is currently preparing specifications for the sewer system rehabilitation. ERR submitted 3/8/13 and funds were released on 3/31/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Grantee Activity Number:

Activity Title:

REL-01 Relocation-Haywood County

Activitiy Category:	Activity Status:	
Relocation payments and assistance	Cancelled	
Project Number:	Project Title:	
RHB-0001	Rehabilitation	
Projected Start Date:	Projected End Date:	
05/21/2010	04/30/2015	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Haywood County	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$0.00
	· · · · · · · · · · · · · · · · · · ·	
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A (\$177,000.00)	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$177,000.00) (\$41,074.00)	\$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$177,000.00) (\$41,074.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$177,000.00) (\$41,074.00) \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$177,000.00) (\$41,074.00) \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A (\$177,000.00) (\$41,074.00) \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Relocation expenses for re-build of home in Haywood County.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



RHB-01 Rehabilitation-Brownsville

Activity Status:

Project Title:

End Date:

Planned

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RHB-0001

Projected Start Date:

05/21/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Ov

Rehabilitation
Projected End Date:
04/30/2015
Completed Activity Actual E
Responsible Organization:
City of Brownsville
Completed Activity Actual Responsible Organization

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$279,330.00
Total Budget	\$188,880.00	\$279,330.00
Total Obligated	\$14,410.00	\$104,860.00
Total Funds Drawdown	\$0.00	\$104,860.00
Program Funds Drawdown	\$0.00	\$104,860.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Brownsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabiliation of housing to include roofing, housing inspection, etc.

Location Description:

City of Brownsville, TN.

Activity Progress Narrative:

Both homes have been replaced.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount





RHB-02 Rehabilitation-Haywood County

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RHB-0001

Projected Start Date:

05/21/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity	Status:	
Planned		
Project [·]	Title:	
Rehabilita	ation	
Projecte	d End Date:	
04/30/201	5	
Complet	ed Activity Actual End Date:	

Responsible Organization:

Haywood County

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$207,480.00
Total Budget Total Obligated	\$95,380.00 \$125.225.44	\$207,480.00 \$207,480.00
Total Funds Drawdown	\$0.00	\$134,486.25
Program Funds Drawdown	\$0.00 \$0.00	\$134,486.25
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00
Total Funds Expended	\$0.00	\$0.00
Haywood County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabiliation of housing to include roofing, housing inspection, etc.

Location Description:

Haywood County, TN.

Activity Progress Narrative:

No rehab activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount



Rossville - Constr R2 Construction R2

Activit	iy Ca	tegory:
---------	-------	---------

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2017
Completed Activity Actual End Date:
Responsible Organization:

Town of Rossville

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2013 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$1,498,888.00 \$1,498,888.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Rossville Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00

Activity Description:

Funds will be used to build a new combination fire and police station to replace the one that was insufficient during the storm.

Location Description:

Construction will occur in the Town of Rossville.

Using the fire services area, residents were randomly surveyed to determine number of low and moderate income people who would be served.

Activity Progress Narrative:

Funds were released 2/5/13; plans and specifications approved 4/3/13. Approval of Final Project activities by HUD and Final Release of Funds are initial delays.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Saltillo - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Responsible Organization:

City of Saltillo

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$594,085.00
Total Budget	\$0.00	\$594,085.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used tobuild a new addition on the fire station to house equipment that is purchased with grant funds pending activity approval by HUD.

Location Description:

Construction will occur in the Town of Saltillo. Census data were used to determine the number of low and moderate income to be served.

Activity Progress Narrative:

Engineer is working on specifications for fire station expansion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Saltillo	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$405,915.00
Total Budget	\$0.00	\$405,915.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Saltillo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a new fire truck, and emergency generator.

Location Description:

Equipment will be purcahsed for use in the Town of Saltillo. Census data were used to determine the number of low and moderate income people served.

Activity Progress Narrative:

SWTDD is finalizing specifications for fire truck.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Savannah - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type:	Completed Activity Actual	End Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of Savannah	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$839,960.00
Total Budget	\$0.00	\$839,960.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Savannah	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to implement a combination of detention storage and capacity improvements at selected culvert crossings and channel selections.

Location Description:

Construction will occur in the City of Savannah. Census data were used to determine the number of low and moderate people to be served.

Activity Progress Narrative:

ERR review indicates that comments regarding vegetation and wildlife were not included in the ERR. A request has been made to U.S. Fish and Wildlife as requested by ECD. Upon receipt, a copy will be transmitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



Savannah - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual E	nd Date:	
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of Savannah		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$160,040.00	
Total Budget	\$0.00	\$160,040.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Savannah	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to purchasea 4 x 4 quick attack truck.

Location Description:

Equipment will be purchased for use in the City of Savannah. Census data were used to determine the number of low and moderate income people to be served.

Activity Progress Narrative:

Specifications for fire truck have been approved by ECD as of 3/18/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Selmer - Constr R2 Construction R2

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

Town of Selmer

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$397,400.00
Total Budget	\$0.00	\$397,400.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to make drainage improvements.

Location Description:

Construction will occur in the Town of Selmer.

Residents were randomly surveyed using 911 serivce lists to determine the number of low and moderate income people served.

Activity Progress Narrative:

Crayfish survey required; engineer is coordinating.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
EQU R2	Equipment Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Town of Selmer	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$602,600.00
Total Budget	\$0.00	\$602,600.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Selmer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase of two pumper-tankers and four emergency generators pending activity approval by HUD.

Location Description:

Equipment will be purchased for use in the Town of Selmer. Surveys were conducted randomly of homes in the town using 911 lists to determine the number of LMI people to be served.

Activity Progress Narrative:

Partial FNORCC (equipment) received 3/15/13; working with the Fire Chief on specifications for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Somerville - Constr R2 Construction R2

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2017
Completed Activity Actual End Date:

Responsible Organization:

Town of Somerville

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$721,940.00
Total Budget	\$0.00	\$721,940.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Somerville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to rehabilitate damaged parts of the city sewer system including line segment replacements and repairs and manhole repairs.

Location Description:

Construction will occur in the Town of Somerville.

Activity Progress Narrative:

Plans and specifications for the sewer are ready for submission to ECD.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Somerville - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities Planned			
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	Town of Somerville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$98,060.00	
Total Budget	\$0.00	\$98,060.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Somerville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used for the purchase an Emergency Response vehicle (SUV).

Location Description:

Equipment will be purchased for use in the Town of Somerville. Residents were randomly surveyed to determine the number of low and moderate income people that would be served by the project

Activity Progress Narrative:

Plans and specifications for emergency vehicle approved 1/31/13; bid opening took place on 3/13/13. A purchase order has been issued for the Emergency Response Vehicle.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Stanton - Constr R2 Construction R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
CON R2	Construction Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area()	Completed Activity Actual E	nd Date:	
National Objective:	Responsible Organization:		
Low/Mod	Town of Stanton		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$1,000,000.00	
Total Budget	\$0.00	\$1,000,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Stanton	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used for construction of a storm shelter.

Location Description:

Construction will occur in the Town of Stanton. Census data was used to determine the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

ERR is underway for construction items with expected completion around late June or early July. Partial FNORCC received 3/15/13 (equipment); working with Mayor on specifications for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Stantonville - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Planned
Project Title:
Construction Round 2
Projected End Date:
05/31/2017
Completed Activity Actual End Date:
Responsible Organization:

Town of Stantonville

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$741,810.00
Total Budget	\$0.00	\$741,810.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Stantonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to build an addition onto the present fire station to house truck to be purchased.

Location Description:

Construction will occur in the Town of Stantonville. Residents of the Town were randomly surveyed to assess the number of low and moderate income people who would be served by the project.

Activity Progress Narrative:

ERR has been submitted; waiting for construction approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Stantonville - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual En	nd Date:	
National Objective:	Responsible Organization:		
Low/Mod	Town of Stantonville		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$258,190.00	
Total Budget	\$0.00	\$258,190.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Stantonville	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds will be used to buy a new fire truck.

Location Description:

Equipment purchased is for the Town of Stantonville.

Activity Progress Narrative:

Partial FNORCC received 3/15/13 (equipment); working with Mayor on specifications for equipment purchases.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Sumner County Const R2 Acquisition of bldg./build new bldg.

Activitiy Category:
Acquisition, construction, reconstruction of public facilities
Project Number:
CON R2
Projected Start Date:
05/29/2012
Benefit Type: Area()
National Objective:
Low/Mod
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 04/30/2017 Completed Activity Actual End Date:

Responsible Organization:

Sumner County

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Sumner County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The county will build a new public emergency response complex.

Location Description:

The county will build a new public emergency response complex. Reisdents were randomly surveyed to determine the number of low and moderate income to be served.

Activity Progress Narrative:

Representatives from different law enforcement agencies met to discuss the dispatch center needs, emergency management needs, the total number of console stations and square footage needs. Results from a previous study were also reviewed by the appropriate staff to determine future dispatch console station needs. From there the County could not proceed with the environmental until a site survey was completed. A site survey was completed for the property. Based on the survey, two locations were selected for geotechnical drilling, a north site and a south site. Geotechnical drilling was completed in February 2013. Geotechnical results and a recommendation were received by the County on 2/19/13. The County decided to move forward with the north site based on the results/recommendations from the architect. Architectural design has been taking place for the last 2 months. Since the grant award, the County has been working towards the environmental stage. The County is in the process of getting maps, pictures, and an updated preliminary engineering report (the PER for the application is outdated as the budget was \$8 million and it was a different site).



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Tennessee Ridge - Constr R2 Construction R2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
CON R2	Construction Round 2	
Projected Start Date:	Projected End Date:	
05/29/2012	05/31/2017	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	City of Tennessee Ridge	
Overall	Jan 1 thru Mar 31, 2013	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$865,000.00
Total Projected Budget from All Sources	N/A	\$865,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$865,000.00 \$865,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$865,000.00 \$865,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$865,000.00 \$865,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$865,000.00 \$865,000.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$865,000.00 \$865,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$865,000.00 \$865,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Funds will be used for the construction and installation of 5 emergency generators with automatic start and bus transfer switches for sewer lift stations, the water treatment plant, the City Hall well, the Mobley Lane booster pump station, and the Brake Well.

Location Description:

Construction will occur in the Town of Tennessee Ridge Every household using the water service was called or mailed a survey to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

ERR submitted to ECD on March 15, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Westmoreland - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity St	atus:
Planned	
Project Tit	de:
Construction	n Round 2
Projected	End Date:
05/31/2017	
Completed	d Activity Actual End Date:

Responsible Organization:

Westmoreland

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2013 N/A	To Date \$465,396.00
Total Budget	\$0.00	\$465,396.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Westmoreland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction funds will be used to build a structure to hold purchased rescue equipment.

Location Description:

Construction activities will occur in the Town of Westmoreland. Community used census to qualify.

Activity Progress Narrative:

ERR submitted to ECD on 2/26/13 and awaiting approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Westmoreland - Equipment R2 Equipment R2

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
EQU R2	Equipment Round 2		
Projected Start Date:	Projected End Date:		
05/29/2012	05/31/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Westmoreland		
Overall	Jan 1 thru Mar 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$644,604.00	
Total Budget	\$0.00	\$644,604.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Westmoreland	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Funds for equipment will be used to purchase new fire truck, emergency services vehicle (SUV), a backhoe and a trailer.

Location Description:

Equpiment purchases will be made for the Town of Westmoreland.

Activity Progress Narrative:

ERR submitted to ECD on 2/26/13 and awaiting approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Williston - Constr R2 Construction R2

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

CON R2

Projected Start Date:

05/29/2012

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Planned Project Title: Construction Round 2 Projected End Date: 05/31/2017 Completed Activity Actual End Date:

Responsible Organization:

City of Williston

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$998,995.00
Total Budget	\$0.00	\$998,995.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Williston	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the construction of a fire hall.

Location Description:

Constuction will occur in the City of Williston.

Volunteer firefighters went to every 4th house in the service area. If no one was home, then they went to the next house to determine the number of low and moderate income people that would be served by the project.

Activity Progress Narrative:

Funds released 2/16/13. Project is still in design phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



City	County	State	Zip	Status / Accept
		Tennessee	-	Not Validated / N
				Amount
	City I - Detail bund	I - Detail	Tennessee	Tennessee -

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	2	47
Audit Visits	0	24
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	8	56
Report/Letter Issued	0	1

