Location:

Closeout Report December 27, 2019 9:46 am Chrome 79.0.3945.88 / Windows

24.158.166.95 567671365

36.162799835205, -85.501602172852

2019

This is an:	Annual Report			
Project Name	Mitchell Ford River Access			
Grantee/Community:	White County			
Edison Contract Number	61757			
Amount of Contract	75000.00			
Contract Start Date	Jun 30, 2019			
Contract End Date	Apr 14, 2021			
Grantee Contact	Allison Fox			
Address	1104 England Dr. Cookeville, TN 38501			
Email	afox@ucdd.org			

### **Activities**

# Project description as proposed in initial application:

White County will improve river access and create a day-use picnic area at the Mitchell Ford River Access on the Caney Fork River, with an approximate location of Latitude 35.824477, Longitude -85.393934. This will include adding a safe kayak drop point and staging area for equipment setup and easier boat put-in, a pavilion and picnic area for day use, and signage on nearby county and state roads to direct visitors to this river access point and picnic area. Total project cost is estimated to be \$85,000; White County will provide a minimum of 10% of funds for the total project cost.

White County believes that increasing and improving public river access will generate more tourism traffic and revenue, as visitors are increasingly interested in opportunities for kayaking, canoeing, and other water recreation. The county is already known for world-class kayaking opportunities and numerous scenic natural areas. Adding a picnic area and improving river access at this point, which is the start of a popular 5.5-mile paddle trip, will attract more visitors and encourage longer stays in the county.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

White County has been soliciting price quotes on the first portion of the project (pavilion/shelter) in order to estimate costs and move forward with the bid process for this part of the project.

# been or are being met:

Goals of the project and how those have Goals of the project include improving an access point to the Caney Fork River, adding a day-use picnic area at the site, and adding signage to direct visitors to this location, all of which work toward the ultimate goal of drawing more visitors to White County and encouraging longer stays by tourists in the county.

#### Successes of the project:

N/A - this project is still in the planning/pre-bid phase.

### Setbacks to the project:

N/A

Proposed outcomes/metrics that have been met, will be met, or have not been future:

This project is expected to increase the number of visitors to the Mitchell Ford River Access area, as well as contribute to increasing overall tourism met and how those will be tracked in the revenue in the county. Visitors to the river access can be tracked by adding a guest registry at the site when it is complete. Tourism revenue can be tracked in the future by measuring tourism expenditures, state sales tax, and local sales tax. The county will also track sales of Jackson Kayak products.

## **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Allison Fox
Title	UCDD Community Development Planner
Date/Time	Dec 27, 2019

Closeout Report June 15, 2020 11:30 am Chrome 83.0.4103.97 / Windows 199.195.208.116 624725738 36.118099212646, -85.659202575684

This is an:	Closeout Report			
Project Name	2019 Sparta- South Carter St. Park			
Grantee/Community:	Sparta			
Edison Contract Number	61757			
Amount of Contract	42500.00			
Contract Start Date	Jun 30, 2019			
Contract End Date	Apr 14, 2021			
Grantee Contact	Matt Billings			
Address	1104 England Dr. Cookeville, TN 38501			
Email	mbillings@ucdd.org			

# **Activities**

Project description as proposed in initial application:

These updates are much needed amenities at the town's most visited park. South

Carter Street Park sits right on the Calfkiller River and is a beautiful feature in downtown

Sparta. White County is already a hub of outdoor recreation in the Upper Cumberland and

is home to one of the world's leading manufacturers of kayaks, Jackson Kayak. The kayak

access point on the Calfkiller is expected to draw many additional tourists. Kayakers will

now have the opportunity to enjoy kayaking in downtown Sparta near many local

restaurants and shops.

By installing lighting on the pedestrian bridge and walking trail, it will not only

make it safer, it will also make it more aesthetically pleasing. The lights will be viewable

from Bockman Way, the main thoroughfare in Sparta, and it is anticipated that tourists

going through the town will see the lights and be encouraged to stay and visit the park.

Once at the park, tourists can enjoy a wonderful walking trail, playground equipment, and

the Calfkiller River.

By constructing an ADA compliant restroom facility at the south end of the park, the

City of Sparta will be able to offer a better experience for all visitors at the park. People will

be able to stay longer, enjoy the entirety of the walking trail, and mothers will not have to

worry about having to take their children home sooner. This restroom facility will make it

easier for other groups of people to enjoy the park as well, such as the elderly community

that may be visiting Sparta. The south end of South Carter Street Parks offers a one and half

mile walking trail through a beautiful forested area following the river. The City of Sparta is

planning an extension of this walking trail in the next few years to continue to offer

residents and tourists a wonderful place to recreate.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Same as initial.

been or are being met:

Goals of the project and how those have Updates were made in order to implement a kayak launch point at the park, and they were made. The area is still in need of lighting.

Successes of the project:	Kayak dock was successfully installed before the end of contract date.		
Setbacks to the project:	N/A		
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Project completed before schedule, with a kayak dock installed in the park.		
Annual Report Certification			
Date/Time	Jun 15, 2020		
Closeout			
TNECD Project Funds	42500		
Private Investment	0		
Local Funds	4250		
Other State or Federal Grant Funds	0		
In-Kind	0		
Other	0		
Total Project Cost	46750		
Has the final reimbursement request has been submitted to TNECD	Yes		
Date of Submission	Jun 15, 2020		
What is the amount of grant funding remaining	0		
Closeout Certification			
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.		

Digital Signature Matt Billings

appropriately disbursed by the grantee.

Closeout Report June 18, 2020 4:42 pm Mozilla rv:11.0 / Windows 12.204.223.238

36.147300720215. -86.777000427246

626219995

Fiscal	Year G	rant l	Received	4	2019

This is an:	Closeout Report			
Project Name	Collinwood RV Park Improvements			
Grantee/Community:	Collinwood			
Edison Contract Number	61757			
Amount of Contract	19000.00			
Contract Start Date	Jun 30, 2019			
Contract End Date	Apr 14, 2021			
Grantee Contact	Gary Victory			
Address	P. O. Box 98 Collinwood, TN 38450			
Email	vic@tds.net			

## **Activities**

Project description as proposed in initial application:

The City of Collinwood proposed to improve the Collinwood RV Park in order to attract more tourists, especially Natchez Trace travelers, to the community. Proposed improvements included concrete pads, new utility connections, picnic tables, and fencing.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The proposed project was completed with the addition of landscaping. Since the concrete was not as costly as anticipated, grant funds were use to landscape along the perimeter of the RV park. This addition was approved by the TN Department of Tourism on 5/1/20.

been or are being met:

Goals of the project and how those have The goal of the project was to entice more visitors to the City of Collinwood. The Wayne County Welcome Center draws hundred of tourists each year from the Natchez Trace Parkway. Hopefully, many of these tourists will utilize the Collinwood RV park and extend their trip to Collinwood. Additionally, Collinwood hosts many sports tournaments. Many of the tournament visitors will now be able to stay in Collinwood rather than lodging in nearby towns. The project was only recently completed but there has already been several visitors to the RV park. Hopefully, travel will increase once COVID-19 occurrence are reduced.

Successes of the project:	The project was implemented within budget and included landscaping around the perimeter of the RV Park. There have already been several visitors to the park even though it has only recently been completed.			
Setbacks to the project:	COVID-19 has reduced travel along the Natchez Trace Parkway and several sports tournaments will not take place in Collinwood this year. Hopefully, once a treatment for the coronavirous is secured, travel and tourism will increase.			
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The outcomes/metrics will be tracked by the number of RV Park reservations. All RV Park users are required to register with the City of Collinwood. City officials will compare past years' reservations to current and future reservations. Additionally, city officials will compare sales tax revenue.			
Annual Report Certification				
Date/Time	Jun 18, 2020			
Closeout				
TNECD Project Funds	18991			
Private Investment	0			
Local Funds	950			
Other State or Federal Grant Funds	0			
In-Kind	0			
Other	0			
Total Project Cost	19941			
Has the final reimbursement request has been submitted to TNECD	Yes			
Date of Submission	Jun 18, 2020			
What is the amount of grant funding remaining	9			
Please attach photos of the project	https://www.formstack.com/admin/download/file/8342966213			
Closeout Certification				

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Lorie Fisher
Title	Community Development Director

Closeout Report June 30, 2020 12:39 pm Chrome 83.0.4103.116 / Windows 12.204.223.238 630388528 36.147300720215, -86.777000427246

Fiscal Year Grant Received	2019
This is an:	Closeout Report
Project Name	City of Clifton Stage Improvements
Grantee/Community:	City of Clifton
Edison Contract Number	61757
Amount of Contract	71250.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Morgan Sanders
Address	101 Sam Watkins Blvd. Mt. Pleasant, TN 38474
Email	msanders@sctdd.org
Activities	
Project description as proposed in initial application:	The City of Clifton proposed to use grant funds to purchase equipment for Clifton's constructed Riverfront Park Stage, previously funded by the Tourism Enhancement Grant. The goal was to create a multi-use facility that provided a place for performances and festivals in the City.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Approval was given to construct a changing room and storage area behind the stage and lighting. These items were completed in full.
Goals of the project and how those have been or are being met:	The proposed project, would create a multi-use stage and facility for events in Clifton. The stage now has a changing and storage faculty that will allow actors and performers to stay on site to make changes or between scenes. Lighting was very important since there will be performances late in the evening.
Successes of the project:	The city will be able to measure the success of this project once they can attract bigger entertainers to perform and see ticket sales on the events that will be held there.

O 41			4.0		
Setbac	Ve.	to	tha	nro	IDCt'
Jeinac	$\mathbf{r}$	w	uic	DIO	ししし

Covid 19 began while the grant was getting closer to completion. This slowed work down in some aspects. There was no other setbacks on this project.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

In future applications, the City of Clifton wants to add sound equipment to the current stage. This will be an easier task now that electric is out to the met and how those will be tracked in the site. This will allow Clifton to have a fully functional stage that will aid in many events that exist and future events.

## **Annual Report Certification**

Date/Time	Jun 30, 2020

Closeout	
TNECD Project Funds	71250
Private Investment	0
Local Funds	3563
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	74709
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jun 10, 2020
What is the amount of grant funding remaining	99
Please attach photos of the project	https://www.formstack.com/admin/download/file/8396943216

### **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee. I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Morgan Sanders
Title	Community Development Specialist

Closeout Report July 14, 2020 3:15 pm

Chrome 83.0.4103.116 / Windows

204.93.120.183 635646270

Location: 35.048599243164, -85.154998779297

Fiscal		

2019

This is an:	Closeout Report
Project Name	South Pittsburg Princess Theatre
Grantee/Community:	South Pittssburg
Amount of Contract	64350.00
Contract Start Date	Jun 25, 2019
Contract End Date	Jul 13, 2020
Grantee Contact	Ron Hudson
Address	400 Oak Avenue South Pittsburg, TN 37380
Email	ronhudson@bellsouth.net

### **Activities**

# Project description as proposed in initial application:

The proposed project was to install stage lighting and improve acoustics at the Princess Theatre located at 215 S. Cedar Avenue. The venue is a multi-purpose theatre in downtown South Pittsburg and is the only theatre in Marion County and the entire Sequatchie Valley. The acoustics and lighting was woefully inadequate and both performers and audiences had an inferior experience. With a fully booked 2019 calendar year schedule, enhancement of the sound and lighting systems was desperately needed. Without these basic functions working adequately, visitors and performers would neither come nor return.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The need was to light not only the stage but other places inside the theatre. The entry into the auditorium was a dark tunnel due to the balcony overhead blocking out the low house lights. Without aisle lights, it was very difficult and perilous to transition from the fully lighted lobby to the darkness of this space. The new stage lighting includes spot lights and color spots/ images that wash and illuminate the stage as well as the performers. This grant enabled tweaking/improving the existing acoustic installation which now is much improved.

One addition/ chance to the scope of work was the installation of exterior up lights to wash the front facade of the building-a visible opportunity to showcase the theatre as the economic engine to arts and culture in the region. This lighting enhances the Art Deco marquee and overall theatre experience.

# been or are being met:

Goals of the project and how those have The goal was to enhance the visitor and performer experience at the Princess Theatre as well as to cultivate and grow its programming. Great shows and performers attract more people and from the beginning, our goal was to cast a wider net than having only local talent. With a very limited marketing budget, The Princess is marketed far and wide and the 2019 schedule was fully booked. There were a number of sold out shows - capacity 347.

#### Successes of the project:

It has been thrilling to see: the community come together, the number of visitors from out-of-town and the quality of performers that want to come/ have come and routinely expressed their appreciate for this intimate, well-functioning theatre in a small town.

With on-line ticket sales, we have captured audience information and we are aware that The Princess Theatre was on its way to becoming a destination venue. While the local community was engaged, the audience consisted mostly of visitors from out-of town within a 10-30 mile radius.

#### Setbacks to the project:

There were no setbacks are problems encounter. The installations went well.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

The proposed outcomes were met as evident by the well-attended shows, the distance from which patrons traveled, and the feedback of the artist met and how those will be tracked in the performers. Continue tracking was on these same points: artist's booking; audience attendance; and distance that visitors traveled to attend performances in South Pittsburg. 2019 was effectively meeting these metrics, and 2020 line-up was strong with diverse shows and performers. The Covid-19 shut down interrupted our momentum, so not able to show the increase in participation in revenue as anticipated for the last 6 months.

## **Annual Report Certification**

n	21	te/	/T	ir	n	۵
$\boldsymbol{L}$	a			••		C

Jul 10, 2020

## Closeout

TNECD Project Funds	64350
Private Investment	0
Local Funds	7150
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	71500
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jul 14, 2020
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/8477949024

## **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Ron Hudson
Title	Princess Project Manager

Closeout Report December 28, 2020 12:20 pm Chrome 87.0.4280.88 / Windows

174.80.63.135 733102629 35.648899078369, -86.995796203613

**Fiscal Year Grant Received** 

2019

This is an:	Closeout Report
Project Name	Buffalo River Access Point & Wayfinding Signage
Grantee/Community:	Lewis County
Edison Contract Number	61757
Amount of Contract	25000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Sarah Elizabeth McLeod
Address	101 Sam Watkins Blvd
	Mt.Pleasant, TN 38474
Email	smcleod@sctdd.org

# **Activities**

# Project description as proposed in initial application:

Lewis County proposes to use the Tourism Enhancement Grant funds to work with TDOT to provide an important Buffalo River access point, install county-wide wayfinding signage, and launch a local Outfitter entrepreneur to serve Lewis County for a water trail or Blueway on the Buffalo River. The Buffalo River runs through Lawrence, Lewis, Wayne, Perry and Humphreys counties in southern Middle Tennessee. The 125 miles of the Buffalo River is one of the longest un-impounded in Middle Tennessee and contains some of the most scenic and natural paddling and fishing opportunities in the state. Most of the land along the river is privately owned and the other land is Tennessee Wildlife Resources Agency or Tennessee Department of Transportation or County right of way. Starting in March of every year the Buffalo River welcomes canoes and kayaks by the dozens in adjoining Wayne and Perry counties. Lewis County will be positioned to meet the demand of paddlers and fishing enthusiasts by creating new access points and outfitter services to meet demand in this distressed county if awarded grant funding for this project.

This proposed Tourism Enhancement Grant project will focus on Phase One of the Lewis County segment of the Buffalo River Blueway that will include drop off at Metal Ford on the Natchez Trace Parkway and end with parking and take out at Hwy 99 Oak Grove Bridge at the mouth of Grinders Creek. Recreationalist will be able to park at the Hwy 99 TDOT designated Park and Float area through approval created through this project. The address for the Hwy 99 Oak Grove Bridge is 2581 Buffalo Rd. (The intersection of Highway 99 and Napier Lake Road at the mouth of Grinders Creek.) The Hohenwald-Lewis County Chamber of Commerce in conjunction with the Lewis County Government will support the creation of a new entrepreneurial outfitter to ferry kayaks to the Metal Ford Access Point to the Grinders Creek/Oak Grove Access Point for this phase of the Buffalo River Blueway project in Lewis County. County officials plan to work with TDOT to request additional Park and Float access for future sites and obtain county property or leases for designated sites down river to build upon Phase One of the project.

The total cost of the project will be \$61,000. Grant Funds requested is \$53,200. The amount and source of matching funds will be \$2,800 from the Lewis County Government. Additional project funds will be \$5,000 from the Hohenwald-Lewis County Chamber of Commerce.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

**Local Funds** 

**Total Project Cost** 

Consultant hired to produce a wayfinding signage plan and create the wayfinding signage design. The signage was produced by another contractor. The county road crew installed the signage.

The River Access Point with TDOT has not been completed at this time. Lewis County is still working with TDOT about the River Access Point.

The grant funds only covered wayfinding signage and work with TDOT.

Goals of the project and how those have been or are being met:	Goals • Link existing public access points and develop new ones
	Create unified branding for the blueway through maps, guides and standardized signs
	The public access points are being linked and working toward having new ones in teh future.
	There is a unified branding for the blueway. Maps and signs have been created and are being used.
Successes of the project:	Installation of the wayfinding signage and the branding created.
	Created new interest in access points to the Blue way.
Setbacks to the project:	Finding bidders for the production of the signage. In the end we found a production contractor that was able to do the job.
	Working with TDOT about the River Access. This is taking longer that expected due to staffing changes, etc.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Creating new river access points. This will be measured by the interest and the new access points created.
Annual Report Certification	
Date/Time	Dec 28, 2020
Closeout	
TNECD Project Funds	25000

1250

26250

Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Nov 19, 2020
What is the amount of grant funding remaining	13724
Please attach photos of the project	https://www.formstack.com/admin/download/file/9643951322
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Sarah Elizabeth McLeod

**Grant Administrator** 

Title

Closeout Report January 20, 2021 9:11 am Firefox 84.0 / Windows 97.89.35.178 742866705 35.640300750732, -85.836700439453

Fiscal Year Grant Received	2019
This is an:	Closeout Report
Project Name	Park Theatre
Grantee/Community:	McKenzie, TN
Edison Contract Number	61757
Contract Start Date	Nov 21, 2019
Contract End Date	Jun 29, 2020
Grantee Contact	Jennifer Waldrup
Address	2470 Cedar St McKenzie, TN 38201
Email	jennifer.waldrup@cityofmckenzie.com
Activities	
Project description as proposed in initial application:	The digital marquee in addition to advertising the movie, will act as an additional way to get information concerning community events out to the public.
	additional way to get information concerning community events out to the
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	additional way to get information concerning community events out to the public.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:  Goals of the project and how those have	additional way to get information concerning community events out to the public.  No changes were made  We have been very pleased with being able to get messages on closures and event changes out of the public by just being able to go to the

# **Annual Report Certification**

Date/Time	Jan 19, 2021
Closeout	
TNECD Project Funds	49875
Local Funds	1649
Total Project Cost	34620
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jul 06, 2020
What is the amount of grant funding remaining	15255
Please attach photos of the project	https://www.formstack.com/admin/download/file/9774042905

## **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Jennifer Waldrup
Title	City Recorder

Closeout Report January 20, 2021 11:30 am IE 11.0 / Windows 8.1 170.215.113.227 742943624

36.244300842285. -85.542602539062

2019

	Received	

This is an:	Closeout Report
Project Name	Tourism Enhancement Grant
Grantee/Community:	Grainger County
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Mike Byrd
Address	P.O. Box 126 Rutledge, TN 37861
Email	mike.byrd@graingercountytn.gov

### **Activities**

# Project description as proposed in initial application:

Our Tourism Board is soliciting this tourism enhancement grant to construct a multi-purpose "Historic Welcome Center" venue on the courthouse lawn where visitors can obtain information about the historic facts and sites of Grainger County. The open venue which will include a stage to be utilized for community solidarity to celebrate key events such as Veteran's Day, Christmas etc. A marketing plan will be created to ensure focus on tourism enhancement.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Through funding made possible by the Tourism Enhancement Grant we were able to complete all aspects of the proposed project. The County was able to complete the "Historic Welcome Center" venue. Landscaping, signage, historic kiosk, stage, and renovations on the historic Taylor Shop were fully completed with this project. With all of the above improvements, the County was able to host the official opening of "A Trail Through Time" Welcome Center in October 2020. However, due to COVID-19 restrictions, the County was unable to host the Annual Christmas Celebration.

Goals of the project and how those have The County met all goals of completion with this project. been or are being met:

Successes of the project:	All aspects of the project were successful. The County can now host community events using this venue.
Setbacks to the project:	The only setbacks encountered were related to COVID-19. The County was not able to host as many programs as intended during 2020.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	All outcomes have been met. Once COVID-19 restrictions are lifted the County can begin tracking participation and attendance associated with how the venue is used in the future.
Annual Report Certification	
Date/Time	Jan 20, 2021
Closeout	
TNECD Project Funds	75000
Private Investment	3750
Total Project Cost	78750
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Dec 28, 2020
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/9775044087
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Mike Byrd

**Grainger County Mayor** 

Title

Closeout Report January 21, 2021 11:14 am Chrome 87.0.4280.141 / Windows 138.43.159.164 743452915 37.419200897217, -122.05740356445

Fiscal Year Grant Received	2019
This is an:	Closeout Report
Project Name	Brushy Mountain Redevelopment
Grantee/Community:	Morgan County Economic Development
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Lisa Collett
Address	PO Box 979 Wartburg, TN 37887
Email	lisa@morgancountytn.org
Activities Project description as proposed in	Upgrading electrical in the former Brushy Mountain Prison for tourist to be
initial application:	able to tour the former prison.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	With the upgrades made at Brushy Mountain Prison it has allowed tourist from all over to come and enjoy a day "in prison" The redevelopment of Brushy Mountain Prison and the continuing of updates has proved to be one of Morgan County's best assets!
Goals of the project and how those have been or are being met:	Brushy Mountain Group has continued to upgrade and update and add a lot of expansions and improvements. Our next goal is to add a campground at the facility. With Winrock and ATV park just over the mountain from Brushy we receive a lot of ATV activity at Wardens Table Restaurant. These folks will soon be able to camp at Brushy as they enjoy their ATV rides at Winrock.
Successes of the project:	Several concerts have been performed at Brushy. With the beautiful outdoor stage in the former "yard" behind the wall of the prison, concerts goers enjoy the awesome scenery with the beautiful back drop of the mountains. Also, many successful motorcycle charity rides. With Covid-10 in 2020 slowing some activities down it was still a successful year.

Setbacks to the project:	There was not any setbacks on the project.	
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Proposed outcome of the upgraded electrical has been met.	
Annual Report Certification		
Date/Time	Jan 21, 2021	
Closeout		
TNECD Project Funds	75000	
Private Investment	8041	
Local Funds	0	
Other State or Federal Grant Funds	0	
In-Kind	0	
Other	0	
Total Project Cost	83041	
Has the final reimbursement request has been submitted to TNECD	Yes	
Date of Submission	Mar 13, 2020	
What is the amount of grant funding remaining	0	
Closeout Certification		
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.	

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Lisa Collett
Title	Executive Director

Closeout Report February 24, 2021 11:16 am Chrome 88.0.4324.190 / Windows 12.9.40.12 767050970 37.750999450684, -97.821998596191

Fiscal Year Grant Received	2019
This is an:	Annual Report
Project Name	Historic Scott County Jail
Grantee/Community:	Town of Huntsville
Edison Contract Number	2510
Amount of Contract	75000.00
Contract Start Date	Apr 28, 2018
Contract End Date	Feb 28, 2020
Grantee Contact	Stacey Swann
Address	PO Box 766 Helenwood, TN 37755
Email	aachamber@highland.net
Activities	
Project description as proposed in initial application:	The restoration of the former HIstorical Scott County Jail located at 121Litton Covered Bridge Road in Huntsville, TN, is a community-wide supported project that takes a now still piece of Scott County's history and breathes life into the walls for tourists and local to visit and hear of notorious characters that adorn Tennessee's History.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The jail was completely restored and renovated to allow tours and events to be held.
Goals of the project and how those have been or are being met:	Goals were for the Town of Huntsville and Scott County Government to partner in this preservation and restoration of the former jail to bring a new level of tourism to the county.
Successes of the project:	The jail restoration is complete.
Setbacks to the project:	Just as the restoration was complete and events were beginning to be scheduled, COVID-19 hit. We have not resumed scheduling tours or events to this date.

# **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Stacey Swann
Title	Executive Director
Date/Time	Feb 24, 2021

Location:

Closeout Report May 9, 2021 2:01 pm

Chrome 90.0.4430.93 / Windows

137.27.33.178 806145753

37.750999450684. -97.821998596191

2019

This is an:	Closeout Report
Project Name	Wayne Jerrolds River Park Improvements
Grantee/Community:	City of Savannah
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Tom Smith
Address	City of Savannah 140 Main Street Savannah, TN 38372
Email	tsmith@cityofsavannah.org

### **Activities**

## Project description as proposed in initial application:

The City of Savannah proposes to upgrade and renovate the Amphitheater located in the Wayne Jerrolds River Park. This park is located on Paul Street in Savannah at GPS coordinates of latitude 35.2201102 deg./longitude -88.254173. This renovation will include expansion of the stage area, additional lighting, upgrade to the restroom facility, concrete seating areas which will accommodate ADA needs and accessible sidewalks to the seating area. Grant funding in the amount of \$75,000.00 to be matched with \$3,950.00 by the City of Savannah for a total estimated project cost of \$78,950.00.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Construction of 12'x80' concrete seating pad, 10'x80' concrete seating pad, handicap ramp, stairs, electrical/lighting replacement and upgrades, restroom upgrades, boat stage refurbishments, and 25'x61' wood pavilion replacement.

Wooden ramp and steps replaced with concrete for better construction and addition of metal doors/frames on restroom facility for better security.

been or are being met:

Goals of the project and how those have Replacement and improvement of river park facilities to pre-flood conditions have met the goals of the project.

Successes of the project:	Replacements of the river park facilities have provided a return for usage by tourists and local residents next to the scenic Tennessee River. Improvements help to meet the needs for usage by all citizens.
Setbacks to the project:	Delayed construction due to weather conditions and COVID-19 extended the project. Bids received over project cost estimates required additional local funding to offset differences.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Project construction has provided the necessary replacement/improvement of park facilities thereby meeting the proposed outcome. Outcomes will be tracked with the return of pedestrian traffic for usage during future daily and event activities.
Annual Report Certification	
Date/Time	May 09, 2021
Closeout	
TNECD Project Funds	75000
Private Investment	0
Local Funds	54771
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	129771
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 08, 2021
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/10571997558
Closeout Certification	

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Tom Smith
Title	Project Manager

Closeout Report June 9, 2021 9:22 am Chrome 91.0.4472.77 / Windows

97.89.84.74

821407867 35.501899719238, -84.825897216797

**Fiscal Year Grant Received** 

2019

This is an:	Closeout Report
Project Name	Paris Eiffel Tower Improvements
Grantee/Community:	City of Paris
Edison Contract Number	4114
Amount of Contract	43203.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Jennifer Morris
Address	100 North Caldwell Street P. O. Box 970 Paris, TN 38242
Email	jmorris@cityofparistn.gov

# **Activities**

Project description as proposed in initial application:

A replica of the Eiffel Tower stands in the City of Paris Eiffel Tower Park. This park includes the Eiffel Tower as the center point of the park with playground, walking trail, two tennis courts, Olympic size swimming pool with three water slides, soccer/flag football fields, disc golf, volleyball court, trout pond, concessions and four restrooms. At the time of application a \$1.5 million Splash Pad was proposed and since the time of application has opened to the public. Many visitors drive into Paris as they are passing through Tennessee for the sole reason of taking photographs in front of the tower. We feel that most of these visitors just pass through our community and are not aware of what we have to offer other than visiting the Eiffel Tower. As a part of an Eiffel Tower Park Master Plan we are proposing to enhance the existing site and provide measures to encourage visitors to prolong their stay around the tower as well as in our community.

Our plan was to increase tourism through the availability of a stage and upgraded electricity and accessibility. General enhancements to this site provide a needed venue for festivals and events that will draw both locally and regionally to this location. Most of our successful events and festivals are held downtown. Our City needed an area that can support larger crowds than the court square can presently.

The Chamber invested in and produced promotional videos that cover the many things offered in this community. The Eiffel Tower is featured in these videos. A QR code will be placed in the park and will be present on the interpretive signage. This signage will consist of approximately 50% history about the tower and Paris, with the other 50% geared toward marketing which will drive visitors to the website then ultimately to venues and events around the community.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

After using the stage briefly before COVID forced us to cease activities were realized we very much needed additional trash receptacles and though most performers had their own sound system there were times we needed our own. In summary, the only changes in the project were to add trash receptacles and a sound system for the stage. These were approved by TNECD near the end of the project.

We also came in considerably under budget on the interpretive signage we had proposed. After finding a photograph of a different type of sign used in Washington state we worked with our local sign company. They designed and built a sign that provided the information originally intended with a design we preferred over the type you would usually find in a park. This signage came in much lower than originally budgeted. Additionally, the sign faces were designed so that they can easily be replaced if the information changes.

**Goals of the project and how those have** The original goals of the project were: been or are being met:

- Increase tourism by providing information about other sites and amenities in the community when people visit the Eiffel Tower
- Provide a venue for music, art and activities outside the downtown area
- Make the Eiffel Tower and the new additions handicapped assessable

The new signage with the QR Code provides a link to the Chamber's website that will provide visitors with information on where to eat, lodging, and other sites to visit in the area.

We now schedule concerts in the park on a regular basis throughout the summer, spring and fall. With the added splash park we are attracting visitors throughout the region to attend the shows. The big attraction of the tower that pulls people into Paris when travelling through the area allows our visitors to take better photos of themselves and their groups in front of the Eiffel Tower.

Before the improvements people were forced to stand in the grass (or mud depending on the weather) to take photos. This made it impossible for anyone with special needs to approach the venue, it is now totally handicapped assessable.

Our goals have definitely been met through new activities, programs and opportunities to utilize the Stage. This month, June, 2021, we will be using the stage for one of the performances in our second Tennessee River Jam that spans over three days with numerous musical acts from Thursday through Saturday.

With the added signage we feel that we are now providing visitors with information, previously we had no way to communicate with them.

#### Successes of the project:

First and foremost we have the opportunity to capitalize on the already existing Eiffel Tower. We now have the ability to offer other sites to visit within the community as well as restaurants, lodging, etc.

We have the ability to feature local and regional talent in our park on a regular basis. Food trucks have already seen great success during our events.

In addition to meeting our intended goals, during the construction of the Eiffel Tower Splash Park and the Eiffel Tower Improvements, we successfully submitted an application to Blue Cross Blue Shield of Tennessee to construct a \$650,000 play area in Eiffel Tower Park. This facility is opening this week. We truly feel that the latest Eiffel Tower improvements had a big impact on our location being selected by BCBS.

With the partnerships from various departments within the State of Tennessee our Eiffel Tower Park is quickly becoming one of the largest draws in northwest Tennessee.

#### Setbacks to the project:

: Other than the occasional weather delays, we really did not encounter any setbacks. This project was one of the easiest and most impactful we have embarked upon in some time.

The only negative, not a setback, was as we were beginning to really utilize the improvements, COVID shut us down. However, we scheduled a summer kick off with music and giveaways on Memorial Day weekend this year. We are already seeing record numbers visit Eiffel Tower Park this season. We are excited to see the continued impact on our community as the year progresses.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

We will continue to track the numbers visiting Eiffel Tower Park through our partnership with our Chamber of Commerce and heat mapping technology.

As mentioned before with the pandemic, we have been unable so far to really track the true success of the recent improvements. However, as stated before, we know that we are already seeing record numbers visiting the park so far this year.

## **Annual Report Certification**

## Closeout

TNECD Project Funds	355003	
TNECD Project Funds	355003	

Please attach photos of the project	https://www.formstack.com/admin/download/file/10764744541
What is the amount of grant funding remaining	8200
Date of Submission	Mar 19, 2021
Has the final reimbursement request has been submitted to TNECD	Yes
Total Project Cost	45504
Local Funds	10501

## **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Jennifer Morris
Title	Community Development Director for City of Paris

Closeout Report July 5, 2021 3:21 pm Firefox 89.0 / Windows 152.97.219.190 831905119 35.180500030518, -85.903503417969

Fiscal Year Grant Received	2019
This is an:	Closeout Report
Project Name	Bee Rock Improvement
Grantee/Community:	Monterey
Edison Contract Number	61757
Amount of Contract	56700.00
Contract Start Date	Apr 15, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Dawn Kupferer
Address	P. O. box 204 Rock Island 38581
Email	dawn.kupferer@kwillconsultants.com
Activities	
Project description as proposed in initial application:	Project is the improvement of a regionally known scenic overlook into a tourist destination that will deliver a great visitor experience and encourage an extended stay in Monterey, Putnam County.
	The Town is requesting \$56,700 of grant funds for the installation of a prefabricated ADA Composting Restroom. The project consists of a two room unit, site grading, and electrical hookup for a total cost of \$67,500.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The installation of a prefabricated ADA compliant composting restroom was completed.
Goals of the project and how those have been or are being met:	The installation of a two unit restroom facility was completed.
Successes of the project:	Improving the site included the installation of a two unit restroom facility, additional site work, and improvements to the trail leading to the overlook. The town leveraged the grant funds with additional funds for engineering design and site improvement.

Setbacks to the project:	The rain in 2019 and early 2020 caused a delay, along with Covid 19.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The outcome of installing a prefabricated ADA compliant restroom facility was met.
Annual Report Certification	
Date/Time	Jul 05, 2021
Closeout	
TNECD Project Funds	53711
Private Investment	0
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	59082
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jul 05, 2021
What is the amount of grant funding remaining	2989
Please attach photos of the project	https://www.formstack.com/admin/download/file/10923056703
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Dawn Kupferer

**Grants Administrator** 

Title

Location:

Closeout Report July 6, 2021 4:14 pm

Chrome 91.0.4472.124 / Windows

184.174.186.65 832411412

35.046501159668. -85.314300537109

	Received

2019

This is an:	Closeout Report
Project Name	Tracy City Mountain Goat Trail Amenities Enhancements
Grantee/Community:	Town of Tracy City
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 21, 2021
Grantee Contact	Roxanna Fults
Address	50 Main Street Tracy City, TN 37387
Email	tracycity@benlomand.net

#### **Activities**

Project description as proposed in initial application:

Tracy City is requesting \$75,000 to assist with the development of trailhead amenities for users of the Mountain Goat Trail (MGT). These amenities will include construction of restrooms and a pavilion in the location of the current Roundhouse Park.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

All project activities completed as described.

been or are being met:

Goals of the project and how those have Establish Trailhead amenities at the Tracy City Trailhead of the Mountain Goat Trail. This goal was met.

#### Successes of the project:

The overarching goal for trailhead development is to strengthen the appeal of the trail to visitors and enhance the events which utilize it. As we are still recovering from the pandemic, many activities and events had previously been put on hold. However, the project is complete and is now being utilized by the community and visitors alike.

<b>Setbacks</b>	to the	pro	iect:
-----------------	--------	-----	-------

No setbacks were experienced.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future: The economic impact can be measured in the following way:

- Mountain Goat Trail daily users
- met and how those will be tracked in the Mountain Goat Trail Half Marathon participants and spectators
  - Events held at the pavilion on an annual basis
  - Sales at local restaurants and retail shops
  - Increase in new businesses as a result of increased local events and improved Mountain Goat Trail facilities.

As mentioned previously, the pandemic has certainly hindered outside visitation to Tracy City. We hope to be able to track these metrics as events and utilization increases over the year.

### **Annual Report Certification**

Date/Time	Jul 06, 2021

Closeout	
TNECD Project Funds	75000
Local Funds	3750
Total Project Cost	78350
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Dec 13, 2020
What is the amount of grant funding remaining	0

#### **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Jonathon Connell
Title	Special Projects Coordinator-SETDD

Closeout Report November 11, 2021 10:47 am Firefox 94.0 / Windows 68.169.135.13

886096843

35.108001708984. -85.152603149414

2019

This is an:	Closeout Report
Project Name	Wayfinding Signage
Grantee/Community:	Sequatchie County
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 15, 2022
Grantee Contact	Keith Cartwright
Address	PO Box 715 Dunlap, TN 37327
Email	seqexec@bledsoe.net

#### **Activities**

Project description as proposed in initial application:

Development of wayfinding signage to help visitors navigate the county's tourism assets and create a cohesive identity and sense of place in Sequatchie County as part of an entire wayfinding effort throughout the Sequatchie Valley.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

We developed wayfinding signage for Dunlap and Sequatchie County. The signage created includes city limit signs, entry monument signs, wayfinding signs and informational kiosks.

Goals of the project and how those have Develop wayfinding signage to: been or are being met:

- 1. Help visitors navigate the county's tourism assets
- 2. Create a cohesive identity and sense of place in Dunlap / Sequatchie County
- 3. Create a cohesive identity and sense of place throughout the Sequatchie Valley.

The signs were installed in October 2021.

All goals have been met.

Successes of the project:	<ol> <li>These new signs look professional and replaced dated signs.</li> <li>This process also helped remove sign clutter throughout the county.</li> </ol>
Setbacks to the project:	The primary setback for this project was the Covid-19 shutdowns, which delayed the project by a year.
Proposed outcomes/metrics that have been met, will be met, or have not been	Project Outcomes:
future:	<ol> <li>These wayfinding signs help visitors navigate the county's tourism assets</li> <li>The signs create a cohesive identity and sense of place in Dunlap /</li> <li>Sequatchie County</li> </ol>
	3. The signs also create a cohesive identity and sense of place throughout the Sequatchie Valley (Marion, Sequatchie and Bledsoe counties)
	The signs were installed in October 2021. All goals have been met.

Annual Report Certification	
Date/Time	Nov 11, 2021
Closeout	
TNECD Project Funds	75000
Local Funds	43983
Total Project Cost	118983
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Jun 24, 2021
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/11685860465
Closeout Certification	

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Jenni Veal
Title	CEO, Rural BaseCamp (consultant)

Closeout Report February 17, 2022 3:28 pm Chrome 98.0.4758.82 / Windows 12.220.175.18

12.220.175.18 931760400 35.1796, -89.967

2019

This is an:	Annual Report
Project Name	Sand Beach Lake
Grantee/Community:	Hardeman
Edison Contract Number	61757
Amount of Contract	12200.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2022
Grantee Contact	Cathy Mayfield
Address	211 N Washington St
	Bolivar, TN 38008
Email	cathy.mayfield.cityofbolivar@gmail.com

#### **Activities**

# Project description as proposed in initial application:

The City of Bolivar purchased 122-acre parcel of land that is known as Sand Beach Lake, within the city limits of Bolivar. The request was for entrance sign, informational panel board, restroom facility and "Trail of Tears" historical marker. This project is part of Bolivar's long term Master Plan to promote outdoor recreational activity that includes fishing, canoeing, kayaking and paddle boarding that promotes outdoor physical fitness that incorporates a mix of low impact and active recreational opportunities for locals and tourists. In addition to allow for festivals and special events.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The entrance sign was designed, ordered and installed along with landscaping. The landscaping boosts signage visibility and is a public invitation to the park. The historical marker for the "Trail of Tears" was written and sent to SHPO for board approval. After approval the sign was order, delivered within about 10 weeks and installed by TDOT at the entrance at 575 E. Market St./State Route 15/64. With the extensive high cost of signage, historical marker and the landscape the remaining balance would not have included the informational panel board for the "Trail of Tears".

Other work was completed by the city that included building entrances, driveways and a very large parking lot. Electrical was installed along with water/sewer for the future development of the park.

## been or are being met:

Goals of the project and how those have The goals of this project have been met to provide an outstanding entrance to the park, promote community health and fitness by working with partners to hold monthly outdoor walking/running events and festivals and events. The Red White and Bolivar, 4th of July festival brought in approximately 2,300 people from Hardeman County and neighboring counties. People from various counties have visited to go fishing, canoeing and paddle boarding. Many have visited for visual arts photography and painting due to the abundance of natural beauty and wildlife.

#### Successes of the project:

This is a major goal for the City of Bolivar to bring residents and visitors from across west Tennessee and surrounding states. The area is a beautiful 122-acre park open to the public and available to hold various music festivals, fishing rodeos, walking/running events and for the recognition of the "Trail of Tears".

#### Setbacks to the project:

The setbacks were from the Covid-19 pandemic, due to the reduction in workforce on a daily basis within all departments, business closures, social distance demands, and many illnesses.

Another setback was from the inflation rate increase of 5.8%, as this being the highest since 1981. Upon the application these costs were not considered and the city was unable to complete all aspects of the proposed project.

### Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

The completion of the entrance sign, landscape and historical marker, makes for a very nice entrance and invitation to the park.

Future development is still in the works. The city is aimed toward putting in an eco-counter for the entrance and/or the walking trail to get frequent counts of public visitation and activity.

Other work completed was the entrance driveway, walking trail, sand beach volley ball, electrical and water/sewer for future development of the park.

## **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Cathy Mayfield
Title	Grant Administrator
Date/Time	Feb 17, 2022

Location:

Closeout Report July 11, 2022 3:29 pm Chrome 103.0.0.0 / Windows 12.9.40.12

984793488 36.5053. -84.5293

	r Grant	

2019

This is an:	Annual Report
Project Name	Tourism Enhancement Grant
Grantee/Community:	Scott
Edison Contract Number	61757
Amount of Contract	350000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Stacey Swann
Address	PO Box 766 Helenwood , TN 37755
Email	stacey.swann@scottcounty.com
	·

#### **Activities**

### Project description as proposed in initial application:

This project focused on generating less confusion and more tourist stops while spending time in our area.

Over the years, signage to high traveled areas within the Big South Fork had extreme wear or is missing due to various elements and situations.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The new signage focuses on the Big South Fork NRRA, enhancing the travelers' experience with clear directions on how to arrive at desired locations as identified as highly sought-after tourist attractions. These signs also focus on the county museum and historic jail.

## been or are being met:

Goals of the project and how those have The goal of the project was to place new signage with clear direction markers thorough the Big South Fork and county. This goal was met through the partnership of the Big South Fork and Scott County Road Dept. All signs have been ordered, received, and are on roadways.

#### Successes of the project:

The project was extremely successful as clear and concise directions to areas throughout the Big South Fork are clearly identified on the major highways or roadways throughout the county.

Setbacks to the project:	There were no setbacks to this project as all signage was purchased and placed pre-COVID.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The outcome of this project can be met by viewing and analyzing the data from the Big South Fork NRRA on visitation. The National Park Service keeps detailed records, and road counts that can be annual pulled and compared.
Annual Report Certification	
I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Stacey Swann
Title	Executive Director

Jul 11, 2022

Date/Time

Closeout Report July 14, 2022 9:22 am Chrome 103.0.0.0 / Windows 63.135.178.183 985862599

36.1732. -85.4536

Fiscal Yea	r Gran	Received	2019

This is an:	Closeout Report
Project Name	White County Tourism Enhancement- Mitchell Ford Access
Grantee/Community:	White County
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Matt Billings
Address	1104 England Dr. Cookeville, TN 38501
Email	mbillings@ucdd.org

#### **Activities**

# Project description as proposed in initial application:

White County will improve river access and create a day-use picnic area at the Mitchell Ford River Access on the Caney Fork River, with an approximate location of Latitude 35.824477, Longitude -85.393934. This will include adding a safe kayak drop point and staging area for equipment setup and easier boat put-in, a pavilion and picnic area for day use, and signage on nearby county and state roads to direct visitors to this river access point and picnic area. Total project cost is estimated to be \$85,000; White County will provide a minimum of 10% of funds for the total project cost. White County believes that increasing and improving public river access will generate more tourism traffic and revenue, as visitors are increasingly interested in opportunities for kayaking, canoeing, and other water recreation. The county is already known for world-class kayaking opportunities and numerous scenic natural areas. Adding a picnic area and improving river access at this point, which is the start of a popular 5.5-mile paddle trip, will attract more visitors and encourage longer stays in the county.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

All purchases were made and activities carried out per the application although an extension was required due to the labor and materials shortage due to COVID-19.

been or are being met:

Goals of the project and how those have This project sought to further increase river access-and thus, tourism numbers-by improving river access at a recently created public access point and adding facilities for a picnic area. The county and Chamber of Commerce get frequent requests to add more river access points and improve accessibility to the river. Multiple access points in the area create a more attractive tourism package for kayakers, as they can stay for a weekend and do multiple paddling trips. This goal was met by the successful implementation of the access point.

Successes of the project:

The project was completed within the budget and the citizens and leadership of White County are pleased with the measurable successes of the project.

Setbacks to the project:

An extension was required to complete the project as described; however, within that time frame the project goals were met and the project's implementation was successful.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

Drawing visitors, including kayakers, canoers, and fishermen, to White County's rivers has increased local sales tax revenue and likely boost local met and how those will be tracked in the business revenue. In 2017, White County saw \$22.18 million in tourism expenditures, \$1.36 million in state sales tax receipts, and \$1.05 million in local sales tax receipts. In 2018, the TN Dept. of Tourist Development reported that White County was in the top ten counties for tourism impact increases in the state. The county attributes most of this growth to the increasing popularity of kayaking and other outdoor recreation and the county's reputation as a kayaking destination. Further improving river accessibility and enhancing the day-use area at the Mitchell Ford River Access will increase visitors to the area, many of whom will spend money in the county buying gas and other supplies, as well as many who will likely visit downtown Sparta and its restaurants shops, and breweries. While the tax revenues for the previous fiscal year have not been released yet, they will be a good determination of the project's progress. The other output is the asset created by the day-use picnic area.

#### **Annual Report Certification**

Date/Time Jul 14, 2022

Closeout

TNECD Project Funds	75000
Local Funds	7500
Total Project Cost	82500
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 13, 2022
What is the amount of grant funding remaining	0

#### **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Matt Billings
Title	Community Development Planner

Closeout Report September 23, 2022 5:44 pm Chrome 105.0.0.0 / Windows 74.93.113.65 1013553633

36.1406, -86.7508

Fiscal Year Grant Received	2019
This is an:	Closeout Report
Project Name	Pepper Branch Park - TEG
Grantee/Community:	City of McmInnville
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Apr 15, 2019
Contract End Date	Aug 04, 2022
Grantee Contact	Shirley Durham
Address	P.O. Box 7088 101 E. Main Street McMinnville, TN 37111
Email	sdurham@mcminnvilletn.gov
Activities	
Project description as proposed in initial application:	The project application consisted of the construction of a concrete launch pad primarily for the public's use of kayak and canoe launching, parking lot improvements and ensuring the area is ADA-compliant with newly designated parking and access.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	The project was completed as designated in the scope and plan. A large portion of the work was preformed with the assistance of the State of Tennessee Wildlife Resource Agency (TWRA). This allowed for site preparation, concrete drive & parking areas, improved entry access, a launch ramp and ADA parking and access.

been or are being met:

Goals of the project and how those have The initial goal of the project was to improve the public use and access of the parks and recreation system within the City of McMinnville and promote tourism and additional use of this area to the Barren Fork River and Pepper Branch Park.

Successes of the project:

The completion of this project has created better use of the City park system with improved parking areas and safer recreational access to waters of the State of TN. It allows for more public participation with more visually appealing property to meet the expectations of visitors.

#### Setbacks to the project:

We experienced delays to this project primarily due to the Covid-19 pandemic and some extremely wet weather events. We had some delay in materials, workforce availability and other construction related issues.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

The project has had and extremely positive impact on the use and safety factor of the area. The city expects this to last well into the future. The met and how those will be tracked in the visual evidence of the improvements to this area by increased use and positive feedback is examples of the forecasted results we expected for this project. The community and visitors to the area will be well-served by the improvements that were made through this grant.

### **Annual Report Certification**

Date/Time	Sep 22, 2022
Closeout	
TNECD Project Funds	75000
Local Funds	9130

**Total Project Cost** 84130

Yes

Has the final reimbursement request has been submitted to TNECD

Aug 17, 2022

What is the amount of grant funding remaining

0

Please attach photos of the project

https://www.formstack.com/admin/download/file/13425688276

#### **Closeout Certification**

**Date of Submission** 

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Shirley Durham
Title	City Recorder, CMFO

Location:

Closeout Report April 27, 2023 1:09 pm

Chrome 109.0.5414.75 / Windows

38.95.218.42 1095626533 35.8687. -83.482

	Grant	

2019

This is an:	Closeout Report	
Project Name	Tourism Enhancement Grant	
Grantee/Community:	Cocke County	
Edison Contract Number	61757	
Amount of Contract	27000.00	
Contract Start Date	Jun 30, 2019	
Contract End Date	Apr 14, 2023	
Grantee Contact	Crystal Ottinger	
Address	360 E. Main Street Suite 142 Newport, TN 37821	
Email	hmcgaha@cockecountytn.gov	

#### **Activities**

<b>Project description</b>	as	proposed i	n
initial application:			

Improvements to ramp in Hartford for the whitewater rafting community. Also, signage and seating area.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

The existing site was excavated and the area re-sloped and widened. Approximately 40 feet of gravel was poured from the road to the river for foot and raft traffic only. The adjacent parking lot has been repaired from flooding and now a usable visitor parking space for vehicles and trailers, underbrush and trees were cleared, and a walking trail was created for pedestrian safety. Landscaping was completed and railroad trussells added to define the space and clearly mark lanes of vehicle and foot travel.

## been or are being met:

Goals of the project and how those have Ease of access for tourists to the Pigeon River in a safe and sustainable manner and visual improvement of the site.

#### Successes of the project:

This project has provided a safe and beautiful entry point to the Pigeon River.

#### Setbacks to the project:

Upon a secondary inspection of the project site, large fragments of metal and concrete were discovered in need of excavation before proceeding.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

Proposed improvement of safety and functionality of the ramp, parking lot, and walking areas has been met as well as beautification of the project site.

Annual Report Certification	
Date/Time	Apr 26, 2023
Closeout	
TNECD Project Funds	27000
Private Investment	0
Local Funds	1350
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	20450
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Feb 16, 2023
What is the amount of grant funding remaining	7524
Please attach photos of the project	https://www.formstack.com/admin/download/file/14545630423
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.
Digital Signature	Robyn Hurley
Title	Operations Officer

Closeout Report May 17, 2023 12:00 pm Chrome 113.0.0.0 / Windows 174.212.100.17 1102710615 36.0571, -86.6729

Fiscal Year	Grant Received	2019

This is an:	Closeout Report
Project Name	Lonas Young Park Septic System
Grantee/Community:	Campbell County
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2023
Grantee Contact	Jeff Marlow
Address	PO Box 843 Jacksboro, TN 37757
Email	jeffm@campbellcountygov.com
Activities	
Project description as proposed in initial application:	Septic system to upgrade primitive campsites to attract RV campers
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Septic system to upgrade primitive campsites to attract RV campers
Goals of the project and how those have been or are being met:	20 RV campsites have been completed and we expect these campsites will be utilized heavily during approximately 4 to 5 months each year
Successes of the project:	Yet to be determined
Setbacks to the project:	Project was originally contemplated to be complete by April 2021 but the project completion date had to be extended to April 2023 due to COVID

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

Unknown at this time

<b>Annual Report Certification</b>
------------------------------------

Date/Time	May 17, 2023	
Closeout		
TNECD Project Funds	75000	
Local Funds	1636500	
Total Project Cost	1711500	
Has the final reimbursement request	Yes	

## has been submitted to TNECD

Mar 30, 2023

What is the amount of grant funding

0

#### **Closeout Certification**

**Date of Submission** 

remaining

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Jeff Marlow
Title	Finance Director

Location:

Closeout Report April 9, 2022 6:41 pm

Chrome 99.0.4844.51 / Windows

184.174.175.19 951326425 35.1494, -85.3384

Fiscal		

2020

This is an:	Closeout Report	
Project Name	Wayfinding Signage	
Grantee/Community:	Bledsoe County	
Edison Contract Number	61757	
Amount of Contract	50000.00	
Contract Start Date	Jun 30, 2019	
Contract End Date	Apr 15, 2022	
Grantee Contact	Gregg Ridley	
Address	PO Box 149 Pikeville, TN 37367	
Email	bledsoemayor@bledsoe.net	

#### **Activities**

Project description as proposed in initial application:

Wayfinding signage is a critical part of developing tourism in rural areas. Visitors are more comfortable navigating rural areas when directions and reassurances are provided to help navigate from place to place. A branding and wayfinding signage program will help Bledsoe County elevate its marketability as a tourist destination, as well as create a sense of place and encourage visitors to stop and explore all that the county and Sequatchie Valley has to offer.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Branding and signage designs were created by Tommy Stokes Designs. Jenni Veal worked with the county and city mayors and the Bledsoe Co. Tourism Committee to plan for signage types and locations. Signs were printed and installed by 41 South Creative.

Goals of the project and how those have been or are being met:	Goals:
•	1. Create branding and wayfinding signage program for Bledsoe County, in coordination with Sequatchie and Marion counties.
	2. Create a "sense of place" with branded signage.
	3. Help visitors to better understand how to find tourism assets within Bledsoe County.
Successes of the project:	We accomplished all goals that were set.
Setbacks to the project:	The project was delayed because of covid-19 shutdowns. Signage costs also increased due to supply chain issues in 2022.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Tourism success in Bledsoe County is tracked by the annual tourism economic impact reports provided by the Tennessee Department of Tourist Development.
Annual Report Certification	
Date/Time	Apr 09, 2022
Closeout	
TNECD Project Funds	50000
Local Funds	2500
Total Project Cost	52757
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 09, 2022
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/12547206089
Closeout Certification	

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Gregg Ridley
Title	Bledsoe County Mayor

Closeout Report April 12, 2022 4:31 pm Firefox 99.0 / Windows 107.215.156.111 952419666 35.7486, -89.5353

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	Ripley Park Amphitheater
Grantee/Community:	City of Ripley
Edison Contract Number	61757
Amount of Contract	31500.00
Contract Start Date	Sep 01, 2020
Contract End Date	Apr 14, 2023
Grantee Contact	randy danley
Address	110 S. Washington. st. Ripley, TN 38063
Email	rdanley@cityofripleytn.com
Activities	
Project description as proposed in initial application:	addition of a permanent stage in the City of Ripley Park
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	amphitheater was completed as planned with no changes
Goals of the project and how those have been or are being met:	The goal was to give the park a place to host various events such as the annual tomato festival, concerts, etc.
Successes of the project:	The project has just been completed with various events scheduled for the summer of 2022
Setbacks to the project:	none
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	The project has just been completed. The outcome of the projects success will be dependent on the various events and the use of the venue by the community.

### **Annual Report Certification**

Date/Time	Apr 12, 2022
Closeout	
TNECD Project Funds	31500
Private Investment	0
Local Funds	0
Other State or Federal Grant Funds	0
In-Kind	0
Other	0
Total Project Cost	251416
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 11, 2022
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/12562038621

#### **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Randy Danley
Title	Ripley Parks and Recreation Director

Closeout Report April 14, 2022 12:05 pm Chrome 100.0.4896.75 / Windows 7 107.208.110.124 953207154 36.3031, -88.3126

**Fiscal Year Grant Received** 

2018

This is an:	Closeout Report
Project Name	Bleachers
Grantee/Community:	Industrial Development Board of the Town of Huntingdon
Edison Contract Number	61757
Amount of Contract	13650.00
Contract Start Date	Jul 01, 2018
Contract End Date	Apr 15, 2022
Grantee Contact	Brad Hurley
Address	P.O. Box 726 Huntingdon , TN 38344
Email	cchamber@earthlink.net
Activities	
Project description as proposed in initial application:	Purchased elevated bleachers for In-line Hockey Arena.
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Purchase and install bleachers
Goals of the project and how those have been or are being met:	To make the inline Hockey Arena more attractive to bring teams and families to Carroll County.
Successes of the project:	Too early to tell.
Setbacks to the project:	Covid-19 and having to bid.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	Will be able to host more tournaments because the facility will be more "fan" friendly.

### **Annual Report Certification**

Date/Time	Apr 13, 2022
Closeout	
TNECD Project Funds	13650
Private Investment	0
Local Funds	500
Other State or Federal Grant Funds	0
In-Kind	450
Define In-Kind	Administration of the Grant, Bid, and coordinated delivery, etc.
Total Project Cost	14600
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 13, 2022
What is the amount of grant funding remaining	257

#### **Closeout Certification**

I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.

Digital Signature	Brad Hurley
Title	President

Closeout Report June 30, 2022 4:31 pm Safari 15.3 / OS X 199.15.159.164 981553313 35.5019, -85.0173

Fiscal Year Grant Received	2020
This is an:	Closeout Report
Project Name	BlythFerry Grant
Grantee/Community:	Rhea Economic and Tourism Council
Amount of Contract	42500.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 15, 2022
Grantee Contact	David John Bamber
Address	107 Main Street Dayton, TN 37321
Email	john@rheaecd.com
Activities	
Project description as proposed in initial application:	This is a courtesy dock, to enable ADA accessibility to boaters and paddlers. Without a courtesy dock, every boater has to "run aground" in order to board their watercraft, while a courtesy dock would allow them to safely embark and disembark while their boat is floating.
	paddlers. Without a courtesy dock, every boater has to "run aground" in order to board their watercraft, while a courtesy dock would allow them to
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	paddlers. Without a courtesy dock, every boater has to "run aground" in order to board their watercraft, while a courtesy dock would allow them to safely embark and disembark while their boat is floating.  Firstly, the grant was changed because it was originally awarded to the City of Dayton, yet the project itself takes place in Rhea County. So, we had to change the grant recipient to a county-based organization.  After struggling with the exact design of the courtesy dock (mainly because of the 6 foot fluctuations in water levels on Lake Chickamauga between summer and winter pool), a great design was achieved, which serves well in all seasons.  Our permit languished at TDEC for almost 13 months, and we were finally

Setbacks to the project:	There were design setbacks, timeline setbacks (waiting for permits), installation setbacks (waiting on a contractor). BUT, it's finally installed, and quite amazing!
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	All of the proposed outcomes have been met, and our residents have been incredibly thankful and impressed with the new courtesy dock.
Annual Report Certification	
Date/Time	Jun 30, 2022
Closeout	
TNECD Project Funds	42500
Private Investment	0
Local Funds	1485
Has the final reimbursement request has been submitted to TNECD	Yes
Date of Submission	Apr 13, 2022
What is the amount of grant funding remaining	0
Please attach photos of the project	https://www.formstack.com/admin/download/file/12976524516
Closeout Certification	
I hereby commit that the above-described project is now complete, and that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project. All funds have been appropriately disbursed by the grantee.	I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

**David Bamber** 

**Executive Director** 

**Digital Signature** 

Title

Closeout Report May 18, 2023 1:48 pm Chrome 113.0.0.0 / Windows 66.220.169.121 1103165247 36.1192, -87.6441

Fiscal Year Grant Received	2020
This is an:	Annual Report
Project Name	Wayfinding Signage Grant
Grantee/Community:	Town of Linden
Edison Contract Number	61757
Amount of Contract	2525.00
Contract Start Date	Apr 15, 2019
Contract End Date	Apr 15, 2022
Grantee Contact	Allyson Dickey
Address	215 East Main Street P. O. Box 177 Linden, TN 37096
Email	allyson@theperrychamber.com
Activities  Project description as proposed in	Provide wayfinding signage at 4 way for town of Linden
Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:	Project was extended due to COVID but fell through due to vendor failure to produce signs in a timely manner.
Goals of the project and how those have been or are being met:	N/A
Successes of the project:	N/A
Setbacks to the project:	We gave the project to a local vendor and the materials/signs were on back order.
Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:	N/A

## **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Allyson Dickey
Title	Executive Director, Perry County Chamber of Commerce & Tourism
Date/Time	May 18, 2023

Location:

Closeout Report July 13, 2022 12:31 pm

Chrome 103.0.5060.114 / Windows

161.82.65.7 985542306 36.4911, -87.8798

	r Grant	

2020

This is an:	Annual Report
Project Name	Boat Dock Project
Grantee/Community:	Town Of Dover Tennessee
Edison Contract Number	2867
Amount of Contract	28150.00
Contract Start Date	Jun 12, 2019
Contract End Date	Feb 05, 2020
Grantee Contact	Lesa Fitzhugh
Address	P.O. Box 447
	Dover, TN 37058
Email	Cparks@dovertn.com

#### **Activities**

Project description as proposed in
initial application:

install a new handrail on concrete, Install a new 4' x24' fixed walkway with handrail, Install a new approved anchor system, install a new 4'x24' ramp with handrail, Install a new 12'x20' platform dock, Install 4 new grab handles, install 2 new Kayak Launch.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Project was completed as outlined in project description and no changes were made to the project.

## been or are being met:

Goals of the project and how those have Goals of the project were meet, project was completed on time and the public was very grateful for the improvements.

#### Successes of the project:

We were very pleased with the contractor who worked very hard to meet the deadlines and also was very helpful with the project the boat dock project was a big asset to the Town Of Dover Community.

#### Setbacks to the project:

waiting on materials and lake water elevations.

Proposed outcomes/metrics that have been met, will be met, or have not been met and how those will be tracked in the future:

Project was a success. The Town of Dover wants to thank you very much for your help and time in helping us to help our community.

## **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Charles Parks
Title	City Administrator
Date/Time	Jul 13, 2022

Location:

Closeout Report April 26, 2021 2:30 pm

Chrome 90.0.4430.85 / Windows

50.229.18.160

37.750999450684. -97.821998596191

		ceived

2	n	n	n	
_	U	_	U	

This is an:	Annual Report
Project Name	Tourism Enhancement Grant
Grantee/Community:	Roane County
Edison Contract Number	61757
Amount of Contract	75000.00
Contract Start Date	Jun 30, 2019
Contract End Date	Apr 14, 2021
Grantee Contact	Ron Woody
Address	200 East Race Street, Ste 1
	Kingston , TN 37763
Email	ron.woody@roanecountytn.org

#### **Activities**

### Project description as proposed in initial application:

As proposed, Roane County intends to enhance tourism by the replacement of the old, dilapidated Caney Creek Bridge. The replacement of the Caney Creek Bridge would give vehicle access so tourist can enjoy our campground with breathtaking scenic views and experience a host of cultural events.

Project description as completed (or activities within the last year of the contract) and an explanation for why changes were made and when they were approved by TNECD:

Roane County was awarded a state funded \$75,000 Tourism Enhancement Grant with a local match of 30% - \$22,500. Upon completion of this project, a newly constructed bridge has been placed over Post Oak Creek allowing access to sixty acres of once inaccessible camping and hiking land. This will open many opportunities for tourists in the future as well as prove essential for Roane County's revenue streams.

## been or are being met:

Goals of the project and how those have The goal of this project was to replace the old bridge at the park entrance over Post Oak Creek. By successful completion of a new bridge, motorized vehicles can now access the sixty acres that was once restricted.

#### Successes of the project:

Thanks to the Tourism Enhancement Grant, Roane County was able to replace the dilapidated bridge at the Old Caney Creek campground. This will increase tourism in the area by attracting more tourist for an array of cultural, historical, musical or recreational events. Tourist can soon safely tent camp at Caney Creek Campground, bike, hike geocache and enjoy the great outdoors!

#### Setbacks to the project:

There were not any setbacks on this project.

Proposed outcomes/metrics that have been met, will be met, or have not been future:

Roane County expects to see an increase in tourism in the area as a result of the completed Caney Creek Bridge project. With the Roane State Expo met and how those will be tracked in the Center adjacent, we anticipate a lot of camping. We also expect to see an increase in hiking and biking as well as many other outdoor recreational activities.

#### **Annual Report Certification**

I hereby commit that the information in this report is true and correct. The grantee has complied with all laws and regulations in the performance of this project.

Digital Signature	Lyndsay Collins
Title	Grants Administrator
Date/Time	Apr 26, 2021