

Agency Project Report

Tennessee Department of Transportation

Tuesday, August 05, 2008

1:55 PM

Statewide

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
245/000-02-2006	\$1,870,000.00	In House (Agency Resources)	Salmon, C.	New Construction	
Machinery Sheds-Phase 1	\$1,833,300.00		Fields, J.	Active Grants & Special Projects	No Designer Agreement will be applicable
1 Project	\$1,870,000.00	(Total Budgeted Cost of Projects)			

TDOT Region 1

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
241/010-01-2005	\$8,997,000.00	Vaughn & Melton	Salmon, C.	New Construction	Root Project
I-26 Welcome Center-Ernestvill	\$3,946,900.00		Edwards, T.	Construction Document Phase	1/30/08: Bid documents to Bidding Administrator
241/010-01-2005-01	\$4,250,000.00	Vaughn & Melton	Salmon, C.	New Construction	
I-26 Welcome Center-Utilities	\$4,250,000.00		Edwards, T.	Bidding Phase	8/19/08: Bid Date 8/5/08: Pre Bid Conference 6/13/07: Subscript assigned.
241/010-01-2005-02	\$4,143,000.00	Vaughn & Melton	Salmon, C.	New Construction	
I-26 Welcome Center	\$4,143,000.00		Edwards, T.	Bidding Phase	8/19/08: Bid Date 8/5/08: Pre Bid Conference 6/6/08: Subscript assigned.
241/010-01-2007	\$1,610,000.00	Vaughn & Melton	Salmon, C.	Renovation	
Jellico Welcome Center Replace	\$1,456,000.00		Edwards, T.	Bidding Phase	8/13/08: Bid Date 7/30/08: Pre-Bid Conference 7/01/08: CDP approved 1/30/08: 100% CDP received, returned to Designer 12/07/07: DDP approved, NTP to CDP authorized 10/09/07: SDP approved, NTP to DDP authorized
241/010-01-2008	\$100,000.00	In House (Agency Resources)	Salmon, C.	Addition	
Brake Testing Inspection Station	\$0.00			SBC Approved - Awaiting Contra	TDOT will do the design and construction.
Budgeted - FY 06/07	\$295,000.00		Salmon, C.	Renovation	ON HOLD
Repair/Replace 4 Equip Sheds	\$0.00			Awaiting SBC Approval	
Budgeted - FY 06/07	\$400,000.00		Salmon, C.	New Construction	ON HOLD
Johnson - Maint Bldg & Equip	\$0.00			Awaiting SBC Approval	40 x 60 metal building
Budgeted - FY 06/07	\$560,000.00		Salmon, C.	New Construction	ON HOLD
Hancock & Hawkins - New Mai	\$0.00			Awaiting SBC Approval	40 x 60 metal building
Budgeted - FY 07/08	\$50,000.00		Salmon, C.	New Construction	ON HOLD
Replace Co Truck Wash Shelter	\$0.00			Awaiting SBC Approval	Agency will not bring forward at this time
Budgeted - FY 07/08	\$150,000.00		Salmon, C.	New Construction	ON HOLD
High Pressure Truck Wash Bldg	\$0.00			Awaiting SBC Approval	Agency will not bring project forward at this time
10 Projects	\$20,555,000.00	(Total Budgeted Cost of Projects)			

TDOT Region 2

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
240/001-01-2006 Rest Area-Buffalo Valley Treat	\$500,000.00 \$495,000.00	In House (Agency Resources)	Salmon, C. n/a	Hazardous Material Active Grants & Special Projects	No Designer Agreement is applicable, design-construction by TDOT
242/010-01-2002 Renovate I-24 Scales - Manches	\$10,560,000.00 \$8,283,000.00	HNTB Corporation	Salmon, C. Fields, J.	Renovation Design Development Phase	ON HOLD 1/28/08: Need SBC approval of "EDP", need additional funds
242/010-01-2007 Chattanooga RTMC	\$5,920,000.00 \$3,167,000.00	TWH Architects, Inc.	Salmon, C. Edwards, T.	New Construction Construction Document Phase	7/03/08: Received Fire Marshal approval, waiting on 100% CDP 1/28/08: Need additional funds (March SBC meeting) 10/22/07: DDP approved, NTP to CDP authorized 8/28/07: NTP to DDP authorized
242/010-01-2008 Covered Salt Bin	\$200,000.00 \$0.00	In House (Agency Resources) In House (Agency Resources)	Salmon, C.	New Construction SBC Approved - Awaiting Contra	Design & Construction by TDOT.
242/010-02-2003-01 I-75 Vending Shelter	\$160,000.00 \$160,000.00	Planning Associates, Inc. Don Grant Co., LLC	Salmon, C. Shelton, T.	Renovation Substantially Complete	11/14/07: Substantial Completion Certificate issued
242/010-02-2005 HDQTRS Site Dev Study - Chat	\$100,000.00 \$0.00	Cope Associates, Inc.	Salmon, C. n/a	Study In Progress (Planning Projects & S	
242/010-03-2003 I-75 Replace Rest Area Bldgs-A	\$4,148,300.00 \$2,962,000.00	Morris D. Mabry, Architect	Salmon, C. Edwards, T.	New Construction Construction Document Phase	7/14/08: Meeting with designer to review CDP documents 1/30/08: Add funds at March SBC meeting
Budgeted - FY 06/07 New Reg Complex Prelim Site	\$1,000,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD 1/28/08: Move funds to #242/010-01-2007 at March SBC meeting
Budgeted - FY 06/07 McMinnville - Bridge Inspectio	\$300,000.00 \$0.00		Salmon, C.	Maintenance Awaiting SBC Approval	ON HOLD
Budgeted - FY 06/07 New Maint Bldg	\$300,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD 40 x 60 metal building
Budgeted - FY 06/07 New Maint Bldg	\$300,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD 40 x 60 metal building
Budgeted - FY 07/08 New Survey Office Bldg	\$500,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD Agency will not bring forward at this time
Budgeted - FY 07/08 New Highway Marking Bldg	\$500,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD Agency will not bring forward at this time 40 x 60 metal building
Budgeted - FY 07/08 New Floating Maintenance Bldg	\$500,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD Agency will not bring forward at this time
14 Projects	\$24,988,300.00	(Total Budgeted Cost of Projects)			

TDOT Region 3

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
243/020-01-2002 I-65 Renovate Weigh Scales-Mit	\$4,660,000.00 \$3,536,800.00	Barge Waggoner Sumner & Cannon	Salmon, C. Fields, J.	Renovation Design Development Phase	ON HOLD Need SBC approval of "EDP", need additional funds
243/020-01-2006 State Hangar Maintenance	\$200,000.00 \$171,000.00	Gobbell Hays Partners, Inc.	Law, V. Fields, J.	Renovation Construction Document Phase	7/07/08: DDP approved, NTP to CDP authorized
243/020-01-2008 Wastewater Treatment Plant Up	\$250,000.00 \$0.00		Salmon, C.	Hazardous Material SBC Approved - Awaiting Contra	I-40 Welcome Center TDOT will administer construction.
243/020-02-2002 I-65 Renovate Weigh Scales-Ar	\$15,000,000.00 \$7,845,200.00	Clinard Engineering Associates	Salmon, C. Fields, J.	Renovation Design Development Phase	6/12/08: SBC approved additional funding. TDOT to bid bridge portion. Need to set up meeting for building portion between Clinard/Safety/TDOT/F&A
245/098-01-2004 New Maint Shop & Sheds	\$480,000.00 \$350,000.00	Karkau & Associates Baron + Dowdle Construction, L.L.C.	Salmon, C. Fields, J.	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 6/19/08
246/047-01-2006 Nashville Airport Air Handling	\$400,000.00 \$338,000.00	Kurzynske & Associates Southern Heat & Cooling	Johnston, S. Fields, J.	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 1/31/09 1/31/08: Substantial Completion Certificate issued 2/06/08: Final Inspection
247/000-01-2004 Renovate 6 District Offices	\$4,700,000.00 \$4,100,000.00	Kline Swinney Associates	Salmon, C. Fields, J.	Renovation Construction Document Phase	ON HOLD
247/000-02-2004 Six Engineering Offices	\$1,748,000.00 \$0.00	Pitts & Associates Architects	Salmon, C. Patteson, G.	New Construction Open Root Projects	Root Project
247/000-02-2004-01 North Engineering Offices	\$695,500.00 \$695,500.00	Pitts & Associates Architects Tandem Construction, LLC	Salmon, C. Fields, J.	New Construction Active Construction	6/16/08: Construction NTP issued, RSC is 11/12/08 (150 days) 5/07/08: Construction contract executed 2/28/08: Bid Date 2/13/08: PreConstruction Conference 11/05/07: Letter to Designer advising need for corrections to CDP documents before bid date can be issued
247/000-02-2004-02 South Engineering Offices	\$695,500.00 \$695,500.00	Pitts & Associates Architects Kent Carvell Construction Co.Inc	Salmon, C. Shelton, T.	New Construction Active Construction	5/27/08: Constructio NTP authorized 1/30/08: Bid advertisement 11/05/07: Letter to Designer advising need for corrections to CDP documents before bid date can be issued
Budgeted - FY 06/07 Replace 5 Maint Bldgs	\$800,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD
Budgeted - FY 06/07 Repair/Replace Salt Bin Roofs	\$300,000.00 \$0.00		Salmon, C.	Re-roof Awaiting SBC Approval	ON HOLD Design and construction by TDOT
Budgeted - FY 07/08 Replace 4 County Maint Blds	\$1,200,000.00 \$0.00		Salmon, C.	New Construction Awaiting SBC Approval	ON HOLD Agency will not bring forward at this time
13 Projects	\$31,129,000.00	(Total Budgeted Cost of Projects)			

TDOT Region 4

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
244/010-01-2005	\$6,087,000.00	TLM Associates, Inc.	Salmon, C.	New Construction	
New Transportation Mgmt Ctr -	\$3,168,000.00	Grinder Building Corporation	Loggins, B.	Active Construction	Expect completion: 7/08
Budgeted - FY 06/07	\$75,000.00	I.C. Thomasson Associates, Inc.	Salmon, C.	Renovation	ON HOLD
Jackson Garage - Upgrade Elec	\$0.00			Awaiting SBC Approval	7/14/08: May need additional funding
Budgeted - FY 06/07	\$560,000.00		Salmon, C.	New Construction	ON HOLD
Replace 4 Maint Bldgs	\$0.00			Awaiting SBC Approval	40 x 60 metal building
Budgeted - FY 06/07	\$300,000.00		Salmon, C.	New Construction	ON HOLD
4 New Equip Sheds	\$0.00			Awaiting SBC Approval	
Budgeted - FY 07/08	\$300,000.00		Salmon, C.	Renovation	ON HOLD
Reno 3 Field Construction Offic	\$0.00			Awaiting SBC Approval	Agency will not bring forward at this time
5 Projects	\$7,322,000.00	(Total Budgeted Cost of Projects)			

Department Totals:	43 Projects Valued at \$85,864,300.00 (Total Budgeted Cost of Projects)
---------------------------	--