

# Agency Project Report

## Tennessee Wildlife Resources Agency

Friday, October 03, 2008

8:12 AM

### TWRA Region 1

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
220/017-01-2006	\$20,000.00	In House (Agency Resources)	n/a	Renovation	
Yellow Creek Access Parking E	\$20,000.00	In House (Agency Resources)	n/a	Active Construction	5/15/08: Waiting for water to go down, can't finish
220/017-01-2007	\$555,000.00	TLM Associates, Inc.	Salmon, C.	New Construction	
Tree Seedling Cooler	\$243,329.00		Loggins, B.	Construction Document Phase	7/23/08: Site topo and technical survey on new site received 5/05/08: Awaiting site topo and geological survey 3/11/08: Meet at new site, re-do site design and Designer additional services 3/07/08: CDP documents here for review-old site 3/07/08: Delay by Dept. moving site to remediated hazardous waste site 12/10/07: DDP approved, NTP to CDP authorized 11/01/07: Program approved, NTP to combined SDP/DDP authorized
220/017-01-2008	\$456,000.00	TLM Associates, Inc.	Salmon, C.	New Construction	
Bogota Shop Replacement	\$0.00		Loggins, B.	Program Verification Phase	Don Nichols 7/23/08: Take to SBC in August to merge with 220/017-01-07 6/16/08: Design NTP issued 6/16/08: Designer Agreement executed 5/16/08: Contract sent to Designer for signatures
220/017-02-2008	\$245,000.00	In House (Agency Resources)	Salmon, C.	Demolition	
Humboldt Hatchery Pond-Water	\$0.00		n/a	SBC Approved - Awaiting Contra	TWRA personnel will provide work.
220/017-03-2008	\$20,000.00		Salmon, C.	Renovation	
Obion River Boating Access	\$0.00		Loggins, B.	SBC Approved - Awaiting Contra	TWRA personnel will do work.
220/017-04-2008	\$20,000.00		Salmon, C.	Renovation	
Forked Deer River Boating Acce	\$0.00		Loggins, B.	SBC Approved - Awaiting Contra	TWRA personnel will provide work.
<b>6 Projects</b>	<b>\$1,316,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

## TWRA Region 2

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
220/018-01-2007 Flintville Hatchery Roof Replac	\$51,000.00 \$0.00		n/a n/a	Re-roof In Progress (Planning Projects & S	Procure by General Services 12/10/07: Bid for purchase is in progress No designer required.
220/018-01-2008 Demolish Three Structures	\$3,600.00 \$0.00		n/a n/a	Demolition In Progress (Planning Projects & S	5/15/08: Not yet started Approved 1/22/08 by Exe Subcommittee. Work accomplished by force account labor.
<b>2 Projects</b>	<b>\$54,600.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

## TWRA Region 3

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
220/005-01-2008 Catoosa WMA Workbase Buildi	\$320,000.00 \$0.00	ArchiStructures, Inc.	Salmon, C. Edwards, T.	New Construction SBC Approved - Awaiting Contra	Site preparation by TWRA personnel.
220/005-02-2006 Replace Two Catoosa Bridges	\$1,850,000.00 \$1,850,000.00	In House (Agency Resources)	n/a n/a	Renovation Program Verification Phase	5/15/08: Now in Design, should be in Constructio Phase by Spring 2009 12/10/07: Federal Highway Admin. Doing design and construction
<b>2 Projects</b>	<b>\$2,170,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

## TWRA Region 4

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
220/020-01-2007 Erwin Trout Hatchery-Oxygen I	\$153,820.00 \$121,000.00	Mattern & Craig, Inc. Bowman & Sons Construction Compan	Salmon, C. Edwards, T.	New Construction Substantially Complete	8/08/08: Substantial Complete 5/13/08: Construction NTP 4/11/08: Construction contract executed 2/19/08: Bid date 1/03/08: CDP approved, NTP to Bid Date issued 12/10/07: Submittal by end of December 5/13/08: Pre-Construction Conference 5/13/08: Construction NTP 10/17/07: SDP/DDP approved, NTP to CDP issued
220/020-01-2008 New Lick Creek Refuge Workba	\$170,000.00 \$0.00		Salmon, C. Edwards, T.	New Construction SBC Approved - Awaiting Contra	Site preparation by TWRA personnel.
220/020-02-2006 Boone Lake Boat Storage Facilit	\$161,000.00 \$123,900.00	Shaw & Shanks Architects, P.C.	Salmon, C. Law, V.	New Construction Construction Closed Out	Warranty Inspection due 6/06/09 6/26/08: Final Inspection 6/06/08: Substantial Completion Certificate issued 2/18/08: Construction NTP authorized 1/14/08: Construction Contract executed 3/14/08: Work delayed by wet weather 12/13/07: Funding revision by SBC 12/10/07: Add funds 12/13/07, start construction contract Bid date set for 12/04/07 10/25/07: CDP approved
220/020-02-2007 Joachim Bible Waterfowl Refug	\$545,000.00 \$0.00	In House (Agency Resources) Ducks Unlimited	n/a n/a	Renovation In Progress (Planning Projects & S	Design services donated by Ducks Unlimited.
220/020-02-2008 New Lick Creek Refuge Impoun	\$500,000.00 \$0.00	Reedy & Sykes Archt & Design	Salmon, C. Edwards, T.	New Construction SBC Approved - Awaiting Contra	TWRA personnel will do the work.
220/020-03-2006 Holston River Bridge Access Sit	\$65,000.00 \$65,000.00	In House (Agency Resources)	In-House (Agency) n/a	New Construction In Progress (Planning Projects & S	12/10/07: Design in progress Knoxville/work out access with TDOT No Design Agreement is applicable
220/020-03-2007 Second Baptist Church Fishing	\$148,000.00 \$0.00	n/a	n/a n/a	Renovation In Progress (Planning Projects & S	5/15/08: Project just started No Designer required In Clinton, thirty year lease for property
220/020-03-2008 Eagle Bend Hatchery Ponds	\$140,000.00 \$0.00		Salmon, C. Edwards, T.	New Construction SBC Approved - Awaiting Contra	TWRA will provide work.
220/020-04-2007 Royal Blue Office Building	\$205,000.00 \$176,015.00	Falconnier Designs	Salmon, C. n/a	New Construction Construction Document Phase	8/01/08: CDPs have been with FM office for 4 weeks 5/12/08: DDP approved, NTP to CDP authorized 1/24/08: Design NTP-SDP authorized 12/18/07: Design contract executed 11/07/07: Design contract in signature process
220/020-04-2008 Norris Lake Boating Access	\$60,000.00 \$0.00		Salmon, C. Edwards, T.	Renovation SBC Approved - Awaiting Contra	TWRA personnel will provide work.
220/020-05-2007 Dandridge Bridge Boat Ramp E	\$29,000.00 \$0.00	n/a	n/a n/a	New Construction In Progress (Planning Projects & S	No designer required. TDOT building bridge, working with them on Hwy 92

220/020-07-2007 Buffalo Springs Hatchery Impro	\$309,000.00 \$0.00	n/a In House (Agency Resources)	n/a n/a	Hazardous Material In Progress (Planning Projects & S	5/15/08: Project almost complete 12/10/07: Working with land owner on changes No designer required.
220/020-08-2007 Eagle Bend Hatchery Maintenan	\$250,000.00 \$221,812.00	Barge Waggoner Sumner & Cannon Henley Roofing Company, Inc.	Salmon, C. Edwards, T.	Re-roof Active Construction	9/11/08: NTP issued, RSC is 2/07/09 (150 days) 8/25/08: Construction contract executed 7/23/08: Bid Date 7/08/08: Pre Bid Conference 6/16/08: Bid Date set 6/13/08: CDP approved, authorized to proceed to Bid Phase 6/03/08: DDP complete, authorized to proceed to CDP 5/15/08: Documents ready soon, per BWSC, mid-June 3/24/08: SDP approved, NTP to DDP authorized 3/14/08: Design NTP to SDP authorized 2/29/08: Design Agreement executed 2/14/08: Designer lost contract originally sent, resent contract 11/20/07: Contract to Designer for signature
220/020-09-2007 Erwin Hatchery Maintenance	\$85,000.00 \$0.00	In House (Agency Resources)	n/a n/a	Renovation In Progress (Planning Projects & S	No designer required.
<b>14 Projects</b>	<b>\$2,820,820.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

<b>Department Totals:</b>	<b>24 Projects Valued at \$6,361,420.00 ( Total Budgeted Cost of Projects )</b>
---------------------------	---