# Agency Project Report

# **Tennessee Department of General Services**

Friday, November 16, 2007 2:37 PM

#### 900 & 1000 Second Avenue

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/000-07-2003 Carpet Replacement	\$725,000.00 \$725,000.00	In House (Agency Resources)	Nick DePalma Gisela Patteson	Renovation Active Construction	Project was subscript 01 and was changed to root by SBC Meeting on July 12, 2007. Direct Order Contract.
1 Project	\$725,000.00	( Total Budgeted Cost of Projects )			

#### **Andrew Jackson Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/073-01-2004 Elevator Upgrade	\$1,535,000.00 \$1,381,200.00	Moody Nolan LTD, Inc. KONE, Inc.	Doug Freeman Tim Shelton	Renovation Construction Closed Out	Awaiting One-Year Corr Insp
1 Project	\$1,535,000.00	( Total Budgeted Cost of Projects )			

#### **Andrew Johnson Building**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 07/08 Interior Renovation Planning	\$350,000.00 \$0.00		Nick DePalma Gisela Patteson	Planning Project Not Started	11/06/07: Will bring forward at Dec 07 SBC meeting
529/078-01-2007 Server Room Upgrade	\$550,000.00 \$250,000.00	Kline Swinney Associates	Nick DePalma	Renovation Design Started - Program Verific	a
2 Projects	\$900,000.00	( Total Budgeted Cost of Projects )			

# **Capitol Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/000-16-2006 Bicycle Storage Lockers & Rac	\$58,800.00 k \$37,400.00	Moody Nolan LTD, Inc. Middle 10 Contractors, LLC	Doug Freeman Tim Shelton	New Construction Substantially Complete	Substantial Completion 10/26/07
460/001-01-2003 State Govern Security Improve	\$600,000.00 \$88,500.00	Fowlkes Associate Archts	Bob Qualey Gisela Patteson	Renovation Construction Closed Out	As of 11/07/07, Designer is not closed out
529/000-01-2003-02 JKPolk, A.Johnson, D.Crockett	\$1,000,000.00 \$1,000,000.00	Siemens Bldg Technologies Inc. Siemens Bldg Technologies Inc.	Bill Bauer Tim Shelton	Energy Construction Closed Out	
529/000-01-2003-01 JK Polk, A.Johnson, D.Crocket	\$3,998,000.00 t- \$3,998,000.00	Siemens Bldg Technologies Inc. Siemens Bldg Technologies Inc.	Bill Bauer Tim Shelton	Energy Construction Closed Out	Awaiting One-Year Corr Insp
529/045-03-2000-12 Nashville State Parking Study	\$100,000.00 \$0.00	Gresham, Smith and Partners	Howard Symons	Study Project Closed Out	
5 Projects	\$5,756,800.00	( Total Budgeted Cost of Projects )			

## **Chattanooga Client Services Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/005-02-2006 Reroof	\$306,000.00 \$275,000.00	Artech Design Group	Brewer Evans New CA East TN	Re-roof Schematic Design	10/30/07: Program approved, NTP to combined SDP/DDP authorized 10/25/07: Completion expected 7/2008
1 Project	\$306,000.00	( Total Budgeted Cost of Projects )			

# **Chattanooga State Office Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 7th Floor Cooling	\$161,000.00 \$0.00		Bob Qualey New CA East TN	Renovation Cancelled	Ready for Archives 10/3/107: Per B.Qualey, agency will not bring forward-cancel
Budgeted - FY 06/07 Air Handler #1 Update	\$215,000.00 \$0.00		Stephanie Johnston New CA East TN	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward-cancel
520/001-01-2003-01 Exterior Stabilization-Phase 2	\$860,000.00 \$860,000.00	Artech Design Group	Nick DePalma New CA East TN	Renovation Construction Document Phase	Life safety issue, stone falling off building 9/10/07: DDP approved, NTP to CDP authorized 11/01/07: Phase 2 to be completed Winter of 2009
520/001-01-2003 Exterior Stabilization	\$1,750,000.00 \$1,550,000.00	Artech Design Group Total Building Maintenance, Inc.	Nick DePalma Tim Shelton	Renovation Active Construction	
4 Projects	\$2,986,000.00	( Total Budgeted Cost of Projects )			

## **Citizens Plaza Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/076-01-2006 Interior Renov - 2 Floors	\$3,500,000.00 \$2,200,000.00	Street Dixon Rick Architecture	Bob Qualey Tim Shelton	Renovation Design Development Phase	11/07/07: Project expected to be complete by 3/2009
529/076-01-2005 Interior Renov- Ph 1	\$4,000,000.00 \$2,560,000.00	Kline Swinney Associates Shankle-Lind, LLC.	Doug Freeman Tim Shelton	Renovation Active Construction	10/25/07: Project held up by Asst. Commissioner, expected to be complete 1/01/08
2 Projects	\$7,500,000.00	( Total Budgeted Cost of Projects )			

# **Cordell Hull Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 06/07 Exterior Upgrade	\$665,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward- cancel
Budgeted - FY 06/07 Line Roof Drains	\$280,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward-cancel
4 D 1 4	Φ0.4 <b>7</b> .000.00	(T + ID I + IC + PD + + )			

2 Projects \$945,000.00 (Total Budgeted Cost of Projects)

#### **Data Centers**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/031-01-2007 New Building and Backup Fa	\$44,000,000.00 acil \$35,700,000.00		Nick DePalma Tim Shelton	New Construction Project Not Started	RFQ in Progress Critical need Nashville & Smyrna Project (both buildings) will be completed Fall 2009
529/031-01-2006 UPS Syst Replacement	\$1,031,000.00 \$949,686.00	SSOE, Inc. Wolfe and Travis Electric Company	Stephanie Johnston Gisela Patteson	Renovation Active Construction	
2 Projects	\$45,031,000.00	( Total Budgeted Cost of Projects )			

## **Davy Crockett Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 07/08 Interior Renovation Planning	\$350,000.00 \$0.00		Nick DePalma Gisela Patteson	Planning Project Not Started	11/06/07: Will bring forward at Dec 07 SBC meeting
529/077-01-2006 Emergency Repairs	\$3,000,000.00 \$2,470,000.00	Gobbell Hays Partners, Inc.	Greg Steck Tim Shelton	Renovation Construction Document Phase	ON HOLD 11/07/07: Commissioner is not allowing project to be executed. Project on hold

2 Projects \$3,350,000.00 (Total Budgeted Cost of Projects)

## **Donnelley J. Hill Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/003-01-2004 Plaza Upgrade	\$2,000,000.00 \$1,650,000.00	Askew Nixon Ferguson Architects	Bob Qualey Matthew McDivitt	Renovation Construction Document Phase	11/07/07: Project expected to be complete by 12/2008
460/003-01-2005 Reroof	\$255,000.00 \$220,000.00	Self-Tucker Architects, Inc. Jessie Bryant Roofing	Bob Qualey Ron Sabelhaus	Re-roof Construction Closed Out	As of 11/13/07, Designer not closed out
2 Projects	\$2,255,000.00	( Total Budgeted Cost of Projects )			

## **Foster Avenue Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 Parking Lot Upgrade	\$250,000.00 \$0.00		Bob Qualey	Demolition Cancelled	Ready for Archives 10/31/07: Per B. Qualey, agency will not bring forward- cancel
Budgeted - FY 06/07 Renovation Project 1	\$1,000,000.00 \$0.00		Nick DePalma	Renovation Cancelled	Ready for Archives Per N.DePalma, agency will not bring forward-cancel
529/021-01-2007 Cooper Hall Interior Renovatio	\$400,000.00 n \$250,000.00	n/a n/a	Nick DePalma	Renovation Active Construction	Direct Order Contract Phase 1 of 3 phases
529/021-02-2004 Master Plan	\$1,500,000.00 \$0.00	Tuck Hinton Architects n/a	Nick DePalma n/a	Study Construction Closed Out	
4 Projects	\$3,150,000.00	( Total Budgeted Cost of Projects )			

## James K. Polk Building

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/075-01-2007 Fire Panel Circuits Update	\$206,000.00 \$183,506.40	Lockwood Greene Engineers, Inc.	Stephanie Johnston Gisela Patteson	Renovation Design Started - Program Verifica	10/25/07: Project completion expected 12/2008
529/075-01-2004 State Museum-Interior Damage	\$1,300,000.00 \$0.00	Moody Nolan LTD, Inc.	Nick DePalma Gisela Patteson	Renovation In Progress	Root Project
Budgeted - FY 06/07 Interior Renov - TDOT Floors	\$3,500,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives Per N.DePalma, agency will not bring project forward- cancel
529/075-01-2002-02 Int Renov - 9th Flr	\$1,788,242.00 \$1,150,000.00	Jack Freeman & Associates, P.C.	Bob Qualey Tim Shelton	Renovation Design Started - Program Verifica	ON HOLD 11/01/07: Project on hold until two tenant floors can be located to lease space, per N. DePalma
529/075-02-2004 Int Renov - Flrs 4, 5 & 6	\$4,380,000.00 \$2,970,000.00	Jack Freeman & Associates	Bob Qualey Tim Shelton	Renovation Schematic Design	ON HOLD 11/01/07: Project on hold until two tenant floors can be located to lease space, per N.DePalma
529/075-01-2004-07 State Museum Inter Exhibit Re	\$345,000.00 p \$345,000.00	Moody Nolan LTD, Inc. 1220 Exhibits	Nick DePalma Gisela Patteson	Renovation Substantially Complete	
529/075-01-2003-01 Emergency Generator	\$665,000.00 \$650,000.00	SSOE, Inc. John Bouchard & Sons Co.	Nick DePalma Gisela Patteson	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 2/13/08
7 Projects	\$12,184,242.00	( Total Budgeted Cost of Projects )			

## **John Sevier Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/070-01-2006 Reroof	\$257,000.00 \$231,000.00	The Larkin Group	Brewer Evans Tim Shelton	Re-roof Design Started - Program Veri	fica 10/25/07: Completion expected 5/2008
1 Project	\$257,000.00	( Total Budgeted Cost of Projects )			

# Legislative Plaza

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/045-03-2000-10 Space Study & Plan	\$100,000.00 \$0.00	Gresham, Smith and Partners	Howard Symons	Study In Progress	
529/045-01-2007	\$2,075,000.00	Moody Nolan LTD, Inc.	Nick DePalma	Renovation	6/04/07: Program approved, NTP to SDP authorized 6/18/07: SDP approved, NTP to DDP authorized 10/09/07: Designer Supplement executed 10/24/07: Construction NTP, contract duration 314 days
Accessibility Improvements	\$1,500,000.00	Baron + Dowdle Construction, L.L.C.	Gisela Patteson	Active Construction	
529/045-01-2006	\$1,000,000.00	Thomas & Miller, Architects	Nick DePalma	Renovation	10/25/07: Project expected to complete 12/2007
Bollards & Entrance	\$440,000.00	Rock City Construction Co., Inc.	Gisela Patteson	Active Construction	
529/045-01-2002	\$9,290,000.00	Thomas, Miller & Partners	Nick DePalma	Renovation	Note in PITS said this contract is open for another year with \$100 left for contractor payment.
Exterior Upgrade	\$8,486,000.00	Bell & Associates Construction	Gisela Patteson	Substantially Complete	
529/045-03-2000-09	\$914,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	
Renov Comm Rms 29, 30, 31-1	\$914,000.00	Bell & Associates Construction	Gisela Patteson	Construction Closed Out	
529/045-03-2000-06	\$1,083,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	
Committee Rms Phase 1	\$1,083,000.00	Bell & Associates Construction	Gisela Patteson	Construction Closed Out	
529/045-03-2000-07	\$2,362,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	Awaiting One-Year Corr Insp
Elevator Modernization	\$2,362,000.00	Nashville Machine Company, Inc.	Gisela Patteson	Construction Closed Out	Warranty inspection due 12/20/07
7 Projects	\$16,824,000.00	( Total Budgeted Cost of Projects )			

# **Lowell Thomas State Office Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
523/060-01-2002 Phase 2 - Renovation	\$8,660,000.00 \$5,785,000.00	Anderson Vaughan Architects Watlington Brothers, Inc.	Nick DePalma Matthew McDivitt	Renovation Substantially Complete	
1 Project	\$8,660,000.00	( Total Budgeted Cost of Projects )			

## **New Consolidated Training Facility**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments	
Budgeted - FY 06/07 Planning	\$500,000.00 \$0.00		Howard Symons	Planning In Progress		
1 Project	\$500,000.00	( Total Budgeted Cost of Projects )				

#### **New State Museum**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/075-03-2005 Initial Planning	\$600,000.00 \$0.00		Nick DePalma	Planning In Progress	\$2,500,000 Unallocated - \$2,500,000 has not been added to project
1 Project	\$600,000.00	( Total Budgeted Cost of Projects )			

# R.S. Gass Complex

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
460/020-01-2007 HVAC Upgrade	\$720,000.00 \$647,583.00	I.C. Thomasson Associates, Inc. John Bouchard & Sons Co.	Stephanie Johnston Jim Bryant	Renovation Active Construction	10/25/07: Expected completion 12/2007
1 Project	\$720,000.00	( Total Budgeted Cost of Projects )			

# **Rachel Jackson Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/013-01-2001-02 Flatwire & Carpet Replacemen	\$3,010,000.00 at \$1,606,000.00	Fowlkes Associate Archts Robert S. Biscan & Company	Doug Freeman Gisela Patteson	Demolition Active Construction	10/25/07: Project expected to complete 12/2007
1 Project	\$3,010,000.00	( Total Budgeted Cost of Projects )			

# **State Capitol**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/005-01-2005 Mech/Elec Upgrade Pre-Plan	\$500,000.00 nnin	Smith Seckman Reid, Inc.	Nick DePalma n/a	Planning In Progress	11/01/07: Awaiting executive approval for advancement of project
529/005-02-2003	\$2,420,000.00	SSOE, Inc.	Bob Qualey	Renovation	10/29/07: Construction NTP
Emerg Elec Repairs	\$2,165,000.00	Wolfe & Travis Electric Co.	Tim Shelton	Active Construction	11/01/07: Project will be completed Fall 2008
529/005-01-2004-01	\$920,000.00	Fowlkes Associate Archts	Valerie Law	Renovation	10/25/07: Project expected to complete 12/2007
Window Repair	\$900,000.00	Leatherwood, Inc.	Gisela Patteson	Active Construction	
529/005-01-2004	\$1,650,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	Awaiting One-Year Corr Insp
Exterior Terrace Repairs	\$1,380,000.00	Mid-Continental Restoration Co., Inc.	Gisela Patteson	Construction Closed Out	Warranty inspection due 10/09/07
4 Projects	\$5,490,000.00	( Total Budgeted Cost of Projects )			

## **State Library & Archives**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/043-01-2007 HVAC System Upgrade	\$298,000.00 \$261,926.50	Branham & Lloyd, LLC	Bob Qualey Gisela Patteson	Renovation Project Not Started	Processing Contract 11/06/07: Contract is working
529/043-01-2005 New Facility - Planning	\$1,491,350.00 \$0.00	JV Tuck Hinton Arch. & Thomas, Mille	Nick DePalma	Planning In Progress	
529/043-02-2007 Repair Roof	\$150,000.00 \$0.00		Nick DePalma	Re-roof In Progress	Direct Order Contract. Design services will be in-house with departmental consultants.
529/043-01-2004 Fac Development Plan Update	\$30,000.00 \$0.00	The CFP Group n/a	Howard Symons	Study Substantially Complete	
529/043-02-2003 Exterior Stabilization	\$244,000.00 \$216,500.00	Hart Freeland Roberts, Inc. WASCO, Inc.	Doug Freeman Gisela Patteson	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 12/21/07
5 Projects	\$2,213,350,00	( Total Budgeted Cost of Projects )			

# **State Records Management Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments	
529/000-15-2006 PrePlan	\$250,000.00 \$0.00	McFarlin Huitt Architect	Howard Symons	Planning In Progress		
1 Project	\$250,000.00	( Total Budgeted Cost of Projects )				

# **State Supreme Court Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/074-02-2005 Addition & Renovation Prepla	\$500,000.00 n \$0.00	JV Everton Oglesby Architects PLLC /	Nick DePalma Tim Shelton	Planning Substantially Complete	
529/074-01-2005 ADA Improvements	\$500,000.00 \$429,000.00	Street Dixon Rick Architecture Heffington Construction Co.	Nick DePalma Gisela Patteson	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 3/11/08
2 Projects	\$1,000,000.00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/000-05-2005	\$300,000.00	n/a	Bob Qualey	Purchasing Contract	Ready for Archives
Various Facilities-State Gover	rn \$300,000.00		Gisela Patteson	Cancelled	Per Bob Qualey, this was a grant that expired
460/000-04-2005	\$370,000.00	Centric Architects	Bob Qualey	Purchasing Contract	Ready for Archives
Various Facilities-State Gover	m \$370,000.00		Matthew McDivitt	Cancelled	Per Bob Qualey, this is a grant that expired
2 Projects	\$670,000.00	( Total Budgeted Cost of Projects )			

#### **Tennessee Executive Residence**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
460/028-01-2007 Improvements	\$3,860,000.00 \$0.00	The Tennessee Residence Foundation	Alan Robertson Gisela Patteson	Renovation Schematic Design	
460/028-01-2005 New Security Facility	\$650,000.00 \$550,000.00	Kennon Taylor Architects PLLC	Alan Robertson Gisela Patteson	New Construction Design Development Phase	9/20/07: Designer Supplement dated 9/18/07
460/028-01-2006 Conservation Hall	\$4,000,000.00 \$3,410,000.00		Alan Robertson Gisela Patteson	New Construction Bidding Phase	
460/028-01-2002-03 Maintenance Renovations	\$8,150,000.00 \$4,916,500.00	Hart Freeland Roberts, Inc. Powell Building Group; Div of PCC	Alan Robertson Gisela Patteson	Renovation Active Construction	
4 Projects	\$16,660,000.00	( Total Budgeted Cost of Projects )			

# **Tennessee Performing Arts Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/075-02-2007 Facilities Maintenance	\$300,000.00 \$300,000.00	n/a	Nick DePalma	Grant In Progress	
1 Project	\$300,000.00	( Total Budgeted Cost of Projects )			

## **Tennessee Preparatory School**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 06/07 Fire Alarm Sys Upgrades	\$770,000.00 \$0.00		Bob Qualey	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, Agency will not bring forward- Cancel
1 Project	\$770,000.00	( Total Budgeted Cost of Projects )			

## **Tennessee Tower**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/079-03-2007 28th Floor Air Handler Replace	\$600,000.00 \$528,000.00	I.C. Thomasson Associates, Inc.	Bob Qualey Tim Shelton	Renovation Project Not Started	Processing Contract 11/06/07: Contract is working 11/07/07: Project expected to be complete 12/2008
529/079-01-2005 Decoupling	\$1,310,000.00 \$1,310,000.00	n/a	Nick DePalma	Renovation In Progress	In conjuction with Metro Government No Designer required
529/079-02-2007 Exterior Renovation	\$14,550,000.00 \$13,000,000.00	JV TLC Engineering/Jack Freeman & A	Nick DePalma Tim Shelton	Renovation Schematic Design	Existing leaks a problem 11/01/07: Project will be completed by late summer 2009
529/079-01-2006 OIR Tenant Renovation-2nd Flo	\$2,000,000.00 \$1,100,000.00	SSOE, Inc.	Bob Qualey Tim Shelton	Renovation Design Development Phase	11/13/07: Program now uncertain 11/07/07: Project expected to be complete by 3/2009
529/079-01-2007 State Training Center	\$850,000.00 \$600,000.00	In House (Agency Resources)	Nick DePalma Tim Shelton	Renovation Active Construction	Direct Order Contract
529/079-02-2005 Exterior Upgrades Preplanning	\$200,000.00 \$0.00	Jack Freeman & Associates	Nick DePalma Tim Shelton	Planning Substantially Complete	11/01/07: Project complete per N.DePalma
529/079-01-1995-10 Phase III	\$9,213,645.00 \$7,633,361.00	JV Jack Freeman/Smith-Seckman Robert S. Biscan & Company	Nick DePalma Tim Shelton	Renovation Construction Closed Out	Awaiting One-Year Corr Insp 6/15/07: YE Warranty Inspection for Purchasing Area, Second Floor Elevator Lobby, Conference Room 328 performed
7 Projects	\$28,723,645.00	( Total Budgeted Cost of Projects )			

<b>Department Totals:</b>	75 Projects Valued at \$173,272,037.00	( Total Budgeted Cost of Projects )	
---------------------------	--	-------------------------------------	--