# **Tennessee Department of Commerce and Insurance**

Friday, November 16, 2007 2:23 PM

# **Fire Training Academy**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/036-01-1996-18 New Maint & Stor Bldgs	\$1,358,355.00 \$805,907.00	JV Hart Freeland Roberts/Stokes Romach, Inc.	Anne Martin Jim Bryant	New Construction Construction Closed Out	As of 11/13/07, Designer not closed out
1 Project	\$1,358,355.00	( Total Budgeted Cost of Projects )			

Department Totals: 1 Projects Valued at \$1,358,355.00 (Total Budgeted Cost of Projects)

# **Tennessee Department of Correction**

Friday, November 16, 2007

2:27 PM

#### **Brushy Mountain Correctional Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/001-01-2006	\$2,000,000.00	n/a	Bill Bauer	Energy	May be viewed as a subproject to the larger Morgan project.
Energy Savings Project	\$1,904,760.00	n/a	Herb Stonebrook	Proposal Review / Negotiation	
142/001-01-2004	\$175,000.00	Jordan Jones & Goulding	Greg Steck	Renovation	
Upgrades to Waste Water Plan	at \$145,475.00	Howard Engineering & Construction In	Jim Dixey	Construction Closed Out	
2 Projects	\$2,175,000.00	( Total Budgeted Cost of Projects )			

# **Charles Bass Correctional Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
140/020-01-2005 Reroof Admin Bldgs	\$950,000.00 \$825,000.00	Cassetty Architecture PC Collier Roofing Company, Inc.	Bob Qualey Jim Bryant	Re-roof Active Construction	
1 Project	\$950,000.00	( Total Budgeted Cost of Projects )			

#### **DeBerry Special Needs Facility**

SBC# / Project Titile	$Total\ Cost\ /\ MACC$	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
142/011-01-2004 Upgrade Electronic Control Sys	\$3,050,000.00 s \$2,714,438.00	Buford Goff & Associates ESI Companies, Inc.	Greg Steck Jim Bryant	Renovation Active Construction	10/22/07: Construction NTP, RSC 10/20/08 9/26/07: Construction contract executed
1 Project	\$3,050,000.00	( Total Budgeted Cost of Projects )			

#### **Dept of Corrections-Consolidated Training Facility**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/000-03-2004 Feasibility Study	\$170,000.00 \$0.00	Everton Oglesby Askew Architects	Howard Symons	Study Project Closed Out	As of 11/13/07, Designer not closed out
1 Project	\$170,000.00	( Total Budgeted Cost of Projects )			

#### Mark H. Luttrell Correctional Center

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
140/005-01-2006 Air Condition Housing Units	\$4,350,000.00 \$4,009,500.00	Buchart-Horn, Inc.	Stephanie Johnston Matthew McDivitt	Renovation Bidding Phase	11/09/2007: Bid date is 12/13/2007
140/005-01-2005 Reroof Mult Bldgs	\$1,360,000.00 \$1,230,000.00	Fleming/Associates/Architects Ark Roofing	Brewer Evans Matthew McDivitt	Re-roof Active Construction	
2 Projects	\$5 710 000 00	(Total Rudgeted Cost of Projects)			

# **Morgan County Correctional Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
142/028-01-2003 New Prison Expansion	\$165,442,514.64 \$111,895,205.00	BarberMcMurray & Ross/Fowler - A Jo Bell & Associates Construction	Greg Steck Jim Dixey	New Construction Active Construction	70% Complete	
1 Project	\$165,442,514,64	( Total Budgeted Cost of Projects )				

# **Northeast Correctional Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/024-01-2007 Chiller & Waterline Upgrades	\$3,400,000.00 \$3,080,000.00	Sizemore-Frederick, Inc.	Stephanie Johnston New CA East TN	Renovation Project Not Started	Awaiting NTP This project is Phase II of chiller replacement 10/29/07: Design Agreement executed
142/024-01-2006 Chillers Replacement	\$980,000.00 \$877,000.00	I.C. Thomasson Associates, Inc. Interstate Mechanical Contractors, Inc.	Stephanie Johnston Jonathan Bailey	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 9/02/2008
142/024-01-2004 Site #1 - Upgrade Security Con	\$2,450,000.00 nt \$2,688,500.00	Buford Goff & Associates Crowley Company Inc	Greg Steck Bill Edwards	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 7/18/2008
3 Projects	\$6,830,000.00	( Total Budgeted Cost of Projects )			

# **Northwest Correctional Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
142/016-01-2005 Site 1 Electronics Upg	\$2,450,000.00 \$0.00	Buford Goff & Associates	Greg Steck Matthew McDivitt	Renovation Design Development Phase	Project ready to bid Jan 08	
142/016-02-2005 Reroof Multiple Bldgs	\$5,000,000.00 \$4,600,000.00	Clark - Dixon Associates Osment Roofing Systems, Inc.	Brewer Evans Matthew McDivitt	Re-roof Active Construction		
2 Projects	\$7 450 000 00	( Total Rudgeted Cost of Projects )				

#### **Old State Prison**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
529/000-04-2004 Demolition	\$1,000,000.00 \$900,000.00	Quantum Environmental & Engineering First Response Inc.	g Howard Symons Jim Bryant	Demolition Active Construction		
1 Project	\$1,000,000,00	( Total Budgeted Cost of Projects )				

# **Riverbend Maximum Security Institution**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/020-01-2007 Reroof Phase II	\$2,800,000.00 \$2,410,100.00	Kline Swinney Associates	Brewer Evans	Re-roof Project Not Started	
142/020-01-2006	\$4,500,000.00	Johnson Controls, Inc.	Bill Bauer	Energy	
Energy Savings Project	\$892,500.00	Johnson Controls, Inc.	Herb Stonebrook	Final Design	
142/020-02-2006	\$1,000,000.00	Smith Seckman Reid, Inc.	Stephanie Johnston	Renovation	
Chillers Replacement	\$892,500.00	Total HVAC, LLC	Jim Bryant	Active Construction	
142/020-02-2003	\$2,570,000.00	Cassetty Architecture PC Porter Roofing Contractors, Inc.	Brewer Evans	Re-roof	Awaiting One-Year Corr Insp
Reroof Housing Units	\$2,366,000.00		Jim Bryant	Construction Closed Out	Warranty Inspection due 6/07/2008
4 Projects	\$10,870,000.00	( Total Budgeted Cost of Projects )			

# **South Central Correctional Facility**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/018-01-2006 Security Electronics Upgrade	\$7,500,000.00 \$6,875,000.00	Buford Goff & Associates	Greg Steck Jim Bryant	Renovation Design Started - Program Veri	fica Project will bring last of large facilities up to current standards (excluding TPW)
1 Project	\$7.500.000.00	( Total Budgeted Cost of Projects )			

# **Southeastern Tennessee State Regional Correctional**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/013-02-2004 New Prison	\$144,000,000.00 \$0.00		Greg Steck Jim Dixey	New Construction Project Not Started	RFQ in Progress 10/31/07: RFQ process initiated to select new Designer.
					Construct a new 1,444 bed prison in Bledsoe County that co-locates with the existing Southeast TN Regional Correctional Facility. The new facility includes a new 300-bed minimum security housing unit, four new 256-bed medium housing units, one 120-bed maximum security housing unit, required infrastructure, support buildings, vocational buildings, renovation to a few existing buildings and a new secure perimeter.
142/013-02-2004-11 Regional Utility Development	\$5,202,661.00 \$0.00	GRW Engineers, Inc.	Greg Steck Jim Dixey	New Construction Schematic Design	ON HOLD Will increase and critical to start if it is to be in place for opening of prision. \$20 million allocated, \$3 million spent. If project broke graound in 08, additional 08/09 funds would have to be allocated/in place for the project to proceed.
142/013-02-2004-12 Project Evaluation	\$163,424,475.00 \$0.00	Mark Goldman & Associates, Inc.	Greg Steck Jim Dixey	Study Substantially Complete	10/31/07: Projected restart of project Feb 2008 per GS As of 11/07/07, Designer is not closed out
3 Projects	\$312,627,136.00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
140/001-03-2007 Security Electronics Upgrades	\$12,500,000.00 \$11,380,000.00	Buford Goff & Associates	Greg Steck	Renovation Project Not Started	
140/001-04-2007 Security Locks & Hinges	\$2,600,000.00 \$2,570,000.00	n/a	Greg Steck	Purchasing Contract In Progress	Procure by General Services TDOC to self-perform work
140/001-03-2004 ESPC Delivery Order #4	\$1,495,000.00 \$1,475,174.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Herb Stonebrook	Energy Active Construction	
3 Projects	\$16,595,000,00	( Total Budgeted Cost of Projects )			

#### **Tennessee Prison for Women**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments	
142/009-01-2006 New Expansion-Planning	\$41,500,000.00 \$0.00	Fowlkes Associate Archts	Greg Steck Jim Bryant	Planning Project Not Started	ON HOLD	
142/009-01-2005 Reroof Mult Bldgs	\$700,000.00 \$621,500.00	SSOE, Inc. Holland Contractors, Inc.	Brewer Evans Brewer Evans	Re-roof Active Construction		
142/009-01-2004 Roof Repair	\$330,000.00 \$291,000.00	Cassetty Architecture PC R.D. Herbert & Sons Co.	Bob Qualey Bill Edwards	Re-roof Active Construction		
3 Projects	\$42,530,000.00	( Total Budgeted Cost of Projects )				

# **Turney Center Industrial Prison**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/005-01-2007 New Prototypical Min Sec Hou	\$11,600,000.00 s \$9,956,000.00	JV Kline Swinney / Rufus Johnson & A	A Greg Steck	New Construction Project Not Started	Processing Contract
142/005-01-2004 Upgrade Electronic Control Sys	\$3,223,000.00 st \$2,846,000.00	Buford Goff & Associates	Greg Steck Jim Bryant	Renovation Construction Document Phase	
142/005-01-2006 Energy Savings Project	\$4,500,000.00 \$4,368,719.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Jim Bryant	Energy Active Construction	
142/005-02-2006 Interior Roads Paving	\$750,000.00 \$672,000.00	Griggs & Maloney Holland Contractors, Inc.	Greg Steck Jim Bryant	Demolition Active Construction	
142/005-02-2002 Sewage Plant Upgrade	\$2,485,000.00 \$2,217,000.00	Smith Seckman Reid, Inc. W. Rogers Company, Inc.	Greg Steck Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 12/01/2007
142/005-02-2004 Rehab 2 Water Storage Tanks	\$485,000.00 \$336,050.00	TLM Associates, Inc. Industrial Painting Ltd, Inc.	Greg Steck Jim Bryant	Renovation Project Closed Out	Awaiting One-Year Corr Insp
( D. 1. )	<b>\$22.042.000.00</b>	(T . I D I . I C . A D I )			

6 Projects \$23,043,000.00 (Total Budgeted Cost of Projects)

# **West Tennessee State Penitentiary**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
142/022-01-2007 Min Housing & Support Bld	\$10,500,000.00 \$3,190,000.00	JV Clark Dixon / Buchart Horn	Greg Steck Matthew McDivitt	Renovation Project Not Started	Processing Contract
142/022-02-2007 Energy Upgrade & Improvement	\$10,700,000.00 nt \$9,845,000.00	SSR, Ellers Inc.	Greg Steck Matthew McDivitt	Renovation Project Not Started	
142/022-01-2005 Electronic Sys Upgrade	\$2,450,000.00 \$2,200,000.00	Buford Goff & Associates	Greg Steck Matthew McDivitt	Renovation Design Started - Program Verific	a
142/022-01-2006 Addressable Fire Alarm Update	\$550,000.00 \$484,000.00	NJC, INC	Stephanie Johnston Matthew McDivitt	Renovation Construction Document Phase	Critical project 8/23/07: DDP approved, NTP to CDP authorized
142/022-02-2005 Reroof Multiple Bldgs	\$3,800,000.00 \$3,500,000.00	Clark - Dixon Associates Jolly Roofing & Contracting Co.	Brewer Evans Matthew McDivitt	Re-roof Active Construction	
5 Projects	\$28,000,000.00	( Total Budgeted Cost of Projects )			

Department Totals: 39 Projects Valued at \$633,942,650.64 (Total Budgeted Cost of Projects)

# **Tennessee Department of Education**

Friday, November 16, 2007 2:28 PM

#### Alvin C. York Institute

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
168/001-02-2006	\$170,000.00	In House (Agency Resources)	Bill Finney	Grant	11/06/07: Road contract in progress, ADA will be additional services
Baseball Field	\$0.00	Hull-York Lakeland Resource Conserv	va	Project Not Started	
168/001-02-2007	\$275,000.00	Upland Design Group, Inc.	Bill Finney	Planning	Processing Contract
Utilization Plan	\$0.00		n/a	Project Not Started	11/07/07: Personal Service Contract in draft stage
168/001-03-2007	\$450,000.00	Armando Basarrate & Assoc., Inc.	Stephanie Johnston	Renovation	10/11/07: Designer Agreement executed
Replace Five HVAC Units	\$401,500.00		Bill Edwards	Design Started - Program Verifica	11/01/07: Design NTP issued
168/001-03-2005	\$725,000.00	Johnson Controls, Inc.	Bill Bauer	Energy	
Energy Savings	\$725,000.00	Johnson Controls, Inc.	Herb Stonebrook	Final Design	
168/001-02-2005	\$396,000.00	Cockrill Design & Planning Inc	Bill Finney	Renovation	
Covered Walkway	\$275,000.00	Guy M. Knox	Bill Edwards	Active Construction	
168/001-01-2006	\$905,000.00	George Armour Ewart Architect	Bill Finney	Renovation	Awaiting One-Year Corr Insp
Fire Alarm Replacement	\$822,000.00	Danny Davis Electric	Bill Edwards	Construction Closed Out	Warranty Inspection due 10/17/2008
168/001-01-2005	\$845,000.00	Upland Design Group, Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Reroof Main Bldg	\$770,000.00	Turner Roofing Company	Jonathan Bailey	Construction Closed Out	Warranty Inspection due 7/30/08
7 Projects	\$3 766 000 00	( Total Rudgeted Cost of Projects )			

7 Projects \$3,766,000.00 (Total Budgeted Cost of Projects)

#### **Camp Clements Campus**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
162/003-01-2007 Life Safety Codes and Paving	\$300,000.00 \$170,000.00	ArchiStructures, Inc.	Bill Finney	Renovation Project Not Started	Awaiting NTP 10/09/07: Designer Agreement executed 11/08/07: \$75,000 Supplement in process for ADA Plan
1 Project	\$300,000.00	( Total Budgeted Cost of Projects )			

# **East Tennessee School for the Deaf**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
168/007-04-2007	\$200,000.00	Blankenship & Partners LLC	Bill Finney	Planning	Processing Contract
New School Planning	\$0.00		New CA East TN	Project Not Started	11/07/07: Personal Services Contract in draft stage
168/007-02-2007	\$1,600,000.00	George Armour Ewart Architect	Bill Finney	Renovation	Processing Contract
Codes Compliance Phase 3	\$1,443,200.00		New CA East TN	Project Not Started	11/07/07: Design contract in signature process
168/007-03-2007	\$2,250,000.00	George Armour Ewart Architect	Bill Finney	Demolition	Processing Contract
Maint. Access Road	\$2,000,000.00		New CA East TN	Project Not Started	11/07/07: Design contract in signature process
168/007-01-2005 Fire Safety Update - Ph 2	\$1,200,000.00 \$1,100,000.00	Grieve Associates Architects	Bill Finney New CA East TN	Renovation Design Started - Program Verifica	ON HOLD 11/07/07: Project on hold awaiting bidding on #168/007-02-2004, Fire Code Upgrade Ph 1, Designer delays
168/007-02-2005 Pocket Boiler Replc	\$1,115,000.00 \$1,017,500.00	Vreeland Associates Engineers	Stephanie Johnston New CA East TN	Renovation Construction Document Phase	
168/007-02-2004 Firecode Upgrade Phase 1	\$1,930,000.00 \$1,730,000.00	Grieve Associates Architects	Bill Finney Bill Edwards	Renovation Construction Document Phase	8/07/07: NTP to CDP authorized 11/07/07: Awaiting Fire Marshal approval letter before project can advance to bidding phase
168/007-05-2005	\$1,470,000.00	Johnson Controls, Inc.	Bill Bauer	Energy	
Energy Savings	\$0.00	Johnson Controls, Inc.	Herb Stonebrook	Final Design	
168/007-01-2003 Old Gym Update	\$4,812,105.00 \$4,257,000.00	Lamar Dunn & Associates	Bill Finney Bill Edwards	Renovation Bidding Phase	Processing Contract Bid date 10/31/07 11/08/07: Construction contract is in process
168/007-04-2004 Fire Alarm Sys Replace	\$310,000.00 \$275,000.00	Lamar Dunn & Associates	Stephanie Johnston Bill Edwards	Renovation Bidding Phase	
168/007-04-2005	\$220,000.00	Kelso-Regen & Associates, Inc.	Stephanie Johnston	Renovation	10/24/07: Construction NTP
Cottage HVAC Replc	\$197,000.00	Four Seasons, Inc.	Bill Edwards	Active Construction	
168/007-02-2003	\$2,900,214.00	Bullock Smith & Partners, Inc.	Anne Martin	Renovation	
Renovation to Middle School	\$2,679,000.00	Southern Constructors, Inc.	Bill Edwards	Substantially Complete	
168/007-03-2005	\$500,000.00	Upland Design Group, Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Re-roof Phase 2	\$277,507.00	Henley Roofing Company, Inc.	Jonathan Bailey	Construction Closed Out	Warranty inspection due 3/01/08

12 Projects \$18,507,319.00 (Total Budgeted Cost of Projects)

#### **Tennessee School for the Blind**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
168/005-03-2007 Campus Improvements	\$2,524,200.00 \$2,236,850.00	Lyle-Cook-Martin Architects, Inc.	Bill Finney	Renovation Project Not Started	Awaiting NTP 10/29/07: Design Agreement executed
168/005-01-2005-02 Gym Renovations-Phase 2	\$975,256.00 \$835,850.00	Moody Nolan LTD, Inc.	Valerie Law Valerie Law	Renovation Project Not Started	Processing Contract 11/01/07: Design Agreement in process
168/005-02-2007 Electrical Upgrades	\$975,000.00 \$880,000.00	Mayo Architecture	Stephanie Johnston	Renovation Project Not Started	Processing Contract 11/07/07: Design contract in signature process, to Comptroller's office 11/02/07
168/005-01-2007 Chiller Replacement	\$150,000.00 \$150,000.00	n/a n/a	Stephanie Johnston	Renovation Active	Procure by General Services
168/005-02-2006 Lending Library Relocation	\$450,000.00 \$360,000.00	Mayo Architecture	Bill Finney Gisela Patteson	New Construction Construction Document Phase	
168/005-02-2005 Energy Savings	\$715,000.00 \$715,000.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Herb Stonebrook	Energy Final Design	
168/005-01-2005 Gym Upgrade-Reroof	\$1,340,000.00 \$401,000.00	Moody Nolan LTD, Inc. Ragan Construction Co. DBA Southern	Valerie Law Valerie Law	Re-roof Active Construction	Project was revised by management. This subscript is for roof. Subscript 02 is for gym renovations. Money was moved by management. There is no subscript 01.
168/005-01-2006 Exterior Wall Repairs	\$820,000.00 \$742,500.00	C. A. Smith, P.C. Mid-Continental Restoration Co., Inc.	Valerie Law Valerie Law	Renovation Active Construction	10/29/07: Construction NTP, RSC 2/25/08
8 Projects	\$7,949,456.00	( Total Budgeted Cost of Projects )			

# **West Tennessee School for the Deaf**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
168/009-01-2007 Roof Replacements	\$460,000.00 \$401,000.00	Clark - Dixon Associates	Valerie Law Matthew McDivitt	Re-roof Schematic Design	
168/009-01-2006 Fire Code Upgrade	\$95,000.00 \$77,000.00	NJC, INC	Stephanie Johnston Matthew McDivitt	Renovation Bidding Phase	
168/009-01-2004 New Rec & Phys Therapy Bld	\$1,840,000.00 g \$1,592,000.00	Archimania Allen Searcy Builder Contractor, Inc.	Bill Finney Matthew McDivitt	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 6/28/08
3 Projects	\$2 395 000 00	( Total Rudgeted Cost of Projects )			

Department Totals: 31 Projects Valued at \$32,917,775.00 (Total Budgeted Cost of Projects)

# **Tennessee Department of Environment and Conservation**

Friday, November 16, 2007 2:28 PM

### **Bicentennial Capitol Mall**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/124-01-2004 Maintenance Upgrade	\$2,849,137.00 \$242,933.00	Tuck Hinton Architects	Nick DePalma Jeff Fields	Renovation In Progress	Root Project
529/060-01-2007 North Nashville Preparation	\$2,000,000.00 \$1,700,000.00	Gobbell Hays Partners, Inc.	Nick DePalma	Demolition Schematic Design	Demolition of structures for new Library and Archives
126/124-01-2004-04 Phase 3 Maintenance	\$790,000.00 \$700,000.00	Tuck Hinton Architects	Nick DePalma Jeff Fields	Renovation Bidding Phase	Bid date 11/20/07
126/124-01-2004-03 Maint Upgrade Ill	\$997,041.50 \$997,041.50	Tuck Hinton Architects Baron + Dowdle Construction, L.L.C.	Nick DePalma Jeff Fields	Renovation Substantially Complete	7/09/07: Partial SC Certificate dated 6/01/07
126/124-01-2004-02 Carillon Repairs	\$100,000.00 \$84,137.00	The Verdin Company n/a	Nick DePalma Jeff Fields	Renovation Project Closed Out	Awaiting One-Year Corr Insp

5 Projects \$6,736,178.50 (Total Budgeted Cost of Projects)

#### **Big Ridge State Park**

2 Projects	\$1,050,000,00	(Total Pudgated Cost of Projects)	<u> </u>	-	
Visitor Ctr ADA Upgrades	\$112,000.00	Green Construction Co., Inc.	Jonathan Bailey	Project Closed Out	Warranty inspection due 9/10/07
126/009-01-2004	\$165,000.00	Vaughn & Melton	Hugh Gaston	Renovation	Awaiting One-Year Corr Insp
Campground Repairs	\$800,000.00	vaugin & Meton	New CA East TN	Bidding Phase	9/20/07: Designer Supplement dated 9/18/07 Bid Date is 11/28/07
126/009-01-2005	\$885,000.00	Vaughn & Melton	Hugh Gaston	Renovation	
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments

2 Projects \$1,050,000.00 (Total Budgeted Cost of Projects)

#### **Bledsoe Creek State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/012-01-2007 Campground Upgrade	\$900,000.00 \$800,000.00	Consolidated Technologies	Hugh Gaston	Demolition Design Started - Program Ver	rifica Pre-design scheduled 11/02/07
126/012-01-1998 Campground Upgrade	\$365,000.00 \$265,000.00	Gobbell Hays Partners, Inc. Keystone Construction Services, LLC	Hugh Gaston Jeff Fields	Renovation Substantially Complete	
126/012-01-2005 Water System Upgrade	\$375,000.00 \$325,000.00	Consolidated Technologies, Inc. Kemp Brothers Construction Inc.	Hugh Gaston Jeff Fields	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 5/18/08
3 Projects	\$1,640,000.00	( Total Budgeted Cost of Projects )			

#### **Booker T. Washington State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/010-01-2006 Group Camp & Lodge Upgrad	\$955,000.00 le \$840,000.00	Planning Associates, Inc.	Hugh Gaston New CA East TN	Renovation Schematic Design	8/02/07: Program approved, NTP to SDP authorized SDP meeting set for 11/16/07
1 Project	\$955,000.00	( Total Budgeted Cost of Projects )			

# **Burgess Falls State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/011-01-1998 Dam Repair	\$1,745,000.00 \$1,562,000.00	Garver Engineers, LLC	Hugh Gaston Jeff Fields	Renovation Bidding Phase	11/09/07: Bid date is 12/11/07 10/25/07: Waiting for approval and bid date
1 Project	\$1,745,000.00	( Total Budgeted Cost of Projects )			

#### **Cedars of Lebanon State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/015-01-2007 Sewer Plant Replacement	\$880,000.00 \$780,000.00	Stantec Consulting	Stephanie Johnston Jim Bryant	Renovation Design Started - Program Verif	ica 11/07/07: Design NTP
1 Project	\$880,000.00	( Total Budgeted Cost of Projects )			

#### **Cordell Hull Birthplace**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/024-01-2006 Artifact Storage Facility	\$350,000.00 \$281,232.00	Lindsay & Maples Archts, Inc.	Hugh Gaston Bill Edwards	New Construction Design Development Phase	5/15/07: Program approved NTP to SDP authorized 8/30/07: SDP approved, NTP to DDP authorized
1 Project	\$350,000,00	( Total Rudgeted Cost of Projects )			

#### **Cumberland Mountain State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/030-01-2006-02 Bathhouse	\$89,291.00 \$89,291.00	Neuhoff Taylor Architects PC	Greg Steck New CA East TN	Planning Project Not Started	Planning project only, no construction funding
126/030-01-2003 Sewer Plant Replacement	\$1,820,000.00 \$705,000.00	James + Associates	Stephanie Johnston New CA East TN	Renovation Schematic Design	6/11/07: Program approved, NTP to SDP authorized
126/030-01-2006-01 Plaza & Parking	\$785,709.00 \$703,000.00	Neuhoff Taylor Architects PC	Hugh Gaston New CA East TN	Renovation Design Development Phase	
3 Projects	\$2,695,000.00	( Total Budgeted Cost of Projects )			

#### **Cumberland Scenic Trail State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/031-02-2006 Installation of Four Bridges	\$80,000.00 \$80,000.00	In House (Agency Resources) In House (Agency Resourses)	Hugh Gaston n/a	New Construction In Progress	
126/031-01-2007 Viewing Platform	\$5,000.00 \$5,000.00	In House (Agency Resources) In House (Agency Resourses)	Hugh Gaston n/a	New Construction In Progress	Work to be accomplished by Tennessee Youth Conservation Corps with assistance from Departmental consultants.
2 Projects	\$85,000.00	( Total Budgeted Cost of Projects )			

#### **David Crockett State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
126/033-01-2006 New Cabins	\$2,250,000.00 \$1,877,500.00	Hastings Architecture Associates	Hugh Gaston Jeff Fields	New Construction Schematic Design	6/01/07: Program approved, NTP to SDP authorized
126/033-01-2005 ADA Compliance Upgrade	\$724,000.00 \$605,000.00	Moody Nolan LTD, Inc. Saliba Construction Company, LLC	Hugh Gaston Jeff Fields	Renovation Active Construction	
2 Projects	\$2,974,000.00	( Total Budgeted Cost of Projects )			

# **Davy Crockett Birthplace State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
126/034-01-2007 Storage at Campground Office	\$2,500.00 e \$2,500.00	In House (Agency Resources) In House (Agency Resourses)	Hugh Gaston n/a	New Construction In Progress		
1 Project	\$2,500.00	( Total Budgeted Cost of Projects )				

# **Edgar Evins State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/018-01-2006 Cabin Replace Unit C	\$1,061,300.00 \$878,115.00	ArchiStructures, Inc.	Hugh Gaston Jeff Fields	Renovation Bidding Phase	5/30/07: SDP approved, NTP to DDP authorized 10/25/07: Bid date 11/15/07
126/018-01-2005 Cabins Upgrade	\$1,055,000.00 \$810,000.00	Larry Woods & Associates J R Shankle Construction Inc	Hugh Gaston Jeff Fields	Renovation Substantially Complete	
2 Projects	\$2,116,300.00	( Total Budgeted Cost of Projects )			

#### **Fall Creek Falls State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/036-01-2007 Campground Upgrade	\$2,310,000.00 \$2,100,000.00	ArchiStructures, Inc.	Stephanie Johnston Bill Edwards	Demolition Design Started - Program Verifica	Awaiting NTP 10/11/07: Designer Agreement executed
126/036-01-2006 Cabin Replacement	\$258,500.00 \$208,000.00	Planning Associates, Inc. J. A. Sergio & Sons, Inc.	Hugh Gaston Jeff Fields	Renovation Active Construction	10/25/07: Substantial Completion expected 11/09/07
126/036-01-2005 Campground Upgrade	\$1,830,000.00 \$1,675,000.00	ArchiStructures, Inc. J. A. Sergio & Sons, Inc.	Hugh Gaston Jeff Fields	Renovation Active Construction	7/09/07: Partial Substantial Completion Certificate issued at 7/02/07
3 Projects	\$4,398,500.00	( Total Budgeted Cost of Projects )			

#### **Fort Pillow State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/038-01-2007 Campground Upgrade	\$865,000.00 \$765,000.00	TLM Associates, Inc.	Greg Steck Matthew McDivitt	Demolition Project Not Started	Processing Contract
126/038-01-2004 Picnic Shelter/Bathhouse Repla	\$176,510.00 sc \$146,848.00	Architecture, Inc.	Greg Steck Matthew McDivitt	Renovation Construction Document Phase	Project funded by insurance claim 11/13/07: Proceeding to bid phase
2 Projects	\$1,041,510.00	( Total Budgeted Cost of Projects )			

# **Harrison Bay State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
126/048-01-2003-01	\$987,000.00	Hamilton County Waste Water Treatme		Hazardous Material	Project design/construction by Hamilton County Waste
Sewer System Replacement	\$0.00	Hamilton County Waste Water Treatme		Active Construction	Water Treatment Authority
126/048-01-2005	\$872,300.00	Consolidated Technologies	Hugh Gaston	Renovation	Pre-construction 10/30/07
Marina Anchorage Sys	\$709,000.00	Straight Line Masonry, Inc.	Tim Shelton	Active Construction	Construction NTP 11/01/07, contract duration 154 days
2 Projects	\$1,859,300.00	( Total Budgeted Cost of Projects )			

# **Henry Horton State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/051-01-2007	\$600,000.00	Hastings Architecture Associates	Hugh Gaston	Renovation	1 9/20/07: Designer Agreement dated 9/14/07
Campground-Bathhouses Up	ogra \$520,000.00		Jeff Fields	Design Started - Program Verifica	11/01/07: Design NTP
126/051-02-2006	\$956,475.00	Jack Freeman & Associates	Hugh Gaston	Renovation	Bid date 11/15/07
Pro Shop Upgrade	\$845,000.00		Jeff Fields	Bidding Phase	Prebid conference held 11/06/07
126/051-02-2004	\$1,480,000.00	Littlejohn Engineering Assoc.	Hugh Gaston	Renovation	
Upgrade Golf Course Irrigati	ion \$1,350,000.00	Baron + Dowdle Construction, L.L.C.	Jeff Fields	Construction Closed Out	
126/051-01-2005	\$545,000.00	Hethcoat & Davis, Inc.	Hugh Gaston	Renovation	Awaiting One-Year Corr Insp
Water System Upgrade	\$387,000.00	Crowder Construction Group, LLC	Jeff Fields	Construction Closed Out	Warranty inspection due 11/19/07
4 Projects	\$3.581.475.00	( Total Budgeted Cost of Projects )			

#### Johnsonville State Park

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
126/004-01-2007 Welcome Center	\$1,390,000.00 \$1,610,000.00	Jack Freeman & Associates	Hugh Gaston	New Construction Project Not Started	Processing Contract 9/27/07: Designer Agreement executed 11/06/07: Program under development, delayed
1 Project	\$1,390,000.00	( Total Budgeted Cost of Projects )			

# **Montgomery Bell State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/054-02-2006 City Sewer Connection	\$865,000.00 \$760,000.00	Littlejohn Engineering Assoc.	Stephanie Johnston Jeff Fields	Renovation Schematic Design	6/05/07: Program approved, NTP to SDP authorized
126/054-01-2006 Replace Pro Shop & Restroom	\$1,835,000.00 s \$1,565,000.00	Michael Emrick, AIA, Office of	Hugh Gaston Jeff Fields	Renovation Design Development Phase	6/26/07: Program approved, NTP to SDP authorized
126/054-01-2005 Replace Cabins	\$2,190,000.00 \$1,893,000.00	Larry Woods & Associates	Hugh Gaston Jeff Fields	New Construction Construction Document Phase	10/25/07: RPA second CDP review in progress
3 Projects	\$4.890.000.00	( Total Budgeted Cost of Projects )			

#### **Panther Creek State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
126/072-01-2007 Observation Platform	\$46,000.00 \$46,000.00	In House (Agency Resources) In House (Agency Resourses)	Hugh Gaston n/a	New Construction In Progress	
1 Project	\$46,000,00	( Total Rudgeted Cost of Projects )			

# **Paris Landing State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/075-01-2002-01 Marina Breakwater	\$789,335.00 \$687,000.00	Burr & Cole Consulting Engineers	Greg Steck Jeff Fields	Renovation Schematic Design	
126/075-01-2005 Golf Cart Stor Bldg/Restrms	\$565,000.00 \$511,335.00	Buchart-Horn, Inc.	Greg Steck Jeff Fields	New Construction Design Development Phase	
126/075-01-2004 Marina Upgrade - Phase 2	\$1,775,000.00 \$1,585,000.00	Maffett-Stamps PLLC Cleaver Construction Co, Inc.	Hugh Gaston Jeff Fields	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 1/20/08
126/075-01-1999 Kitchen Upgrade & Expansion	\$1,840,000.00 n \$1,570,000.00	Larry Woods & Associates McKinney Construction Co., Inc.	Hugh Gaston Jeff Fields	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 11/03/07
4 Projects	\$4,969,335.00	( Total Budgeted Cost of Projects )			

# **Pickwick Landing State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/079-01-2007 Raze Old Inn / Add Cabins	\$4,520,000.00 \$3,910,000.00	Hart Freeland Roberts, Inc.	Greg Steck	Renovation Project Not Started	
126/079-01-2006 ADA Upgrade	\$635,000.00 \$560,000.00	Self-Tucker Architects, Inc.	Greg Steck Matthew McDivitt	Renovation Design Development Phase	5/28/07: Program approved, NTP to SDP authorized
126/079-02-2006 Marina Upgrade	\$3,425,000.00 \$3,100,000.00	Burr & Cole Consulting Engineers	Greg Steck Matthew McDivitt	Renovation Design Development Phase	8/30/07: SDP approved, NTP to DDP authorized
3 Projects	\$8,580,000.00	( Total Budgeted Cost of Projects )			

#### **Radnor Lake State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
126/098-01-2005 Dam Upgrades	\$495,000.00 \$418,000.00	Garver Engineers, LLC Watershed Services, Inc.	Hugh Gaston Jeff Fields	Renovation Active Construction		
1 Project	\$495,000,00	( Total Budgeted Cost of Projects )				

#### **Reelfoot Lake State Park**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/084-02-2007 Inn and Walkways Upgrades	\$2,015,000.00 \$1,800,000.00	Burr & Cole Consulting Engineers	Greg Steck Matthew McDivitt	Renovation Project Not Started	Phase II of project
126/084-01-2007 Picnic Shelter Replacement	\$120,000.00 \$97,000.00	Architecture, Inc.	Greg Steck Matthew McDivitt	New Construction Schematic Design	Insurance project
126/084-01-2004 Inn Upgrade	\$1,745,000.00 \$1,585,000.00	Architecture, Inc.	Greg Steck Matthew McDivitt	Renovation Design Development Phase	Phase I of project
3 Projects	\$3,880,000.00	( Total Budgeted Cost of Projects )			

#### **Roan Mountain State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
126/086-02-2005 Swimming Pool Upgrade	\$1,025,000.00 \$720,000.00	Planning Associates, Inc. Walter Rice Construction Co Inc	Hugh Gaston Bill Edwards	Renovation Substantially Complete		
1 Project	\$1,025,000.00	( Total Budgeted Cost of Projects )				

#### **Rock Island State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
126/087-01-2004 Sewer Plant Replacement	\$979,200.00 \$802,000.00	Littlejohn Engineering Assoc. W.O. Construction Company, Inc.	Hugh Gaston Jeff Fields	New Construction Substantially Complete		
1 Project	\$979 200 00	( Total Rudgeted Cost of Projects )				

# **Rustic Lodge**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/110-01-2007 Program	\$175,000.00 \$0.00	Artech Design Group	Howard Symons	Planning In Progress	
1 Project	\$175,000.00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/000-03-2006 Exhibit Space Upgrade	\$1,085,000.00 \$960,000.00		Howard Symons	Renovation Project Not Started	Dunbar Cave-Radnor Lake-Sycamore Shoal
126/000-02-2005 New Playgrounds & Equip	\$655,000.00 \$655,000.00	In House (Agency Resources)	Hugh Gaston n/a	Purchasing Contract In Progress	Procure by General Services
126/000-01-2005 Small Projects	\$450,000.00 \$450,000.00	In House (Agency Resources) In House (Agency Resourses)	Hugh Gaston	Purchasing Contract In Progress	Procure by General Services
126/000-03-2005 Energy Savings Proj #2	\$1,349,000.00 \$1,317,300.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Herb Stonebrook	Energy Final Design	
126/000-03-2004 ESPC Delivery Order #3	\$1,940,000.00 \$1,940,000.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Jim Bryant	Energy Active Construction	Henry Horton/Pinson Mounds State Park
126/000-08-2005 Energy Savings Proj #1	\$1,000,000.00 \$1,000,000.00	Johnson Controls, Inc. Johnson Controls, Inc.	Bill Bauer Herb Stonebrook	Energy Substantially Complete	
6 Projects	\$6,479,000.00	( Total Budgeted Cost of Projects )			

#### **Tims Ford State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/092-01-2007 Campground Upgrade	\$1,870,000.00 \$1,690,000.00	Planning Associates, Inc.	Hugh Gaston Bill Edwards	Demolition Design Started - Program Verifica	10/09/07: Designer Agreement executed Pre-design set for 11/21/07
126/092-01-2006 Visitor Center Park Office	\$828,000.00 \$710,000.00	Neuhoff Taylor Architects PC	Hugh Gaston Bill Edwards	New Construction Design Development Phase	5/29/07: Program approved, NTP to SDP authorized 10/11/07: Approval to extend required DDP date to 11/02/07
2 Projects	\$2,698,000.00	( Total Budgeted Cost of Projects )			

#### **Warriors Path State Park**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
126/096-02-2007	\$498,560.00	In House (Agency Resources)	Hugh Gaston	New Construction	Parks Friend Group will purchase and install Tree
Install Tree House	\$498,560.00	In House (Agency Resourses)		In Progress	House. Fitts will review & approve design.
126/096-01-2007	\$220,000.00	Tennessee Dept of Transportation	Hugh Gaston	Renovation	TDOT will do design and work.
Site Improvements	\$220,000.00		New CA East TN	In Progress	10/25/07: Work to begin week of 11/05/07
126/096-01-2005	\$625,000.00	Barge Waggoner Sumner & Cannon J.A. Street & Associates, Inc.	Hugh Gaston	Renovation	Awaiting One-Year Corr Insp
Playground Improve	\$440,000.00		Jonathan Bailey	Construction Closed Out	Warranty inspection due 11/12/07
126/096-01-2005-01	\$125,000.00	Barge Waggoner Sumner & Cannon	Hugh Gaston	New Construction	Awaiting One-Year Corr Insp
Landscape for Playground	\$113,150.00	Peters General Contractors	Jonathan Bailey	Construction Closed Out	Warranty inspection due 1/03/08
126/096-01-2004	\$1,220,000.00	Planning Associates, Inc.	Hugh Gaston	Renovation	Awaiting One-Year Corr Insp
Pool Upgrade	\$1,088,037.00	Walter Rice Construction Co Inc	Jonathan Bailey	Project Closed Out	Warranty inspection due 7/21/07
5 Projects	\$2,688,560.00	( Total Budgeted Cost of Projects )			

Department Totals: 67 Projects Valued at \$70,404,858.50 (Total Budgeted Cost of Projects)

# **Tennessee Department of General Services**

Friday, November 16, 2007 2:37 PM

#### 900 & 1000 Second Avenue

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/000-07-2003 Carpet Replacement	\$725,000.00 \$725,000.00	In House (Agency Resources)	Nick DePalma Gisela Patteson	Renovation Active Construction	Project was subscript 01 and was changed to root by SBC Meeting on July 12, 2007. Direct Order Contract.
1 Project	\$725,000.00	( Total Budgeted Cost of Projects )			

#### **Andrew Jackson Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/073-01-2004 Elevator Upgrade	\$1,535,000.00 \$1,381,200.00	Moody Nolan LTD, Inc. KONE, Inc.	Doug Freeman Tim Shelton	Renovation Construction Closed Out	Awaiting One-Year Corr Insp
1 Project	\$1,535,000.00	( Total Budgeted Cost of Projects )			

#### **Andrew Johnson Building**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 07/08 Interior Renovation Planning	\$350,000.00 \$0.00		Nick DePalma Gisela Patteson	Planning Project Not Started	11/06/07: Will bring forward at Dec 07 SBC meeting
529/078-01-2007 Server Room Upgrade	\$550,000.00 \$250,000.00	Kline Swinney Associates	Nick DePalma	Renovation Design Started - Program Verific	a
2 Projects	\$900,000.00	( Total Budgeted Cost of Projects )			

# **Capitol Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/000-16-2006 Bicycle Storage Lockers & Rac	\$58,800.00 k \$37,400.00	Moody Nolan LTD, Inc. Middle 10 Contractors, LLC	Doug Freeman Tim Shelton	New Construction Substantially Complete	Substantial Completion 10/26/07
460/001-01-2003 State Govern Security Improve	\$600,000.00 \$88,500.00	Fowlkes Associate Archts	Bob Qualey Gisela Patteson	Renovation Construction Closed Out	As of 11/07/07, Designer is not closed out
529/000-01-2003-02 JKPolk, A.Johnson, D.Crockett	\$1,000,000.00 \$1,000,000.00	Siemens Bldg Technologies Inc. Siemens Bldg Technologies Inc.	Bill Bauer Tim Shelton	Energy Construction Closed Out	
529/000-01-2003-01 JK Polk, A.Johnson, D.Crocket	\$3,998,000.00 t- \$3,998,000.00	Siemens Bldg Technologies Inc. Siemens Bldg Technologies Inc.	Bill Bauer Tim Shelton	Energy Construction Closed Out	Awaiting One-Year Corr Insp
529/045-03-2000-12 Nashville State Parking Study	\$100,000.00 \$0.00	Gresham, Smith and Partners	Howard Symons	Study Project Closed Out	
5 Projects	\$5,756,800.00	( Total Budgeted Cost of Projects )			

# **Chattanooga Client Services Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/005-02-2006 Reroof	\$306,000.00 \$275,000.00	Artech Design Group	Brewer Evans New CA East TN	Re-roof Schematic Design	10/30/07: Program approved, NTP to combined SDP/DDP authorized 10/25/07: Completion expected 7/2008
1 Project	\$306,000.00	( Total Budgeted Cost of Projects )			

# **Chattanooga State Office Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 7th Floor Cooling	\$161,000.00 \$0.00		Bob Qualey New CA East TN	Renovation Cancelled	Ready for Archives 10/3/107: Per B.Qualey, agency will not bring forward-cancel
Budgeted - FY 06/07 Air Handler #1 Update	\$215,000.00 \$0.00		Stephanie Johnston New CA East TN	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward-cancel
520/001-01-2003-01 Exterior Stabilization-Phase 2	\$860,000.00 \$860,000.00	Artech Design Group	Nick DePalma New CA East TN	Renovation Construction Document Phase	Life safety issue, stone falling off building 9/10/07: DDP approved, NTP to CDP authorized 11/01/07: Phase 2 to be completed Winter of 2009
520/001-01-2003 Exterior Stabilization	\$1,750,000.00 \$1,550,000.00	Artech Design Group Total Building Maintenance, Inc.	Nick DePalma Tim Shelton	Renovation Active Construction	
4 Projects	\$2,986,000.00	( Total Budgeted Cost of Projects )			

# **Citizens Plaza Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/076-01-2006 Interior Renov - 2 Floors	\$3,500,000.00 \$2,200,000.00	Street Dixon Rick Architecture	Bob Qualey Tim Shelton	Renovation Design Development Phase	11/07/07: Project expected to be complete by 3/2009
529/076-01-2005 Interior Renov- Ph 1	\$4,000,000.00 \$2,560,000.00	Kline Swinney Associates Shankle-Lind, LLC.	Doug Freeman Tim Shelton	Renovation Active Construction	10/25/07: Project held up by Asst. Commissioner, expected to be complete 1/01/08
2 Projects	\$7,500,000.00	( Total Budgeted Cost of Projects )			

# **Cordell Hull Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 06/07 Exterior Upgrade	\$665,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward- cancel
Budgeted - FY 06/07 Line Roof Drains	\$280,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, agency will not bring forward- cancel
4 D 1 4	Φ0.4 <b>7</b> .000.00	(T + ID I + IC + PD + + )			

2 Projects \$945,000.00 (Total Budgeted Cost of Projects)

#### **Data Centers**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/031-01-2007 New Building and Backup Fa	\$44,000,000.00 cil \$35,700,000.00		Nick DePalma Tim Shelton	New Construction Project Not Started	RFQ in Progress Critical need Nashville & Smyrna Project (both buildings) will be completed Fall 2009
529/031-01-2006 UPS Syst Replacement	\$1,031,000.00 \$949,686.00	SSOE, Inc. Wolfe and Travis Electric Company	Stephanie Johnston Gisela Patteson	Renovation Active Construction	
2 Projects	\$45,031,000.00	( Total Budgeted Cost of Projects )			

# **Davy Crockett Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 07/08 Interior Renovation Planning	\$350,000.00 \$0.00		Nick DePalma Gisela Patteson	Planning Project Not Started	11/06/07: Will bring forward at Dec 07 SBC meeting
529/077-01-2006 Emergency Repairs	\$3,000,000.00 \$2,470,000.00	Gobbell Hays Partners, Inc.	Greg Steck Tim Shelton	Renovation Construction Document Phase	ON HOLD 11/07/07: Commissioner is not allowing project to be executed. Project on hold

2 Projects \$3,350,000.00 (Total Budgeted Cost of Projects)

# **Donnelley J. Hill Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/003-01-2004 Plaza Upgrade	\$2,000,000.00 \$1,650,000.00	Askew Nixon Ferguson Architects	Bob Qualey Matthew McDivitt	Renovation Construction Document Phase	11/07/07: Project expected to be complete by 12/2008
460/003-01-2005 Reroof	\$255,000.00 \$220,000.00	Self-Tucker Architects, Inc. Jessie Bryant Roofing	Bob Qualey Ron Sabelhaus	Re-roof Construction Closed Out	As of 11/13/07, Designer not closed out
2 Projects	\$2 255 000 00	(Total Rudgeted Cost of Projects )			

# **Foster Avenue Complex**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 Parking Lot Upgrade	\$250,000.00 \$0.00		Bob Qualey	Demolition Cancelled	Ready for Archives 10/31/07: Per B. Qualey, agency will not bring forward- cancel
Budgeted - FY 06/07 Renovation Project 1	\$1,000,000.00 \$0.00		Nick DePalma	Renovation Cancelled	Ready for Archives Per N.DePalma, agency will not bring forward-cancel
529/021-01-2007 Cooper Hall Interior Renovatio	\$400,000.00 n \$250,000.00	n/a n/a	Nick DePalma	Renovation Active Construction	Direct Order Contract Phase 1 of 3 phases
529/021-02-2004 Master Plan	\$1,500,000.00 \$0.00	Tuck Hinton Architects n/a	Nick DePalma n/a	Study Construction Closed Out	
4 Projects	\$3,150,000.00	( Total Budgeted Cost of Projects )			

# James K. Polk Building

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/075-01-2007 Fire Panel Circuits Update	\$206,000.00 \$183,506.40	Lockwood Greene Engineers, Inc.	Stephanie Johnston Gisela Patteson	Renovation Design Started - Program Verifica	10/25/07: Project completion expected 12/2008
529/075-01-2004 State Museum-Interior Damage	\$1,300,000.00 \$0.00	Moody Nolan LTD, Inc.	Nick DePalma Gisela Patteson	Renovation In Progress	Root Project
Budgeted - FY 06/07 Interior Renov - TDOT Floors	\$3,500,000.00 \$0.00		Bob Qualey Gisela Patteson	Renovation Cancelled	Ready for Archives Per N.DePalma, agency will not bring project forward- cancel
529/075-01-2002-02 Int Renov - 9th Flr	\$1,788,242.00 \$1,150,000.00	Jack Freeman & Associates, P.C.	Bob Qualey Tim Shelton	Renovation Design Started - Program Verifica	ON HOLD 11/01/07: Project on hold until two tenant floors can be located to lease space, per N. DePalma
529/075-02-2004 Int Renov - Flrs 4, 5 & 6	\$4,380,000.00 \$2,970,000.00	Jack Freeman & Associates	Bob Qualey Tim Shelton	Renovation Schematic Design	ON HOLD 11/01/07: Project on hold until two tenant floors can be located to lease space, per N.DePalma
529/075-01-2004-07 State Museum Inter Exhibit Re	\$345,000.00 p \$345,000.00	Moody Nolan LTD, Inc. 1220 Exhibits	Nick DePalma Gisela Patteson	Renovation Substantially Complete	
529/075-01-2003-01 Emergency Generator	\$665,000.00 \$650,000.00	SSOE, Inc. John Bouchard & Sons Co.	Nick DePalma Gisela Patteson	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 2/13/08
7 Projects	\$12,184,242.00	( Total Budgeted Cost of Projects )			

# **John Sevier Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/070-01-2006 Reroof	\$257,000.00 \$231,000.00	The Larkin Group	Brewer Evans Tim Shelton	Re-roof Design Started - Program Veri	fica 10/25/07: Completion expected 5/2008
1 Project	\$257,000,00	( Total Budgeted Cost of Projects )			

# Legislative Plaza

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/045-03-2000-10 Space Study & Plan	\$100,000.00 \$0.00	Gresham, Smith and Partners	Howard Symons	Study In Progress	
529/045-01-2007	\$2,075,000.00	Moody Nolan LTD, Inc.	Nick DePalma	Renovation	6/04/07: Program approved, NTP to SDP authorized 6/18/07: SDP approved, NTP to DDP authorized 10/09/07: Designer Supplement executed 10/24/07: Construction NTP, contract duration 314 days
Accessibility Improvements	\$1,500,000.00	Baron + Dowdle Construction, L.L.C.	Gisela Patteson	Active Construction	
529/045-01-2006	\$1,000,000.00	Thomas & Miller, Architects	Nick DePalma	Renovation	10/25/07: Project expected to complete 12/2007
Bollards & Entrance	\$440,000.00	Rock City Construction Co., Inc.	Gisela Patteson	Active Construction	
529/045-01-2002	\$9,290,000.00	Thomas, Miller & Partners	Nick DePalma	Renovation	Note in PITS said this contract is open for another year with \$100 left for contractor payment.
Exterior Upgrade	\$8,486,000.00	Bell & Associates Construction	Gisela Patteson	Substantially Complete	
529/045-03-2000-09	\$914,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	
Renov Comm Rms 29, 30, 31-1	P \$914,000.00	Bell & Associates Construction	Gisela Patteson	Construction Closed Out	
529/045-03-2000-06	\$1,083,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	
Committee Rms Phase 1	\$1,083,000.00	Bell & Associates Construction	Gisela Patteson	Construction Closed Out	
529/045-03-2000-07	\$2,362,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	Awaiting One-Year Corr Insp
Elevator Modernization	\$2,362,000.00	Nashville Machine Company, Inc.	Gisela Patteson	Construction Closed Out	Warranty inspection due 12/20/07
7 Projects	\$16,824,000.00	( Total Budgeted Cost of Projects )			

# **Lowell Thomas State Office Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
523/060-01-2002 Phase 2 - Renovation	\$8,660,000.00 \$5,785,000.00	Anderson Vaughan Architects Watlington Brothers, Inc.	Nick DePalma Matthew McDivitt	Renovation Substantially Complete	
1 Project	\$8,660,000.00	( Total Budgeted Cost of Projects )			

# **New Consolidated Training Facility**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments	
Budgeted - FY 06/07 Planning	\$500,000.00 \$0.00		Howard Symons	Planning In Progress		
1 Project	\$500,000.00	( Total Budgeted Cost of Projects )				

#### **New State Museum**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/075-03-2005 Initial Planning	\$600,000.00 \$0.00		Nick DePalma	Planning In Progress	\$2,500,000 Unallocated - \$2,500,000 has not been added to project
1 Project	\$600,000.00	( Total Budgeted Cost of Projects )			

# R.S. Gass Complex

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
460/020-01-2007 HVAC Upgrade	\$720,000.00 \$647,583.00	I.C. Thomasson Associates, Inc. John Bouchard & Sons Co.	Stephanie Johnston Jim Bryant	Renovation Active Construction	10/25/07: Expected completion 12/2007
1 Project	\$720,000.00	( Total Budgeted Cost of Projects )			

# **Rachel Jackson Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/013-01-2001-02 Flatwire & Carpet Replacemen	\$3,010,000.00 at \$1,606,000.00	Fowlkes Associate Archts Robert S. Biscan & Company	Doug Freeman Gisela Patteson	Demolition Active Construction	10/25/07: Project expected to complete 12/2007
1 Project	\$3,010,000.00	( Total Budgeted Cost of Projects )			

# **State Capitol**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/005-01-2005 Mech/Elec Upgrade Pre-Plan	\$500,000.00 nnin	Smith Seckman Reid, Inc.	Nick DePalma n/a	Planning In Progress	11/01/07: Awaiting executive approval for advancement of project
529/005-02-2003	\$2,420,000.00	SSOE, Inc.	Bob Qualey	Renovation	10/29/07: Construction NTP
Emerg Elec Repairs	\$2,165,000.00	Wolfe & Travis Electric Co.	Tim Shelton	Active Construction	11/01/07: Project will be completed Fall 2008
529/005-01-2004-01	\$920,000.00	Fowlkes Associate Archts	Valerie Law	Renovation	10/25/07: Project expected to complete 12/2007
Window Repair	\$900,000.00	Leatherwood, Inc.	Gisela Patteson	Active Construction	
529/005-01-2004	\$1,650,000.00	Fowlkes Associate Archts	Nick DePalma	Renovation	Awaiting One-Year Corr Insp
Exterior Terrace Repairs	\$1,380,000.00	Mid-Continental Restoration Co., Inc.	Gisela Patteson	Construction Closed Out	Warranty inspection due 10/09/07
4 Projects	\$5,490,000.00	( Total Budgeted Cost of Projects )			

# **State Library & Archives**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/043-01-2007 HVAC System Upgrade	\$298,000.00 \$261,926.50	Branham & Lloyd, LLC	Bob Qualey Gisela Patteson	Renovation Project Not Started	Processing Contract 11/06/07: Contract is working
529/043-01-2005 New Facility - Planning	\$1,491,350.00 \$0.00	JV Tuck Hinton Arch. & Thomas, Mille	Nick DePalma	Planning In Progress	
529/043-02-2007 Repair Roof	\$150,000.00 \$0.00		Nick DePalma	Re-roof In Progress	Direct Order Contract. Design services will be in-house with departmental consultants.
529/043-01-2004 Fac Development Plan Update	\$30,000.00 e \$0.00	The CFP Group n/a	Howard Symons	Study Substantially Complete	
529/043-02-2003 Exterior Stabilization	\$244,000.00 \$216,500.00	Hart Freeland Roberts, Inc. WASCO, Inc.	Doug Freeman Gisela Patteson	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 12/21/07
5 Projects	\$2,213,350,00	( Total Budgeted Cost of Projects )			

# **State Records Management Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
529/000-15-2006 PrePlan	\$250,000.00 \$0.00	McFarlin Huitt Architect	Howard Symons	Planning In Progress		
1 Project	\$250,000.00	( Total Budgeted Cost of Projects )				

# **State Supreme Court Building**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/074-02-2005 Addition & Renovation Prepla	\$500,000.00 n \$0.00	JV Everton Oglesby Architects PLLC /	Nick DePalma Tim Shelton	Planning Substantially Complete	
529/074-01-2005 ADA Improvements	\$500,000.00 \$429,000.00	Street Dixon Rick Architecture Heffington Construction Co.	Nick DePalma Gisela Patteson	Renovation Project Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 3/11/08
2 Projects	\$1,000,000.00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
460/000-05-2005	\$300,000.00	n/a	Bob Qualey	Purchasing Contract	Ready for Archives
Various Facilities-State Gover	rn \$300,000.00		Gisela Patteson	Cancelled	Per Bob Qualey, this was a grant that expired
460/000-04-2005	\$370,000.00	Centric Architects	Bob Qualey	Purchasing Contract	Ready for Archives
Various Facilities-State Gover	rn \$370,000.00		Matthew McDivitt	Cancelled	Per Bob Qualey, this is a grant that expired
2 Projects	\$670,000.00	( Total Budgeted Cost of Projects )			

#### **Tennessee Executive Residence**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
460/028-01-2007 Improvements	\$3,860,000.00 \$0.00	The Tennessee Residence Foundation	Alan Robertson Gisela Patteson	Renovation Schematic Design	
460/028-01-2005 New Security Facility	\$650,000.00 \$550,000.00	Kennon Taylor Architects PLLC	Alan Robertson Gisela Patteson	New Construction Design Development Phase	9/20/07: Designer Supplement dated 9/18/07
460/028-01-2006 Conservation Hall	\$4,000,000.00 \$3,410,000.00		Alan Robertson Gisela Patteson	New Construction Bidding Phase	
460/028-01-2002-03 Maintenance Renovations	\$8,150,000.00 \$4,916,500.00	Hart Freeland Roberts, Inc. Powell Building Group; Div of PCC	Alan Robertson Gisela Patteson	Renovation Active Construction	
4 Projects	\$16,660,000,00	( Total Budgeted Cost of Projects )			

# **Tennessee Performing Arts Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
529/075-02-2007 Facilities Maintenance	\$300,000.00 \$300,000.00	n/a	Nick DePalma	Grant In Progress		
1 Project	\$300,000.00	( Total Budgeted Cost of Projects )				

# **Tennessee Preparatory School**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 06/07 Fire Alarm Sys Upgrades	\$770,000.00 \$0.00		Bob Qualey	Renovation Cancelled	Ready for Archives 10/31/07: Per B.Qualey, Agency will not bring forward- Cancel
1 Project	\$770,000.00	( Total Budgeted Cost of Projects )			

# **Tennessee Tower**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
529/079-03-2007 28th Floor Air Handler Replace	\$600,000.00 \$528,000.00	I.C. Thomasson Associates, Inc.	Bob Qualey Tim Shelton	Renovation Project Not Started	Processing Contract 11/06/07: Contract is working 11/07/07: Project expected to be complete 12/2008
529/079-01-2005 Decoupling	\$1,310,000.00 \$1,310,000.00	n/a	Nick DePalma	Renovation In Progress	In conjuction with Metro Government No Designer required
529/079-02-2007 Exterior Renovation	\$14,550,000.00 \$13,000,000.00	JV TLC Engineering/Jack Freeman & A	Nick DePalma Tim Shelton	Renovation Schematic Design	Existing leaks a problem 11/01/07: Project will be completed by late summer 2009
529/079-01-2006 OIR Tenant Renovation-2nd Flo	\$2,000,000.00 \$1,100,000.00	SSOE, Inc.	Bob Qualey Tim Shelton	Renovation Design Development Phase	11/13/07: Program now uncertain 11/07/07: Project expected to be complete by 3/2009
529/079-01-2007 State Training Center	\$850,000.00 \$600,000.00	In House (Agency Resources)	Nick DePalma Tim Shelton	Renovation Active Construction	Direct Order Contract
529/079-02-2005 Exterior Upgrades Preplanning	\$200,000.00 \$0.00	Jack Freeman & Associates	Nick DePalma Tim Shelton	Planning Substantially Complete	11/01/07: Project complete per N.DePalma
529/079-01-1995-10 Phase III	\$9,213,645.00 \$7,633,361.00	JV Jack Freeman/Smith-Seckman Robert S. Biscan & Company	Nick DePalma Tim Shelton	Renovation Construction Closed Out	Awaiting One-Year Corr Insp 6/15/07: YE Warranty Inspection for Purchasing Area, Second Floor Elevator Lobby, Conference Room 328 performed
7 Projects	\$28,723,645.00	( Total Budgeted Cost of Projects )			

# **Tennessee Department of Health**

Friday, November 16, 2007

2:38 PM

### **Columbia Regional Health Office**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
408/003-01-2007 HVAC Upgrade	\$238,000.00 \$200,860.00	Dunning-Martin Engineers	Bob Qualey	Renovation Project Not Started	11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete by 8/2008
1 Project	\$238,000,00	( Total Budgeted Cost of Projects )			

#### **East Tennessee Regional Health Office**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
408/001-01-2007 HVAC Upgrade	\$175,000.00 \$145,200.00	Dunning-Martin Engineers	Bob Qualey New CA East TN	Renovation Project Not Started	11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete 8/2008
1 Project	\$175,000.00	( Total Budgeted Cost of Projects )			

# **Shelby County Regional Forensic Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
400/000-01-2005-01 New Facility	\$13,250,000.00 \$0.00	Buchart-Horn, Inc.	Nick DePalma Ron Sabelhaus	New Construction Design Started - Program Verifi	ica 11/13/07: Waiting on City to select site
1 Project	\$13.250.000.00	( Total Budgeted Cost of Projects )			

#### **Southwest Tennessee Regional Health Lab**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
408/005-01-2002 Renovate Regional Health Lab	\$3,460,000.00 \$1,705,000.00	Pickering Firm, Inc.	Bob Qualey Ron Sabelhaus	Renovation Design Development Phase	
1 Project	\$3,460,000.00	( Total Budgeted Cost of Projects )			

# **Upper Cumberland Regional Health Facility**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
408/009-01-2004 New Facility	\$14,900,000.00 \$10,244,850.00	JV Thomas Miller/Upland Design	Bob Qualey Tim Shelton	New Construction Construction Document Phase	11/07/07: Project expected to be complete by 9/2009
1 Project	\$14,900,000.00	( Total Budgeted Cost of Projects )			

Department Totals: 5 Projects Valued at \$32,023,000.00 (Total Budgeted Cost of Projects)

# **Tennessee Historical Commission**

Friday, November 16, 2007

2:39 PM

# **Alex Haley Boyhood Home**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
160/016-01-1994-01 New Interpretative Center	\$1,810,000.00 \$913,000.00	Williamson Pounders, Architects Windham & McDonald Construction C	Greg Steck Matthew McDivitt	New Construction Active Construction		
1 Project	\$1,810,000,00	( Total Budgeted Cost of Projects )				

#### **Carter House**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
160/008-01-2006 New Visitor's Center	\$1,250,000.00 \$880,000.00	Scott H Wilson Architects LLC	Greg Steck Jeff Fields	New Construction Design Development Phase	8/09/07: SDP approved, NTP to DDP authorized
1 Project	\$1,250,000.00	( Total Budgeted Cost of Projects )			

#### **Chester Inn-Tipton Haynes-Rock Mount**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
160/000-01-2007 Exhibit Upgrade	\$1,147,000.00 \$1,030,000.00	Natural Concepts	Greg Steck New CA East TN	Renovation Project Not Started	3 Budgeted 07/08 projects were combined by July 12, 2007 SBC meeting.
1 Project	\$1 147 000 00	( Total Rudgeted Cost of Projects )			

#### **Clover Bottom Mansion**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
529/019-01-2007 Exterior Upgrade	\$600,000.00 \$510,000.00	Fowlkes Associate Archts	Bob Qualey	Renovation Project Not Started	Awaiting NTP Design contract executed, design kick-off 11/16/07
1 Project	\$600,000.00	( Total Budgeted Cost of Projects )			

#### Halbrook Hotel

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
160/023-01-1994 Renovations to Interpretative Ce	\$1,627,721.00 \$1,401,300.00	Michael Emrick, AIA, Office of Rock City Construction Co., Inc.	Greg Steck Jeff Fields	Renovation Active Construction		
1 Project	\$1,627,721,00	( Total Budgeted Cost of Projects )				

# **National Civil Rights Museum**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
160/020-01-2007 Maintenance Repairs & Impa	\$200,000.00 rove \$200,000.00		Doug Freeman Matthew McDivitt	Grant In Progress	
160/020-01-2005-01 Maint Upgrade-Phase II	\$376,000.00 \$335,000.00	Keith Kays Architect	Doug Freeman Matthew McDivitt	Renovation Bidding Phase	Bid date set for 12/06/07
160/020-01-2005 Maint Upgrade	\$680,000.00 \$418,000.00	Keith Kays Architect B Four Plied, Inc.	Doug Freeman Ron Sabelhaus	Renovation Construction Closed Out	As of 11/14/07, Designer not closed out
3 Projects	\$1,256,000,00	( Total Budgeted Cost of Projects )			

partment Totals: 8 Projects Valued at \$7,690,721.00 (Total Budgeted Cost of Projects)	tal Budgeted Cost of Projects )
--	---------------------------------

# **Tennessee Department of Labor and Workforce Development**

Friday, November 16, 2007 2:40 PM

# **Carroll County Career Center**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
300/000-01-2006 Career Development Center	\$3,330,000.00 \$2,800,000.00	TLM Associates, Inc.	Bob Qualey Bill Edwards	New Construction Construction Document Phase	11/09/2007: CDP authorized
1 Project	\$3,330,000.00	( Total Budgeted Cost of Projects )			

#### **Murfreesboro Career Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
300/000-01-2004 New Building	\$3,975,700.00 \$3,510,000.00	Gobbell Hays Partners, Inc. Romach, Inc.	Bob Qualey Bill Edwards	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 12/30/07
1 Project	\$3,975,700.00	( Total Budgeted Cost of Projects )			

# **Tennessee Department of Mental Retardation**

Friday, November 16, 2007 2:41 PM

### **Arlington Developmental Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/017-01-2006 Master Plan	\$155,000.00 \$0.00	MMH Hall Architects / Planners	Howard Symons	Planning In Progress	
344/017-01-2005	\$1,620,000.00	MMH Hall Architects / Planners	Doug Freeman	Renovation	Awaiting One-Year Corr Insp
Emerg Repairs Phase 1	\$1,430,000.00	Insulated Roofing Contractors	Matthew McDivitt	Construction Closed Out	Warranty inspection due 9/03/08
344/017-01-2004	\$380,000.00	Allen & Hoshall, Inc	Doug Freeman	Renovation	Awaiting One-Year Corr Insp
Baker Bldg - Replace Fire Dan	np \$330,000.00	Barnes & Brower Inc.	Ron Sabelhaus	Construction Closed Out	Warranty inspection due 1/28/08
344/017-02-2004	\$234,000.00	Ellers Oakley Chester & Rike Inc	Doug Freeman	Renovation	Awaiting One-Year Corr Insp
Replace Gas Burners at A&I	\$203,000.00	Dunbar, Pearce & Holley, Inc.	Ron Sabelhaus	Project Closed Out	Warranty inspection due 1/17/08
344/017-01-2003 Sprinkler Installation	\$453,000.00 \$420,384.00	Allen & Hoshall, Inc River City Sprinklers, Inc.	Doug Freeman Ron Sabelhaus	Project Closed Out	Awaiting One-Year Corr Insp

<sup>5</sup> Projects \$2,842,000.00 (Total Budgeted Cost of Projects)

# **Clover Bottom Developmental Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/003-01-2006 Master Plan	\$155,000.00 \$0.00	AlphaThree Group, Inc.	Howard Symons	Planning In Progress	
344/003-03-2006 Clement Bldg Wall Demo	\$460,000.00 \$404,800.00	Cassetty Architecture PC	Doug Freeman Gisela Patteson	Demolition Construction Document Phase	
344/003-01-2005 Demo Engineering Bldg	\$500,000.00 \$440,000.00	James F. Scalf & Associates First Response Inc.	Doug Freeman Gisela Patteson	Demolition Substantially Complete	
344/003-02-2006 Receptor Building Flooring	\$350,000.00 \$297,000.00	Mayo Architecture Bruce Adams Construction, Inc.	Doug Freeman Gisela Patteson	Renovation Substantially Complete	Substantial Completion 10/23/07

<sup>4</sup> Projects \$1,465,000.00 (Total Budgeted Cost of Projects)

# **Greene Valley Developmental Center**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/007-01-2007	\$200,000.00	Mark Honeycutt	Doug Freeman	Planning	Processing Contract
Master Plan	\$0.00		n/a	Project Not Started	11/07/07: Design contract in signature process
344/007-01-2006 Hot Water Tank Replacement	\$720,000.00 \$627,000.00	Vaughn & Melton	Stephanie Johnston New CA East TN	Renovation Construction Document Phase	
344/007-01-2003	\$1,700,000.00	Ken Ross Architects, Inc.	Doug Freeman	Re-roof	As of 11/14/07, Designer not closed out
Reroof Various Bldgs	\$1,507,000.00	C. M. Henley Co.	Jonathan Bailey	Construction Closed Out	
344/007-01-2004	\$388,000.00	Vaughn & Melton	Doug Freeman	Renovation	Awaiting One-Year Corr Insp
Boiler Replacement	\$331,760.00	Interstate Mechanical Contractors, Inc.	Jonathan Bailey	Construction Closed Out	Warranty inspection due 1/24/08
4 Projects	\$3,008,000,00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
346/000-05-2005 25 Residential Homes for Men	\$19,520,000.00 ta \$0.00	Clark - Dixon Associates	Doug Freeman	New Construction Construction Document Phase	
1 Project	\$19,520,000,00	( Total Budgeted Cost of Projects )			

Department Totals: 14 Projects Valued at \$26,835,000.00 (Total Budgeted Cost of Projects)

# **Tennessee Department of Mental Health and Developmental Disabilities**

Friday, November 16, 2007

2:40 PM

#### **Lakeshore Mental Health Institute**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/005-01-2004 New Facility	\$58,500,000.00 \$0.00	JV Cockrill Design & Planning / Lindsa	Doug Freeman n/a	New Construction Design Started - Program Verifica	ON HOLD a 11/07/07: No funding available
344/005-01-2006 Essential Maintenance	\$335,000.00 \$286,000.00	Engineering Services Group, Inc.	Brewer Evans New CA East TN	Renovation Construction Document Phase	4/23/07: Program approved, NTP to combined SDP/DDP authorized 8/02/07: DDP approved, NTP to CDP authorized. 10/01/07: CDP submittal received and currently in review process for obtaining bid date 11/02/2007: CDP approved, NTP to bid date authorized
2 Projects	\$58,835,000.00	( Total Budgeted Cost of Projects )			

# **Memphis Mental Health Institute**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
344/013-01-2005-03 New Facility	\$32,057,960.00 \$25,111,150.00	Turner Universal Turner Universal	Doug Freeman Ron Sabelhaus	New Construction Substantially Complete		
1 Project	\$32,057,960,00	( Total Budgeted Cost of Projects )				

#### **Middle Tenn Mental Health Institute**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
344/001-03-2007 Security Video System Upgra	\$180,000.00 de \$143,000.00	James F. Scalf & Associates	Doug Freeman	Renovation Project Not Started	Processing Contract 11/07/07: Design contract in signature process
344/001-02-2007 Carpet Replacement	\$195,000.00 \$165,000.00	Pitts & Associates Architects	Doug Freeman	Renovation Design Started - Program Ver	ifica 10/11/07: Designer Agreement executed
2 Projects	\$375,000,00	( Total Budgeted Cost of Projects )			

#### **Moccasin Bend Mental Health Institute**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/009-01-2007	\$330,000.00	Engineering Consultants Services, Inc.	Brewer Evans	Renovation	Processing Contract
Upgrade Three Elevators	\$275,000.00		New CA East TN	Project Not Started	11/07/07: Design contract in signature process
344/009-01-2006 Central Dietary Update	\$2,575,000.00 \$2,200,000.00	Cope Associates, Inc.	Stephanie Johnston New CA East TN	Renovation Construction Document Phase	11/06/07: SDP/DDP approved, NTP to CDP authorized
344/009-02-2006	\$355,000.00	Charles King & Associates, Inc.	Valerie Law	Re-roof	Processing Contract
Reroof Winston Building	\$308,000.00		Tim Shelton	Bidding Phase	Bid date 11/01/07
344/009-01-2001-01	\$87,324.00	David R. Barlew Architects	Bob Qualey	Hazardous Material	
Remove Hazardous Materials	\$77,324.00	Environmental Abatement, Inc.	Tim Shelton	Active Construction	
344/009-01-2001	\$6,800,000.00	David R. Barlew Architects	Doug Freeman	Renovation	
Renovate 6 Patient Wings	\$5,940,238.00	McBrayer Construction Co.,Inc.	Tim Shelton	Active Construction	
5 Projects	\$10,147,324.00	( Total Budgeted Cost of Projects )			

#### **Western Mental Health Institute**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
344/015-01-2006 Essential Maintenance	\$260,000.00 \$220,000.00	Allen & Hoshall, Inc	Brewer Evans Matthew McDivitt	Renovation Design Development Phase	9/10/07: Program approved, NTP to SDP authorized
344/015-02-2004 New Facility	\$58,500,000.00 \$0.00	JV Hnedak Bobo/Looney Ricks Kiss	Doug Freeman Ron Sabelhaus	New Construction Construction Document Phase	9/11/07: SDP approved, NTP to DDP authorized
344/015-01-2003 Essential Maintenance	\$1,467,000.00 \$1,352,441.00	Allen & Hoshall, Inc CS3, Incorporated	Bob Qualey Ron Sabelhaus	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 1/19/07
3 Projects	\$60,227,000.00	( Total Budgeted Cost of Projects )			

Department Totals: 13 Projects Valued at \$161,642,284.00 (Total Budgeted Cost of Projects)

# **Tennessee Department of the Military**

Friday, November 16, 2007

2:41 PM

#### **Bristol**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/005-01-2003 Readiness Center HVAC Rep	\$540,000.00 blac \$473,000.00	West Welch Reed HVAC, Inc.	Valerie Law Jim Bryant	Renovation Active Construction	10/18/07: Construction NTP, contract duration 180 days
1 Project	\$540,000.00	( Total Budgeted Cost of Projects )			

#### Camden

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/008-01-2004 Readiness Center MP&E Syste	\$190,000.00 e \$172,000.00	NJC, INC	Valerie Law Jim Bryant	Renovation Construction Document Phase	10/10/07: Correct for rebid (again) 10/16/07: Wait on Designer
1 Project	\$190,000.00	( Total Budgeted Cost of Projects )			

#### Centerville

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/009-01-2006 Readiness Ctr Update	\$591,000.00 \$530,500.00	Olert Engineering Inc.	Valerie Law Jim Bryant	Renovation Construction Document Phase	10/16/07: Wait on Designer (Alex Smith Arc.)
1 Project	\$591,000,00	( Total Rudgeted Cost of Projects )			

#### Chattanooga

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
361/010-01-2005 Readiness Center Drainage In	\$200,000.00 npr \$178,500.00	Consolidated Technologies Thomas Brothers Construction Co., Inc	Valerie Law . Jim Bryant	Renovation Active Construction	10/16/07: 90% complete, Substantial Completion 12/07
361/010-01-2003 Readiness Center Training Bl	\$595,000.00 dg \$515,000.00	Planning Associates, Inc. J & J Contractors, Inc.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Kirby Shelton YEW inspection was due 8/30/2007
2 Projects	\$795,000.00	( Total Budgeted Cost of Projects )			

### Concord

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/047-01-2006 Metal Bldg Sys Update	\$310,000.00 \$273,500.00	Wystwynd Designs, Inc. Christopoulos and Kennedy Construction	Valerie Law Jim Bryant	Renovation Active Construction	10/16/07: 86% completion construction
1 Project	\$310,000.00	( Total Budgeted Cost of Projects )			

### Crossville

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/017-01-2004 Readiness Center Utilities Up	\$420,000.00 gr \$252,000.00	West Welch Reed CHC Mechanical Contractors, Inc.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp YEW due 4/09/08
1 Project	\$420,000.00	( Total Budgeted Cost of Projects )			

### Dresden

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/022-01-2007 Readiness Center Drainage In	\$100,000.00 mpr \$89,500.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Design Started - Program Veri	fica Tim Stewart
1 Project	\$100,000.00	( Total Budgeted Cost of Projects )			

### **Houston Barracks**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/067-02-2007 USPFO Addition/Alteration	\$500,000.00 \$0.00	JV Buchart-Horn/Barge Cauthen Associ	Valerie Law Jim Bryant	Planning Project Not Started	Processing Contract Preplan project. 10/16/07: Add funds, change scope of work at Nov 07 SBC meeting 11/01/07: Design Agreement in process
361/067-01-2007 Building 102 Renovation	\$1,178,000.00 \$1,050,000.00	Thomas & Miller, Architects	Valerie Law Jim Bryant	Renovation Design Development Phase	10/12/07: Designer Agreement executed 10/16/07: Complete design 3/08, add to scope of work at Nov 07 SBC meeting 11/06/07: SDP approved, NTP to DDP authorized
361/067-02-1999 State Area Command Headquar	\$8,820,103.00 t \$8,008,222.00	James F. Scalf & Associates	Valerie Law Jim Bryant	Renovation Construction Document Phase	10/10/07: Redesign, rebid 10/16/07: Add funds, change scope of work at Nov 07 SBC meeting
361/067-01-1999-02 New Facility	\$22,252,239.00 \$22,252,239.00	JV HART FREELAND/ THOMAS MI Hardaway Construction Co., Inc.	Valerie Law Jim Bryant	New Construction Active Construction	10/16/07: Substantial Completion 5/08
361/067-02-2006 Security Fencing Improvements	\$300,000.00 \$270,000.00	In House (Agency Resources) Rio Grande Fence Co., Inc.	Valerie Law Jim Bryant	Renovation Substantially Complete	Awaiting One-Year Corr Insp YEW due 9/20/08
361/067-01-1999-01 Site & Parking Garage	\$9,870,000.00 \$9,162,273.00	JV HART FREELAND/ THOMAS MI Hardaway Construction Co., Inc.	Valerie Law Jim Bryant	Demolition Construction Closed Out	Awaiting One-Year Corr Insp YEW due 11/01/07
361/067-01-2006 Renovate USP&FO Complex	\$250,000.00 \$217,500.00	Thomas & Miller, Architects FireTeam Corporation	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp YEW due 12/08/07
7 Projects	\$43,170,342.00	( Total Budgeted Cost of Projects )			

### Jackson

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/042-01-2002 Readiness Center-Kitchen Add	\$304,995.89 dit \$234,194.00	In House (Agency Resources)	Valerie Law Jim Bryant	New Construction Construction Document Phase	ON HOLD 10/16/07: Wait on direction
1 Project	\$304,995.89	( Total Budgeted Cost of Projects )			

### Kingsport

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/046-01-2006 Armed Forces Reserve Center	\$16,000,000.00 \$14,803,000.00	JV Shaw Shanks / Reedy Sykes	Valerie Law Jim Bryant	New Construction Schematic Design	Tim Stewart
1 Project	\$16,000,000.00	( Total Budgeted Cost of Projects )			

### Knoxville

KIIOAVIIIC					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/047-02-2001-02 Readiness Ctr-HVAC Replace	\$334,000.00 c & \$334,000.00	West Welch Reed Interstate Mechanical Contractors, Inc.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp YEW due 4/12/08
1 Project	\$334,000.00	( Total Budgeted Cost of Projects )			
Lavinia					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
368/031-01-2006 Vol. Trng. Site-19-Bed BOQ	\$750,000.00 ½B \$685,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	New Construction Project Not Started	ON HOLD 10/16/07: Wait on direction
1 Project	\$750,000.00	( Total Budgeted Cost of Projects )			
Lawrenceburg					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/049-01-2004 Readiness Ctr-HVAC & Elec	\$306,849.00 et U \$158,800.00	I.C. Thomasson Associates, Inc. Pettus Plumbing & Piping, Inc.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp YEW due 2/06/08
1 Project	\$306,849.00	( Total Budgeted Cost of Projects )			
Lobelville					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/045-01-2007 Readiness Ctr-Maintenance	\$50,000.00 Trai \$43,200.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	Procure by General Services Tim Stewart 10/16/07: Delay start 3/08
1 Project	\$50,000.00	( Total Budgeted Cost of Projects )			
Louisville (Alcoa)					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/102-01-2005 AASF-2 Additions	\$6,478,000.00 \$6,033,500.00	Michael Brady Architect, Inc. Hickory Construction, Inc.	Valerie Law Jim Bryant	Renovation Active Construction	NTP 10/22/07, Substantial Completion 4/09
1 Project	\$6,478,000.00	( Total Budgeted Cost of Projects )			

## Maryville

•					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/060-01-2005 Readiness Ctr-Energy Saving	\$240,000.00 \$ P \$203,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	ON HOLD Ted Horn Project was cancelled as Energy Program projec 10/16/07: Wait on funding
1 Project	\$240,000.00	( Total Budgeted Cost of Projects )			
McKenzie					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/057-01-2007 Readiness Ctr-HVAC & Cont	\$690,000.00 trol \$621,500.00	Buchart-Horn, Inc.	Valerie Law Jim Bryant	Renovation Project Not Started	Processing Contract 10/16/07: Design contract in General's office Add facilities upgrade at Nov SBC Meeting
1 Project	\$690,000.00	( Total Budgeted Cost of Projects )			
McMinnville					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/058-01-2006 Readiness Ctr Update	\$381,000.00 \$341,250.00	Olert Engineering Inc.	Valerie Law Jim Bryant	Renovation Design Development Phase	10/16/07: Wait on Designer
1 Project	\$381,000.00	( Total Budgeted Cost of Projects )			
Memphis					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/065-01-2005 Readiness Center-Reroof	\$230,000.00 \$203,500.00	MMH Hall Architects / Planners	Valerie Law Jim Bryant	Re-roof Design Development Phase	ON HOLD 10/16/07: Add funds at Nov 07 SBC meeting
1 Project	\$230,000.00	( Total Budgeted Cost of Projects )			
Milan					
SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
368/031-01-2005 VTS-Upgrade Electrical Supp	•	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Construction Document Phase	ON HOLD 10/16/07: Wait on Federal funding
368/031-01-2007 VTS-Building I-1 Renovation	\$750,000.00 \$636,000.00	In House (Agency Resources) Barger Construction Company	Valerie Law Jim Bryant	Renovation Active Construction	Substantial Completion about ?
2 Projects	\$1,132,000.00	( Total Budgeted Cost of Projects )			

### Morristown

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
361/063-01-2003 Readiness Ctr-HVAC Replace	\$520,000.00 & \$462,000.00	Lockwood Greene Engineers, Inc. Southern Constructors, Inc.	Valerie Law Jim Bryant	Renovation Active Construction		
1 Project	\$520,000.00	( Total Budgeted Cost of Projects )				

### Rockwood

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/078-01-2006 Readiness Ctr Update	\$451,000.00 \$404,500.00	Planning Associates, Inc. Henley Roofing Company, Inc.	Valerie Law Jim Bryant	Renovation Active Construction	10/10/07: RSC is 1/24/08
1 Project	\$451,000,00	( Total Budgeted Cost of Projects )			

### Savannah

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
361/081-01-2007 Readiness Ctr-HVAC & Cor	\$800,000.00 htrol \$720,500.00	The Pickering Firm, Inc.	Valerie Law Jim Bryant	Renovation Project Not Started	10/16/07: Add facilities upgrade (Nov 07 SBC?) 11/01/07: Design Agreement in process
1 Project	\$800,000.00	( Total Budgeted Cost of Projects )			

### Smyrna

SBC# / Project Titile T	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/079-01-2002 Vol. Trng. Site-Reno Building 6	\$3,930,000.00 \$0.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation In Progress	Root Project
361/079-03-2005 Storm Water Compliance	\$500,000.00 \$495,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Construction Document Phase	Tim Stewart In-House Consultants 10/16/05: Wait on Federal funding
361/079-05-1999-02 New TNANG Volunteer Trainin	\$12,700,000.00 \$12,546,000.00	Hastings Architecture Associates R. G. Anderson Co., Inc.	Valerie Law Jim Bryant	New Construction Active Construction	Substantial completion approximately 12/01/07
361/079-05-1999-01 Demo Old Buildings	\$644,000.00 \$644,000.00	Hastings Architecture Associates Dore & Associates Contracting	Valerie Law Jim Bryant	Demolition Substantially Complete	10/16/07: Wait on fence (subscript 2 grading)
361/079-01-2002-04 Hangar 682 South-Fire Repairs	\$1,210,000.00 \$1,210,000.00	In House (Agency Resources) Southeast Contractors Inc.	Valerie Law Jim Bryant	Renovation Substantially Complete	Awaiting One-Year Corr Insp Substantial Completion 9/29/07, awaiting Final Inspection Warranty Inspection due 9/28/08
361/079-05-2005-01 Grubbs-Kyle Trng Center-New	\$772,000.00 \$769,750.00	In House (Agency Resources)	Valerie Law Jim Bryant	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Tim Stewart YEW due 4/13/08
6 Projects	\$19,756,000.00	( Total Budgeted Cost of Projects )			

### Sparta

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/087-01-2007 Readiness Ctr-HVAC & Con	\$630,000.00 atrol \$566,500.00	Planning Associates, Inc.	Valerie Law Jim Bryant	Renovation Project Not Started	Processing Contract 10/16/07: Add facilities upgrade at Nov 07 SBC meeting 11/01/07: Design Agreement in process
1 Project	\$630,000.00	( Total Budgeted Cost of Projects )			

### Statewide

SBC#/Project Titile To	tal Cost/MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
361/000-03-2005 Dickson Readiness Center	\$280,000.00 \$223,000.00	I.C. Thomasson Associates, Inc.	Valerie Law Jim Bryant	Renovation Project Not Started	11/01/07: No longer an energy project, new designer to be selected
361/000-05-2004-05 Lewisburg Readiness Ctr-Reroof	\$174,000.00 \$169,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Re-roof Project Not Started	Kirby Shelton 10/16/07: Add Federal funds at Nov SBC meeting
361/000-02-2006-02 Chattanooga Readiness Center	\$200,000.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	ON HOLD 10/16/07: Wait on Federal funding
361/000-02-2006-03 Athens Readiness Center-Field	\$200,000.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	ON HOLD 10/16/07: Wait on Federal funding
361/000-02-2006-04 Columbia Readiness Ctr Field	\$200,000.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	ON HOLD 10/16/07: Wait on Federal funding
361/000-02-2006-05 Memphis Readiness Ctr-Field M	\$200,000.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Project Not Started	ON HOLD 10/16/07: Wait on Federal funding
361/000-05-2007-02 Jackson Readiness Center Reroo	\$560,000.00 \$0.00		Valerie Law Jim Bryant	Re-roof Design Started - Program Verifica	1
361/000-06-2007-02 McMinnv Readiness Ctr-Ext W	\$415,000.00 \$377,577.00	Richard C. Rinks & Assoc., Inc.	Valerie Law Jim Bryant	Re-roof Design Started - Program Verifica	n 11/08/07: Design NTP
361/000-06-2007-01 Murf Readiness Ctr-Ext Waterpr	\$415,000.00 \$377,577.00	Richard C. Rinks & Assoc., Inc.	Valerie Law Jim Bryant	Re-roof Design Started - Program Verifica	a 11/08/07: Design NTP
361/000-05-2007-01 Dyersburg Readiness Center Rer	\$1,120,000.00 \$506,000.00	Anderson Buehler Architects, PLLC	Valerie Law Jim Bryant	Re-roof Design Started - Program Verifica	ı
361/000-02-2005-02 Chattanooga Readiness Center	\$190,000.00 \$171,000.00	Charles King & Associates, Inc.	Valerie Law Jim Bryant	Re-roof Design Development Phase	10/16/07: DDP expected 12/07
361/000-02-2005-01 Dayton Readiness Center Reroof	\$190,000.00 \$170,000.00	Charles King & Associates, Inc.	Valerie Law Jim Bryant	Re-roof Design Development Phase	10/16/07: DDP due 12/07
361/000-07-2007 Remediation-Indoor Firing Rang	\$600,000.00 \$555,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Construction Document Phase	Tim Stewart 10/16/07: CDP expected 12/07
361/000-05-2006-01 Centerville Readiness Ctr-Roof	\$192,500.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Re-roof Construction Document Phase	Kirby Shelton 10/16/07: Wait on Olert update, CDP early '08
361/000-09-2005 Paris Readiness Ctr-HVAC Repl	\$550,000.00 \$495,000.00	TLM Associates, Inc.	Valerie Law Jim Bryant	Renovation Construction Document Phase	Juan Rodriquez-Sawao 10/10/07: DDP is complete 10/16/07: CDP complete 1/08
361/000-04-2006-01 Alamo Readiness Center Reroof	\$257,148.87 \$227,249.00	Anderson Buehler Architects, PLLC Accurate Roofing Co., Inc.	Valerie Law Jim Bryant	Re-roof Active Construction	10/10/07: NTP 9/04/07 Substantial completion approximately 2/08
361/000-01-2005-02 Newport Readiness Ctr-Reroof	\$178,875.00 \$177,875.00	Richard C. Rinks & Assoc., Inc. Palmer Roofing and Sheet Metal	Valerie Law Jim Bryant	Re-roof Active Construction	Kirby Shelton 10/16/07: Substantial Completion 10/07, workmanship challenges
361/000-03-2006-02 Sweetwater Readiness Ctr-Roof	\$305,243.00 \$278,000.00	Upland Design Group, Inc. Porter Roofing Contractors, Inc.	Valerie Law Jim Bryant	Re-roof Active Construction	10/16/07: Substantial Completion about ?

361/000-05-2006-03 Pulaski Readiness Ctr-Roof Rep	\$275,000.00 \$275,000.00	In House (Agency Resources) Burress Roofing Company	Valerie Law Jim Bryant	Re-roof Active Construction	Tim Stewart NTP 7/23/07 Substantial Completion about 12/07
361/000-06-2004-01	\$403,269.00	In House (Agency Resources)	Valerie Law	Re-roof	Metal Building
Knoxville Readiness Ctr-Roof R	\$125,000.00	Safety and Ecology Corporation (SEC)	Jim Bryant	Active Construction	10/16/07: Substantial Completion about 1/08
361/000-02-2006-01 Tullahoma Readiness Ctr-Field	\$200,000.00 \$179,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Renovation Active Construction	Tim Stewart Construction by Federal contract
361/000-04-2006-03	\$401,000.00	Anderson Buehler Architects, PLLC	Valerie Law	Re-roof	10/10/07: NTP 9/04/07, not started
Union City Readiness Ctr-Reroo	\$330,000.00	Allen Searcy Builder Contractor, Inc.	Jim Bryant	Active Construction	Substantial Completion about ?
361/000-04-2006-02 McKenzie Readiness Ctr-Reroof	\$275,429.87 \$245,530.00	Anderson Buehler Architects, PLLC Accurate Roofing Co., Inc.	Valerie Law Jim Bryant	Re-roof Active Construction	10/10/07: NTP 9/17/07, Substantial Completion about 3/08
361/000-01-2005-01 Morristown Readiness Ctr-Rero	\$170,000.00 \$121,000.00	Richard C. Rinks & Assoc., Inc. Palmer Roofing and Sheet Metal	Valerie Law Jim Bryant	Re-roof Active Construction	Kirby Shelton 10/16/07: Substantial Completion 10/07, workmanship challenges
361/000-05-2004-03	\$160,000.00	Willoughby Roofing & Sheet Metal, Inc	Valerie Law	Re-roof	YEW due 7/25/08
Lewisburg Readiness Ctr-Reroof	\$160,000.00		Jim Bryant	Substantially Complete	10/10/07: Need closeouts
361/000-04-2004-03 Paris Readiness Ctr-Reroof & R	\$208,261.00 \$208,261.00	In House (Agency Resources) Accurate Roofing Co., Inc.	Valerie Law Jim Bryant	Re-roof Substantially Complete	10/16/07: Final 10/07
361/000-03-2006-01 Jamestown Readiness Ctr-Roof	\$260,702.00 \$237,000.00	Upland Design Group, Inc. Crawford Roofing, Inc.	Valerie Law Jim Bryant	Re-roof Substantially Complete	Awaiting One-Year Corr Insp Kirby Shelton Substantial Completion 10/23/07 YEW due 10/22/08
361/000-05-2006-02	\$192,500.00	In House (Agency Resources)	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Gallatin Readiness Ctr Roof Rep	\$192,500.00	Burress Roofing Company	Jim Bryant	Substantially Complete	YEW due 9/28/08
361/000-01-2006-02	\$85,000.00	In House (Agency Resources)	Valerie Law	Re-roof	
Athens FMS-Struc Repairs & R	\$69,842.00	Henley Roofing Company, Inc.	Jim Bryant	Construction Closed Out	
361/000-06-2004-02 Sparta Readiness Ctr-Roof Repl	\$189,834.00 \$189,834.00	In House (Agency Resources) Palmer Roofing and Sheet Metal	Valerie Law Jim Bryant	Re-roof Construction Closed Out	Awaiting One-Year Corr Insp Juan Rodriquez-Sawao 10/10/07: Still not paid in full, need backup material for pay request and closeouts
361/000-05-2004-04	\$130,000.00	In House (Agency Resources) Accurate Roofing Co., Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Parsons Readiness Ctr-Reroof	\$125,000.00		Jim Bryant	Construction Closed Out	YEW due 8/07/07
361/000-05-2004-02	\$130,000.00	In House (Agency Resources) A-1 Roofing Company, Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Waynesboro Readiness Ctr-Rero	\$115,000.00		Jim Bryant	Construction Closed Out	YEW due 7/01/08
361/000-01-2006-01	\$95,189.09	In House (Agency Resources) JDH, Co., Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Chattanooga FMS - Struc Repai	\$95,189.09		Jim Bryant	Construction Closed Out	Kirby Shelton
361/000-01-2006-04	\$154,000.00	In House (Agency Resources) Reese Roofing & Sheet Metal Co.,Inc.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Milan FMS-Struc Repairs & Rer	\$154,000.00		Jim Bryant	Construction Closed Out	YEW due 12/14/07
361/000-05-2004-01	\$179,477.00	In House (Agency Resources)	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Savannah Readiness Ctr-Reroof	\$115,000.00	Crawford Roofing, Inc.	Jim Bryant	Construction Closed Out	YEW due 7/16/08
361/000-04-2004-02	\$215,098.00	In House (Agency Resources) Wade Dortch Roofing, LLC.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Dickson Readiness Center Rero	\$215,098.00		Jim Bryant	Construction Closed Out	YEW due 10/31/2007
361/000-04-2004-01 Clarksville Readiness Center Re	\$191,805.00 \$191,805.00	In House (Agency Resources) Wade Dortch Roofing, LLC.	Valerie Law Jim Bryant	Re-roof Construction Closed Out	Awaiting One-Year Corr Insp Juan Rodriquez-Sawao YEW was due 8/24/2007

361/000-01-2006-03	\$238,000.00	In House (Agency Resources) Jolly Roofing & Contracting Co.	Valerie Law	Re-roof	Awaiting One-Year Corr Insp
Nashville USPFO-Struc Repairs	\$238,000.00		Jim Bryant	Construction Closed Out	YEW due 3/08/08
38 Projects	\$10,382,331.83	( Total Budgeted Cost of Projects )			

### **TEMA**

SBC#/Project Titile T	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
361/047-02-2007 Knoxville Bldg 310 Renovation	\$550,000.00 \$490,000.00	Wystwynd Designs, Inc.	Valerie Law Jim Bryant	Renovation Design Started - Program Verific	a
361/077-01-2007 Ripley Radio Tower	\$185,000.00 \$185,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	Purchasing Contract In Progress	Procure by General Services 10/16/07: Verify status
361/067-01-2005-01 Renovations Phase 2	\$812,606.00 \$812,606.00	Hart Freeland Roberts, Inc. Heffington Construction Co.	Valerie Law Jim Bryant	Renovation Active Construction	10/16/07: Substantial Completion end of Nov 07
361/067-02-2005 Security Sys Install - Foster Ave	\$300,000.00 \$143,000.00	In House (Agency Resources) South Western Communications	Valerie Law Jim Bryant	Renovation Substantially Complete	Tim Stewart YEW due 6/15/07
361/067-03-2005 Emerg Pwr Install - Foster Ave	\$250,000.00 \$222,000.00	In House (Agency Resources) John Bouchard & Sons Co.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp
361/067-01-2005 Renovation / Addition / Update	\$3,550,000.00 \$1,222,200.00	Hart Freeland Roberts, Inc. Romach, Inc.	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp
361/042-01-2005 Emerg Pwr & Security - Jackson	\$225,000.00 \$201,600.00	In House (Agency Resources) Harrison Electric	Valerie Law Jim Bryant	Renovation Construction Closed Out	Awaiting One-Year Corr Insp YEW due 12/12/07
361/047-01-2007 East TN Reg Office-Communica	\$350,000.00 \$350,000.00		Valerie Law Jim Bryant	Purchasing Contract Project Closed Out	Procure by General Services Complete
8 Projects	\$6,222,606.00	( Total Budgeted Cost of Projects )			

### Tullahoma

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
361/093-01-2003 VTS Hdqtr Bldg	\$240,000.00 \$212,000.00	In House (Agency Resources)	Valerie Law Jim Bryant	New Construction Construction Document Phase	ON HOLD 10/16/07: Wait on direction
361/093-01-2005 Readiness Ctr-Energy Savings	\$500,000.00 \$440,000.00	In House (Agency Resources) Johnson Controls, Inc.	Bill Bauer Jim Bryant	Energy Substantially Complete	Kirby Shelton 10/10/07: Waiting on heater installation in RR for final payment
2 Projects	\$740,000.00	( Total Budgeted Cost of Projects )			

## Waynesboro

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
361/100-01-2007 Readiness Ctr-HVAC & Cor	\$800,000.00 ntrol \$726,000.00	The Pickering Firm, Inc.	Valerie Law Jim Bryant	Renovation Project Not Started	Processing Contract 10/16/07: Scope change at Nov 07 SBC meeting 11/01/07: Design Agreement in process
1 Project	\$800,000.00	( Total Budgeted Cost of Projects )			

Department Totals: 87 Projects Valued at \$113,315,124.72 (Total Budgeted Cost of Projects)

# **Tennessee Department of Safety**

Friday, November 16, 2007 2:42 PM

### **Driver's License Testing Stations**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
502/027-01-2007 Nashville-Murf Road Express	\$260,000.00 B \$220,000.00	The Larkin Group	Bob Qualey	Renovation Project Not Started	Processing Contract 11/07/07: Project expected to be complete by 8/2008
502/019-01-2006 Whitehaven (Memphis)-New l	\$3,398,000.00 Fa \$3,000,000.00	Looney Ricks Kiss Architects, Inc.	Bill Finney Matthew McDivitt	New Construction Schematic Design	10/25/07: Project expected to be complete 1/2010
502/001-01-2004 Statewide Homeland Sec Mea	\$1,506,000.00 su \$990,000.00	Fowlkes Associate Archts EduTech, Inc.	Brewer Evans	Renovation Construction Document Phase	
502/001-01-2004-02 Statewide Homeland Sec Mean	\$385,000.00 su \$385,000.00	Fowlkes Associate Archts	Brewer Evans Bill Edwards	Renovation Bidding Phase	10/25/07: Completion expected 6/2008 Bid date 10/25/07
502/019-01-2005 Shelby County-Reroof 3 Bldgs	\$155,000.00 \$ \$132,000.00	Self-Tucker Architects, Inc. B Four Plied, Inc.	Bob Qualey Ron Sabelhaus	Re-roof Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 7/23/07
5 Projects	\$5,704,000.00	( Total Budgeted Cost of Projects )			

#### Statewide

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
502/001-01-2007 Seven Counties-Storage Lots	\$275,000.00 \$0.00	In House (Agency Resources) Tennessee Dept of Transportation	Bill Finney Bill Edwards	New Construction In Progress	No Design Agreement is applicable
1 Project	\$275,000,00	( Total Budgeted Cost of Projects )			

<b>Department Totals:</b>	6 Projects Valued at	\$5,979,000.00	( Total Budgeted Cost of Projects )	
---------------------------	----------------------	----------------	-------------------------------------	--

# **Tennessee Department of Transportation**

Friday, November 16, 2007

2:42 PM

#### Statewide

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
245/000-02-2006 Machinery Sheds-Phase 1	\$1,870,000.00 \$1,833,300.00	In House (Agency Resources)	Cleve Salmon Jeff Fields	New Construction In Progress	No Designer Agreement will be applicable
1 Project	\$1,870,000,00	( Total Budgeted Cost of Projects )			

### **TDOT Region 1**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 Hancock & Hawkins - New M	\$560,000.00 Mai \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
Budgeted - FY 07/08 Replace Co Truck Wash She	\$50,000.00 lter \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 Repai/Replace 4 Equip Shed:	\$295,000.00 s \$0.00		Cleve Salmon New CA East TN	Renovation Project Not Started	ON HOLD
Budgeted - FY 07/08 High Pressure Truck Wash B	\$150,000.00 eldg \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 Johnson - Maint Bldg & Equ	\$400,000.00 ip \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
241/010-01-2007 Jellico Welcome Center Repl	\$1,610,000.00 ace \$1,456,000.00	Vaughn & Melton	Cleve Salmon New CA East TN	Renovation Design Development Phase	10/09/07: SDP approved, NTP to DDP authorized
241/010-01-2005 I-26 Welcome Center-Ernest	\$8,997,000.00 vill \$3,946,900.00	Vaughn & Melton	Cleve Salmon New CA East TN	New Construction Construction Document Phase	

7 Projects \$12,062,000.00 (Total Budgeted Cost of Projects)

## **TDOT Region 2**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 07/08 New Floating Maintenance Bld	\$500,000.00 \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 New Reg Complex Prelim Site	\$1,000,000.00 \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 New Maint Bldg	\$300,000.00 \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 New Maint Bldg	\$300,000.00 \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 McMinnville - New Bridge Rep	\$300,000.00 \$0.00		Cleve Salmon	Renovation Project Not Started	ON HOLD
Budgeted - FY 07/08 New Highway Marking Bld	\$500,000.00 \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
Budgeted - FY 07/08 New Survey Office Bld	\$500,000.00 \$0.00		Cleve Salmon New CA East TN	New Construction Project Not Started	ON HOLD
240/001-01-2006 Rest Area-Buffalo Valley Treat	\$500,000.00 \$495,000.00	In House (Agency Resources)	Cleve Salmon	Hazardous Material In Progress	No Designer Agreement is applicable
242/010-02-2005 HDQTRS Site Dev Study - Cha	\$100,000.00 t \$0.00	Cope Associates, Inc.	Cleve Salmon	Study In Progress	
242/010-01-2007 Chattanooga RTMC	\$5,600,000.00 \$3,167,000.00	TWH Architects, Inc.	Cleve Salmon New CA East TN	New Construction Design Development Phase	
242/010-01-2002 Renovate I-24 Scales - Manches	\$10,560,000.00 \$8,283,000.00	HNTB Corporation	Cleve Salmon Jeff Fields	Renovation Design Development Phase	ON HOLD
242/010-03-2003 I-75 Replace Rest Area Bldgs-A	\$3,254,500.00 \$2,962,000.00	Morris D. Mabry, Architect	Cleve Salmon Bill Edwards	New Construction Bidding Phase	
242/010-02-2003-01 I-75 Vending Shelter	\$160,000.00 \$160,000.00	Planning Associates, Inc. Don Grant Co., LLC	Cleve Salmon Tim Shelton	Renovation Active Construction	
242/010-02-2003 I-75 Welcome Center Replacem	\$2,705,000.00 \$2,280,000.00	Planning Associates, Inc. HELTON CONSTRUCTION CO, INC.	Cleve Salmon Tim Shelton	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 1/08/08

14 Projects \$26,279,500.00 (Total Budgeted Cost of Projects)

## **TDOT Region 3**

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 06/07 Replace 5 Maint Bldgs	\$800,000.00 \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
Budgeted - FY 06/07 Repair/Replace Salt Bin Roofs	\$300,000.00 \$0.00		Bill Finney	Re-roof Project Not Started	ON HOLD
Budgeted - FY 07/08 Replace 4 County Maint Blds	\$1,200,000.00 \$0.00		Cleve Salmon	New Construction Project Not Started	ON HOLD
247/000-02-2004 Six Engineering Offices	\$1,748,000.00 \$0.00	Pitts & Associates Architects	Cleve Salmon Gisela Patteson	New Construction In Progress	Root Project
243/020-01-2006 State Hangar Maintenance	\$200,000.00 \$171,000.00	Gobbell Hays Partners, Inc.	Valerie Law Jeff Fields	Renovation Design Development Phase	
243/020-02-2002 I-65 Renovate Weigh Scales-Ar	\$9,864,000.00 r \$7,845,200.00	Clinard Engineering Associates	Cleve Salmon Jeff Fields	Renovation Design Development Phase	ON HOLD
243/020-01-2002 I-65 Renovate Weigh Scales-M	\$4,660,000.00 (it \$3,536,800.00	Barge Waggoner Sumner & Cannon	Cleve Salmon Jeff Fields	Renovation Design Development Phase	ON HOLD
247/000-02-2004-02 South Engineering Offices	\$695,500.00 \$695,500.00	Pitts & Associates Architects	Cleve Salmon Tim Shelton	New Construction Construction Document Phase	11/05/07: Letter to Designer advising need for corrections to CDP documents before bid date can be issued
247/000-02-2004-01 North Engineering Offices	\$695,500.00 \$695,500.00	Pitts & Associates Architects	Cleve Salmon Jeff Fields	New Construction Construction Document Phase	11/05/07: Letter to Designer advising need for corrections to CDP documents before bid date can be issued
247/000-01-2004 Renovate 6 District Offices	\$4,700,000.00 \$4,100,000.00	Kline Swinney Associates	Cleve Salmon Jeff Fields	Renovation Construction Document Phase	ON HOLD
246/047-01-2006 Nashville Airport Air Handling	\$400,000.00 \$338,000.00	Kurzynske & Associates Southern Heat & Cooling	Stephanie Johnston Jeff Fields	Renovation Active Construction	
245/098-01-2004 New Maint Shop & Sheds	\$480,000.00 \$350,000.00	Karkau & Associates Baron + Dowdle Construction, L.L.C.	Cleve Salmon Jeff Fields	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 6/19/08
12 Projects	\$25,743,000.00	( Total Budgeted Cost of Projects )			

## **TDOT Region 4**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments	
Budgeted - FY 06/07 Jackson Garage - Upgrade Ele	\$75,000.00 c \$0.00		Cleve Salmon Matthew McDivitt	Renovation Project Not Started	ON HOLD	
Budgeted - FY 06/07 Replace 4 Maint Bldgs	\$560,000.00 \$0.00		Cleve Salmon Matthew McDivitt	New Construction Project Not Started	ON HOLD	
Budgeted - FY 06/07 4 New Equip Sheds	\$300,000.00 \$0.00		Cleve Salmon Matthew McDivitt	New Construction Project Not Started	ON HOLD	
Budgeted - FY 07/08 Reno 3 Field Construction Off	\$300,000.00 ric \$0.00		Cleve Salmon	Renovation Project Not Started	ON HOLD	
244/010-01-2005 New Transportation Mgmt Ctr	\$6,087,000.00 \$3,168,000.00	TLM Associates, Inc. Grinder Building Corporation	Cleve Salmon Matthew McDivitt	New Construction Active Construction		
5 Projects	\$7,322,000.00	( Total Budgeted Cost of Projects )				

### **Tennessee Correctional Academy**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
242/010-01-2005 Temporary Transportation Ma	\$108,000.00 ana \$55,760.00	David R. Barlew Architects McBrayer Construction Co.,Inc.	Cleve Salmon Tim Shelton	New Construction Project Closed Out	As of 11/14/07, Designer not closed out
1 Project	\$108,000.00	( Total Budgeted Cost of Projects )			

Department Totals: 40 Projects Valued at \$73,384,500.00 (Total Budgeted Cost of Projects)

# **Tennessee Wildlife Resources Agency**

Friday, November 16, 2007 2:43 PM

### TWRA Region 1

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
Budgeted - FY 07/08 Humboldt Hatchery Pond-Wat	\$135,000.00 ter \$0.00		In-House (Agency) n/a	Demolition Project Not Started	
220/017-01-2007 Tree Seedling Cooler	\$555,000.00 \$243,329.00	TLM Associates, Inc.	Brewer Evans Matthew McDivitt	New Construction Design Development Phase	11/01/07: Program approved, NTP to combined SDP/DDP authorized
220/017-01-2006 Yellow Creek Access Parking	\$20,000.00 E \$20,000.00	In House (Agency Resources) In House (Agency Resourses)	In-House (Agency) n/a	Renovation Active Construction	
3 Projects	\$710,000.00	( Total Budgeted Cost of Projects )			

### TWRA Region 2

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
220/018-01-2006 Haynes Bottom Equipment Sh	\$140,000.00 ed \$126,000.00	Barry Brechak Architecture + Design	Brewer Evans Jeff Fields	New Construction Design Started - Program Verif	fica
220/018-01-2007	\$51,000.00		In-House (Agency)	Re-roof	Procure by General Services
Flintville Hatchery Roof Repla	ac \$0.00		n/a	In Progress	No designer required.
220/020-02-2006	\$140,000.00	Shaw & Shanks Architects, P.C.	Valerie Law	New Construction	10/25/07: CDP approved
Boone Lake Boat Storage Faci	lit \$123,900.00		Valerie Law	Bidding Phase	10/25/07: Bid date 12/04/07
220/000-03-1997-04	\$465,605.00	James + Associates	Hugh Gaston	New Construction	Awaiting One-Year Corr Insp
Hunters Educ Fir Ran - Educ F	B1 \$433,605.00	Bomar Construction Company, Inc.	Jeff Fields	Construction Closed Out	Warranty inspection due 3/08/08
4 Projects	\$796,605.00	( Total Budgeted Cost of Projects )			

### TWRA Region 3

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
220/005-02-2006 Replace Two Catoosa Bridges	\$1,850,000.00 \$1,850,000.00	In House (Agency Resources)	In-House (Agency) n/a	Renovation Design Started - Program Verific	a
220/005-01-2006 Kingston Workbase-Boat Ram	\$30,000.00 ap \$30,000.00	In House (Agency Resources) In House (Agency Resourses)	In-House (Agency) n/a	New Construction Active Construction	
2 Projects	\$1,880,000.00	( Total Budgeted Cost of Projects )			

### **TWRA Region 4**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
220/020-04-2006 Royal Blue Equipment Shed	\$85,000.00 \$72,870.00	Falconnier Designs	Valerie Law New CA East TN	New Construction Project Not Started	Processing Contract 11/01/07: Designer Agreement in process
220/020-08-2007 Eagle Bend Hatchery Maintenan	\$250,000.00 \$221,812.00	Barge Waggoner Sumner & Cannon	Valerie Law	Re-roof Project Not Started	Processing Contract 11/07/07: Design contract in signature process
220/020-06-2007 Boat Shed-Morristown	\$58,000.00 \$48,300.00	Shaw & Shanks Architects, P.C.	Valerie Law n/a	New Construction Project Not Started	Processing Contract 11/07/07: Design contract in signature process
220/020-04-2007 Royal Blue Office Building	\$185,000.00 \$0.00	Falconnier Designs	Valerie Law New CA East TN	New Construction Project Not Started	Processing Contract 11/07/07: Design contract in signature process
Budgeted - FY 07/08 Tellico Hatchery Roof Replacem	\$49,000.00 \$0.00		Brewer Evans New CA East TN	Re-roof Project Not Started	
220/020-09-2007 Erwin Hatchery Maintenance	\$85,000.00 \$0.00		Valerie Law	Renovation Project Not Started	No designer required.
220/020-05-2007 Dandridge Bridge Boat Ramp E	\$29,000.00 \$0.00		In-House (Agency) n/a	Renovation In Progress	No designer required.
220/020-03-2007 Second Baptist Church Fishing	\$148,000.00 \$0.00	In House (Agency Resources)	Brewer Evans n/a	Renovation In Progress	No designer required.
220/020-02-2007 Joachim Bible Waterfowl Refug	\$545,000.00 \$0.00		In-House (Agency) n/a	Renovation In Progress	Design services donated by Ducks Unlimited.
220/020-07-2007 Buffalo Springs Hatchery Impro	\$309,000.00 \$0.00		In-House (Agency) n/a	Hazardous Material In Progress	No designer required.
220/020-03-2006 Holston River Bridge Access Sit	\$65,000.00 \$65,000.00	In House (Agency Resources)	Brewer Evans New CA East TN	New Construction In Progress	No Design Agreement is applicable
220/020-01-2006 Nolichucky River Access	\$65,000.00 \$0.00		Brewer Evans n/a	Cancelled	Ready for Archives SBC canceled project 10/11/2007.
220/020-01-2007 Erwin Trout Hatchery-Oxygen I	\$142,820.00 \$121,000.00	Mattern & Craig, Inc.	Valerie Law New CA East TN	New Construction Design Development Phase	
13 Projects	\$2,015,820.00	( Total Budgeted Cost of Projects )			

Department Totals: 22 Projects Valued at \$5,402,425.00 (Total Budgeted Cost of Projects)

# **Tennessee Department of Veterans Affairs**

Friday, November 16, 2007 2:42 PM

#### **VA Cemeteries**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
682/000-01-2007 Nashville-Storage Shed	\$210,000.00 \$178,500.00	Barry Brechak Architecture + Design	Bill Finney	New Construction Project Not Started	Processing Contract 11/07/07: Design contract in signature process
682/000-03-2006 Knoxville-Columbarium Prepla	\$10,532,000.00 n \$0.00	JV McCarty Holsaple McCarty / Ross F	Bill Finney New CA East TN	Planning In Progress	
682/000-02-2007 Memphis-Resurface Roads	\$700,000.00 \$616,000.00		Bill Finney Matthew McDivitt	Demolition Cancelled	11/06/07: Will take to Dec 07 SBC meeting, to be combined with #682/000-01-2006
682/000-02-2006 Nashville-Soil Erosion	\$405,000.00 \$350,000.00	E Roberts Alley & Associates Inc	Bill Finney Bill Edwards	Renovation Construction Document Phase	8/29/07: DDP approved, NTP to CDP authorized
682/000-01-2006 Memphis-Drainage/Erosion Co	\$310,000.00 n \$270,000.00	Pickering Firm, Inc.	Bill Finney Matthew McDivitt	Renovation Construction Document Phase	8/28/07: NTP with Additional Services Contract for electrical conduit relocation authorized, not to exceed \$4,550.00 11/07/07: Final CDPs expected 11/12/07
682/000-01-2004 Knoxville-Chapel HVAC Impro	\$119,000.00 \$92,000.00	Lockwood Greene Engineers, Inc.	Stephanie Johnston New CA East TN	Renovation Construction Document Phase	ON HOLD 11/07/07: Awaiting Federal funds
6 Projects	\$12,276,000.00	( Total Budgeted Cost of Projects )			

#### **Veterans Homes**

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	$RPA\ PM\ /\ CA$	Project Type / Status	Status Comments
Budgeted - FY 06/07 Clarksville-New Facility	\$14,000,000.00 \$0.00		Bill Finney	New Construction Project Not Started	ON HOLD
680/000-01-2005 Murfreesboro-Renov & Repair	\$1,150,000.00 s \$1,023,000.00	Johnson + Bailey Architects P.C. LaVine Design & Construction,Inc	Anne Martin Gisela Patteson	Renovation Active Construction	
680/000-03-2003 Humboldt-Addition & Renov	\$3,503,597.00 \$3,068,170.00	Design Consultants, Inc. McKinney Construction Co., Inc.	Anne Martin Jeff Fields	Renovation & New Construction Substantially Complete	
680/000-02-2003 Murfreesboro-Addition & Ren	\$3,612,000.00 o \$2,945,000.00	Johnson + Bailey Architects P.C. Carden Company, Inc.	Anne Martin Bill Edwards	Renovation & New Construction Construction Closed Out	As of 11/14/07, Designer not closed out
680/000-01-2003 Knoxville-New Facility	\$13,858,950.00 \$11,754,987.00	JV Johnson Bailey/Lewis Group Rentenbach Constructors, Inc.	Anne Martin Bill Edwards	New Construction Construction Closed Out	Awaiting One-Year Corr Insp Warranty inspection due 1/25/08
5 Projects	\$36,124,547.00	( Total Budgeted Cost of Projects )			

Department Totals: 11 Projects Valued at \$48,400,547.00 (Total Budgeted Cost of Projects)