Grantee: Tennessee

Grant: B-10-DF-47-0001

October 1, 2014 thru December 31, 2014 Performance



Grant Number: Obligation Date: Award Date:

B-10-DF-47-0001 11/10/2010

Grantee Name: Contract End Date: Review by HUD:

Tennessee Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$30,906,517.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$30,906,517.00

Total Budget: \$30.906.517.00

Disasters:

Declaration Number

FEMA-1909-TN

Narratives

Disaster Damage:

Effects of the Disaster--Between April 30 and May 2, more than 22-inches of rain fell in the western portion of Tennessee. Feed by massive rainfall and run-off from creeks and streams, the large rivers in the affected regions attained record crests. Many of the record flood levels were set. Through the weekend and into Monday morning, the Cumberland River at Nashville rose more than 33 feet, cresting at 51.86 feet on Monday evening, May3. This crest was approximately 4 feet higher than the previous flood control era peak(47.64feet, March1975), and 10 feet higher than the original forecast issued Sunday morning. More than half of the state had reports of flood damage and approximately a dozen tornadoes in the storm touched down across the state. Twenty-four citizens were killed statewide, primarily by rushing water from flashflooding.1

As a result of the May flooding, as many as 10,000 individuals were displaced and more than 1,500 homes were destroyed in Tennessee. Around the state, 102 bridges, 239 roads, and 19 water treatment plants were impacted or damaged.

TEMA's operation center coordinated distribution of 2.5million gallons of potable water to impacted communities and coordinated 3,000 state response personnel from 25 state departments and agencies and 1,000 mutual aid responders from unaffected jurisdictions. In the state, more than 20,000 local jurisdiction personnel responded to the disaster, as well as volunteers.

Since then, more than 65,000 individuals have registered for FEMA assistance. To date, more than \$269 million in FEMA assistance has been provided to individuals in Tennessee. As a result of the storms and flooding, 49 counties (including entitlement counties) received Presidential Disaster Declarations for some kind of federal assistance.

President Obama declared Davidson County a Federal Disaster Area on May 4, 2010 (FEMA Declaration Number:FEMA-1909-DR). Massive damage occurred to private property and public buildings as well as infrastructure. Damage and economic losses are expected to be in the billions.

Recovery Needs:

Short Term Needs--The State of Tennessee short term disaster recovery needs were addressed through a mechanism coordinated through the Tennessee Emergency Management Agency(TEMA). TEMA assisted the local jurisdictions that were responsible for first responsebycoordinating with FEMA to supplement the efforts of the local teams through the establishment of Joint Field Offices. For Individual and Public Assistance, TEMA and other state agencies coordinated teams that included staff from various state and federal agencies that assist citizens, businesses, local governments and other entities impacted by the disasters to provide immediate assistance with their short term needs.

For the May 2010 disaster, the amounts of short term assistance totaled \$212.4 million, plus \$885,000 in unemployment benefits.

\$164 million was approved for Tennessee families in direct assistance through FEMA's Individual Assistance Program.

\$121.1 million in low-interest loans for individuals and businesses wasapproved by the U.S. Small Business Administration (SBA).

\$46 million was obligated by FEMA for Tennessee infrastructure repairs (eligible roads, bridges, utilities and other infrastructure damaged)

In the 40 counties declared for individual assistance, 67,954 Tennesseans had registered.4

20,919 residents visited Disaster Recovery Centers operated jointly by FEMA and the State of Tennessee

Emergency shelters, transitional housing needs for homeless individuals and families, and activities to prevent low-income families from becoming homeless due to this disaster were addressed during the short-term recovery period immediately after the disaster. Those needs will also be considered during the long-term recovery period. The State will work with the Tennessee



Housing Development Agency and their Continuum of Care organizations to provide necessary services through programs such as the Emergency Shelter Grant program and the Homelessness Prevention and Rapid Re-Housing Program. The needs assessment by the third-party administrator will assist ECD in determining what needs for these populations remain.

(2)Long Term Recovery Needs--In addition to the areas' short term needs which were generally addressed as outlined above, the affected jurisdictions also have long term recovery needs in the areas of housing, infrastructure and economic revitalization which can be partially addressed and leveraged through an emphasis on the CDBG activities outlined in the November 10, 2010 Notice. Other eligible activities may be undertaken that assist in the alleviation of unmet infrastructure and economic revitalization needs. The details are included in the proposed rating and selection criteria. A third-party administrative entity will assist the Department in assessing thel ong-term recovery needs of the affected communities. This assessment will include public meetings, surveys of local government officials or other methods and will occur as soon as possibleaftertheadministrativeentityisundercontractwithth

Recovery Needs:

eDepartment.

Public Comment:

PUBLIC COMMENTS

The Department supports citizens in the disaster areas to participate in the development of the State of Tennessee Supplemental Disaster Recovery Action Plan.

(a) Following the opportunity for citizens and local governments to comment on the draft Action Plan, the Action Plan will be updated and amended and then submitted to the US Department of Housing and Urban Development (HUD). The Action Plan will set forth the method of distribution of funds for the HUD-funded program. Members of the public, especially persons of low and moderate income, are invited to review the draft Action Plan prior to its submission during normal business hours of 8:00 a.m. to 4:30 p.m., Monday-Friday, at the Tennessee Department of Economic and Community Development, 312 Rosa Parks Avenue, 10thFloor, Nashville, Tennessee 37243. The draft Plan will also be available on the ECD website at http://www.tn.gov/ecd/BD_CDBG_block_grant_program.html

(b) Comments are invited at the following address: ECDDisaster.Flood@tn.gov

PUBLIC COMMENTS RECEIVED

In accordance with the provisions spelled out in Section R above, the Department published the proposed Action Plan from June 7, 2011 through June 14, 2011 on the Tennessee Department of Economic and Community Development CDBG website and solicited and considered all comments received. The Department received no public comments.

Additionally

(a) The Housing and Community Development Act emphasizes efforts to involve citizens, especially low- and moderate-income citizens, in all aspects of the CDBG Program.

(b)Applicants for and recipients of CDBG Disaster Recovery funds must certify that they will follow this plan that requires that local units of government will provide for and encourage participation in the planning, implementation and assessment of their CDBG

(c) Complete plan can be found atwww.tn.gov/ecd/CDBG

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$30,738,665.00
Total Budget	\$0.00	\$30,738,665.00
Total Obligated	\$2,705,632.93	\$19,411,582.07
Total Funds Drawdown	\$3,121,003.43	\$19,255,568.15
Program Funds Drawdown	\$3,121,003.43	\$19,255,568.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		94.27%
Overall Benefit Percentage (Actual)		96.51%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,635,977.55	\$0.00
Limit on Admin/Planning	\$3,090,651.70	\$1,919,282.16
Limit on State Admin	\$0.00	\$1,919,282.16

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Seventeen projects were monitored this quarter bringing the total to thirty-one. Three projects were closed out bringing the total to eleven projects closed. The remaining projects are completing aquisition and otherwise moving forward. ECD plans to close-out the majority of projects in the first half of 2015.

Project Summary

Project #, Project Title	This Report Period	To Da	To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown		
0001, Administration	\$9,071.42	\$1,953,256.00	\$1,919,282.16		
0002, Applications	\$3,111,932.01	\$28,953,261.00	\$17,336,285.99		



Activities

()

Project # / Title: 0001 / Administration

Grantee Activity Number: TNDR10CVP

Activity Title: Customer Value Partners

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title: 0001 Administration

Projected Start Date: Projected End Date:

01/04/2012 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Tennessee2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,903,256.00
Total Budget	\$0.00	\$1,903,256.00
Total Obligated	\$0.00	\$1,881,639.34
Total Funds Drawdown	\$0.00	\$1,881,639.34
Program Funds Drawdown	\$0.00	\$1,881,639.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This company is the third party administrative entity providing consulting and administrative assistance. They will assist with the application and selection process for the communities, provide technical assistance and assist with the reporting requirements of the award.

Location Description:

This company has a local office in Nashville, TN.

Activity Progress Narrative:

The CVP contract has been completed and all activities were complated as planned.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: TNDR10STATE

Activity Title: State of Tennessee

Activity Category: Activity Status:

Administration Under Way

Project Number:0001

Project Title:
Administration

Projected Start Date: Projected End Date:

11/10/2010 12/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Tennessee2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$7,559.31	\$37,642.82
Total Funds Drawdown	\$9,071.42	\$37,642.82
Program Funds Drawdown	\$9,071.42	\$37,642.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The State will drawdown Grant Funds and monitor the projects and third-party administrator.

Location Description:

The State office is Located downtown Nashville, TN.

Activity Progress Narrative:

Seventeen projects were monitored this quarter bringing the total to thirty-one. Three projects were closed out bringing the total to eleven projects closed. The remaining projects are completing aquisition and otherwise moving forward. ECD plans to close-out the majority of projects in the first half of 2015.

ECD continues with general grant management including providing technical assistance; reviewing plans and specifications, change orders, project updates; monitoring projects, completing closeouts; etc.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

Project # / Title: 0002 / Applications

Grantee Activity Number: TNDR10010001-01

Activity Title: Carroll County - Rehab of public facilities

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Carroll County

Overall Oct 1 thru Dec 31, 2014 To Date **Total Projected Budget from All Sources** N/A \$138,416.00 **Total Budget** \$0.00 \$138,416.00 **Total Obligated** \$63,708.99 \$52,920.66 **Total Funds Drawdown** \$52,920.66 \$63,708.99 **Program Funds Drawdown** \$52,920.66 \$63,708.99 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 Carroll County \$0.00 \$0.00



Area ()

Match Contributed \$0.00 \$0.00

Activity Description:

Emergency rescue equipment: sirens, ropes, life jackets, helmets, float markes, buoys, cargo nets, rescue boat with outboard & transport trailer.

Location Description:

Equipment will be purchased for use by Carroll County.

Activity Progress Narrative:

All equipment has been set. Fence was installed and completed in December.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010002-01

Activity Title: City of St. Joseph - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of St. Joseph

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$113,402.00
Total Budget	\$0.00	\$113,402.00
Total Obligated	\$0.00	\$107,633.51
Total Funds Drawdown	\$0.00	\$107,633.51
Program Funds Drawdown	\$0.00	\$107,633.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of St. Joseph	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase/installation of a siren warning system.

Location Description:

The construction will occur in the City of St. Joseph.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010003-01

Activity Title: City of Ripley - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Oct 1 thru Dec 31, 2014

City of Ripley

\$0.00

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

City of Ripley

Match Contributed

N/A \$1,000,000.00 \$0.00 \$1,000,000.00

\$0.00 \$1,000,000.00 \$375,248.05 \$918,324.65 \$375,248.05 \$918,324.65 \$375,248.05 \$918,324.65

To Date

\$0.00

\$0.00 \$0.00 \$0.00 \$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

Ripley requesting grant to build a new fire station.

Location Description:

City of Ripley

Activity Progress Narrative:

They are in the process of executing the punch list.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010004-01

Activity Title: Clay County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number:0002
Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Clay County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$568,000.00
Total Budget	\$0.00	\$568,000.00
Total Obligated	\$88,096.10	\$562,236.00
Total Funds Drawdown	\$88,096.10	\$562,236.00
Program Funds Drawdown	\$88,096.10	\$562,236.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clay County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Construction of an emergency operations center for storing equipment, having ambulances in a stationary location, and capability of providing a safe location for residents without shelter during a disaster.

Location Description:

The construction will occur in Clay County.

Activity Progress Narrative:

Construction is complete; owner is completing finishing touches on building with small amount of unused funds. Notice of contract completion has been published and the final public hearing has been held November 24th. Once appliances have been purchased close-out paperwork will be completed.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010005-01

Activity Title: City of Covington - Construction of streets

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of Covington

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$341,558.00
Total Budget	\$0.00	\$341,558.00
Total Obligated	\$0.00	\$46,780.00
Total Funds Drawdown	\$0.00	\$46,780.00
Program Funds Drawdown	\$0.00	\$46,780.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Covington	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of the Highway 59 bridge damaged during the May 2010 floods.

Location Description:

The construction will occur in the City of Covington.

Activity Progress Narrative:

The project is complete. However they are still waiting for the contractor to complete the final punch list items. The authorization for retainage is on hold.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010006-01

Activity Title: Town of Hollow Rock - Rehab of public facilities

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Hollow Rock

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,700.00
Total Budget	\$0.00	\$140,700.00
Total Obligated	\$62,814.30	\$101,767.77
Total Funds Drawdown	\$62,814.30	\$101,767.77
Program Funds Drawdown	\$62,814.30	\$101,767.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Hollow Rock	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Funds will be used to secure an emergency generator, install an automatic transfer switch, purchase and install a weather siren and the purchase of several kinds of rescue equipment.

Location Description:

The construction will occur in the Town of Hollow Rock.

Activity Progress Narrative:

Project has been completed.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010007-01

Activity Title: City of Clifton - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Clifton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$980,560.00
Total Budget	\$0.00	\$980,560.00
Total Obligated	\$178,548.71	\$820,541.13
Total Funds Drawdown	\$178,548.71	\$820,541.13
Program Funds Drawdown	\$178,548.71	\$820,541.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Clifton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Build 3 storm water retention basins and 7,900 feet of drainage pipes and 15 pumps to facilitate removal of heavy rain waters.

Location Description:

The construction will occur in the City of Clifton.

Activity Progress Narrative:

Construction remains at roughly 90% complete. Still awaiting installation of the final pump.

Accomplishments Performance Measures



		inis Report Period		Cumuia	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/295	0/183	0/755	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010008-01

Activity Title: Town of Gates - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Gates

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$787,761.00
Total Budget	\$0.00	\$787,761.00
Total Obligated	\$0.00	\$679,770.21
Total Funds Drawdown	\$0.00	\$679,770.21
Program Funds Drawdown	\$0.00	\$679,770.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Gates	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Construction of a new community center facility that will serve as a storm shelter and emergency management facility in the event of future storms, natural disasters, or other emergencies

Location Description:

The construction will occur in the Town of Gates.

Activity Progress Narrative:

Primary construction of the building is complete and ready for occupancy. Some minor asphalt paving remains at back of building.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010009-01

Activity Title: City of Lexington - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Lexington

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$967,640.00
Total Budget	\$0.00	\$967,640.00
Total Obligated	\$255,593.38	\$633,075.73
Total Funds Drawdown	\$255,593.38	\$633,075.73
Program Funds Drawdown	\$255,593.38	\$633,075.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lexington	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and replace sewer mains and also relocate 7500 feet of existing gravity sanitary sewer.

Location Description:

The construction will occur in the City of Lexington.

Activity Progress Narrative:

The project is 75-80% complete. The inspector estimates completion to be by the middle of January 2015. Close-out should be in January 2015 as well.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010010-01

Activity Title: Town of Whiteville - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Whiteville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$532,095.00
Total Budget	\$0.00	\$532,095.00
Total Obligated	\$0.00	\$30,234.12
Total Funds Drawdown	\$0.00	\$30,234.12
Program Funds Drawdown	\$0.00	\$30,234.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Whiteville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to address two serious drainage problems by increasing the size of culverts and cleaning ditches.

Location Description:

The construction will occur in the Town of Whiteville.

Activity Progress Narrative:

Aquisition is in progress. Offers were to be made in January.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010011-01

Activity Title: City of Dyer - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Dyer

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$143,160.00
Total Budget	\$0.00	\$143,160.00
Total Obligated	\$26,099.50	\$116,016.83
Total Funds Drawdown	\$26,099.50	\$116,016.83
Program Funds Drawdown	\$26,099.50	\$116,016.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dyer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Install four 35kw generators with enclosures and automatic transfer switches for emergency power sources; purchase barricades.

Location Description:

The construction will occur in the City of Dyer.

Activity Progress Narrative:

Installation of all four generators has been been complete as of 12/19/14. Final inspection, punch list, etc. to be completed later during December 2014.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010012-01

Activity Title: Crockett County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Low/Mod Crockett County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$599,252.00
Total Budget	\$0.00	\$599,252.00
Total Obligated	\$233,833.83	\$540,126.52
Total Funds Drawdown	\$363,599.92	\$540,126.52
Program Funds Drawdown	\$363,599.92	\$540,126.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Crockett County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace a badly damaged bridge on Beard Road and construct a "safe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

Location Description:

The construction will occur in Crockett County.

Activity Progress Narrative:

Overall this activity is 85% complete. Roof panels were to be installed during the last week of December. Doors and hardware, plumbing fixtures, and restroom accessories are not yet installed. Lighting fixtures are not completely installed. Site paving is approximately 55% complete. The emergency generator is not installed and still waiting on permit.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010012-02

Activity Title: Crockett County - Construction of streets

Under Way

Activity Category: Activity Status:

Construction/reconstruction of streets

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Crockett County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$395,700.00
Total Budget	\$0.00	\$395,700.00
Total Obligated	\$0.00	\$310,341.16
Total Funds Drawdown	\$245,249.16	\$310,341.16
Program Funds Drawdown	\$245,249.16	\$310,341.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Crockett County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace a badly damaged bridge on Beard Road and construct a "safe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

Location Description:

The construction will occur in Crockett County.

Activity Progress Narrative:

This activity was completed in July 2014.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010013-01

Activity Title: Town of Henning - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Urgent Need Town of Henning

Oct 1 thru Dec 31, 2014 **Overall** To Date **Total Projected Budget from All Sources** N/A \$242,169.00 **Total Budget** \$0.00 \$242,169.00 **Total Obligated** \$846.00 \$125,583.61 **Total Funds Drawdown** \$846.00 \$125,583.61 **Program Funds Drawdown** \$846.00 \$125,583.61 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 Town of Henning **Match Contributed** \$0.00 \$0.00

Activity Description:

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

Location Description:

The construction will occur in the Town of Henning.

Activity Progress Narrative:

Construction is 80 % complete. Looking to close out in 2015.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010013-02

Activity Title: Town of Henning - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Henning

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$495,281.00
Total Budget	\$0.00	\$495,281.00
Total Obligated	\$1,974.00	\$255,229.17
Total Funds Drawdown	\$1,974.00	\$255,229.17
Program Funds Drawdown	\$1,974.00	\$255,229.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Henning	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

Location Description:

The construction will occur in the Town of Henning.

Activity Progress Narrative:

Construction is on schedule. Look to close out in 2015.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010014-01

Activity Title: City of Trenton - Rehab of public facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Trenton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$725,300.00
Total Budget	\$0.00	\$725,300.00
Total Obligated	\$41,485.53	\$96,485.53
Total Funds Drawdown	\$41,485.53	\$96,485.53
Program Funds Drawdown	\$41,485.53	\$96,485.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Trenton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocate water treatment well; cap abandoned water supply well; purchase a shallow water rescue boat with engine, boat trailer and 4 WD truck.

Location Description:

The construction will occur in the City of Trenton.

Activity Progress Narrative:

Prep work for the test well began.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010015-01

Activity Title: City of Alamo - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Alamo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$212,670.00
Total Budget	\$0.00	\$212,670.00
Total Obligated	\$0.00	\$212,670.00
Total Funds Drawdown	\$0.00	\$212,670.00
Program Funds Drawdown	\$0.00	\$212,670.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Alamo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

Location Description:

The construction will occur in the City of Alamo.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/580	0/1488	0/2631	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010015-02

Activity Title: City of Alamo - Construction of water lift

Activitiy Category:

Construction/reconstruction of water lift stations

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Alamo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$412,830.00
Total Budget	\$0.00	\$412,830.00
Total Obligated	\$0.00	\$412,830.00
Total Funds Drawdown	\$0.00	\$412,830.00
Program Funds Drawdown	\$0.00	\$412,830.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Alamo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

Location Description:

The construction will occur in the City of Alamo.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010016-01

Activity Title: City of Gibson - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Gibson

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$605,400.00
Total Budget	\$0.00	\$605,400.00
Total Obligated	\$231,994.02	\$548,168.07
Total Funds Drawdown	\$231,994.02	\$548,168.07
Program Funds Drawdown	\$231,994.02	\$548,168.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gibson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New aeration system for lagoon; new control systems for chlorine and spray field pumps; new pump station; new land application area piping and distribution sprinklers; new chlorination system and building; new SCADA systems for land application treatment system; raise lagoon levees; new influent pump station, stand-by generator; clean out siltation in lagoon.

Location Description:

The construction will occur in the City of Gibson.

Activity Progress Narrative:

Work is to finalize by the first week of January. They will be closing out the project in January 2015.

Accomplishments Performance Measures



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/149	0/79	0/390	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010017-01

Activity Title: City of Milan - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Milan2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$471,607.00
Total Budget	\$0.00	\$471,607.00
Total Obligated	\$0.00	\$440,982.22
Total Funds Drawdown	\$1,051.20	\$436,622.56
Program Funds Drawdown	\$1,051.20	\$436,622.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Milan2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

Location Description:

The construction will occur in the City of Milan.

Activity Progress Narrative:

The additional work included in change order #2 was delayed due to issuance of construction permit from the Division of Air Pollution Control and Delay in delivering of equipment. The notice of completion was run in the Milan Mirror on 12/16/14. Notice of public hearing has been issued and will take place 1/20/15. Engineer and contractor are compiling the final pay estimate and adjusting change order.

Accomplishments Performance Measures



	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/3969	0/1520	0/7742	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010017-02

Activity Title: City of Milan - Dike/dam/stream-river

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number:0002

Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Under Way

Area ()

National Objective: Responsible Organization:

Low/Mod City of Milan2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$323,000.00
Total Budget	\$0.00	\$323,000.00
Total Obligated	\$0.00	\$323,000.00
Total Funds Drawdown	\$0.00	\$171,345.74
Program Funds Drawdown	\$0.00	\$171,345.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Milan2	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

Location Description:

The construction will occur in the City of Milan.

Activity Progress Narrative:

Submittal of Certification of Completion has occurred. Notice of Completion and Notice of Public Hearing No. 2 have been issued. The engineer and contractor are compiling the final pay estimate and adjusting change order.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010018-01

Activity Title: Town of Maury City - Construction of streets

Under Way

Activity Category: Activity Status:

Construction/reconstruction of streets

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Maury City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$165,306.00
Total Budget	\$0.00	\$165,306.00
Total Obligated	\$0.00	\$165,306.00
Total Funds Drawdown	\$0.00	\$165,306.00
Program Funds Drawdown	\$0.00	\$165,306.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Maury City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace a damaged bridge structure with a single barrel concrete box culvert.

Location Description:

The construction will occur in the Town of Maury City.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010019-01

Activity Title: City of Waynesboro - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Waynesboro

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$11,334.60	\$353,715.05
Total Funds Drawdown	\$11,334.60	\$353,715.05
Program Funds Drawdown	\$11,334.60	\$353,715.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Waynesboro	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements at the water treatment plant to the chlorine tank room, main plant building and yard, filter backwash lagoon, raw water intake and raw water meter, and the "big basin" clarifier.

Location Description:

The construction will occur in the City of Waynesboro.

Activity Progress Narrative:

Change order #4 was submitted on 12/9/14 and approval from ECD was received on 12/10/14. The contractor has ordered the pump. Once the pump is received then the contractor will complete the project.

Accomplishments Performance Measures



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/380	0/556	0/936	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010020-01

Activity Title: City of Celina - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Celina

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$990,000.00
Total Budget	\$0.00	\$990,000.00
Total Obligated	\$180,717.02	\$581,981.79
Total Funds Drawdown	\$180,717.02	\$581,981.79
Program Funds Drawdown	\$180,717.02	\$581,981.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Celina	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed improvements to the drainage system include replacement of damaged, deteriorated and/or undersized culverts, clearing and reshaping of clogged, undersized drainage ways and construction of defined drainage ways where none exist. Also a portion of fence surrounding the wastewater treatment plant will require reconstruction.

Location Description:

The construction will occur in the City of Celina.

Activity Progress Narrative:

Construction is progressing as expected. One set of employee interviews was completed.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010021-01

Activity Title: City of Friendship - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Friendship

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$202,213.00
Total Budget	\$0.00	\$202,213.00
Total Obligated	\$80,808.44	\$100,858.44
Total Funds Drawdown	\$80,808.44	\$100,858.44
Program Funds Drawdown	\$80,808.44	\$100,858.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Friendship	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

Location Description:

The construction will occur in the City of Friendship.

Activity Progress Narrative:

Construction permits were not issued until 10/22/14. The project is under construction but a time extension will have to be requested.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010021-03

Activity Title: City of Friendship - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Friendship

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$485,487.00
Total Budget	\$0.00	\$485,487.00
Total Obligated	\$101,520.92	\$386,226.03
Total Funds Drawdown	\$101,520.92	\$386,226.03
Program Funds Drawdown	\$101,520.92	\$386,226.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Friendship	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

Location Description:

The construction will occur in the City of Friendship.

Activity Progress Narrative:

Payroll/labor issues has delayed the closing of this project. Per Enscor all documents and payrolls will be completed and issue to CDP before the end of December as of 12/19/14. ECD approved change order number 5 for time extension only on 12/12/14 for this very purpose.

Accomplishments Performance Measures



		inis Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/190	0/769	0/1019	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010022-01

Activity Title: Henderson County - Dike/dam/stream-river

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number:

Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Henderson County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$326,133.00
Total Budget	\$0.00	\$326,133.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clear and snag major streams, increase size of existing culverts and ditch clean out to restore water's natural path.

Location Description:

The construction will occur in Henderson County.

Activity Progress Narrative:

Acquisition is underway.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010023-01

Activity Title: Jackson County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Jackson County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jackson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Build a new fire station for the West End District, and build a new ambulance substation and purchase a new ambulance for Dodson Branch

Location Description:

The construction will occur in Jackson County.

Activity Progress Narrative:

Bid opening was scheduled for ambulance and notice was sent to the papers. Bidding packets have been prepared for mail out and call ins.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010024-01

Activity Title: City of Mt. Pleasant - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Mt. Pleasant

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$77,085.53	\$445,551.31
Total Funds Drawdown	\$77,085.53	\$445,551.31
Program Funds Drawdown	\$77,085.53	\$445,551.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Mt. Pleasant	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to replace 4,500 lf of 18 inch trunk sewer line that was damaged during the May 2010 event.

Location Description:

The construction will occur in the City of Mt. Pleasant.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010025-01

Activity Title: City of Bolivar - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Bolivar

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$799,680.00
Total Budget	\$0.00	\$799,680.00
Total Obligated	\$6,716.36	\$72,032.24
Total Funds Drawdown	\$6,716.36	\$72,032.24
Program Funds Drawdown	\$6,716.36	\$72,032.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bolivar	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

Location Description:

The construction will occur in the City of Bolivar.

Activity Progress Narrative:

Drainage Phase I is under construction.

Drainage Phase II: They are acquiring easements. Two homeowners would not donate. One homeowner has accepted compensation. Second homeowner will require a full appraisal. On 11/11/14 request for qualifications were submitted to three appraisers. On 11/24/14 it was determined to notify Jim Murdaugh, Golden Circle Land Co., to conduct an appraisal. Jim Murdaugh is compiling to appraisal report; Bobby Sain will conduct the review appraisal.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/1693	0/2370	0/5543	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010025-02

Activity Title: City of Bolivar - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Bolivar

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$181,000.00
Total Budget	\$0.00	\$181,000.00
Total Obligated	\$0.00	\$181,000.00
Total Funds Drawdown	\$0.00	\$181,000.00
Program Funds Drawdown	\$0.00	\$181,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bolivar	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

Location Description:

The construction will occur in the City of Bolivar.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010026-01

Activity Title: Gibson County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Gibson County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$384,644.00
Total Budget	\$0.00	\$384,644.00
Total Obligated	\$0.00	\$306,424.02
Total Funds Drawdown	\$0.00	\$306,424.02
Program Funds Drawdown	\$0.00	\$306,424.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Gibson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buy emergency/rescue vehicles and equipment including an ambulance, 4 rescue vehicles, 4 ATVs, 4 rescue boats, 4 trailers and assorted gear pending activity approval from HUD.

Location Description:

Equipment will be purchased for use by Gibson County.

Activity Progress Narrative:

Project is complete. All vehicles have been delivered. Project has been monitored and found in compliance.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010027-01

Activity Title: City of Silerton - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of Silerton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$181,795.00
Total Budget	\$0.00	\$181,795.00
Total Obligated	\$181,782.00	\$181,782.00
Total Funds Drawdown	\$181,782.00	\$181,782.00
Program Funds Drawdown	\$181,782.00	\$181,782.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Silerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a new pumper/tanker fire truck pending activity approval by HUD.

Location Description:

Equipment will be purchased for use by the Town of Silerton.

Activity Progress Narrative:

Truck was delivered 11/20/14 and need monitoring in January 2015.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010028-01

Activity Title: City of Toone - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of Toone

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$274,495.00
Total Budget	\$0.00	\$274,495.00
Total Obligated	\$0.00	\$274,495.00
Total Funds Drawdown	\$0.00	\$274,495.00
Program Funds Drawdown	\$0.00	\$274,495.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Toone	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to purchase a new fire truck pending activity approval by HUD.

Location Description:

Equipment will be purchased for use by the Town of Toone.

Activity Progress Narrative:

Truck delivered 12/2/14. This project needs to be monitored in January 2015.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: TNDR10010029-01

Activity Title: City of Bradford - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Bradford

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$432,188.00
Total Budget	\$0.00	\$432,188.00
Total Obligated	\$0.00	\$432,188.00
Total Funds Drawdown	\$0.00	\$432,188.00
Program Funds Drawdown	\$0.00	\$432,188.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bradford	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Installation of 3 permanent generators at Municipal Complex, water treatment plant, and fire department; a pumper; a tanker; a rescue boat; and two outdoor warning sirens

Location Description:

The construction will occur in the Town of Bradford.

Activity Progress Narrative:

The close-out package is being prepared for submission to ECD.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010030-01

Activity Title: Town of Mason - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Mason

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$38,422.00	\$123,025.00
Total Funds Drawdown	\$38,422.00	\$123,025.00
Program Funds Drawdown	\$38,422.00	\$123,025.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Mason	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements to sewer lagoon by raising levees around lagoon; making improvements to the influent pumps; purchasing an emergency generator for the pumps; acquiring land for Phase I of a drip irrigation system; and construction of Zones 1-5 of the new drip irrigation system.

Location Description:

The construction will occur in the Town of Mason.

Activity Progress Narrative:

Plans and specifications have been approved by TDEC; bids are scheduled to open on 1/8/15.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010031-01

Activity Title: City of Bells - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Bells

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$90,600.00
Total Budget	\$0.00	\$90,600.00
Total Obligated	\$0.00	\$90,600.00
Total Funds Drawdown	\$0.00	\$90,600.00
Program Funds Drawdown	\$0.00	\$90,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bells	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Install and purchase an emergency permanent power generator for backup during power failures in order to provide power to treat sewage flow

Location Description:

The construction will occur in the City of Bells.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010032-01

Activity Title: City of Hornsby - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Benefit Type: C
Area ()

National Objective: Responsible Organization:

Low/Mod City of Hornsby

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$238,445.00
Total Budget	\$0.00	\$238,445.00
Total Obligated	\$0.00	\$238,445.00
Total Funds Drawdown	\$0.00	\$238,445.00
Program Funds Drawdown	\$0.00	\$238,445.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hornsby	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the purchase of a 4-wheel drive off-road truck to replace the "homemade" vehicle that is 30-years old pending activity approval by HUD.

Location Description:

Equipment will be purchased for use by the Town of Hornsby.

Activity Progress Narrative:

They have been monitored and the project is progressing along.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010033-01

Activity Title: City of New Johnsonville - Construction of water/s

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Johnsonville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$682,035.00
Total Budget	\$0.00	\$682,035.00
Total Obligated	\$0.00	\$60,788.33
Total Funds Drawdown	\$0.00	\$60,788.33
Program Funds Drawdown	\$0.00	\$60,788.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Johnsonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of steel posts along each side of the wooden pier housing the raw water transmission main; construction of three new protection piers; and the installation of a dieseldriven raw water pump with adequate non-collapsible suction hose.

Location Description:

The construction will occur in the City of New Johnsonville.

Activity Progress Narrative:

Plans and specs have been approved. Bids will be scheduled to open soon.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010034-01

Activity Title: Town of White Bluff - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of White Bluff

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$754,000.00
Total Budget	\$0.00	\$754,000.00
Total Obligated	\$0.00	\$748,891.40
Total Funds Drawdown	\$37,791.94	\$748,891.40
Program Funds Drawdown	\$37,791.94	\$748,891.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of White Bluff	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage improvements along Taylor Town Road, Creek Bottom Road, and the Greenfield Ridge Subdivision.

Location Description:

The construction will occur in the Town of White Bluff.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



		inis Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/666	0/616	0/2080	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010035-01

Activity Title: Town of Bruceton - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Bruceton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$221,450.00
Total Budget	\$0.00	\$221,450.00
Total Obligated	\$0.00	\$190,938.00
Total Funds Drawdown	\$0.00	\$190,938.00
Program Funds Drawdown	\$0.00	\$190,938.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Bruceton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Two emergency power generators will be purchased to provide continuity of services in the event of a power failure. They will be located at the Bruceton Fire Station/Police Department and the Water Treatment Plant.

Location Description:

The construction will occur in the Town of Bruceton.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: TNDR10010036-01

Activity Title: Town of Ashland City - Rehab of public facilities

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Ashland City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Ashland City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Elevate the new Waterwaster Treatment Plant electrical distribution panels; provide emergency generator back-up; add second floor to WWTP blower building to house newly rebuilt lab/offices; relocate process equipment and electrical components to second floor; replace filter press with sludge box system.

Location Description:

The construction will occur in the Town of Ashland City.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010037-01

Activity Title: Town of South Carthage - Dike/dam/stream-river

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number:

Under Way

Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of South Carthage

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$194,000.00
Total Budget	\$0.00	\$194,000.00
Total Obligated	\$0.00	\$110,575.00
Total Funds Drawdown	\$0.00	\$110,575.00
Program Funds Drawdown	\$0.00	\$110,575.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of South Carthage	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The construction will occur in the Town of South Carthage.

Location Description:

Remove rubbish and vegetation from storm water conveyance and regrade slopes; Remove/replace two small metal pipes with 60 inch corrugated pipes and rip rap at pipe inlets and outlets.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010038-01

Activity Title: City of Decaturville - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Decaturville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$3,785.29	\$422,862.08
Total Funds Drawdown	\$3,785.29	\$422,862.08
Program Funds Drawdown	\$3,785.29	\$422,862.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Decaturville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upgrade of east lagoon lift station with duplex pump lift station and permanent mount generator; piping of wet well into east lagoon; replacement of WWTP lift station with triplex station and backup power supply; evaluation of collection system; replacement of manholes and main sewer lines.

Location Description:

The construction will occur in the Town of Decaturville.

Activity Progress Narrative:

Construction is 99% complete as of 12/19/14. Final inspection, punch list, etc. to completed later in December 2014.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010039-01

Activity Title: City of Lawrenceburg - Construction of

water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

04/05/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Lawrenceburg

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$333,464.35
Total Funds Drawdown	\$0.00	\$333,464.35
Program Funds Drawdown	\$0.00	\$333,464.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lawrenceburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Request funds to replace (3) culverts along Buffalo Rd.

Location Description:

Construction will be completed in the City of Lawrenceburg.

Activity Progress Narrative:

The four culverts have been replaced. A substantial completion has been established. The final pay request has been submitted to project administrator for review. Lisa Cross will submit it to ECD in January. A close-out meeting is scheduled for 1/5/15. Then close-out documents will be submitted to ECD.

Accomplishments Performance Measures



		inis Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/2416	0/482	0/3211	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010040-01

Activity Title: Stewart County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Stewart County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$55,825.18	\$710,519.91
Total Funds Drawdown	\$55,825.18	\$710,519.91
Program Funds Drawdown	\$55,825.18	\$710,519.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Stewart County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Construction of a new public safety complex to house an aerial apparatus fire truck, ambulances and rescue vehicles.

Location Description:

The construction will occur in Stewart County.

Activity Progress Narrative:

The final public hearing was held on 12/18/14.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010041-01

Activity Title: Town of Huntingdon - Rehab of public facilities

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Huntingdon

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$885,500.00
Total Budget	\$0.00	\$885,500.00
Total Obligated	\$0.00	\$885,500.00
Total Funds Drawdown	\$0.00	\$885,500.00
Program Funds Drawdown	\$0.00	\$885,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Huntingdon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding will be used to purchase: an emergency generator, a 75' ladder fire apparatus, air packs, turn-out gear and breathing apparatus.

Location Description:

The construction will occur in the Town of Huntingdon.

Activity Progress Narrative:

This project is complete and closed-out.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: TNDR10010042-01

Activity Title: Tipton County - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Tipton County

Oct 1 thru Dec 31, 2014 **Overall** To Date \$1,000,000.00 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$1,000,000.00 **Total Obligated** \$47,623.95 \$47,623.95 **Total Funds Drawdown** \$47,623.95 \$47,623.95 \$47,623.95 \$47,623.95 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 **Tipton County Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

Construction of a 7,000 sq. ft. emergency management center and storm shelter to be used as a command center, distribution center, and emergency shelter.

Location Description:

The construction will occur in Tipton County.

Activity Progress Narrative:

Construction is ongoing and roughly 20% complete.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010043-01

Activity Title: Town of Halls - Rehab of public facilities

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Halls

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$540,000.00
Total Budget	\$0.00	\$540,000.00
Total Obligated	\$0.00	\$386,271.65
Total Funds Drawdown	\$0.00	\$386,271.65
Program Funds Drawdown	\$0.00	\$386,271.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Halls	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase and install 5 permanent electric generators and install 5 transfer switches to ensure continuous service of potable water to Halls residents.

Location Description:

The construction will occur in the Town of Halls.

Activity Progress Narrative:

As for award of Phase II, construction permits were under review by the Division of Air Pollution Control as of 11/14/14. Contractor is awaiting delivery of equipment.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020049-01

Activity Title: City of McKenzie - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Overall

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Oct 1 thru Dec 31, 2014

City of McKenzie

\$0.00

Total Projected Budget from All Sources	N/A	\$478,435.00
Total Budget	\$0.00	\$478,435.00
Total Obligated	\$99,891.90	\$159,773.05
Total Funds Drawdown	\$99,891.90	\$159,773.05
Program Funds Drawdown	\$99,891.90	\$159,773.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of McKenzie	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00

Activity Description:

Match Contributed

Flooding and Drainage Mitigation

Location Description:

Construction will occur in the City of McKenzie.

Activity Progress Narrative:

Construction is 99% complete. Project has been monitored.

Accomplishments Performance Measures

No Accomplishments Performance Measures



To Date

\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020050-01

Activity Title: Decatur County - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Decatur County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$472,375.00
Total Budget	\$0.00	\$472,375.00
Total Obligated	\$0.00	\$467,800.00
Total Funds Drawdown	\$0.00	\$467,800.00
Program Funds Drawdown	\$0.00	\$467,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Decatur County	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Beech Bend Park Flood Mitigation

Location Description:

Constrution will occur in Decatur County.

Activity Progress Narrative:

This project should be closed-out in mid-to-late January 2015.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020051-01

Activity Title: Town of Scotts Hill - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Scotts Hill

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$281,821.00
Total Budget	\$0.00	\$281,821.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Scotts Hill	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Well restoration and generator installation

Location Description:

Construction will occur in Town of Scotts Hill.

Activity Progress Narrative:

Working on plans and specs.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020052-01

Activity Title: City of Dyersburg - Construction of water lift

Activitiy Category:

Construction/reconstruction of water lift stations

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Dyersburg

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$458,621.00
Total Budget	\$0.00	\$458,621.00
Total Obligated	\$60,491.13	\$161,590.36
Total Funds Drawdown	\$60,491.13	\$161,590.36
Program Funds Drawdown	\$60,491.13	\$161,590.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dyersburg	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Disaster Recovery Improvements - replace 3 wastewater life stations.

Location Description:

Construction will occur in City of Dyersburg.

Activity Progress Narrative:

Bid were opened on 9/17/14 and were too high so a mini-rebid was requested and approved 10/16/14. Plans and specifications to rebid were submitted for review on 11/19/14. ECD notified the plans and specifications for the mini-rebid have been reviewed and request a recommendation to award to accept on 11/24/14. Mini-rebid was conducted on 12/19/14. Three bids were received and the low bidder was within budget. The engineer will review and submit his recommendation for award.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10020052-02

Activity Title: City of Dyersburg - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Dyersburg

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$452,043.00
Total Budget	\$0.00	\$452,043.00
Total Obligated	\$3,250.00	\$63,351.25
Total Funds Drawdown	\$3,250.00	\$63,351.25
Program Funds Drawdown	\$3,250.00	\$63,351.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dyersburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Disaster Recovery Improvements - Correct drainage problem.

Location Description:

Construction will occur in City of Dyersburg .

Activity Progress Narrative:

This activity is under construction.

Per the contractor he received the first Smith and Loveless pump 12/18/14 with a second pump delivered the following week. The final pump is delayed and should be delivered sometime in January 2015. A change order will be submitted in January 2015 to extend the contract due to delay in delivery of pumps and additional electrical costs for putting electrical underground.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10020053-01

City of Humboldt - Construction of water/sewer **Activity Title:**

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Humboldt

Overall	
Total Projected Budget from All Sources	
Taking the A	

Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown

Program Income Drawdown Program Income Received Total Funds Expended

City of Humboldt State of Tennessee2

Match Contributed

Oct 1 thru Dec 31, 2014

To Date N/A \$781,100.00 \$0.00 \$781,100.00

\$193,452.00 \$781,100.00 \$193,452.00 \$781,100.00 \$193,452.00 \$781,100.00

\$0.00 \$0.00 \$0.00 \$0.00

\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

Wastewater Treatment Plant Improvements

Location Description:

Construction will occur in City of Humboldt.

Activity Progress Narrative:

This project has been monitored, is complete and awaiting close-out.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020062-01

Activity Title: City of Clarksville - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Clarksville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$447,232.00
Total Budget	\$0.00	\$447,232.00
Total Obligated	\$2,615.14	\$39,073.48
Total Funds Drawdown	\$2,615.14	\$39,073.48
Program Funds Drawdown	\$2,615.14	\$39,073.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Clarksville	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

2010 Flood Disaster Relief

Location Description:

Construction will occur in City of Clarksville.

Activity Progress Narrative:

Project has not started due to lack of funds. The bids were higher than the grant award. ECD has requested a plan for completing the project to be put into motion in the next quarter.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020065-01

Activity Title: City of Kenton - Construction of water lift

Activitiy Category:

Construction/reconstruction of water lift stations

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Kenton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$332,618.00
Total Budget	\$0.00	\$332,618.00
Total Obligated	\$3,298.08	\$30,780.40
Total Funds Drawdown	\$3,298.08	\$30,780.40
Program Funds Drawdown	\$3,298.08	\$30,780.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Kenton	\$0.00	\$0.00
Decatur County	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Kenton Sewer Lift Station & Facility Improvements

Location Description:

Construction will occur in City of Kenton.

Activity Progress Narrative:

Construction began 12/1/14. Construction is proceeding according to approved construction documents.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020068-01

Activity Title: Town of Rutherford - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Rutherford

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$189,961.00
Total Budget	\$0.00	\$189,961.00
Total Obligated	\$0.00	\$62,999.04
Total Funds Drawdown	\$0.00	\$62,999.04
Program Funds Drawdown	\$0.00	\$62,999.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Rehabilitation.

Location Description:

Construction will occur in Town of Rutherford.

Activity Progress Narrative:

Smoke testing has been completed after several delays by the vendor selected by the city. Plans and Specs Approved: 10/30/14; Construction Start: Estimated Spring 2015; Construction End: Estimated Summer 2015; Pre-Con meeting date has been set. Engineer currently working with contractor to determine exact start dates.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020068-02

Activity Title: Town of Rutherford - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Rutherford

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$98,731.00
Total Budget	\$0.00	\$98,731.00
Total Obligated	\$0.00	\$49,262.56
Total Funds Drawdown	\$0.00	\$49,262.56
Program Funds Drawdown	\$0.00	\$49,262.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$0.00

\$0.00

Activity Description:

Match Contributed

Permanent Generator Acquisition.

Location Description:

Construction will occur in Town of Rutherford.

Activity Progress Narrative:

This activity is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020069-01

Activity Title: Wayne County - Construction of water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0002

Projected Start Date:

03/11/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Applications

Projected End Date:

03/10/2018

Completed Activity Actual End Date:

Responsible Organization:

Wayne County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$267,000.00
Total Budget	\$0.00	\$267,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Wayne County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

2010 Wayne County CDBG Disaster Emergency Water line connection

Location Description:

Construction will occur in Wayne County.

Activity Progress Narrative:

The Wayne County Executive is working with TDOT to acquire the pump station stie which might be a lengthy process. TDOT has indicated it has started the acquisition process but it might take nine months for Wayne County to acquire.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	0	46
Audit Visits	0	24
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	79
Report/Letter Issued	0	1

