**Grantee: Tennessee** 

Grant: B-10-DF-47-0001

October 1, 2013 thru December 31, 2013 Performance Report



Grant Number: Obligation Date: Award Date:

B-10-DF-47-0001 11/10/2010

Grantee Name: Contract End Date: Review by HUD:

Tennessee Reviewed and Approved

LOCCS Authorized Amount: Grant Status: QPR Contact:

\$30,906,517.00 Active No QPR Contact Found

**Estimated PI/RL Funds:** 

**Total Budget:** 

\$30,906,517.00

**Disasters:** 

**Declaration Number** 

FEMA-1909-TN

#### **Narratives**

#### **Disaster Damage:**

Effects of the Disaster--Between April 30 and May 2, more than 22-inches of rain fell in the western portion of Tennessee. Feed by massive rainfall and run-off from creeks and streams, the large rivers in the affected regions attained record crests. Many of the record flood levels were set. Through the weekend and into Monday morning, the Cumberland River at Nashville rose more than 33 feet, cresting at 51.86 feet on Monday evening, May3. This crest was approximately 4 feet higher than the previous flood control era peak(47.64feet, March1975), and 10 feet higher than the original forecast issued Sunday morning. More than half of the state had reports of flood damage and approximately a dozen tornadoes in the storm touched down across the state. Twenty-four citizens were killed statewide, primarily by rushing water from flashflooding.1

As a result of the May flooding, as many as 10,000 individuals were displaced and more than 1,500 homes were destroyed in Tennessee. Around the state, 102 bridges, 239 roads, and 19 water treatment plants were impacted or damaged.

TEMA&rsquos operation center coordinated distribution of 2.5million gallons of potable water to impacted communities and coordinated 3,000 state response personnel from 25 state departments and agencies and 1,000 mutual aid responders from unaffected jurisdictions. In the state, more than 20,000 local jurisdiction personnel responded to the disaster, as well as volunteers.

Since then, more than 65,000 individuals have registered for FEMA assistance. To date, more than \$269 million in FEMA assistance has been provided to individuals in Tennessee. As a result of the storms and flooding, 49 counties (including entitlement counties) received Presidential Disaster Declarations for some kind of federal assistance.

President Obama declared Davidson County a Federal Disaster Area on May 4, 2010 (FEMA Declaration Number:FEMA-1909-DR). Massive damage occurred to private property and public buildings as well as infrastructure. Damage and economic losses are expected to be in the billions.

#### **Recovery Needs:**

Short Term Needs--The State of Tennessee short term disaster recovery needs were addressed through a mechanism coordinated through the Tennessee Emergency Management Agency(TEMA). TEMA assisted the local jurisdictions that were responsible for first responsebycoordinating with FEMA to supplement the efforts of the local teams through the establishment of Joint Field Offices. For Individual and Public Assistance, TEMA and other state agencies coordinated teams that included staff from various state and federal agencies that assist citizens, businesses, local governments and other entities impacted by the disasters to provide immediate assistance with their short term needs.

For the May 2010 disaster, the amounts of short term assistance totaled \$212.4 million, plus \$885,000 in unemployment benefits.

\$164 million was approved for Tennessee families in direct assistance through FEMA&rsquos Individual Assistance Program.

\$121.1 million in low-interest loans for individuals and businesses wasapproved by the U.S. Small Business Administration (SBA).

\$46 million was obligated by FEMA for Tennessee infrastructure repairs (eligible roads, bridges, utilities and other infrastructure damaged)

In the 40 counties declared for individual assistance, 67,954 Tennesseans had registered.4

20,919 residents visited Disaster Recovery Centers operated jointly by FEMA and the State of Tennessee

Emergency shelters, transitional housing needs for homeless individuals and families, and activities to prevent low-income families from becoming homeless due to this disaster were addressed during the short-term recovery period immediately after the disaster. Those needs will also be considered during the long-term recovery period. The State will work with the Tennessee Housing Development Agency and their Continuum of Care organizations to provide necessary services through programs such as the Emergency Shelter Grant program and the Homelessness Prevention and Rapid Re-Housing Program. The needs assessment by the third-party administrator will assist ECD in



determining what needs for these populations remain.

(2)Long Term Recovery Needs--In addition to the areas&rsquo short term needs which were generally addressed as outlined above, the affected jurisdictions also have long term recovery needs in the areas of housing, infrastructure and economic revitalization which can be partially addressed and leveraged through an emphasis on the CDBG activities outlined in the November 10, 2010 Notice. Other eligible activities may be undertaken that assist in the alleviation of unmet infrastructure and economic revitalization needs. The details are included in the proposed rating and selection criteria. A third-party administrative entity will assist the Department in assessing thel ong-term recovery needs of the affected communities. This assessment will include public meetings, surveys of local government officials or other methods and will occur as soon as possibleaftertheadministrativeentityisundercontractwithth

#### **Recovery Needs:**

eDepartment.

#### **Public Comment:**

#### **PUBLIC COMMENTS**

The Department supports citizens in the disaster areas to participate in the development of the State of Tennessee Supplemental Disaster Recovery Action Plan.

(a) Following the opportunity for citizens and local governments to comment on the draft Action Plan, the Action Plan will be updated and amended and then submitted to the US Department of Housing and Urban Development (HUD). The Action Plan will set forth the method of distribution of funds for the HUD-funded program. Members of the public, especially persons of low and moderate income, are invited to review the draft Action Plan prior to its submission during normal business hours of 8:00 a.m. to 4:30 p.m., Monday-Friday, at the Tennessee Department of Economic and Community Development, 312 Rosa Parks Avenue, 10thFloor, Nashville, Tennessee 37243. The draft Plan will also be available on the ECD website at http://www.tn.gov/ecd/BD\_CDBG\_block\_grant\_program.html

(b) Comments are invited at the following address: ECDDisaster.Flood@tn.gov

#### **PUBLIC COMMENTS RECEIVED**

In accordance with the provisions spelled out in Section R above, the Department published the proposed Action Plan from June 7, 2011 through June 14, 2011 on the Tennessee Department of Economic and Community Development CDBG website and solicited and considered all comments received. The Department received no public comments.

#### Additionally

(a) The Housing and Community Development Act emphasizes efforts to involve citizens, especially low- and moderate-income citizens, in all aspects of the CDBG Program.

(b)Applicants for and recipients of CDBG Disaster Recovery funds must certify that they will follow this plan that requires that local units of government will provide for and encourage participation in the planning, implementation and assessment of their CDBG

(c) Complete plan can be found atwww.tn.gov/ecd/CDBG

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$30,738,665.00
Total Budget	\$123,377.00	\$30,738,665.00
Total Obligated	\$2,781,795.25	\$5,033,632.41
Total Funds Drawdown	\$2,807,299.59	\$5,020,323.29
Program Funds Drawdown	\$2,807,299.59	\$5,020,323.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



### **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		94.27%
Overall Benefit Percentage (Actual)		97.16%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,635,977.55	\$0.00
Limit on Admin/Planning	\$3,090,651.70	\$1,395,724.47
Limit on State Admin	\$0.00	\$1,395,724.47

### **Progress Toward Activity Type Targets**

### **Progress Toward National Objective Targets**

### **Overall Progress Narrative:**

This QPR covers the period of October 1, 2013 through December 30, 2013 and outlines the status of fifty-two applicants who received grant awards under Rounds 1 and 2 of the 2010 CDBG DR grant program.

During this reporting quarter, the State has engaged in several activities, including: conducted a comliance workshop for grant administrators at the ECD office; conducted the second monitoring of the consultant&rsquos electronic and hard copy project files, of which there were no findings; received, reviewed, and/or processed several rounds of documentation (ERRs-2; LORECs-2; FNORCCs-5; DOB-1; Contracts-5; Plans & Specs-12; Monitoring/Site visits-7) and worked with applicants to obtain missing or correct documentation. Projects that received a response from HUD regarding potential ineligible activities or regarding Failure to Function forms, have moved steadily forward with, for example, their ERRs and plans and specs. Any remaining Grant Agreements were fully executed. Projects with surplus funds utilized ECD&rsquos policy outlining such use to fund newly identified, but related, phases or components to their projects; and a Contractor/Subcontractor Activity Report was filed for 2013. In addition, monitoring and site visits were conducted and reports drafted. Communications continued with Administrators and Mayors providing them with information and technical assistance via phone, email, and/or inperson, on an ongoing, as-needed basis.

# **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Administration	\$197,094.99	\$1,545,325.85	\$1,395,724.47
0002, Applications	\$2,610,204.60	\$29,361,191.15	\$3,624,598.82



### **Activities**

( )

Project # / Title: 0001 / Administration

**Grantee Activity Number:** TNDR10CVP

Activity Title: Customer Value Partners

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title: 0001 Administration

Projected Start Date: Projected End Date:

01/04/2012 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Tennessee2

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,903,256.00
Total Budget	\$121,960.33	\$1,903,256.00
Total Obligated	\$191,591.22	\$1,379,887.76
Total Funds Drawdown	\$191,591.22	\$1,379,887.76
Program Funds Drawdown	\$191,591.22	\$1,379,887.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This company is the third party administrative entity providing consulting and administrative assistance. They will assist with the application and selection process for the communities, provide technical assistance and assist with the reporting requirements of the award.

#### **Location Description:**

This company has a local office in Nashville, TN.

#### **Activity Progress Narrative:**

Customer Value Partners, (CVP), is pleased to submit the Tennessee Economic and Community Development Quarterly Performance Report (QPR) for the 2010 Community Development Block Grant (CDBG) Disaster Recovery Program. This QPR covers the period of October 1, 2013 through December 30, 2013 and outlines the status of fifty-two applicants who received



grant awards under Rounds 1 and 2 of the 2010 CDBG DR grant program.

During this reporting quarter, CVP received, reviewed, and/or processed the following:

ERRs (2)

LORECS (2)

FNORCCS (5)

DOB (1)

Contracts (5)

Plans & Specs (12)

Monitoring/Site Visits (7)

In addition, CVP engaged in several activities, including preparing for and participating in the second monitoring visit by ECD of CVP&rsquos electronic and hard copy project files, of which there were no findings. CVP also received, reviewed, and/or processed several rounds of documentation (see bullets above); and, worked with applicants to obtain missing or correct documentation. Projects that received a response from HUD regarding potential ineligible activities or regarding Failure to Function forms, have moved steadily forward with, for example, their ERRs and plans and specs. Any remaining Grant Agreements were fully executed. Projects with surplus funds utilized ECD&rsquos policy outlining such use to fund newly identified, but related, phases or components to their projects; and a Contractor/Subcontractor Activity Report was filed for 2013. In addition, monitoring and site visits were conducted and reports drafted. CVP continued communications with the State, as well as with Administrators and Mayors--providing them with information and technical assistance via phone, email, and/or in-person, on an ongoing, as-needed basis.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10STATE

Activity Title: State of Tennessee

Activity Category: Activity Status:

Administration Under Way

**Project Number:**0001

Administration

Projected Start Date: Projected End Date:

11/10/2010 12/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Tennessee2

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	(\$121,960.33)	\$50,000.00
Total Obligated	\$4,558.31	\$15,836.71
Total Funds Drawdown	\$5,503.77	\$15,836.71
Program Funds Drawdown	\$5,503.77	\$15,836.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

( )

The State will drawdown Grant Funds and monitor the projects and third-party administrator.

#### **Location Description:**

The State office is Located downtown Nashville, TN.

#### **Activity Progress Narrative:**

The State of Tennessee Economic and Community Development, (ECD), is pleased to submit the Quarterly Performance Report (QPR). This QPR covers the period of October 1, 2013 through December 30, 2013 and outlines the status of fifty-two applicants who received grant awards under Rounds 1 and 2 of the 2010 CDBG DR grant program.

During this reporting quarter, the State received, reviewed, and/or processed the following:

ERRs (2)

LORECs (2)

FNORCCs (5)

DOB (1)

Contracts (5)

Plans & Specs (12)

Monitoring/Site Visits (7)

In addition, the State has engaged in several activities, including: conducting a technical support meeting for engineers at the ECD office; conducted the second monitoring of the consultant&rsquos electronic and hard copy project files, of which there



were no findings; received, reviewed, and/or processed several rounds of documentation (see bullets above); and, worked with applicants to obtain missing or correct documentation. Projects that received a response from HUD regarding potential ineligible activities or regarding Failure to Function forms, have moved steadily forward with, for example, their ERRs and plans and specs. Any remaining Grant Agreements were fully executed. Projects with surplus funds utilized ECD&rsquos policy outlining such use to fund newly identified, but related, phases or components to their projects; and a Contractor/Subcontractor Activity Report was filed for 2013. In addition, monitoring and site visits were conducted and reports drafted. Communications continued with Administrators and Mayors--providing them with information and technical assistance via phone, email, and/or in-person, on an ongoing, as-needed basis.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0002 / Applications

Grantee Activity Number: TNDR10010001-01

Activity Title: Carroll County - Rehab of public facilities

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod Carroll County



Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$138,416.00
Total Budget	\$0.00	\$138,416.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Carroll County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Emergency rescue equipment: sirens, ropes, life jackets, helmets, float markes, buoys, cargo nets, rescue boat with outboard & transport trailer.

#### **Location Description:**

Equipment will be purchased for use by Carroll County.

#### **Activity Progress Narrative:**

ERR received, reviewed, and approved. FNORCC received, reviewed, and approved. Awaiting plans and specs submission.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

Address City County State Zip Status / Accept

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010002-01

Activity Title: City of St. Joseph - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of St. Joseph

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$113,402.00
Total Budget	\$0.00	\$113,402.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of St. Joseph	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Purchase/installation of a siren warning system.

#### **Location Description:**

The construction will occur in the City of St. Joseph.

#### **Activity Progress Narrative:**

Reviewed change order request. Request for scope change also submitted and was reviewed, and approved.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** TNDR10010003-01

City of Ripley - Rehab of public facilities **Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Ripley

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$25,000.00	\$64,000.00
Total Funds Drawdown	\$25,000.00	\$64,000.00
Program Funds Drawdown	\$25,000.00	\$64,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Ripley	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Ripley requesting grant to build a new fire station.

#### **Location Description:**

City of Ripley

#### **Activity Progress Narrative:**

The Plans and Specs were received the last week of December 2013 and will be covered in the 1st quarter of 2014 narrative.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010004-01

Activity Title: Clay County - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ( )

National Objective: Responsible Organization:

Low/Mod Clay County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$568,000.00
Total Budget	\$0.00	\$568,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clay County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of an emergency operations center for storing equipment, having ambulances in a stationary location, and capability of providing a safe location for residents without shelter during a disaster.

#### **Location Description:**

The construction will occur in Clay County.

#### **Activity Progress Narrative:**

The construction had begun, but due to the soil being too wet the contractor placed a stop work order until the moisture content decreased to point they can resume work.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010005-01

Activity Title: City of Covington - Construction of streets

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod City of Covington

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$341,558.00
Total Budget	\$0.00	\$341,558.00
Total Obligated	\$0.00	\$29,425.00
Total Funds Drawdown	\$0.00	\$29,425.00
Program Funds Drawdown	\$0.00	\$29,425.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Covington	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Replacement of the Highway 59 bridge damaged during the May 2010 floods.

#### **Location Description:**

The construction will occur in the City of Covington.

#### **Activity Progress Narrative:**

During the process of completing the Plans and Specs, it was discovered that Easements will be needed. The community in the process of obtaining these easements.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010006-01

Activity Title: Town of Hollow Rock - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Hollow Rock

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$140,700.00
Total Budget	\$0.00	\$140,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Hollow Rock	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Funds will be used to secure an emergency generator, install an automatic transfer switch, purchase and install a weather siren and the purchase of several kinds of rescue equipment.

#### **Location Description:**

The construction will occur in the Town of Hollow Rock.

#### **Activity Progress Narrative:**

Plans and specs were submitted and received, reviewed, and approved. 10- day call received and responded to. Posters forwarded.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010007-01

Activity Title: City of Clifton - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Clifton

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$980,560.00
Total Budget	\$0.00	\$980,560.00
Total Obligated	\$37,600.00	\$89,200.00
Total Funds Drawdown	\$37,600.00	\$89,200.00
Program Funds Drawdown	\$37,600.00	\$89,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Clifton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Build 3 storm water retention basins and 7,900 feet of drainage pipes and 15 pumps to facilitate removal of heavy rain waters.

#### **Location Description:**

The construction will occur in the City of Clifton.

#### **Activity Progress Narrative:**

Bid tabulations were received, reviewed, and approved. Worked with Engineer and Administrator re: change order. Budget revision to be submitted within next quarter.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010008-01

Activity Title: Town of Gates - Rehab of public facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Gates

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$787,761.00
Total Budget	\$0.00	\$787,761.00
Total Obligated	\$23,854.13	\$74,411.00
Total Funds Drawdown	\$23,854.13	\$74,411.00
Program Funds Drawdown	\$23,854.13	\$74,411.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Gates	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of a new community center facility that will serve as a storm shelter and emergency management facility in the event of future storms, natural disasters, or other emergencies

#### **Location Description:**

The construction will occur in the Town of Gates.

#### **Activity Progress Narrative:**

We received the Notice of Award and PCC notification in December 2013.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010009-01

Activity Title: City of Lexington - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Lexington

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$967,640.00
Total Budget	\$0.00	\$967,640.00
Total Obligated	\$23,500.00	\$50,000.00
Total Funds Drawdown	\$23,500.00	\$50,000.00
Program Funds Drawdown	\$23,500.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lexington	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Repair and replace sewer mains and also relocate 7500 feet of existing gravity sanitary sewer.

#### **Location Description:**

The construction will occur in the City of Lexington.

#### **Activity Progress Narrative:**

Received request for 10 day wage verification and responded. Bid tabulations received, reviewed, and approved. PCC notice received and responded to. Posters forwarded.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010010-01

Activity Title: Town of Whiteville - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Applications

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Whiteville

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$532,095.00
Total Budget	\$0.00	\$532,095.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Whiteville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Funding will be used to address two serious drainage problems by increasing the size of culverts and cleaning ditches.

#### **Location Description:**

The construction will occur in the Town of Whiteville.

#### **Activity Progress Narrative:**

We have received the approved contract and the FNORCC has been issued. The Plans and Specs are being prepared.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010011-01

Activity Title: City of Dyer - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod City of Dyer

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$143,160.00
Total Budget	\$0.00	\$143,160.00
Total Obligated	\$0.00	\$9,548.75
Total Funds Drawdown	\$0.00	\$9,548.75
Program Funds Drawdown	\$0.00	\$9,548.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dyer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Install four 35kw generators with enclosures and automatic transfer switches for emergency power sources; purchase barricades.

#### **Location Description:**

The construction will occur in the City of Dyer.

#### **Activity Progress Narrative:**

Plans and specs received, reviewed and approved. Wage determination updated and provided to Administrator. Awaiting bid documents submission.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010012-01

Activity Title: Crockett County - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Crockett County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$599,252.00
Total Budget	\$0.00	\$599,252.00
Total Obligated	\$21,548.00	\$21,548.00
Total Funds Drawdown	\$21,548.00	\$21,548.00
Program Funds Drawdown	\$21,548.00	\$21,548.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Crockett County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

Replace a badly damaged bridge on Beard Road and construct a &ldquosafe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

#### **Location Description:**

The construction will occur in Crockett County.

#### **Activity Progress Narrative:**

The Plans and Specs for emergency management favility have been received and approved. The bid package came in the first week of January 2014 and will be covered in the 1st quarter of 2014.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010012-02

Activity Title: Crockett County - Construction of streets

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod Crockett County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$395,700.00
Total Budget	\$0.00	\$395,700.00
Total Obligated	\$34,024.71	\$34,024.71
Total Funds Drawdown	\$34,024.71	\$34,024.71
Program Funds Drawdown	\$34,024.71	\$34,024.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Crockett County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Replace a badly damaged bridge on Beard Road and construct a &ldquosafe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

#### **Location Description:**

The construction will occur in Crockett County.

#### **Activity Progress Narrative:**

The Plans and Specsfor the bridge have been received and approved. The bid package came in the last week of December 2013 and will be covered in the 1st quarter of 2014.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010013-01

Activity Title: Town of Henning - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:
Urgent Need Town of Henning

**Overall** Oct 1 thru Dec 31, 2013 To Date **Total Projected Budget from All Sources** N/A \$242,169.00 **Total Budget** (\$21,628.00)\$242,169.00 **Total Obligated** \$18,629.82 \$18,629.82 **Total Funds Drawdown** \$18,629.82 \$18,629.82 \$18,629.82 \$18,629.82 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 Town of Henning \$0.00 **Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

#### **Location Description:**

The construction will occur in the Town of Henning.

### **Activity Progress Narrative:**

We received the Plans and Specs in December 2013. These are under review and will be covered in the 1st quarter 2014.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: TNDR10010013-02

Activity Title: Town of Henning - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Applications

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Henning

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$495,281.00
Total Budget	\$21,628.00	\$495,281.00
Total Obligated	\$37,824.18	\$37,824.18
Total Funds Drawdown	\$37,824.18	\$37,824.18
Program Funds Drawdown	\$37,824.18	\$37,824.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Henning	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

#### **Location Description:**

The construction will occur in the Town of Henning.

### **Activity Progress Narrative:**

We received the Plans and Specs in December 2013. These are under review and will be covered in the 1st quarter 2014.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010014-01

Activity Title: City of Trenton - Rehab of public facilities

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Trenton

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$725,300.00
Total Budget	\$0.00	\$725,300.00
Total Obligated	\$10,500.00	\$46,000.00
Total Funds Drawdown	\$10,500.00	\$46,000.00
Program Funds Drawdown	\$10,500.00	\$46,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Trenton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Relocate water treatment well; cap abandoned water supply well; purchase a shallow water rescue boat with engine, boat trailer and 4 WD truck.

#### **Location Description:**

The construction will occur in the City of Trenton.

## **Activity Progress Narrative:**

Awaiting plans and specs submission, which are delayed because approvals from owner and Railroad are still underway. Conducting ongoing follow-up with administrator. Anticipate submission within next quarter.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010015-01

Activity Title: City of Alamo - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Alamo

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$212,670.00
Total Budget	(\$1.00)	\$212,670.00
Total Obligated	\$0.00	\$31,850.00
Total Funds Drawdown	\$3,308.88	\$18,540.88
Program Funds Drawdown	\$3,308.88	\$18,540.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Alamo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

#### **Location Description:**

The construction will occur in the City of Alamo.

#### **Activity Progress Narrative:**

The bid package has been approved. We have received the Notice of Award and the Notice of Start pf Construction.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010015-02

Activity Title: City of Alamo - Construction of water lift

**Activitiy Category:** 

Construction/reconstruction of water lift stations

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Alamo

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$412,830.00
Total Budget	\$63,343.00	\$412,830.00
Total Obligated	\$6,423.12	\$35,991.12
Total Funds Drawdown	\$6,423.12	\$35,991.12
Program Funds Drawdown	\$6,423.12	\$35,991.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Alamo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

#### **Location Description:**

The construction will occur in the City of Alamo.

#### **Activity Progress Narrative:**

The bid package has been approved. We have received the Notice of Award and the Notice of Start pf Construction.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: TNDR10010016-01

Activity Title: City of Gibson - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Gibson

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$605,400.00
Total Budget	\$0.00	\$605,400.00
Total Obligated	\$0.00	\$51,740.00
Total Funds Drawdown	\$0.00	\$51,740.00
Program Funds Drawdown	\$0.00	\$51,740.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gibson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

New aeration system for lagoon; new control systems for chlorine and spray field pumps; new pump station; new land application area piping and distribution sprinklers; new chlorination system and building; new SCADA systems for land application treatment system; raise lagoon levees; new influent pump station, stand-by generator; clean out siltation in lagoon.

### **Location Description:**

The construction will occur in the City of Gibson.

#### **Activity Progress Narrative:**

TDEC approval of plans and specs received. 10-day wage determination re-verified. Addendum received, reviewed and approved. Bids came in too high. Will conduct a re-bid.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010017-01

Activity Title: City of Milan - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Milan2

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$471,607.00
Total Budget	\$0.00	\$471,607.00
Total Obligated	\$47,603.25	\$92,853.25
Total Funds Drawdown	\$67,853.25	\$92,853.25
Program Funds Drawdown	\$67,853.25	\$92,853.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Milan2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

#### **Location Description:**

The construction will occur in the City of Milan.

### **Activity Progress Narrative:**

Processed contractor/subcontractor activity report. Administrator requested additional classification for carpenter. Await results of the request from DOL.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010017-02

Activity Title: City of Milan - Dike/dam/stream-river

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

**Under Way** 

National Objective: Responsible Organization:

Low/Mod City of Milan2

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$323,000.00
Total Budget	\$0.00	\$323,000.00
Total Obligated	\$107,988.90	\$157,988.90
Total Funds Drawdown	\$107,988.90	\$157,988.90
Program Funds Drawdown	\$107,988.90	\$157,988.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Milan2	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

#### **Location Description:**

The construction will occur in the City of Milan.

### **Activity Progress Narrative:**

Processed contractor/subcontractor activity report. Administrator requested additional classification for carpenter. Await results of the request from DOL.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010018-01

Activity Title: Town of Maury City - Construction of streets

**Under Way** 

Activity Category: Activity Status:

Construction/reconstruction of streets

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Maury City

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$165,306.00
Total Budget	\$0.00	\$165,306.00
Total Obligated	\$3,270.00	\$26,450.00
Total Funds Drawdown	\$3,270.00	\$26,450.00
Program Funds Drawdown	\$3,270.00	\$26,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Maury City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

Funds will be used to replace a damaged bridge structure with a single barrel concrete box culvert.

### **Location Description:**

The construction will occur in the Town of Maury City.

### **Activity Progress Narrative:**

In the 3rd quarter, a request to reject all bids and to hold a mini-rebid was received and approved. We received and approved the bid documents. We received the Notice of Award and the PCC notification. The Notice of Start of Construction was received in January 2014 and will be covered in the 1st quarter of 2014 narrative.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010019-01

Activity Title: City of Waynesboro - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Waynesboro

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$28,000.00	\$28,000.00
Total Funds Drawdown	\$28,000.00	\$28,000.00
Program Funds Drawdown	\$28,000.00	\$28,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Waynesboro	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Improvements at the water treatment plant to the chlorine tank room, main plant building and yard, filter backwash lagoon, raw water intake and raw water meter, and the &ldquobig basin&rdquo clarifier.

#### **Location Description:**

The construction will occur in the City of Waynesboro.

### **Activity Progress Narrative:**

Bid tabulations received, reviewed, and approved. PCC notice received, reviewed, and approved. Received notice of award.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010020-01

Activity Title: City of Celina - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Celina

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$990,000.00
Total Budget	\$0.00	\$990,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Celina	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Proposed improvements to the drainage system include replacement of damaged, deteriorated and/or undersized culverts, clearing and reshaping of clogged, undersized drainage ways and construction of defined drainage ways where none exist. Also a portion of fence surrounding the wastewater treatment plant will require reconstruction.

### **Location Description:**

The construction will occur in the City of Celina.

#### **Activity Progress Narrative:**

It has been determined that a part of the drainage area is wetlands. The first phase of the project, without the wetlands area, is going through the construction phase. A Scope change has been submitted and approved to include additional drainage areas in place of the area determined to be wetlands. This new area will be considered Phase 2 of the project. We have received an Addendum to the ERR and it will be covered in the first quarter of 2014.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010021-01

Activity Title: City of Friendship - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Friendship

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$202,213.00
Total Budget	\$0.00	\$202,213.00
Total Obligated	\$2,675.00	\$3,925.00
Total Funds Drawdown	\$2,675.00	\$3,925.00
Program Funds Drawdown	\$2,675.00	\$3,925.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Friendship	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

#### **Location Description:**

The construction will occur in the City of Friendship.

## **Activity Progress Narrative:**

The Plans and Specs were received and approved in December 2013.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010021-03

Activity Title: City of Friendship - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Friendship

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$485,487.00
Total Budget	\$0.00	\$485,487.00
Total Obligated	\$24,750.00	\$28,250.00
Total Funds Drawdown	\$24,750.00	\$28,250.00
Program Funds Drawdown	\$24,750.00	\$28,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Friendship	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

### **Location Description:**

The construction will occur in the City of Friendship.

### **Activity Progress Narrative:**

The Plans and Specs were received and approved in December 2013.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010022-01

Activity Title: Henderson County - Dike/dam/stream-river

**Under Way** 

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod Henderson County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$326,133.00
Total Budget	\$0.00	\$326,133.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Clear and snag major streams, increase size of existing culverts and ditch clean out to restore water&rsquos natural path.

### **Location Description:**

The construction will occur in Henderson County.

### **Activity Progress Narrative:**

Plans and specs submission delayed. Worked with administrator to grant extension, required due to the need to obtain access agreements. Anticipate having documenation in place during Q1 2014 if agreements reached.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010023-01

Activity Title: Jackson County - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Jackson County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jackson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Build a new fire station for the West End District, and build a new ambulance substation and purchase a new ambulance for Dodson Branch

### **Location Description:**

The construction will occur in Jackson County.

### **Activity Progress Narrative:**

The ERR is being prepared. There have been some delays with the site location that are in the process of being resolved.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010024-01

Activity Title: City of Mt. Pleasant - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Mt. Pleasant

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$257,280.75	\$257,280.75
Total Funds Drawdown	\$257,280.75	\$257,280.75
Program Funds Drawdown	\$257,280.75	\$257,280.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Mt. Pleasant	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Funds will be used to replace 4,500 lf of 18 inch trunk sewer line that was damaged during the May 2010 event.

## **Location Description:**

The construction will occur in the City of Mt. Pleasant.

### **Activity Progress Narrative:**

Plans and specs for phase 2-manhole repairs were received, reviewed, and approved. Conducted monitoring and site visits. Drafted report.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010025-01

Activity Title: City of Bolivar - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Bolivar

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$799,680.00
Total Budget	\$0.00	\$799,680.00
Total Obligated	\$36,758.56	\$54,855.88
Total Funds Drawdown	\$36,758.56	\$54,855.88
Program Funds Drawdown	\$36,758.56	\$54,855.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bolivar	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

#### **Location Description:**

The construction will occur in the City of Bolivar.

### **Activity Progress Narrative:**

The administrator is working with the engineers and city attorney in their efforts to obtain the needed easements for the drainage project.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010025-02

Activity Title: City of Bolivar - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

**Project Number:**0002
Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Bolivar

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$181,000.00
Total Budget	\$0.00	\$181,000.00
Total Obligated	\$174,710.00	\$179,210.00
Total Funds Drawdown	\$175,710.00	\$179,210.00
Program Funds Drawdown	\$175,710.00	\$179,210.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bolivar	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

#### **Location Description:**

The construction will occur in the City of Bolivar.

### **Activity Progress Narrative:**

The fire truck was received 12/30/2013. One the title has been received the final paperwork and photos will be provided. This will be covered more fully in the 1st quarter of 2014.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010026-01

Activity Title: Gibson County - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

**Project Number:**0002
Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Gibson County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$384,644.00
Total Budget	\$0.00	\$384,644.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Gibson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

Buy emergency/rescue vehicles and equipment including an ambulance, 4 rescue vehicles, 4 ATVs, 4 rescue boats, 4 trailers and assorted gear pending activity approval from HUD.

#### **Location Description:**

Equipment will be purchased for use by Gibson County.

### **Activity Progress Narrative:**

FNORCC completed. Plans and specs received, reviewed, and approved. Bid tabulations received, reviewed, and approved. 10-day wage call responded to.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010027-01

Activity Title: City of Silerton - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod City of Silerton

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$181,795.00
Total Budget	\$0.00	\$181,795.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Silerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Funds will be used to purchase a new pumper/tanker fire truck pending activity approval by HUD.

### **Location Description:**

Equipment will be purchased for use by the Town of Silerton.

### **Activity Progress Narrative:**

The contract has been approved and the FNORCC issued, The bid package for the pumper was received in the first week of Januarry, 2014 and will be covered in the 1st quarter 2014 narrative.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010028-01

Activity Title: City of Toone - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod City of Toone

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$274,495.00
Total Budget	\$0.00	\$274,495.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Toone	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Funds will be used to purchase a new fire truck pending activity approval by HUD.

### **Location Description:**

Equipment will be purchased for use by the Town of Toone.

#### **Activity Progress Narrative:**

The Bid Package for the fire equipment was received in the first week of January 2014 and will be covered in the 1st quarter of 2014 narrative.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010029-01

Activity Title: City of Bradford - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Bradford

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$432,188.00
Total Budget	\$0.00	\$432,188.00
Total Obligated	\$4,570.25	\$16,101.05
Total Funds Drawdown	\$4,570.25	\$16,101.05
Program Funds Drawdown	\$4,570.25	\$16,101.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bradford	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ( )

Installation of 3 permanent generators at Municipal Complex, water treatment plant, and fire department; a pumper; a tanker; a rescue boat; and two outdoor warning sirens

#### **Location Description:**

The construction will occur in the Town of Bradford.

### **Activity Progress Narrative:**

Bid tabulations reviewed and approved. However, bids were rejected and project to be re-bid.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010030-01

Activity Title: Town of Mason - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Mason

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$60,035.00	\$1,000,000.00
Total Obligated	\$0.00	\$29,820.00
Total Funds Drawdown	\$0.00	\$29,820.00
Program Funds Drawdown	\$0.00	\$29,820.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Mason	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Improvements to sewer lagoon by raising levees around lagoon; making improvements to the influent pumps; purchasing an emergency generator for the pumps; acquiring land for Phase I of a drip irrigation system; and construction of Zones 1-5 of the new drip irrigation system.

#### **Location Description:**

The construction will occur in the Town of Mason.

#### **Activity Progress Narrative:**

The Plans and Specs have not been received. We are assisting the administrator as she works with TDEC and the enginerr to resolve issues with the needed permits.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010031-01

Activity Title: City of Bells - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ( )

National Objective: Responsible Organization:

Low/Mod City of Bells

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$90,600.00
Total Budget	\$0.00	\$90,600.00
Total Obligated	\$22,900.00	\$33,150.00
Total Funds Drawdown	\$22,900.00	\$33,150.00
Program Funds Drawdown	\$22,900.00	\$33,150.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bells	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Install and purchase an emergency permanent power generator for backup during power failures in order to provide power to treat sewage flow

#### **Location Description:**

The construction will occur in the City of Bells.

#### **Activity Progress Narrative:**

We conducted the onsite monitoring visit in the 2013 4th quarter.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010032-01

Activity Title: City of Hornsby - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ( )

National Objective: Responsible Organization:

Low/Mod City of Hornsby

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$238,445.00
Total Budget	\$0.00	\$238,445.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Hornsby	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Funds will be used for the purchase of a 4-wheel drive off-road truck to replace the &ldquohomemade&rdquo vehicle that is 30-years old pending activity approval by HUD.

#### **Location Description:**

Equipment will be purchased for use by the Town of Hornsby.

#### **Activity Progress Narrative:**

We have received the bid tab package and it is currently under review.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010033-01

Activity Title: City of New Johnsonville - Construction of water/s

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of New Johnsonville

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$682,035.00
Total Budget	\$0.00	\$682,035.00
Total Obligated	\$18,732.30	\$24,732.30
Total Funds Drawdown	\$18,732.30	\$24,732.30
Program Funds Drawdown	\$18,732.30	\$24,732.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Johnsonville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Installation of steel posts along each side of the wooden pier housing the raw water transmission main; construction of three new protection piers; and the installation of a dieseldriven raw water pump with adequate non-collapsible suction hose.

#### **Location Description:**

The construction will occur in the City of New Johnsonville.

## **Activity Progress Narrative:**

Awaiting TVA and Army Corp of Enginners approval before proceding. Once received, anticipate plans and specs will be submitted in Q1 2014.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010034-01

Activity Title: Town of White Bluff - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of White Bluff

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$754,000.00
Total Budget	\$0.00	\$754,000.00
Total Obligated	\$330,485.82	\$406,785.82
Total Funds Drawdown	\$330,485.82	\$406,785.82
Program Funds Drawdown	\$330,485.82	\$406,785.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of White Bluff	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Drainage improvements along Taylor Town Road, Creek Bottom Road, and the Greenfield Ridge Subdivision.

### **Location Description:**

The construction will occur in the Town of White Bluff.

#### **Activity Progress Narrative:**

Change order received, reviewed and approved. Reviewed and filed contractor/subcontractor activity report. Conducted monitoring and site visit. Report drafted.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010035-01

Activity Title: Town of Bruceton - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Bruceton

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$221,450.00
Total Budget	\$0.00	\$221,450.00
Total Obligated	\$93,360.25	\$177,230.56
Total Funds Drawdown	\$93,360.25	\$177,230.56
Program Funds Drawdown	\$93,360.25	\$177,230.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Bruceton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

Two emergency power generators will be purchased to provide continuity of services in the event of a power failure. They will be located at the Bruceton Fire Station/Police Department and the Water Treatment Plant.

#### **Location Description:**

The construction will occur in the Town of Bruceton.

### **Activity Progress Narrative:**

Conducted monitoring and site visits. Drafted report and conducted follow-up with administrator.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010036-01

Activity Title: Town of Ashland City - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

**Project Number:**0002
Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Ashland City

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$144,303.66	\$178,953.66
Total Funds Drawdown	\$144,303.66	\$178,953.66
Program Funds Drawdown	\$144,303.66	\$178,953.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Ashland City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

Elevate the new Waterwaster Treatment Plant electrical distribution panels; provide emergency generator back-up; add second floor to WWTP blower building to house newly rebuilt lab/offices; relocate process equipment and electrical components to second floor; replace filter press with sludge box system.

### **Location Description:**

The construction will occur in the Town of Ashland City.

#### **Activity Progress Narrative:**

Bid tabulations received, reviewed and approved. Conducted monitoring and site visit. Report drafted.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010037-01

Activity Title: Town of South Carthage - Dike/dam/stream-river

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of South Carthage

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$194,000.00
Total Budget	\$0.00	\$194,000.00
Total Obligated	\$38,038.75	\$110,575.00
Total Funds Drawdown	\$38,038.75	\$110,575.00
Program Funds Drawdown	\$38,038.75	\$110,575.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of South Carthage	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

The construction will occur in the Town of South Carthage.

### **Location Description:**

Remove rubbish and vegetation from storm water conveyance and regrade slopes; Remove/replace two small metal pipes with 60 inch corrugated pipes and rip rap at pipe inlets and outlets.

#### **Activity Progress Narrative:**

A change order has been received and approved which has resulted in there being a Phase 2 for this project. The first Phase has been closed out and an onsite monitoring visit held.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010038-01

Activity Title: City of Decaturville - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Decaturville

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$10,279.43	\$56,860.20
Total Funds Drawdown	\$10,279.43	\$56,860.20
Program Funds Drawdown	\$10,279.43	\$56,860.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Decaturville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Upgrade of east lagoon lift station with duplex pump lift station and permanent mount generator; piping of wet well into east lagoon; replacement of WWTP lift station with triplex station and backup power supply; evaluation of collection system; replacement of manholes and main sewer lines.

### **Location Description:**

The construction will occur in the Town of Decaturville.

#### **Activity Progress Narrative:**

Addendum received, reviewed, and approved. 10-day wage call received and responded to. Bid tabulations received, reviewed, and approved. PCC received and posters forwarded to administrator.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010039-01

Activity Title: City of Lawrenceburg - Construction of

water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

04/05/2012

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Lawrenceburg

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lawrenceburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Request funds to replace (3) culverts along Buffalo Rd.

#### **Location Description:**

Construction will be completed in the City of Lawrenceburg.

## **Activity Progress Narrative:**

LOREC prepared and signed. FNORCC underway. Plans and specs received, reviewed and approved.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010040-01

Activity Title: Stewart County - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Low/Mod Stewart County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$18,158.60	\$111,358.60
Total Funds Drawdown	\$18,158.60	\$111,358.60
Program Funds Drawdown	\$18,158.60	\$111,358.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Stewart County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of a new public safety complex to house an aerial apparatus fire truck, ambulances and rescue vehicles.

### **Location Description:**

The construction will occur in Stewart County.

#### **Activity Progress Narrative:**

Bid tabulations received, reviewed, and approved. PCC notice received and acknowledged. Posters forwarded.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10010041-01

Activity Title: Town of Huntingdon - Rehab of public facilities

**Under Way** 

**Projected End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

0002 Applications

04/05/2012 03/31/2017

04/00/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Huntingdon

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$885,500.00
Total Budget	\$0.00	\$885,500.00
Total Obligated	\$844,728.42	\$878,811.57
Total Funds Drawdown	\$844,728.42	\$878,811.57
Program Funds Drawdown	\$844,728.42	\$878,811.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Huntingdon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**Projected Start Date:** 

Area ()

Funding will be used to purchase: an emergency generator, a 75&rsquo ladder fire apparatus, air packs, turn-out gear and breathing apparatus.

#### **Location Description:**

The construction will occur in the Town of Huntingdon.

### **Activity Progress Narrative:**

Received Bid tabulation for the debris removal track and documents received, reviewed, and approved. Conducted monitoring and site visit and drafted report.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total # of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** TNDR10010042-01

**Activity Title: Tipton County - Rehab of public facilities** 

**Under Way** 

**Completed Activity Actual End Date:** 

**Activity Status: Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number: Project Title:** 

0002 **Applications** 

**Projected End Date:** 03/31/2017 04/05/2012

**Benefit Type:** Area ( )

**Projected Start Date:** 

**National Objective: Responsible Organization:** 

Low/Mod **Tipton County** 

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tipton County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of a 7,000 sq. ft. emergency management center and storm shelter to be used as a command center, distribution center, and emergency shelter.

#### **Location Description:**

The construction will occur in Tipton County.

### **Activity Progress Narrative:**

The contract has been approved and the FNORCC issued. The administrator has requested additional time to finalize the Plans and Specs which will need to be coordinated with TDEC to complete the final design components for a septic tank and associated field. This will be covered in the 1st quarter 2014 narritive.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10010043-01

Activity Title: Town of Halls - Rehab of public facilities

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

04/05/2012 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Halls

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$540,000.00
Total Budget	\$0.00	\$540,000.00
Total Obligated	\$5,000.00	\$42,000.00
Total Funds Drawdown	\$5,000.00	\$42,000.00
Program Funds Drawdown	\$5,000.00	\$42,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Halls	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

Purchase and install 5 permanent electric generators and install 5 transfer switches to ensure continuous service of potable water to Halls residents.

#### **Location Description:**

The construction will occur in the Town of Halls.

#### **Activity Progress Narrative:**

A scope change to include locations for additional generators was received and approved in December, 2013.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10020049-01

Activity Title: City of McKenzie - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Applications

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of McKenzie

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$478,435.00
Total Budget	\$0.00	\$478,435.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of McKenzie	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Flooding and Drainage Mitigation

### **Location Description:**

Construction will occur in the City of McKenzie.

#### **Activity Progress Narrative:**

Still awaiting response from letters issued to Indian tribes. This has delayed submission of ERR. Will review ERR once it's received.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: TNDR10020050-01

Activity Title: Decatur County - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Applications

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Decatur County** 

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$472,375.00
Total Budget	\$0.00	\$472,375.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Decatur County	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Beech Bend Park Flood Mitigation

## **Location Description:**

Constrution will occur in Decatur County.

#### **Activity Progress Narrative:**

We needed a contract amendment. This has been prepared and will be covered in the 1st quarter of 2014.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: TNDR10020051-01

Activity Title: Town of Scotts Hill - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Scotts Hill

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$281,821.00
Total Budget	\$0.00	\$281,821.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Scotts Hill	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Well restoration and generator installation

### **Location Description:**

Construction will occur in Town of Scotts Hill.

### **Activity Progress Narrative:**

While preparing the ERR, it was found that there were wells that are located in the 100 year flood plain. The administrator is in the process of following the standard procedures in resolving this issue.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: TNDR10020052-01

Activity Title: City of Dyersburg - Construction of water lift

**Under Way** 

Activity Category: Activity Status:

Construction/reconstruction of water lift stations

Project Number: Project Title: 0002 Applications

Projected Start Date: Projected End Date:

03/11/2013 03/10/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight City of Dyersburg

**Overall** Oct 1 thru Dec 31, 2013 To Date **Total Projected Budget from All Sources** N/A \$458,621.00 **Total Budget** \$0.00 \$458,621.00 **Total Obligated** \$14,750.00 \$14,750.00 **Total Funds Drawdown** \$14,750.00 \$14,750.00 \$14,750.00 \$14,750.00 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 City of Dyersburg \$0.00 \$0.00 State of Tennessee2 \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

### **Activity Description:**

Area ()

Disaster Recovery Improvements - replace 3 wastewater life stations.

### **Location Description:**

Construction will occur in City of Dyersburg.

#### **Activity Progress Narrative:**

The Plans and Specs for the Power Lift Station were received the first week of Januray, 2014. This will be covered in the 1st Quarter 2014 narritive.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020052-02

Activity Title: City of Dyersburg - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ()

**National Objective:** 

Slums and Blight

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Dyersburg

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$452,043.00
Total Budget	\$0.00	\$452,043.00
Total Obligated	\$31,615.25	\$31,615.25
Total Funds Drawdown	\$31,615.25	\$31,615.25
Program Funds Drawdown	\$31,615.25	\$31,615.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dyersburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Disaster Recovery Improvements - Correct drainage problem.

### **Location Description:**

Construction will occur in  $\operatorname{City}$  of  $\operatorname{Dyersburg}$  .

### **Activity Progress Narrative:**

The Plans and Specs for the drainage system are still in the process of being finalized.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020053-01

Activity Title: City of Humboldt - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Humboldt

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$781,100.00
Total Budget	\$0.00	\$781,100.00
Total Obligated	\$38,568.65	\$53,943.65
Total Funds Drawdown	\$38,568.65	\$53,943.65
Program Funds Drawdown	\$38,568.65	\$53,943.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Humboldt	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Wastewater Treatment Plant Improvements

## **Location Description:**

Construction will occur in City of Humboldt.

### **Activity Progress Narrative:**

10 -day call received and responded to. Bid tabulations received, reviewed, and approved. PCC notice submitted and responded to; Posters forwarded.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020062-01

Activity Title: City of Clarksville - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Clarksville

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$447,232.00
Total Budget	\$0.00	\$447,232.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Clarksville	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

2010 Flood Disaster Relief

### **Location Description:**

Construction will occur in City of Clarksville.

### **Activity Progress Narrative:**

Awaiting plans and specs, which are underway. Anticipate having the documents in Q1 2014. Worked with administrator re: budget revision to the contract's budget, which requires a contract amendment.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: TNDR10020065-01

Activity Title: City of Kenton - Construction of water lift

**Activitiy Category:** 

Construction/reconstruction of water lift stations

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Kenton

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$332,618.00
Total Budget	\$0.00	\$332,618.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Kenton	\$0.00	\$0.00
Decatur County	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Kenton Sewer Lift Station & Facility Improvements

### **Location Description:**

Construction will occur in City of Kenton.

### **Activity Progress Narrative:**

We have received the ERR at which time it was discovered that we would need a contract amendment. The amendment was submitted to the Mayor of the City of Kenton and was signed by the mayor the first week of January, 2014. The contract amendment and ERR will be covered in the 1st quarter of 2014.



# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations** 

Address City County State Zip Status / Accept

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** TNDR10020068-01

**Town of Rutherford - Construction of water/sewer Activity Title:** 

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Rutherford

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$189,961.00
Total Budget	(\$98,731.00)	\$189,961.00
Total Obligated	\$41,937.50	\$41,937.50
Total Funds Drawdown	\$41,937.50	\$41,937.50
Program Funds Drawdown	\$41,937.50	\$41,937.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Sanitary Sewer Rehabilitation.

### **Location Description:**

Construction will occur in Town of Rutherford.

### **Activity Progress Narrative:**

Plans and specs received, reviewed and approved. 10-day call received and responded to. Bid tabulations received, reviewed and approved. Awaiting submission of PCC notice.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: TNDR10020068-02

Activity Title: Town of Rutherford - Rehab of public facilities

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Rutherford

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$98,731.00
Total Budget	\$98,731.00	\$98,731.00
Total Obligated	\$6,276.42	\$6,276.42
Total Funds Drawdown	\$6,276.42	\$6,276.42
Program Funds Drawdown	\$6,276.42	\$6,276.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Permanent Generator Acquisition.

### **Location Description:**

Construction will occur in Town of Rutherford.

### **Activity Progress Narrative:**

Plans and specs received, reviewed and approved. 10-day call received and responded to. Bid tabulations received, reviewed and approved. Awaiting submission of PCC notice.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: TNDR10020069-01

Activity Title: Wayne County - Construction of water/sewer

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0002

**Projected Start Date:** 

03/11/2013

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Applications** 

**Projected End Date:** 

03/10/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Wayne County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$267,000.00
Total Budget	\$0.00	\$267,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
Wayne County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

2010 Wayne County CDBG Disaster Emergency Water line connection

### **Location Description:**

Construction will occur in Wayne County.

#### **Activity Progress Narrative:**

Awaiting submission of plans and specs (extension granted). Addendum received, reviewed and approved. Processed budget revisions.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

Address City County State Zip Status / Accept

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	0	46
Audit Visits	0	24
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	69
Report/Letter Issued	0	1

