## **MINUTES**

# STATE BUILDING COMMISSION May 14, 2020

The State Building Commission met this day at 11:00 a.m. via a WebEx electronic meeting, with the following members and Departments present. Lieutenant Governor Randy McNally called the meeting to order at 11:12 a.m. and requested action on the following matters as presented by State Architect Ann McGauran.

#### MEMBERS PRESENT

Vice-Chairman Randy McNally, Lieutenant Governor, participated via electronic communication
Cameron Sexton, Speaker of the House of Representatives, participated via electronic communication
David Lillard, State Treasurer, participated via electronic communication
Tre Hargett, Secretary of State, participated via electronic communication
Justin Wilson, Comptroller of the Treasury, participated via electronic communication
Butch Eley, Commissioner, Department of Finance and Administration, participated via electronic communication

## MEMBERS ABSENT

Chairman Bill Lee, Governor

#### **ORGANIZATION**

- Department of Military
- State Building Commission

## <u>PRESENTER</u>

State Architect Ann McGauran State Architect Ann McGauran

Lieutenant Governor McNally stated that the purpose of this meeting is to consider the items on the agenda for the May meeting of the State Building Commission. Tennessee Code Annotated §8-44-108 provides that if a quorum of members is not physically present at the meeting, other members may be retained for a vote via electronic or other means of communication if certain statutory requirements are met.

A determination has been made that the electronic communication in this meeting by the members is a necessity based on the following facts and circumstances:

- 1. The Commission has regularly scheduled monthly meetings around which agencies and institutions plan certain of their operational actions and a 30-day delay will cause an operational hardship for certain of the agencies and institutions having matters on today's agenda.
- 2. The current public health crisis resulting from the COVID-19 virus has resulted in declarations of a "State of Emergency" by the State and local governments; the limiting of meetings to 10 persons or less; and the closure to the public of government office buildings with the direction that most government employees work from home.
- 3. There are matters on the agenda which are time sensitive and there will be operational hardships if the Commission is unable to render decisions on these matters in May.

Let the minutes reflect that Lieutenant Governor McNally, Speaker Sexton, Secretary Hargett, Comptroller Wilson, Treasurer Lillard and Commissioner of Finance & Administration Eley are participating electronically, and that Governor Lee is absent.

At a roll call vote all members voted aye and approved the use of electronic communication.

#### CONSENT AGENDA

At a roll call vote all members voted aye and approved the following items which have been reviewed and recommended for approval by Commission staff:

1. Agency: <u>East Tennessee State University</u>

Project Title: Campus Wide Paving and Repair Project

SBC Project No: 369/005-02-2019

Requested Action: Approval of a revision in project budget and funding

2. Agency: Middle Tennessee State University

Project Title: School of Concrete and Construction Management

SBC Project No: 366/009-07-2019

Requested Action: Approval to award a contract to the best evaluated proposer for a Construction

Manager/General Contractor

3. Agency: <u>University of Memphis</u>

Project Title: Larry Finch Plaza SBC Project No: 367/072-01-2020

Requested Action: Approval to accept gift-in-place construction, with plans and specifications to be

approved by the State Architect

4. Agency: Tennessee Board of Regents / Tennessee State University

Project Title: Campus Building Envelope and Structure Repairs

SBC Project No: 166/001-04-2018

Requested Action: Approval of a revision in budget and to proceed with a previously approved planning

project

5. Agency: <u>Tennessee Board of Regents / Tennessee State University</u>

Project Title: Campus HVAC Repairs SBC Project No: 166/001-05-2018

Requested Action: Approval of a revision in budget and to proceed with a previously approved planning

project

6. Agency: <u>Tennessee Board of Regents / Motlow State Community College</u>

Project Title: Athletic Field Soccer Expansion

SBC Project No: 166/021-02-2020

Requested Action: Approval of a project and proceeding with the process to select a designer

7. Agency: <u>Tennessee Board of Regents / Pellissippi State Community College</u>

Project Title: Multi-Purpose Building and Renovations

SBC Project No: 166/032-01-2017

Requested Action: Approval of a revision in project scope, budget, and funding

8. Agency: Department of Military

Project Title: Installation Energy and Water Plan (IEWP) Consultant

SBC Project No: 361/000-01-2020

Requested Action: Approval of a project and to issue a Request for Qualifications

9. Agency: <u>Department of Military</u>

Project Title: Army Aviation Storage Facility (AASF) 3 Tarmac Repair

SBC Project No: 361/042-01-2020

Requested Action: Approval of a project and proceeding with the process to select a designer

10. Agency: <u>Department of Military</u>

Project Title: New McMinnville National Guard Readiness Center

SBC Project No: 361/058-01-2018

Requested Action: Approval of Early Design Phase as recommended by the State Architect

11. Agency: <u>Department of Military</u>

Project Title: Building I-2 Renovation SBC Project No: 368/031-02-2020

Requested Action: Approval of a project utilizing a previously selected designer

12. Agency: <u>Department of Environment & Conservation</u>

Project Title: Visitor's Center Expansion

SBC Project No: 126/084-01-2014

Requested Action: Approval of a revision in project budget, scope, and funding

13. Agency: <u>Department of Environment & Conservation</u>

Project Title: Meeman-Shelby Forest State Park Group Camp

SBC Project No: 126/089-01-2017

Requested Action: Approval to cancel the project

14. Agency: <u>Department of Correction</u>

Project Title: Northwest Correctional Cpx. Kitchen/Vocational Repairs

SBC Project No: 142/016-01-2014

Requested Action: Approval to cancel the project

15. Agency: <u>Department of Correction</u>

Project Title: SCCF Private Management and Operation

SBC Project No: 142/018-01-2019

Requested Action: Approval to award a contract to the best evaluated proposer

16. Agency: Department of General Services

Project Title: General Government Commissioning Contract

SBC Project No: 460/000-02-2017

Requested Action: Approval to extend three master contracts for an additional twenty-four months

## **Bid Activity Report**

## 1) Smyrna Volunteer Training Site, Smyrna

(Smyrna Open Bay Barracks) SBC Project No. 361/079-03-2018

Bid date: 04/30/2020 Target: \$1,090,000 MACC: \$1,144,500

SBC Action: At a roll call vote all members voted to refer to ESC with authority to act

## STATE BUILDING COMMISSION

## Minutes of Meeting of State Building Commission

1) At a roll call vote all members voted aye and approved the Minutes of the State Building Commission meeting held on April 9, 2020.

## Report of Items Approved by Office of the State Architect

 <u>Change Orders</u> which result in a net aggregate increase or decrease in excess of 10% of the original contract sum, or which exceed an individual change order item in an amount in excess of \$500,000 (in accordance with Item 6.04(C)(3) of the SBC By-Laws, Policy & Procedures)

1)	State Procurement Agency: Location:	University of Tennessee	User Agency:	UT Knoxville		
		Knoxville, Tennessee	m. and			
	Project Title:	West Campus Redevelopm 540/009-05-2014			03/26/2020	
	SBC Project No: Designer:		Approval Date: Contractor:	United Restoration		
	Designer.	Wiss, Janney, Elstner Associates, Inc.	COITH actor.	Officed Restoration	a Preservation	
	Construction Completion %:	75%	Targeted Substantial 05/22/2020 Completion: Comment: Hidden Conditions			
	Change Order No.	2				
	Change Order Amount:	\$294,561.00	This change order	to perform additional		
	Change Order Percentage:	3.70%		d painting, replace m		
	Cumulative Percentage:	13.04%	weather barrier, and counter flashing, as well as remove and replace the existing EPDM roofing and insulation down to the roof deck due to improper installation and subsequent deterioration and damage to the membrane. This additional			
	3					
			work has increased	damage to the member to the member of the contract time by 3	ane. This additional	
	Approved Project Funding		work has increased the contract time by 30 days.  After This Change Order			
	Original Bid Target:	\$7,953,365.00				
	Base Contract Amount:	\$7,953,365.00	Revised Contrac	ct Amount:	\$8,990,764.34	
	Contingency:	\$795,336.00	Remaining Und		\$39,000,000.00	
		4.76/000.00	Training Cita		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
2)	State Procurement Agency:	TN Board of Regents	User Agency: East Tennessee State University			
,	Location:	Johnson City, Tennessee				
	Project Title:	Valleybrook Bldg System	Replacement			
	SBC Project No:	166/005-08-2017	Approval Date:		04/15/2020	
	Designer:	Engineering Services	Contractor:	Nor-Well Company	, Inc.	
		Group				
	Construction Completion %:	43%		antial Completion:	06/17/2020	
	Change Order No.	2	Comment: Added Scope			
	Change Order Amount:	\$26,952.03	This change order provides for the removal of two abandoned			
	Change Order Percentage:	3.91%	air handler units to allow room to install new equipment for this			
	Cumulative Percentage:	11.57%	project, and to connect emergency power to critical equipment to allow for a temporary shutdown associated with this			
			project's needs.	emporary shutuowii a	1550Clated With this	
	Approved Project Funding		After This Chan	ge Order		
	Original Bid Target:	\$660,000.00	Autor Tills Orlange Oracl			
	Base Contract Amount:	\$689,600.00	Revised Contra	ct Amount:	\$769,368.46	
	Contingency:	\$138,630.00		edicated Funds:	\$29,261.54	
	go	¥ 100,000.00			Ψ <b>2</b> / / <b>2</b> 0 1 . 0 1	

3)	State Procurement Agency: Location:	TN Board of Regents Columbia, Tennessee	User Agency: Columbia State Community College			
	Project Title:	Finney Library Renovation	1			
	SBC Project No:	166/015-01-2017	Approval Date:		04/13/2020	
	Designer:	Street Dixon Rick	Contractor:	Southland Construct		
	Designer.	Orcutt Winslow	Contractor.	Southland Constituction		
	Construction Completion %:	99%	Targeted Substantial Completion: 12/20/2019 Comment: Added Scope This change order provides for a wood veneer at an existing column in order to match an adjacent countertop, provide bracing at the top of toilet partitions to minimize			
	Change Order No.	23				
	Change Order Amount:	\$8,926.27				
	Change Order Percentage:	.23%				
	Cumulative Percentage:	12.42%				
	J			deletes lightning pr		
				nat is stated as not being needed.		
	Approved Project Funding		After This Change Order			
	Original Bid Target:	\$4,500,000.00				
	Base Contract Amount:	\$3,931,200.00	<b>Revised Contract</b>	ct Amount:	\$4,419,200.99	
	Contingency:	\$450,000.00	Remaining Under	edicated Funds:	\$530,799.01	
4)	State Procurement Agency:	TN Board of Regents	User Agency:	Southwest TN Com	munity College	
	Location:	Memphis, Tennessee				
	Project Title:	Whitehaven Center Funer				
	SBC Project No:	166/033-02-2018	Approval Date:		04/14/2020	
	Designer:	Ross Witt PLLC	Contractor:	Wagner General Co		
	Construction Completion %:	99%		antial Completion:	01/27/2020	
	Change Order No.	410 521 45	Comment: Add	I 'II' C		
	Change Order Amount:	\$18,531.45	This change order installs an acoustical ceiling for			
	Change Order Percentage:	8.16%	classroom.			
	Cumulative Percentage:	11.73%	After This Chan	ago Ordor		
	Approved Project Funding Original Bid Target:	\$300,000.00	After This Change Order			
	Base Contract Amount:	\$227,000.00	Revised Contract Amount: \$25		\$253,635.54	
	Contingency:	\$30,000.00		edicated Funds:	\$76,364.46	
	oomingeney.	\$00,000.00	rtomaning on a	ouroutou i uriuo.	ψ, ο <sub>1</sub> οο τι το	
5)	State Procurement Agency:	STREAM	User Agency:	Dept of Environmer	nt & Conservation	
	Location: Project Title:	Statewide, Tennessee  Pathhouse Poplacement Statewide Fast Tennessee Pegian				
	SBC Project No:	Bathhouse Replacement Statewide – East Tennessee Region 126/000-02-2015 Approval Date:				
	Designer:	CTI Engineers, Inc.	Contractor:	Roy Joe Angel Con	03/27/2020 struction Co	
	Construction Completion %:	100%		antial Completion:	05/19/2018	
	Change Order No.	2		den Conditions/Code		
	Change Order Amount:	\$52,678.54	This change order provides for roadway stabilization in both			
	Change Order Percentage:	9.65%	parks in order to allow trucks to deliver and set the new			
	Cumulative Percentage:	10.71%	bathhouses. This also covers the removal of an abandoned			
	Ç			was found below the		
				as demolished. A new ed at a bathhouse due to		
	Approved Project Funding		After This Chan		o coue regulations.	
	Original Bid Target:	\$566,293.00	Autor This Chall	igo Oraci		
	Base Contract Amount:	\$544,600.00	Revised Contra	ct Amount·	\$602,950.93	
	Contingency:	\$96,893.20		edicated Funds:	\$112,903.81	
		+ , 0,0 ,0.20			, ,	

**State Procurement Agency:** STREAM Dept of Environment & Conservation 6) User Agency: Location: Statewide, Tennessee **Project Title:** CCC Cabin Renovation - Chickasaw & Cumberland SBC Project No: 126/000-03-2016 Approval Date: 04/23/2020 Designer: Sparkman Associates Contractor: King Construction Group Architects Inc. 85% Construction Completion %: Targeted Substantial Completion: 07/19/2021 Change Order No. **Comment: Hidden Conditions** 14 Change Order Amount: \$35,407.03 This change order provides for both an asbestos survey Change Order Percentage: .83% and asbestos abatement in cabins 2,3,4,6, and 7 at Chickasaw State Park. This work impacts the schedule **Cumulative Percentage:** 37.88% by adding 15 days. After This Change Order Approved Project Funding Original Bid Target: \$5,006,000.00 **Base Contract Amount:** \$4,270,000.00 Revised Contract Amount: \$5,887,260.97 Contingency: Remaining Undedicated Funds: \$197,797.26 \$1,300,600.00 7) **State Procurement Agency: STREAM** Department of Education **User Agency:** Location: Knoxville, Tennessee **Project Title:** TN School for the Deaf – HVAC Replacement Building 420 & 421 SBC Project No: 168/007-02-2016 Approval Date: 03/27/2020 Designer: Edmonds Engineering Contractor: Shoffner Kalthoff **Construction Completion %:** 95% Targeted Substantial Completion: 09/09/2019 Change Order No. Comment: Hidden Conditions / Added Scope / 1 **Change Order Amount:** \$21,665.02 Schedule Modifications Change Order Percentage: This change order addresses the needed rework of existing 11.00% return air ductwork in order to connect to the new ductwork and Cumulative Percentage: 11.00% additional new pipe insulation due to the unanticipated extensive piping insulation abatement procedure. Also included, is a time extension of 92 days due to the school not allowing shut down of the HVAC system until later. Approved Project Funding After This Change Order Original Bid Target: \$291,000.00 **Base Contract Amount:** \$197,188.00 **Revised Contract Amount:** \$218,853.02 Contingency: \$29,100.00 Remaining Undedicated Funds: \$174,296.44 8) **State Procurement Agency:** STREAM **User Agency:** Department of Health Location: Nashville, Tennessee **Project Title:** RS Gass Generator Replacement SBC Project No: 406/003-01-2017 Approval Date: 04/23/2020 Designer: Edmonds Engineering Contractor: John Bouchard **Construction Completion %:** 10% Targeted Substantial Completion: 09/21/2020 Change Order No. **Comment: Hidden Conditions** 1 **Change Order Amount:** \$47.029.00 This change order provides for the replacement of an Change Order Percentage: existing malfunctioning transfer switch, and the 11.18% **Cumulative Percentage:** 11.18% replacement of an underground gas line that failed a recent pressure test. **Approved Project Funding** After This Change Order **Original Bid Target:** \$564,500.00 Base Contract Amount: \$420,630.00 **Revised Contract Amount:** \$467,659.00

\$56,450.00

Remaining Undedicated Funds:

Contingency:

\$200,320.00

<u>Disposal Easements</u> - SBC approval of all usual and customary easements, licenses, disposals of utilities, right of entries, and right of ways necessary for the maintenance and support of utilities for the project (in accordance with Item 3.02(E) of the SBC By-Laws, Policy & Procedures)

1) State Procurement Agency: Tennessee Board of Regents / TCAT Knoxville

Grantee: Clinton Utility Board

Type: Utility

SBC Project: Training Facility and Renovations Anderson County

**SBC No.** 166/060-01-2017AM

2) State Procurement Agency: STREAM / Department of Environment & Conservation

Grantee: Duck River Electric Membership Corporation

Type: Utility

SBC Project: Old Stone Fort State Archaeological Park Campground Upgrades

**SBC No.** 126/066-01-2018

## Initial and Revised Approvals of Capital Projects

 Reported the following four capital improvements with total project cost of less than \$100,000 in accordance with Item 2.04(A)(1) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: Austin Peay State University Location: Clarksville, Tennessee Project Title: 516-518 Ford Demolition

Project Description: Demolition of two properties on Ford Street in Clarksville, Tennessee in accordance

with the Austin Peay State University 2017 Master Plan.

**SBC Project No.** 373/003-01-2020 **Total Project Budget:** \$20,000.00

Source of Funding: Plant Funds (Non-Aux) (A) Approval: Approved a project

**Approval Date**: 05/14/2020

2) State Procurement Agency: STREAM / Department of Agriculture

**Location**: Statewide, Tennessee

Project Title: Walland Residence Demolition

**Project Description:** Demolition of a forestry residence and all required related work.

**SBC Project No.** 100/010-01-2020 **Total Project Budget:** \$50,000.00

Source of Funding: 19/20 AG Op Funds (A)

Approval: Approved project utilizing a central procurement contract to perform the work

**Approval Date**: 05/14/2020

3) State Procurement Agency: STREAM / Department of Agriculture

**Location:** Centerville, Tennessee

Project Title: Demolition – 962 Old State Route 48 (two structures)

**Project Description:** This project provides for the demolition of both structures at 962 Old State Route

48 in Centerville, Tennessee.

**SBC Project No.** 100/010-02-2015 **Total Project Budget:** \$13,950.00

**Source of Funding**: 15/16 AG Op Funds (A)

**Approval:** Approved a revision in project budget and funding and utilizing Agency Resources

for demolition

**Approval Date**: 05/14/2020

4) State Procurement Agency: STREAM / Department of Environment & Conservation

Location: Lebanon, Tennessee

Project Title: Demolition – 5070 & 5072 Murfreesboro Rd, Lebanon, TN

**Project Description:** Demolish a retail building and vacant restaurant at Cedars of Lebanon State Park

(CLSP).

**SBC Project No.** 126/015-01-2020 **Total Project Budget:** \$10,000.00

**Source of Funding:** 19/20 TDEC Op Funds (A)

**Approval:** Approved project utilizing Agency Resources for demolition

**Approval Date**: 05/14/2020

• Reported the following two capital projects with total project cost of \$100,000 - \$500,000 in accordance with Item 2.04(A)(2) of the SBC By-Laws, Policy & Procedures:

State Procurement Agency: Tennessee Board of Regents / Pellissippi State Community College

Location: Knoxville, Tennessee
Project Title: CPAC Lighting Updates

Project Description: Replace and update electrical and lighting control systems in the Alexander

Building Clayton Performing Arts Center.

**SBC Project No.** 166/032-02-2020 **Total Project Budget:** \$225,000.00

Source of Funding: \$105,000.00 Plant Funds (Non-Aux) (A)

\$120,000.00 Gifts (O)

**Approval**: Approved project and to select a designer

**Approval Date**: 04/23/2020

2) State Procurement Agency: Tennessee Technological University

**Location:** Cookeville, Tennessee

**Project Title:** Roaden University Center West Patio & Landscaping

**Project Description:** Construct a patio with low wall seating and install a fire pit, lighting and landscaping

on the west side of the Roaden University Center.

**SBC Project No.** 364/011-04-2019 **Total Project Budget**: \$487,848.00

Source of Funding: Plant Funds (Aux-Dining) (A)

Approval: Approved a revision in project budget and funding in order to award a contract

(increase of \$83,000)

**Approval Date**: 04/16/2020

## Approvals of Revisions to Existing Capital Projects

• Reported the following two approvals of a revision in funding for capital project (no change in total project budget) in accordance with Item 2.04(B)(2) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: STREAM / Department of General Services

**Location:** Nashville, Tennessee

Project Title: New Regional Intervention Program Building

Project Description: Construct a new behavioral healthcare facility to serve the agency's Regional

Intervention Program, and all required related work.

**SBC Project No.** 344/022-01-2017 **Total Project Budget**: \$4,600,000.00

Source of Funding: 17/18 FRF CurrFunds-CapImp (A)

**Approval**: Approved a revision in funding (increase in designer payment intended to be offset

from collection of liquidated damages from the contractor)

**Approval Date**: 04/17/2020

2) State Procurement Agency: STREAM / Department of General Services

**Location:** Statewide, Tennessee

Project Title: TN Tower, Rachel Jackson, and Andrew Jackson Generator Replacement Replace generators with natural gas-fired generators at Andrew Jackson (AJ),

Rachel Jackson (RJ) and Tennessee Tower (TT), including connections, and all

required related work.

**SBC Project No.** 529/000-05-2017 **Total Project Budget**: \$2,890,000.00

Source of Funding: 17/18 FRF CurrFunds-CapMaint (MP) (A)

**Approval:** Approved a revision in funding (increase in the MACC to award a contract)

**Approval Date**: 04/23/2020

 Reported the following two approvals of an addition of scope for capital project in accordance with Item 2.04(B)(3) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: University of Tennessee – Chattanooga

**Location:** Chattanooga, Tennessee

Project Title: Academic Classroom Bldgs Renov. (Lupton/Fine Arts)

**Project Description:** This project expands space for the College of Arts & Sciences including associated

classrooms and offices through the renovation of two existing buildings, Lupton Library and the Fine Arts Center. The renovation of the 116,000 sf Lupton Library includes replacement of all building systems and finishes to accommodate general classrooms, Arts & Science offices, and other academic spaces. The renovation of the 72,300 sf Fine Arts Center includes upgrades to the building's structure, *lighting, acoustical requirements*, systems and renovation of two large theaters and strategic 2<sup>nd</sup> floor infill in the art, theater, and music wings. In FY 2015-16 \$2M was

approved for Planning this project.

**SBC Project No.** 540/005-01-2015 **Total Project Budget:** \$38,410,000.00

Source of Funding: \$28,433,000.00 16/17 CurrFunds-CapImp (A)

\$ 7,277,000.00 Gifts (O) \$ 2,700,000.00 Plant Funds (Non-Aux) (A)

Approval: Approved a revision in scope

**Approval Date**: 04/13/2020

2) State Procurement Agency: University of Tennessee – Knoxville

**Location:** Knoxville, Tennessee

**Project Title:** Student Recreational Facilities Improvements

**Project Description:** This project will provide modifications and renovations of the outdoor pool area and

plaza including deck repair, reconstruction of the Aquatic Center outdoor pool, upgrades to *and enclosure of* the pool filtration system, and furnishings, finishes, and equipment. The Student Recreation Facility doors and turnstiles will also be

replaced.

**SBC Project No.** 540/009-14-2019 **Total Project Budget**: \$5,000,000.00

Source of Funding: Plant Funds (Non-Aux) (A)

Approval: Approved a revision in project scope

**Approval Date**: 04/09/2020

• Reported the following approval of a bid that exceeds approved MACC (no change in total project budget) in accordance with Item 2.04(B)(5) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: Austin Peay State University Location: Clarksville, Tennessee Project Title: Haves House Renovations

**Project Description:** Renovation of Hayes House including, interior and exterior restoration, mechanical,

electrical and plumbing updates, site improvements and related work.

 SBC Project No.
 373/003-03-2019

 Total Project Budget:
 \$2,000,000.00

 Current Project Funding:
 \$ 300,000.00

Source of Funding: Plant Funds (Non-Aux) (A)

**Approval**: Approved a revision in project funding

**Approval Date**: 04/23/2020

#### Approvals of Emergency Capital Projects

• Reported the following approval of an emergency project in accordance with Item 2.04(D) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: STREAM / Tennessee Rehabilitation Initiative in Corrections

**Location:** Nashville, Tennessee

**Project Title:** Emergency – New TRICOR License Plate Plant Building

**Project Description:** Renovation of an existing warehouse facility to support the State's license plate

manufacturing operation.

SBC Project No. 150/002-01-2020
Total Project Budget: \$3,600,000.00
Source of Funding: TRICOR Reserves (R)

Approval: Approved project utilizing a previously selected consultant for design

**Approval Date:** 04/20/2020

## Approvals of Acquisitions and Disposals of State Property

 Reported the following three acquisitions of land in accordance with Item 2.04(E)(1) of the SBC By-Laws, Policy & Procedures:

1) State Procurement Agency: Austin Peay State University Transaction Description: Transaction No. 20-01-011

**Location**: Austin Peay State University (APSU)

Montgomery County – 0.155 acres – 516 Ford Street, Clarksville, TN Montgomery County – 0.198 acres – 518 Ford Street, Clarksville, TN

Owner(s): Austin Peay State University

Estimated Purchase Price: Fair Market Value

Source of Funding: Plant Funds (Non-Aux) (A)

**Approval:** Approved an acquisition in fee with waiver of advertisement and one appraisal

**Approval Date**: 04/17/2020

2) State Procurement Agency: STREAM / Department of Environment & Conservation

**Transaction Description:** Transaction No. 20-01-007

**Location:** Cedars of Lebanon State Park (CLSP)

Wilson County – 1.83 ± acres (2 tracts) – 5070 & 5072 Murfreesboro Road,

Lebanon, TN

Owner(s): Virginia C. Burris
Estimated Purchase Price: Fair Market Value

**Source of Funding:** 19/20 State Lands Acquisition Fund (A)

**Approval:** Approved acquisition in fee with waiver of advertisement and one appraisal

**Approval Date**: 04/23/2020

3) State Procurement Agency: STREAM / Tennessee Wildlife Resources Agency

**Transaction Description:** Transaction No. 20-02-014

**Location:** Gooch Wildlife Management Area (GWMA)

Obion County - 3.30 ± acres - 0 Illinois Central Railroad, Obion, TN

Owner(s): Jana Parnell, Mark Parnell and Sidonna Foust

Estimated Purchase Price: Fair Market Value

**Source of Funding:** 19/20 Wetlands Acquisition Fund (A)

Approval: Approved acquisition in fee with waiver of advertisement and one appraisal

**Approval Date**: 04/15/2020

## Report of Items Submitted to the SBC

 <u>Designer Additional Services</u> for when an individual project exceeds 20% of the designer's fee for basic services, or when an individual additional services approval amount exceeds \$100,000 (in accordance with Item 6.08 of the SBC By-Laws, Policy & Procedures)

State Procurement Agency: University of Tennessee – Chattanooga

**Location:** Chattanooga, Tennessee

Project Title: West Campus Utility Connections

**SBC Project No.** 540/005-06-2017

**Designer:** March Adams & Associates, Inc.

**Amount**: \$80,400.00

**Explanation:** This ASR accommodates the need for construction and materials testing.

**Approval Date**: 04/13/2020 **OSA Receipt Date**: 04/14/2020

2) State Procurement Agency: University of Tennessee – Knoxville

**Location**: Knoxville, Tennessee

**Project Title:** Conference Center Renovations

**SBC Project No.** 540/009-08-2018

**Designer:** Lindsay & Maples, Architects, Inc.

**Amount**: \$33,444.00

**Explanation:** This ASR provides for additional FFE design services.

**Approval Date**: 03/25/2020 **OSA Receipt Date**: 03/25/2020

3) State Procurement Agency: University of Tennessee – Knoxville

Location: Knoxville, Tennessee

**Project Title:** Conference Center Renovations

**SBC Project No.** 540/009-08-2018

**Designer:** Lindsay & Maples, Architects, Inc.

**Amount:** \$26,892.00

**Explanation:** This ASR addresses the need for a third-party materials and construction testing

agent.

**Approval Date**: 04/07/2020 **OSA Receipt Date**: 04/07/2020

4) State Procurement Agency: University of Tennessee – Martin

**Location:** Martin, Tennessee

Project Title: Storm and Sewer Upgrades

SBC Project No. 540/011-02-2017

Designer: Pickering Firm, Inc.

Amount: \$10.086.00

**Explanation:** This ASR provides for compaction testing services associated with some trench

backfilling work.

 Approval Date:
 04/15/2020

 OSA Receipt Date:
 04/15/2020

5) State Procurement Agency: University of Tennessee – Martin

**Location:** Martin, Tennessee

Project Title: STEM Classroom Building

SBC Project No. 540/011-03-2016
Designer: TLM Associates, Inc.

**Amount**: \$322,639.20

**Explanation**: This ASR brings in a third-party construction and materials testing for the project.

Approval Date: 04/22/2020 OSA Receipt Date: 04/22/2020

6) State Procurement Agency: STREAM / Department of Environment & Conservation

Location: Burns, Tennessee

Project Title: Montgomery Bell State Park Inn Renovation

**SBC Project No.** 126/054-01-2017

Designer: EOA Amount: \$2,506.00

**Explanation**: This ASR provides for changes to the interior signage package that were previously

approved by the owner. This change affected both room names and some

wayfinding signage.

**Approval Date**: 04/13/2020 **OSA Receipt Date**: 04/13/2020

7) State Procurement Agency: STREAM / Department of General Services

**Location:** Nashville, Tennessee

**Project Title:** State Capitol Landscape Upgrades and Retaining Wall Repairs

SBC Project No. 529/005-01-2013

Designer: Hodgson and Douglas

**Amount:** \$7,000.00

**Explanation**: This ASR provides for a geotechnical report to account for additional retaining

wall areas, and to replace a geotechnical report that was over 4 years old and

had expired per code requirements.

**Approval Date**: 04/27/2020 **OSA Receipt Date**: 04/27/2020

#### **Other Business**

There being no further business, the meeting adjourned at 11:21 a.m.

\* \* \* \* \* \* \*

## EAST TENNESSEE STATE UNIVERSITY

East Tennessee State University, Johnson City, Washington County, Tennessee

Requested Action: Approval of a revision in project budget and funding

Project Title: Campus Wide Paving and Repair Project

Project Description: Asphalt paving repair of selected streets and parking lots campus wide including milling,

demolition, excavation, stone base, fine grading, concrete curbs, parking bumpers, and

asphalt markings.

**SBC Number**: 369/005-02-2019

Total Project Budget: \$625,000.00

Source of Funding: <u>Original</u> <u>Change</u> <u>Revised</u>

\$475,000.00 \$150,000.00 \$625,000.00 Plant Funds (Aux-Parking) (A)

Original Project Budget: \$475,000.00

Change in Funding: \$150,000.00

Revised Project Budget: \$625,000.00

Comment: The is an additional FY19/20 <u>disclosed</u> project reported by THEC in Quarter 4. This request

will allow for the continuation of paving work. This additional funding is expected to be sufficient to address campus paving projects until the FY 21/22 budget cycle, when a new

project is anticipated to be requested.

Previous Action: 06/13/2019 SBC Approved project and utilizing campus resources for design

Minutes: 05/14/2020 SBC Approved a revision in project budget and funding

#### MIDDLE TENNESSEE STATE UNIVERSITY

## Middle Tennessee State University, Murfreesboro, Rutherford County, Tennessee

Requested Action: Approval to award a contract to the best evaluated proposer for a Construction

Manager/General Contractor

**Project Title:** School of Concrete and Construction Management

**Project Description:** Construction of a facility for the School of Concrete and Construction Management. Project

includes relocation of current functions and demolition of Abernathy and Ezell buildings, along

with an addition to the satellite chiller plant, and all related work.

**SBC Number**: 366/009-07-2019

Total Project Budget: \$40,100,000.00

**Current Funding:** \$ 2,470,000.00

Source of Funding: \$ 800,000.00 Plant Funds (Non-Aux) (A)

\$ 1,670,000.00 Gifts (O)

Comment: Twelve proposals were received on April 6, 2020. The Notice of Intent to award was sent on

April 21, 2020 naming Hoar Construction as the best evaluated proposer. No protests were

received in the protest period.

Previous Actions: 07/11/2019 SBC Approved project and to select a designer, and utilizing CM/GC for a

portion of the work

07/22/2019 ESC Approved designer selections (The Orcutt Winslow Limited Liability

Limited Partnership and Bullock Smith & Partners Inc)

Minutes: 05/14/2020 SBC Commissioner Eley asked for a status update on this project. State

Architect McGauran replied that the design is at the Design Development stage of the project. This current action will bring the Construction Manager on board for preconstruction services so they can confirm the anticipated cost of the work. The current project funding will carry the project through full design and preconstruction services. This project will need to come back to the SBC for approval of the Early

Design Presentation and to add the construction funding.

At a roll call vote all members voted aye and approved awarding a

CM/GC contract (Hoar Construction).

## UNIVERSITY OF MEMPHIS

## University of Memphis, Memphis, Shelby County, Tennessee

Requested Action: Approval to accept gift-in-place construction, with plans and specifications to be

approved by the State Architect

Project Title: Larry Finch Plaza

**Project Description:** Develop a dedication plaza with statue at the Park Avenue Campus, in honor of former

basketball player and coach.

**SBC Number**: 367/072-01-2020

Total Project Budget: \$750,000.00

**Source of Funding:** \$750,000.00 Gift-in-Place (O)

Comment: This is a FY 19/20 disclosed project in the capital budget. \$500,000 was originally disclosed,

the cost of the statue at \$250,000 was not included. Plaza to be located just inside the Getwell Road entrance to the Park Avenue Campus. The project is being donated to the campus through

the Auxiliary Service Foundation.

Minutes: 05/14/2020 SBC Approved accepting gift-in-place construction, with plans and

specifications to be approved by the State Architect

## Tennessee State University, Nashville, Davidson County, Tennessee

Requested Action: Approval of a revision in budget and to proceed with a previously approved

planning project

**Project Title:** Campus Building Envelope and Structure Repairs

Project Description: Repair metal wall system in the Gentry Center; make window repairs in the Davis

Humanities Building; address settling issues for the Floyd Payne Center Colonnade; repair foundation and exterior and interior repairs in Kean Hall; and repair windows and

make exterior and interior repairs to Floyd Payne Center Building.

**SBC Number**: 166/001-04-2018

Total Project Budget: \$3,780,000.00

Current Project Funding: \$1,900,000.00

Source of Funding: \$1,900,000.00 18/19 CurrFunds-CapMaint (MP) (A)

Comment: There will be additional phases to this project. The pre-planning effort resulted in all

items noted in the Project Description being included in the current scope of work with the exception of the Gentry Center metal wall system repair. The estimated cost of replacing the metal wall system exceeds the current budget and will be completed in a

future phase.

**Previous Action:** 08/09/2018 SBC Approved pre-planning and to select a designer

11/19/2018 ESC Approved designer selection (American Structurepoint)

Minutes: 05/14/2020 SBC Approved a revision in budget and proceeding with a previously

approved planning project

## Tennessee State University, Nashville, Davidson County, Tennessee

Requested Action: Approval of a revision in budget and to proceed with a previously approved planning

project

Project Title: Campus HVAC Repairs

Project Description: Repair, upgrade, and recommission equipment and components to HVAC systems in the

Floyd Payne Campus Center, Strange Music, and Gentry Center.

**SBC Number**: 166/001-05-2018

Total Project Budget: \$4,750,000.00

Current Project Funding: \$1,100,000.00

Source of Funding: \$1,100,000.00 18/19 CurrFunds-CapMaint (MP) (A)

**Comment:** There will be additional phases to this project. The pre-planning effort resulted in all items

noted in the Project Description being included in the current scope of work with the exception of the Gentry Center. The estimated cost for the Gentry Center exceeds the

current budget and will be completed in a future phase.

**Previous Action:** 08/09/2018 SBC Approved pre-planning and to select a designer

11/19/2018 ESC Approved designer selection (Kurzynske & Associates)

Minutes: 05/14/2020 SBC Approved a revision in budget and proceeding with a previously

approved planning project

## Motlow State Community College, Lynchburg, Moore County, Tennessee

Requested Action: Approval of a project and proceeding with the process to select a designer

Project Title: Athletic Field Soccer Expansion

Project Description: Upgrade field to accommodate women's soccer team, including upgrades to stands and

lighting.

SBC Number: 166/021-02-2020

Total Project Budget: \$1,050,000.00

Source of Funding: \$ 550,000.00 Plant Funds (Non-Aux) (A)

500,000.00 Gifts (O)

Comment: This is a FY 19/20 <u>disclosed</u> project reported by THEC for Quarter 4.

Minutes: 05/14/2020 SBC Approved project and to select a designer

Pellissippi State Community College, Knoxville, Knox County, Tennessee

Requested Action: Approval of a revision in project scope, budget, and funding

Project Title: Multi-Purpose Building and Renovations

**Project Description:** Construct new building for academic classrooms, science, lab, and faculty offices. *Relocate* 

modular buildings.

**SBC Number**: 166/032-01-2017

Total Project Budget: \$28,725,000.00

Source of Funding: Original Change Revised \$24,300,000.00 0.00 \$24,300,000.00 17/18 CurrFunds-CapImp (A) 2,700,000.00 Gifts 0.00 2,700,000.00 (O) 1,500,000.00 225,000.00 1,725,000.00 Plant Funds (Non-Aux) (A)

Original Project Budget: \$28,500,000.00

Change in Funding: \$225,000.00

Revised Project Budget: \$28,725,000.00

**Comment:** This request is to add scope and funding for the relocation of modular buildings on the campus,

including utilities and accessibility, in order to continue to house existing campus functions.

Previous Action: 07/14/2017 SBC Approved project and use of CM/GC

09/28/2017 ESC Approved designer selection (Barber McMurry Architects)
03/08/2018 SBC Approved a revision in project budget and funding
07/12/2018 SBC Approved award of CM/GC (Denark Construction, Inc.)

11/08/2018 SBC Approved EDP presentation

Minutes: 05/14/2020 SBC Approved a revision in project scope, budget, and funding

Statewide, Tennessee

Requested Action: Approval of a project and to issue a Request for Qualifications

Project Title: Installation Energy and Water Plan (IEWP) Consultant

**Project Description:** Engineering consultant to produce a written plan to support the Department of Military Army

National Guard installations to achieve increased energy security, resilience, readiness, and

mission assurance.

**SBC Number**: 361/000-01-2020

Total Project Budget: \$418,500.00

Source of Funding: \$418,500.00 Federal Funds (NGB) (F)

Comment: This request is 100% federally funded. The Department of Military is required by federal

mandate to provide an Installation Energy and Water Plan (IEWP) for Tennessee Army

National Guard (TNARNG) Sites and Facilities.

Minutes: 05/14/2020 SBC Approved project and issuing a Request for Qualifications

## Jackson Airport Armory, Jackson, Madison County, Tennessee

Requested Action: Approval of a project and proceeding with the process to select a designer

Project Title: Army Aviation Storage Facility (AASF) 3 Tarmac Repair

**Project Description:** Replacement of the taxiway, runway, and rotary wing aircraft parking area, repair tie-downs

with grounding, install lighting, and all related work.

**SBC Number**: 361/042-01-2020

Total Project Budget: \$5,870,000.00

Current Project Funding: \$ 470,000.00

Source of Funding: \$ 470,000.00 Federal Funds (NGB) (F)

**Comment:** This request is 100% federally funded. The Jackson AASF 3 provides critical support facilities

to Department of Military aircraft. The parking ramp and taxiway was constructed in 1991 and is severely spalling and cracking. This creates a debris hazard capable of damaging aircraft. There is a lack of adequate tie down and grounding points, which also places the aircraft at risk of damage in the event of high winds or electrical storms. There are numerous non-working lights and a complete lack of safety markings contributing further to unsafe aircraft conditions. Additional federal funds are anticipated once design is completed to cover the

cost of construction and project completion.

Minutes: 05/14/2020 SBC Approved project and to select a designer

## McMinnville Readiness Center, McMinnville, Warren County, Tennessee

Requested Action: Approval of Early Design Phase as recommended by the State Architect

Project Title: New McMinnville National Guard Readiness Center

**Project Description:** Construction of a new Readiness Center

**SBC Number**: 361/058-01-2018

Total Project Budget: \$12,168,000.00

Current Project Funding: \$ 910,000.00

Source of Funding: \$ 910,000.00 Military Reserves (Sale of Real Estate) (R)

**Comment:** This project is on schedule and in budget with construction pending award of future federal

funds.

**Previous Action**: 07/12/2018 SBC Approved project and to select a designer

10/29/2018 ESC Approved designer selection (Design House 1411, LLC)

05/09/2019 SBC Approved a revision in funding

Minutes: 05/14/2020 SBC Approved EDP as recommended by the State Architect

## Milan Volunteer Training Site, Milan, Carroll County, Tennessee

Requested Action: Approval of a project utilizing a previously selected designer

Project Title: Building I-2 Renovation

**Project Description:** Make architectural finish repairs to interior walls, floors, and ceilings; mechanical repairs to

room ventilation systems; electrical and plumbing repairs, and all included related work.

**SBC Number**: 368/031-02-2020

Total Project Budget: \$2,675,000.00

Current Project Funding: \$ 58,915.00

Source of Funding: \$ 58,915.00 Federal Funds (NGB) (F)

Comment: This request is 100% federally funded. Hart Freeland Roberts (HFR), Inc. was selected as

the designer and completed the design for this project in accordance with federal procedures. HFR serves as one of the agency consultants for the Department of Military.

HFR, Inc. will be engaged through this project to update completed drawings to current code, and complete construction document, bidding, construction administration, and close out phases. Additional federal funds are anticipated once design is completed to cover the

cost of construction and project completion.

Minutes: 05/14/2020 SBC Approved project utilizing a previously selected designer

#### DEPARTMENT OF ENVIRONMENT & CONSERVATION

Reelfoot Lake State Park, Tiptonville, Lake County, Tennessee

**Requested Action:** Approval of a revision in project budget, scope, and funding

**Project Title:** Visitor's Center Expansion

**Project Description:** Expansion Construction of a the existing new visitor's center at Reelfoot Lake State Park.

SBC Number: 126/084-01-2014

**Total Project Budget:** \$2,765,000.00

Source of Funding: Original Change Revised 563,820.32 (\$563,820.32) 0.00 Gift-In-Place (O)234,223.29 0.00 234,223.29 03/04 CurrFunds-CapImp (R) 291,012.65 0.00 15/16 CurrFunds-CapImp 291,012.65 (A) 800,943.74 1,025,922.84 1,826,866.58 Federal Grant (F)

0.00 38,437.41 38,437.41 19/20 TDOT Op Funds (A) 0.00 374,460.07 374,460.07 19/20 TDEC Op Funds (A)

**Original Project Budget:** 

\$1,890,000.00 Change in Funding: \$ 875,000.00

**Revised Project Budget:** \$2,765,000.00

The portion of the building that was originally constructed was required to be demolished Comment:

because the structure was not built to code. This action will enable a new building to be constructed at the site. Design and construction will continue to be managed by TDOT.

The increase in project budget reflects the additional cost to complete the project. The scope is being revised to recognize that a new building is being constructed to meet the need for visitor's center services. The revision in funding will recognize new funding that will now be included in the project. The gift-in-place construction has been removed from the project with the dissolution of the Mississippi River Corridor requiring additional federal grant funds and

state match dollars be added to address the shortfall.

**Previous Action:** 05/08/2014 SBC Approved acceptance of gift

> Referred to ESC with authority to act 08/11/2016 SBC

08/22/2016 **ESC** Approved a revision in project budget and sources of funding, to

> utilize an Agency Consultant for design and the existing contractor for construction for a portion of the project and to utilize a TDOT consultant and TDOT construction processes for the remainder of

the project.

Minutes: 05/14/2020 **SBC** Approved a revision in project budget, scope, and funding

#### DEPARTMENT OF ENVIRONMENT & CONSERVATION

## Meeman-Shelby Forest State Park, Millington, Shelby County, Tennessee

Requested Action: Approval to cancel the project

Project Title: Meeman-Shelby Forest State Park Group Camp

**Project Description:** Renovates existing facilities including roof replacement, repairs interiors and exteriors,

upgrades plumbing and electrical systems, stabilizes structures, replaces septic system, repaves parking lots, upgrades walkways and paths, replaces lighting, replaces pool with a

splash pad and all required related work.

**SBC Number**: 126/089-01-2017

Total Project Budget: \$2,910,188.00

Project Expenditures: \$ 147,196.19

 Source of Funding:
 Original \$2,000,000.00
 Change \$1,852,803.81
 Revised \$147,196.19
 CurrFunds-CapMaint (A)

 910,188.00
 (910,188.00)
 0.00
 Federal Funds (LWCF) (F)

Original Project Budget: \$2,910,188.00

Change in Funding:

(\$2,762,991.81)

Revised Project Budget: \$147,196.19

**Comment:** Project cancellation is requested due to other strategic planning by the new administration

for this site that removes the need for this work. The designer has been paid through 50% of

the construction documents phase for this project.

Previous Action: 07/13/2017 SBC Approved project and to select a designer utilizing Best Value

07/27/2017 ESC Approved designer selection (Sparkman & Associates Architects)

03/14/2019 SBC Approved a revision in project budget, scope, and funding

Minutes: 05/14/2020 SBC Approved cancellation of the project

## DEPARTMENT OF CORRECTION

Northwest Correctional Complex, Tiptonville, Lake County, Tennessee

Requested Action: Approval to cancel the project

**Project Title:** Northwest Correctional Cpx. Kitchen/Vocational Repairs

Project Description: Replacement of kitchen/dining equipment and related systems with modifications to

associated vocational areas.

**SBC Number**: 142/016-01-2014

Original Project Budget: \$2,750,000.00

Project Expenditures: \$ 11,994.13

Source of Funding: Original Change Revised

\$ 100,000.00 (\$88,005.87) \$11,994.13 14/15 CurrFunds-CapMaint(SA) (A)

Original Project Funding: \$ 100,000.00

Change in Funding: (\$88,005.87)

Revised Project Budget: \$11,994.13

Comment: The Agency has requested cancellation of the project because the needs have been

addressed in SBC project #142/016-01-2017 (NWCX Vocational Upgrades). The current

project was funded for preplanning only.

**Previous Action:** 07/10/2014 SBC Approved preplanning project

08/28/2014 ESC Approved designer selection (Evans Taylor Foster Childress)

Minutes: 05/14/2020 SBC Approved cancellation of the project

## DEPARTMENT OF CORRECTION

## South Central Correctional Facility, Clifton, Wayne County, Tennessee

Requested Action: Approval to award a contract to the best evaluated proposer

Project Title: SCCF Private Management and Operation

**Project Description:** A private management and operations contract for TDOC for a period from July 1, 2020 to June

30, 2023. The contract will be a three (3) year contract with a two (2) year option.

**SBC Number**: 142/018-01-2019

Total Project Budget: \$114,490,100.00

Source of Funding: \$114,490,100.00 TDOC Op Funds (A)

Comment: The current contract, (SBC No 142/018-01-2013) with CoreCivic of Tennessee, LLC (CoreCivic)

expires June 30, 2020. State Building Commission approval is required pursuant to TCA 41-24-104. The total project budget includes a total cost of a three (3) year contract. The contract includes one two (2) year renewal option that if exercised, will require SBC approval per statute.

**Previous Action:** 09/12/2019 SBC Referred to ESC with authority to act

09/23/2019 ESC Approved issuing an RFP

Minutes: 05/14/2020 SBC Approved awarding a contract to the best evaluated proposer (CoreCivic

of Tennessee, LLC)

## DEPARTMENT OF GENERAL SERVICES

## Statewide, Tennessee

Requested Action: Approval to extend three master contracts for an additional twenty-four months

**Project Title:** General Government Commissioning Contract

**Project Description:** Provide commissioning services statewide.

**SBC Number**: 460/000-02-2017

Total Project Budget: \$150,000.00

Source of Funding: \$150,000.00 Various Agency Op Funds (A)

**Comment:** The current contracts will be amended to extend for the full five years, through October 31, 2022.

Below are the consultant contracts to be extended.

Smith, Seckman, & Reid, Inc. TLC Engineering Solutions, Inc.

Working Buildings, LLC

Previous Action: 06/19/2017 SBC Approved utilizing the procurement results of TBR for Commissioning

Services

11/08/2018 SBC Approved an amendment to contract extending the term 07/11/2019 SBC Approved an amendment to contract extending the term

12/12/2019 SBC Approved awarding a new contract to a previously selected consultant

(TLC Engineering Solution, Inc.)

Minutes: 05/14/2020 SBC Approved extending three master contracts for an additional twenty-four

months

Approved:

Tre Hargett

Secretary, State Building Commission

Secretary of State