Agency Project Report

Tennessee Department of Commerce and Insurance

Tuesday, August 05, 2008 1:44 PM

TBI Consolidated Facility

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
500/001-01-2006 Security System Replacement	\$185,000.00 \$148,000.00	Fowlkes Associate Archts EduTech, Inc.	DePalma, N. Bryant, J.	Renovation Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 10/19/08.
1 Project	\$185,000.00	(Total Budgeted Cost of Projects)			

TBI Crime Lab

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
500/003-01-2005 New Laboratory	\$15,050,000.00 \$11,500,000.00	JV Lewis Group/Smith Seckman Reid Rouse Construction Company	DePalma, N. Edwards, T.	New Construction Active Construction	4/17/08: Required Substantial Completion is 12/20/2008, July \$750K added, NOI working on furniture plan/budget 1/30/08: Security vendor adding requirement 10/25/07: Project expected to complete 11/2008
1 Project	\$15,050,000.00	(Total Budgeted Cost of Projects)			

|--|