

# Agency Project Report

## Tennessee Department of Health

Tuesday, August 05, 2008

1:49 PM

### East Tennessee Regional Health Office

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
408/001-01-2007 HVAC Upgrade	\$175,000.00 \$145,200.00	Branham & Lloyd, LLC	Qualey, B. Edwards, T.	Renovation Schematic Design Phase	2/28/08: Design NTP issued 1/17/08: Design Agreement executed 12/20/07: Contract to Designer for signature 12/07/07: Design contract is working, has not yet gone to Designer 11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete 8/2008
<b>1 Project</b>	<b>\$175,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Middle Tennessee Regional Health Office

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
408/003-01-2007 HVAC Upgrade	\$238,000.00 \$200,860.00	Branham & Lloyd, LLC	Qualey, B.	Renovation Schematic Design Phase	2/07/08: Design NTP issued 1/17/08: Design Agreement executed 12/20/07: Contract to Designer for signature 12/07/07: Contract is working, has not yet gone to Designer 11/06/07: Change Designer, selection referred to subcommittee 11/07/07: Project expected to be complete by 8/2008
<b>1 Project</b>	<b>\$238,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Shelby County Regional Forensic Center

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
400/000-01-2005-01 New Facility	\$13,250,000.00 \$0.00	Buchart-Horn, Inc.	DePalma, N. Sabelhaus, R.	New Construction Program Verification Phase	7/10/08: CM @ Risk selected. Designer developing design concepts. 5/05/08: City has selected site. Project moving forward. RFP for CM at Risk to be issued 5/07/08. 1/30/08: Waiting on City to select site (March 08) 11/13/07: Waiting on City to select site
<b>1 Project</b>	<b>\$13,250,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Southwest Tennessee Regional Health Lab

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
408/005-01-2002	\$3,460,000.00	Pickering Firm, Inc.	Qualey, B.	Renovation	
Renovate Regional Health Lab	\$1,705,000.00		Loggins, B.	Design Development Phase	
408/005-01-2002-02	\$1,430,000.00	The Pickering Firm, Inc.	Qualey, B.	Renovation	
Renovation to Existing Building	\$0.00		Loggins, B.	SBC Approved - Awaiting Contra	
<b>2 Projects</b>	<b>\$4,890,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

### Upper Cumberland Regional Health Fac

<i>SBC# / Project Title</i>	<i>Total Cost / MACC</i>	<i>Designer / Contractor</i>	<i>RPA PM / CA</i>	<i>Project Type / Status</i>	<i>Status Comments</i>
408/009-01-2004	\$15,400,000.00	JV Thomas Miller/Upland Design	Qualey, B.	New Construction	
New Facility	\$10,244,850.00		Shelton, T.	Construction Document Phase	
					12/07/07: Will take to Jan 08 SBC to add \$500K, RFP in February. Schedule complete cost estimate CDP
					11/07/07: Project expected to be complete by 9/2009
<b>1 Project</b>	<b>\$15,400,000.00</b>	<b>( Total Budgeted Cost of Projects )</b>			

<b>Department Totals:</b>	<b>6 Projects Valued at \$33,953,000.00 ( Total Budgeted Cost of Projects )</b>				
---------------------------	---	--	--	--	--