Agency Project Report

Tennessee Department of Agriculture

Friday, November 16, 2007 2:19 PM

Bledsoe State Forest

SBC# / Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
100/010-02-2003 Demonstration Bridge	\$430,350.00 \$395,200.00	John D. Hughes Structural Engrs 1220 Exhibits	Hugh Gaston Jeff Fields	New Construction Construction Closed Out	As of 11/05/07, Designer not closed out
1 Project	\$430,350,00	(Total Budgeted Cost of Projects)			

Ellington Agricultural Center

SBC#/Project Titile	Total Cost / MACC	Designer / Contractor	RPA PM / CA	Project Type / Status	Status Comments
100/000-02-2007 Window Replace-Moss Buildin	\$235,000.00 ng \$206,800.00	Fowlkes Associate Archts	Bob Qualey	Renovation Project Not Started	Processing Contract 11/07/07: Project expected to be complet 11/2008
100/000-01-2007 HVAC Upgrade-Porter Lab	\$781,000.00 \$687,280.00	SSOE, Inc.	Bob Qualey	Renovation Project Not Started	Processing Contract 11/06/07: Contract is working 11/07/07: Project expected to be complete 12/2008
100/000-01-2005 Reroof Porter Bldg	\$265,000.00 \$231,000.00	The Larkin Group Southern Roofing Co., Inc.	Valerie Law Jeff Fields	Re-roof Construction Closed Out	Awaiting One-Year Corr Insp Warranty Inspection due 9/24/2008
3 Projects	\$1,281,000.00	(Total Budgeted Cost of Projects)			

Department Totals: 4 Projects Valued at \$1,711,350.00 (Total Budgeted Cost of Projects)
--