
From: Rachel S. Goulet
Sent: Monday, June 3, 2019 11:27 AM
Cc: Pat Flood; Rudy Collins
Subject: Camden Update 6-3-2019

Dear Camden Citizens–

Below is a summary of items that have occurred at EWS from Saturday 5-25-2019 through Friday 5-31-2019. My previous update covered the period through Friday 5-24-2019. Thank you.

Pat.

- Aluminum Processing Waste Cell leachate was shipped off-site for disposal.
- Industrial Waste Cell leachate continued to be treated, stored, and sent off-site for disposal.
- Performed daily ammonia monitoring using portable monitor.
- Closure Construction Activities Performed:
 - Activities at Aluminum Processing Waste Cell:
 - Straw placement and seeding scheduled to begin on 6/3.
 - Contractor completed installation of rip-rap at base of cell (above liner geocomposite drainage termination).
 - Surveyors completed effort to verify thickness of vegetative support layer.
 - Activities at Industrial Waste Cell:
 - Surveyors completed effort to verify thickness of protective cover thickness.
 - Contractor began importing and stockpiling material for vegetative support layer.
 - Contractor began construction of storm water control berms (approximately 40% complete).
 - General Site Construction Activities:
 - Contractor continued to remove material between the Aluminum Processing Waste Cell and the Industrial Waste Cell to create a storm water drainage channel between the cells (approximately 95% complete).
 - Fence contractor continued installation of perimeter fencing (approximately 75% complete).
 - Weekly construction meeting held.

Patrick J. Flood, P.E. | Director
Division of Solid Waste Management
William R. Snodgrass Tennessee Tower
312 Rosa L. Parks Ave., 14th Floor
Nashville, TN 37243
p. 615-532-0792
Pat.Flood@tn.gov
tn.gov/environment

We value your feedback! Please complete [TDEC's Customer Service Survey](#).