BRIDGE ID NUMBER: 16100240039

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: 00918

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WATTENDORF MEMORIAL HWY. COUNTY SEQUENCE: 2 CROSSING: I-24 LOG MILE: 7.67 LOCATION: I-24 EXIT 117 SUFFICIENCY RATING: 53.4 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.41700 DEGREES YFS (17a.b) LONGITUDE: 86.01665 DEGREES (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: **NOT APPLICABLE** (102) TRAFFIC DIR: 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 4 (46) NUMBER OF APPROACH SPANS: O (59) SUPERSTRUCTURE: **CONCRETE CAST-IN-PLACE** (107) TYPE OF DECK: (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: N A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE -WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY** (41) WT POSTING STATUS: WEIGHT POSTED (42b) UNDER BRIDGE: **HIGHWAY APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 4 GEOMETRIC DATA (69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 86.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 368.5 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 34.4 FT (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 368.4 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$2,488,000.00 (34) BRIDGE SKEW: 36 DEGREES (95) ROADWAY IMPROVEMENT COST: \$249,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$3,733,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: (90) DATE OF LAST REGULAR INSPECTION: 10/12/2023 16.11 FT (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): 11.48 FT N/A (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 27.89 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA = (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16010300001

BRIDGE OWNER: CITY OF TULLAHOMA



COUNTY: COFFEE

ROUTE: 01030

FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: W. LINCOLN ST. COUNTY SEQUENCE: 1 CROSSING: NORTH FORK BLUE CREEK LOG MILE: 1.63 SUFFICIENCY RATING: 79.4 LOCATION: IN TULLAHOMA CITY LIMITS IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.34865 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24062 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1930 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1986 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 20.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 29.9 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 25.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$89,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$134,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/10/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16010300003

BRIDGE OWNER: CITY OF TULLAHOMA



COUNTY: COFFEE

ROUTE: 01030

FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: W. LINCOLN ST. COUNTY SEQUENCE: 1 CROSSING: ROCK CREEK LOG MILE: 3.34 SUFFICIENCY RATING: 96.1 LOCATION: IN TULLHOMA CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.35993 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21402 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE **CONTINUOUS NATIONAL REGISTER** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1998 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 45.9 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 184.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 4.9 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 47.2 FT RECOMMENDED IMPROVEMENTS 59.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 36.4 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 47.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/10/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16010960001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 01096

SPECIAL CASE: 0 FIPS CODE: 00000 ROAD NAME: RAGSDALE RD. COUNTY SEQUENCE: 1 CROSSING: TAYLOR BRANCH LOG MILE: 2.91 SUFFICIENCY RATING: 57.2 LOCATION: .8 MI FROM SHED RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.49693 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.02758 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2017 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 25.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 74.8 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 75.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$198,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$20,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$298,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



COUNTY: COFFEE BRIDGE ID NUMBER: 16010960003 BRIDGE OWNER: COFFEE COUNTY ROUTE: 01096 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: RAGSDALE RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 6.82 SUFFICIENCY RATING: 58.0 LOCATION: 2 MI FROM SPEARS RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.51564 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 85.96378 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 30.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 19 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 20.3 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 30.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$122,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$184,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/15/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 16\$42920009 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 01098 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: ROCK RD. COUNTY SEQUENCE: 1 CROSSING: WEST FORK HICKORY CREEK LOG MILE: 5.77 SUFFICIENCY RATING: 83.2 LOCATION: 2.1MI SOUTH OF SR55 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.53545 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97973 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1975 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.7 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 40.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 25.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/15/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16S42920011

BRIDGE OWNER: COFFEE COUNTY

FIPS CODE: 00000

ROAD NAME: ROCK RD.

CROSSING: WEST FORK HICKORY CREEK

LOCATION: .2 MI FROM SR 55

IDENTIFICATION

(16a,b) LATITUDE:

N 35.54538 DEGREES

(112) MEETS NBIS BRIDGE LENGTH:

(17a,b) LONGITUDE:

W 85.98763 DEGREES

(104) NATIONAL HIGHWAY SYSTEM:

NOT

(98a) BORDER BRIDGE STATE CODE:

N/A (26) FUNCTIONAL CLASS:

RURAL MINOR

IDENTIFICATION —	
(16a,b) LATITUDE: N 35.54538 DEGREES	(112) MEETS NBIS BRIDGE LENGTH: YES
(17a,b) LONGITUDE: W 85.98763 DEGREES	(104) NATIONAL HIGHWAY SYSTEM: NOT A NHS ROUTE
(98a) BORDER BRIDGE STATE CODE: N/A	(26) FUNCTIONAL CLASS: RURAL MINOR COLLECTOR
(98b) PERCENT SHARE: 00	(101) PARALLEL BRIDGE: NO PARALLEL BRIDGE
(99) BORDER BRIDGE NUMBER: NOT APPLICABLE	(102) TRAFFIC DIR: 2-WAY TRAFFIC
PRINCE TYPE AND MATERIAL	(103) TEMPORARY BRIDGE: NOT APPLICABLE
BRIDGE TYPE AND MATERIAL	(110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK
(43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS	(37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS
(44a) APPR SPAN MATERIAL: NOT APPLICABLE	NOT BEEN DETERMINED
(45) NUMBER OF MAIN SPANS: 2	CONDITION RATINGS
(46) NUMBER OF APPROACH SPANS: 0	(58) DECK: N
(107) TYPE OF DECK: CONCRETE CAST-IN-PLACE	(59) SUPERSTRUCTURE: N
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	(60) SUBSTRUCTURE: N
A) TYPE OF SURFACE: ASPHALT	(61) STREAM CHANNEL AND CHANNEL PROTECTION: 6
B) TYPE MEMBRANE: NONE	(62) CULVERT CONDITION (IF APPLICABLE): 5
C) TYPE PROTECTION: NONE	—— DESIGN LOAD AND WEIGHT POSTING ———
	(31) DESIGN LOADING: H-15-44
AGE AND SERVICE	WEIGHT POSTING (2 AXLE VEHICLES): ALL LEGAL LOADS
(27) YEAR THE BRIDGE WAS BUILT: 1921	WEIGHT POSTING (3 OR MORE AXLES): ALL LEGAL LOADS
(106) YEAR THE BRIDGE WAS REHABILITATED: N/A	(70) BRIDGE POSTING CODE: 5
(42a) SERVICE ON BRIDGE: HIGHWAY	(41) WT POSTING STATUS: OPEN
(42b) UNDER BRIDGE: WATERWAY	APPRAISAL —
(28a) NUMBER OF LANES CARRIED BY BRIDGE: 2	(67) STRUCTURAL EVALUATION: 5
(28b) NUMBER OF LANES UNDER THE BRIDGE: 0	(68) DECK GEOMETRY: 5
GEOMETRIC DATA	(69) UNDERCLEARANCE RATING:
(48) MAXIMUM SPAN LENGTH: 12.0 FT	(71) WATERWAY ADEQUACY: 7
(49) TOTAL BRIDGE LENGTH: 25.7 FT	(72) APPROACH ROADWAY ALIGNMENT: 8
(50a) LEFT SIDEWALK WIDTH: 0.0 FT	(36) TRAFFIC SAFETY FEATURES: 0000
(50b) RIGHT SIDEWALK WIDTH: 0.0 FT	(113) SCOUR CONDITION RATING: 8
(51) BRIDGE CURB TO CURB WIDTH: 25.3 FT	RECOMMENDED IMPROVEMENTS ———
(52) BRIDGE OUT TO OUT WIDTH: 27.2 FT	(75) TYPE OF WORK: BRIDGE REHABILITATION
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT (33) BRIDGE MEDIAN: NO MEDIAN	(76) LENGTH OF BRIDGE IMPROVEMENT: 26.9 FT
	(94) BRIDGE IMPROVEMENT COST: \$134,000.00
(34) BRIDGE SKEW: 15 DEGREES (35) BRIDGE FLARE: NO FLARE	(95) ROADWAY IMPROVEMENT COST: \$14,000.00
(520) MIN VERTICAL CLEARANCE OVER RD: 100 FT	(96) TOTAL PROJECT COST: \$202,000.00
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.9 FT	(97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020
(54a) VERT UNDERCLR: NOT A HIGHWAY OR RAILROAD	INSPECTION DATES ————
(54b) MIN VERTICAL UNDERCLEARANCE: NOT APPLICABLE	(90) DATE OF LAST REGULAR INSPECTION: 2/15/2024
(55a) HORZ UNDERCLR: NOT A HIGHWAY OR RAILROAD	(91) REGULAR INSPECTION FREQUENCY (MONTHS): 24
(55b) MIN HORZ UNDERCLR ON RIGHT: NOT APPLICABLE	(93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A
(56) MIN HORZ UNDERCLR ON LEFT: NOT APPLICABLE	(92b) UNDERWATER INSP FREQUENCY (MONTHS): N00
NAVIGATION DATA	(93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A
(38) NAV CONTROL: NO NAVIGATION CONTROL	(92c) SPECIAL INSP FREQUENCY (MONTHS): N00
· · · · · · · · · · · · · · · · · · ·	. ,

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16011000011



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 01100 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: POCAHONTAS RD. COUNTY SEQUENCE: 1 CROSSING: LIBERTY CREEK LOG MILE: 1.99 SUFFICIENCY RATING: 58.9 LOCATION: 4 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.64062 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.03438 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 33.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 33.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$96,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$10,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$145,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



COUNTY: COFFEE BRIDGE ID NUMBER: 16S42900013 BRIDGE OWNER: COFFEE COUNTY ROUTE: 01100 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: POCAHONTAS RD. COUNTY SEQUENCE: 1 CROSSING: LIBERTY CREEK OVERFLOW LOG MILE: 2.02 SUFFICIENCY RATING: 70.0 LOCATION: 4 MI FROM SR 53 - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.64075 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.03398 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 39.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.7 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 39 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$110,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$12,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$166,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16100240051



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 01105 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: PRAIRIE PLAINS RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 3.39 SUFFICIENCY RATING: 69.0 LOCATION: 3 MI S OF HILLSBORO IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.36430 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.96218 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 71.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 321.5 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 376 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$1,800,000.00 (34) BRIDGE SKEW: 38 DEGREES (95) ROADWAY IMPROVEMENT COST: \$181,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$2,701,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 54.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 17.81 FT (90) DATE OF LAST REGULAR INSPECTION: 10/9/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 13.78 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 15.42 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A This document is covered by 23 USC §409

PUBLICATION DATE 11-Mar-24

and its production pursuant to a public document records request does not waive the provisions of §409



BRIDGE ID NUMBER: 16F00290005 COUNTY: COFFEE BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 01111 FIPS CODE: **75320** SPECIAL CASE: 0 ROAD NAME: SHORT SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: BOBO CREEK LOG MILE: 3.82 SUFFICIENCY RATING: 65.3 LOCATION: 2.1 MI FROM MT VERNON IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.40587 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.17845 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 42.3 FT (71) WATERWAY ADEQUACY: 8 84.3 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 27.2 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 84 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$126,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$190,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/29/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 16F00290003 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 01111 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CAT CREEK RD. COUNTY SEQUENCE: 1 CROSSING: CRUMPTON CREEK LOG MILE: 6.99 SUFFICIENCY RATING: 90.4 LOCATION: .1 MI FROM SPRINGS RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.42211 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13633 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 8 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2020 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: #Frror (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 34.1 FT (71) WATERWAY ADEQUACY: 7 85.0 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 30.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 28.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/7/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16F00290001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 01111 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: S. SPRING ST. COUNTY SEQUENCE: 1 CROSSING: GRINDSTONE CREEK LOG MILE: 12.19 SUFFICIENCY RATING: 95.5 LOCATION: IN MANCHESTER URBAN AREA - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.47993 DEGREES YES 86.08860 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1994 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 30.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 5.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 5.9 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 39.4 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16S42910007



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 01113 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BLANTON CHAPEL RD. COUNTY SEQUENCE: 1 CROSSING: BREWER CREEK LOG MILE: 1.37 SUFFICIENCY RATING: 79.8 LOCATION: 1.37 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.49890 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.14352 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 64.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 28.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 30.8 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 64 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$104,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$157,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16F00270003 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 01113 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FRANK HILES RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 6.90 SUFFICIENCY RATING: 90.3 LOCATION: 2.7 MI FROM GHE RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.46026 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20934 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1974 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 186.0 FT (71) WATERWAY ADEQUACY: 9 (49) TOTAL BRIDGE LENGTH: 818.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 33.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 27.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/21/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): 10/2022 (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): Y60 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16F00010005 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 01115 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FREDONIA RD. COUNTY SEQUENCE: 1 CROSSING: MUDDY BRANCH LOG MILE: 2.31 SUFFICIENCY RATING: 69.8 LOCATION: 1.1 MI FROM ANDERSON RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.56568 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.12970 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.0 FT (71) WATERWAY ADEQUACY: 7 27.4 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 22.3 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 24.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$73,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$110,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 16S44000003 BRIDGE OWNER: COFFEE COUNTY ROUTE: 01115 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FREDONIA RD. COUNTY SEQUENCE: 1 CROSSING: CLEAR BRANCH LOG MILE: 3.33 SUFFICIENCY RATING: 69.8 LOCATION: .1 MI FROM COOPER RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.57943 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13643 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 21.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.6 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 26.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$78,000.00 (34) BRIDGE SKEW: 5 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$118,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



COUNTY: COFFEE BRIDGE ID NUMBER: 16S44650001 BRIDGE OWNER: COFFEE COUNTY **ROUTE: 01408** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BETSY WILLIS RD. COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 0.43 SUFFICIENCY RATING: 72.8 LOCATION: 3.5 MI FROM 124 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.34187 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95980 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 41.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 41.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 41 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$84,000.00 (34) BRIDGE SKEW: 10 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$127,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/21/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16100240055



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 01408** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BETSY WILLIS RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 2.01 SUFFICIENCY RATING: 68.0 LOCATION: 0.7 MI W OF SR-2 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.33348 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93493 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 99.3 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 337.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 336.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$372,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$38,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$559,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 63.8 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 18.21 FT (90) DATE OF LAST REGULAR INSPECTION: 10/11/2023 (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 11.48 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: 28.54 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16S62600001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 02010

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CHEATHAM SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 0.19 SUFFICIENCY RATING: 82.3 LOCATION: .5 MI FROM BEDFORD CO LN IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.57473 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23882 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2013 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 112.6 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 112.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 18.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 34 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.3 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/3/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16021100005



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 02010 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CHEATHAM SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: PANHANDLE BRANCH LOG MILE: 0.43 SUFFICIENCY RATING: 96.9 LOCATION: 1 MI FROM BEDFORD CO LN - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57563 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23495 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1973 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 32.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 18 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.2 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/3/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 16021100007 BRIDGE OWNER: COFFEE COUNTY ROUTE: 02010 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CHEATHAM SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 1.48 SUFFICIENCY RATING: 78.5 LOCATION: 3 MI FROM BEDFORD CO LN - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.57755 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21767 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 7 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 4 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1974 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 8.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 146.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 24.3 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 151.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$222,000.00 (34) BRIDGE SKEW: 64 DEGREES ROADWAY IMPROVEMENT COST: \$23,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$334,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/3/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16S44420003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 02116

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OAK HILL RD. COUNTY SEQUENCE: 1 CROSSING: BREWER CREEK LOG MILE: 2.67 SUFFICIENCY RATING: 96.8 LOCATION: 1.9 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.51250 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.15187 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1973 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 25.9 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 26.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 26.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/7/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16021200001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 02120 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MATTS HOLLOW RD. COUNTY SEQUENCE: 1 CROSSING: EATON BRANCH LOG MILE: 1.73 SUFFICIENCY RATING: 70.0 LOCATION: 4 MI FROM OLD SR 2 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.54187 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13647 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.1 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 28.9 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 28.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$86,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$130,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/21/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 16021240001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 02124 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHADY GROVE RD. COUNTY SEQUENCE: 1 CROSSING: MUD CREEK LOG MILE: 2.47 SUFFICIENCY RATING: 71.2 LOCATION: .1 MI FROM TEALL RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.62302 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.00018 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 47.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 23.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 47.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$110,000.00 (34) BRIDGE SKEW: 21 DEGREES ROADWAY IMPROVEMENT COST: \$12,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$166,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/15/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 16021240003 BRIDGE OWNER: COFFEE COUNTY ROUTE: 02124 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHADY GROVE RD. COUNTY SEQUENCE: 1 CROSSING: MCAFEE BRANCH LOG MILE: 2.75 SUFFICIENCY RATING: 72.4 LOCATION: .5 MI FROM TEALL RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.62207 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 85.99522 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1965 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 13.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 30.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 30.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$79,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$119,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/15/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16100240057



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 02125 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: RUTLEDGE HILL RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 1.57 SUFFICIENCY RATING: 68.5 LOCATION: 0.7 MI S OF SR-2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.32230 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.92440 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 78.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 272.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 272.3 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$1,238,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$124,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$1.858.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 57.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 17.81 FT (90) DATE OF LAST REGULAR INSPECTION: 10/11/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 11.81 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 29.2 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A This document is covered by 23 USC §409

PUBLICATION DATE 11-Mar-24

and its production pursuant to a public document records request does not waive the provisions of §409



COUNTY: COFFEE BRIDGE ID NUMBER: 16021330001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 02133 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: RAGSDALE RD. COUNTY SEQUENCE: 1 CROSSING: LITTLE HICKORY CREEK LOG MILE: 0.53 SUFFICIENCY RATING: 61.4 LOCATION: 1.1 MI FROM VIOLA RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.50140 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.90725 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 44.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 44 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$102,000.00 (34) BRIDGE SKEW: 12 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$154,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/9/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 16021350001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 02135 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MAPLE SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 1.01 SUFFICIENCY RATING: 49.1 LOCATION: 1 MI FROM JACKSBORO RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.62312 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.05090 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 3 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 11.2 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 23.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 23 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$63,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$95,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/4/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16021350003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 02135

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MAPLE SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: WELKER BRANCH LOG MILE: 6.98 SUFFICIENCY RATING: 80.2 LOCATION: 1.5 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.54513 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06722 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2000 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 7 31.5 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 29.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 27.2 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 20 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/3/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16021370001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 02137

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SUMMITVILLE RD. COUNTY SEQUENCE: 1 CROSSING: MUD CREEK LOG MILE: 4.63 SUFFICIENCY RATING: 76.9 LOCATION: 2 MI FROM ELLAM RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.60300 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.02548 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-10-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1964 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 11.2 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 29.9 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.7 FT RECOMMENDED IMPROVEMENTS 23.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 29.9 FT (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: \$146,000.00 (34) BRIDGE SKEW: 41 DEGREES ROADWAY IMPROVEMENT COST: \$15,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$220,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 21.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/2/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16021370003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 02137 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SUMMITVILLE RD. COUNTY SEQUENCE: 1 CROSSING: POCAHONTAS BRANCH LOG MILE: 7.32 SUFFICIENCY RATING: 74.6 LOCATION: .8 MI FROM JACKSBORO RD - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.63647 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.03978 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1965 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 39.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.7 FT RECOMMENDED IMPROVEMENTS 22.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 39 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$186,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$19,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$280,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/2/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16021390001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 02139

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHADY GROVE RD. COUNTY SEQUENCE: 1 CROSSING: MCAFEE BRANCH LOG MILE: 0.25 SUFFICIENCY RATING: 67.5 LOCATION: .1 MI FROM CLARK RD IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.61698 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 85.98818 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 38.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 38.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$77,000.00 (34) BRIDGE SKEW: 5 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$116,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/15/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16021390003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 02139 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHADY GROVE RD. COUNTY SEQUENCE: 1 CROSSING: MEADOW CREEK LOG MILE: 2.52 SUFFICIENCY RATING: 78.7 LOCATION: 4.8 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.58888 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98170 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1984 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 49.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 25.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/2/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16034100001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 03410

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: INTERSTATE DR. COUNTY SEQUENCE: 1 CROSSING: GOODMAN SPRING BRANCH LOG MILE: 0.35 SUFFICIENCY RATING: 92.4 LOCATION: E. JCT. 3410 W / SR 53 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.49922 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08122 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 21.7 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 36.1 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 33.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/30/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16034110001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 03411

SPECIAL CASE: 0 FIPS CODE: 45500 ROAD NAME: N. WOODLAND ST. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 0.34 SUFFICIENCY RATING: 59.8 LOCATION: IN MANCHESTER CITY LIMITS IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.48592 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08688 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 6 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1930 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 43.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 258.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 27.2 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 257.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$781,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$79,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$1,172,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16034120001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 03412

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: N. WAITE ST. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 0.55 SUFFICIENCY RATING: 85.6 LOCATION: NEAR MANCHESTER TENN. - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: 35.48447 DEGREES (112) MEETS NBIS BRIDGE LENGTH: Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08115 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1980 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 66.4 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 199.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 33.1 FT RECOMMENDED IMPROVEMENTS 36.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 28.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16M34280001 COUNTY: COFFEE BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 03428 SPECIAL CASE: 0 FIPS CODE: 75320 ROAD NAME: E. LINCOLN ST. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 2.04 SUFFICIENCY RATING: 69.9 LOCATION: IN TULLAHOMA CITY LIMITS IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.37940 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18255 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 22.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 26.9 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 24 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$94,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$10,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$142,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/18/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16M34280003



COUNTY: COFFEE

BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 03428 SPECIAL CASE: 0 FIPS CODE: 75320 ROAD NAME: E. LINCOLN ST. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 2.30 SUFFICIENCY RATING: 65.9 LOCATION: IN TULLAHOMA CITY LIMITS IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.38175 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.17890 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 21.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.8 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 32.2 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 23 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$71,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$107,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/18/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16034340001 COUNTY: COFFEE BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 03434 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: CEDAR LN. COUNTY SEQUENCE: 1 CROSSING: WEST FORK ROCK CREEK LOG MILE: 1.48 SUFFICIENCY RATING: 74.4 LOCATION: IN TULLAHOMA TN IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.36912 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22792 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1986 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 66.2 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.8 FT RECOMMENDED IMPROVEMENTS 35.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 67.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$174,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$18,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$262,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/30/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16034340003



COUNTY: COFFEE

BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 03434 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: CEDAR LN. COUNTY SEQUENCE: 1 CROSSING: NORTH FORK ROCK CREEK LOG MILE: 2.47 SUFFICIENCY RATING: 96.7 LOCATION: IN TULLAHOMA - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.38223 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23443 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1996 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 48.4 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 62 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 36.1 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 40.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/10/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A2390001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 04663

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: DOAK RD. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 0.52 SUFFICIENCY RATING: 57.3 LOCATION: .5 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.45505 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06453 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 4 (49) TOTAL BRIDGE LENGTH: 67.2 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N10 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 30.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.4 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 64 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$250,000.00 (34) BRIDGE SKEW: 38 DEGREES ROADWAY IMPROVEMENT COST: \$26,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$376,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 23.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A2880001

BRIDGE OWNER: CITY OF TULLAHOMA



COUNTY: COFFEE

ROUTE: 05387

FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: TURKEY CREEK RD. COUNTY SEQUENCE: 1 CROSSING: NORTH FORK BLUE CREEK LOG MILE: 0.16 SUFFICIENCY RATING: 99.3 LOCATION: 3.9 MI FROM SR 16 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.34597 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23218 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2005 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 48.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 4.9 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 45.3 FT RECOMMENDED IMPROVEMENTS 47.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 45.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/10/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 16S42900001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 05557 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NOAH RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 0.47 SUFFICIENCY RATING: 51.4 LOCATION: 1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.57820 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18542 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 7 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-10-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 27.9 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 195.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 26.2 FT **BRIDGE WIDENING WITH DECK REPAIR** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT OR REPLACEMENT (76) LENGTH OF BRIDGE IMPROVEMENT: 195.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$328,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$33,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$493,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/13/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16S42900003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 05557

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NOAH RD. COUNTY SEQUENCE: 1 CROSSING: WISERS BRANCH LOG MILE: 2.39 SUFFICIENCY RATING: 79.7 LOCATION: 2.39 M FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.59858 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.16922 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 27.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: 24.9 FT RECOMMENDED IMPROVEMENTS 26.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/12/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 16S42900005 BRIDGE OWNER: COFFEE COUNTY ROUTE: 05557 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NOAH RD. COUNTY SEQUENCE: 1 CROSSING: WISERS BRANCH LOG MILE: 3.92 SUFFICIENCY RATING: 77.7 LOCATION: 3.92 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.61540 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.15288 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 48.9 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 26.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 25.9 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 48.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$65,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$98,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/12/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16014080005



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 05558 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MILLERS CROSSROAD RD. COUNTY SEQUENCE: 1 CROSSING: DRY CREEK LOG MILE: 2.66 SUFFICIENCY RATING: 96.7 LOCATION: 1.1 MI FROM SR 127 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.36068 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99067 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1981 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 44.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 33.1 FT RECOMMENDED IMPROVEMENTS 49.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 33.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/21/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



PRODUCED PURSUANT TO

BRIDGE ID NUMBER: 16S44650003 COUNTY: COFFEE
BRIDGE OWNER: COFFEE COUNTY ROUTE: 05558
FIPS CODE: 00000 SPECIAL CASE: 0
ROAD NAME: MILLERS CROSSROAD RD. COUNTY SEQUENCE: 1
CROSSING: BRADLEY CREEK LOG MILE: 3.40
LOCATION: .1 MI FROM JOE BYCE RD SUFFICIENCY RATING: 97.6

IDENTIFICATION	———— CLASSIFICATION ————
(16a,b) LATITUDE: N 35.35667 DEGREES	(112) MEETS NBIS BRIDGE LENGTH: YES
(17a,b) LONGITUDE: W 85.97923 DEGREES	(104) NATIONAL HIGHWAY SYSTEM: NOT A NHS ROUTE
(98a) BORDER BRIDGE STATE CODE: N/A	(26) FUNCTIONAL CLASS: RURAL MINOR COLLECTOR
(98b) PERCENT SHARE: 00	(101) PARALLEL BRIDGE: NO PARALLEL BRIDGE
(99) BORDER BRIDGE NUMBER: NOT APPLICABLE	(102) TRAFFIC DIR: 2-WAY TRAFFIC
BRIDGE TYPE AND MATERIAL	(103) TEMPORARY BRIDGE: NOT APPLICABLE
(43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE CONTINUOUS	(110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS
(44a) APPR SPAN MATERIAL: NOT APPLICABLE	NOT BEEN DETERMINED
(45) NUMBER OF MAIN SPANS: 3	CONDITION RATINGS
(46) NUMBER OF APPROACH SPANS: 0	(58) DECK: 7
(107) TYPE OF DECK: CONCRETE CAST-IN-PLACE	(59) SUPERSTRUCTURE: 7
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	(60) SUBSTRUCTURE: 7
A) TYPE OF SURFACE: ASPHALT	(61) STREAM CHANNEL AND CHANNEL PROTECTION: 7
B) TYPE MEMBRANE: NONE	(62) CULVERT CONDITION (IF APPLICABLE): N
C) TYPE PROTECTION: NONE	DESIGN LOAD AND WEIGHT POSTING
AGE AND SERVICE	(31) DESIGN LOADING: H-15-44
(27) YEAR THE BRIDGE WAS BUILT: 1976	WEIGHT POSTING (2 AXLE VEHICLES): ALL LEGAL LOADS
(106) YEAR THE BRIDGE WAS REHABILITATED: N/A	WEIGHT POSTING (3 OR MORE AXLES): ALL LEGAL LOADS
(42a) SERVICE ON BRIDGE: HIGHWAY	(70) BRIDGE POSTING CODE: 5
(42b) UNDER BRIDGE: WATERWAY	(41) WT POSTING STATUS: OPEN
(28a) NUMBER OF LANES CARRIED BY BRIDGE: 2	APPRAISAL
(28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0	APPRAISAL (67) STRUCTURAL EVALUATION: 7
(28b) NUMBER OF LANES UNDER THE BRIDGE: 0	(67) STRUCTURAL EVALUATION: 7 (68) DECK GEOMETRY: 6
(28b) NUMBER OF LANES UNDER THE BRIDGE: 0 GEOMETRIC DATA	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: N
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: 73.3 FT	(67) STRUCTURAL EVALUATION: 7 (68) DECK GEOMETRY: 6 (69) UNDERCLEARANCE RATING: N (71) WATERWAY ADEQUACY: 7
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: 73.3 FT	 (67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: 8
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: 73.3 FT (49) TOTAL BRIDGE LENGTH: 220.5 FT	 (67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: 1000
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: 0.0 FT	 (67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING:
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: 73.3 FT (49) TOTAL BRIDGE LENGTH: 220.5 FT (50a) LEFT SIDEWALK WIDTH: 0.0 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (51) BRIDGE CURB TO CURB WIDTH: 34.1 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: 00 73.3 FT 00 73.3 FT 220.5 FT 00 FT 40 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: N/A
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 200 GEOMETRIC DATA 73.3 FT 73.3 FT 73.3 FT 73.3 FT 73.4 FT 73.4 FT 73.5 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST:
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: NO MEDIAN	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST:
(28b) NUMBER OF LANES UNDER THE BRIDGE: GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: NO MEDIAN (34) BRIDGE SKEW: 0 DEGREES	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST:
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: NO FLARE	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE:
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST:
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: 73.3 FT (49) TOTAL BRIDGE LENGTH: 220.5 FT (50a) LEFT SIDEWALK WIDTH: 0.0 FT (50b) RIGHT SIDEWALK WIDTH: 34.1 FT (51) BRIDGE CURB TO CURB WIDTH: 40 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (33) BRIDGE MEDIAN: NO MEDIAN (34) BRIDGE SKEW: 0 DEGREES (35) BRIDGE FLARE: NO FLARE (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 33.8 FT (54a) VERT UNDERCLR: NOT A HIGHWAY OR RAILROAD (54b) MIN VERTICAL UNDERCLEARANCE: NOT APPLICABLE	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: 2/21/2024
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: (520) MIN VERTICAL CLEARANCE OVER RD: (54a) VERT UNDERCLR: NOT A HIGHWAY OR RAILROAD (55b) HORZ UNDERCLR: NOT A HIGHWAY OR RAILROAD	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: (520) MIN VERTICAL CLEARANCE OVER RD: (54a) VERT UNDERCLR: (54a) VERT UNDERCLR: (55a) HORZ UNDERCLR: (55b) MIN HORZ UNDERCLR ON RIGHT: (73.3 FT (73.3 FT (73.3 FT (75.4 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: (91) REGULAR INSPECTION FREQUENCY (MONTHS): (93b) DATE OF LAST UNDERWATER INSP (MO/YR): NA
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: (520) MIN VERTICAL CLEARANCE OVER RD: (54a) VERT UNDERCLR: (55a) HORZ UNDERCLR: (55b) MIN HORZ UNDERCLR ON RIGHT: (56) MIN HORZ UNDERCLR ON LEFT: NOT APPLICABLE (56) MIN HORZ UNDERCLR ON LEFT: NOT APPLICABLE	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (836) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: (91) REGULAR INSPECTION FREQUENCY (MONTHS): (92b) UNDERWATER INSP FREQUENCY (MONTHS): NO0
GEOMETRIC DATA (48) MAXIMUM SPAN LENGTH: (49) TOTAL BRIDGE LENGTH: (50a) LEFT SIDEWALK WIDTH: (50b) RIGHT SIDEWALK WIDTH: (51) BRIDGE CURB TO CURB WIDTH: (52) BRIDGE OUT TO OUT WIDTH: (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: (34) BRIDGE SKEW: (35) BRIDGE FLARE: (520) MIN VERTICAL CLEARANCE OVER RD: (54a) VERT UNDERCLR: (54a) VERT UNDERCLR: (55a) HORZ UNDERCLR: (55b) MIN HORZ UNDERCLR ON RIGHT: (73.3 FT (73.3 FT (73.3 FT (75.4 FT	(67) STRUCTURAL EVALUATION: (68) DECK GEOMETRY: (69) UNDERCLEARANCE RATING: (71) WATERWAY ADEQUACY: (72) APPROACH ROADWAY ALIGNMENT: (36) TRAFFIC SAFETY FEATURES: (1000) (113) SCOUR CONDITION RATING: RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: NOT APPLICABLE (76) LENGTH OF BRIDGE IMPROVEMENT: (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: (91) REGULAR INSPECTION FREQUENCY (MONTHS): (93b) DATE OF LAST UNDERWATER INSP (MO/YR): NA

(116) LIFT BRIDGE VERT CLEARANCE:
(40) NAVIGATION HORZ CLEARANCE:

N/A

PUBLIC RECORDS REQUEST

This document is covered by 23 USC §409

and its production pursuant to a public document records request does not waive the provisions of §409

N/A

(39) NAVIGATION VERTICAL CLEARANCE:

BRIDGE ID NUMBER: 160A1280001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A011 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HICKORY GROVE RD. COUNTY SEQUENCE: 1 CROSSING: W. FORK HICKORY CREEK LOG MILE: 7.37 SUFFICIENCY RATING: 96.0 LOCATION: 3 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.54195 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.96347 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1987 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 58.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 25.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 25.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/22/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1290003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A013

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FOUNTAIN GROVE RD. COUNTY SEQUENCE: 1 CROSSING: W. FORK HICKORY CREEK LOG MILE: 2.19 SUFFICIENCY RATING: 73.9 LOCATION: 3 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.56032 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.94547 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1987 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 34.1 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 67.9 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 25.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** 25.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 93.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$491,000.00 (34) BRIDGE SKEW: 35 DEGREES ROADWAY IMPROVEMENT COST: \$50,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$737.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/28/2022 **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1290001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A013

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FOUNTAIN GROVE RD. COUNTY SEQUENCE: 1 CROSSING: W. FORK HICKORY CREEK LOG MILE: 3.59 SUFFICIENCY RATING: 77.5 LOCATION: 4.5 MI FROM SR 55 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.54342 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95430 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 30.8 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 64.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 64 FT (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: \$262,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$27,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$394.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/22/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 160A0300005 BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A030 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD MANCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: HICKERSON SPRINGS BRANCH LOG MILE: 3.18 SUFFICIENCY RATING: 58.2 LOCATION: .2 MI FROM SR 55 - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν YES 35.41078 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13045 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1934 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 24.9 FT (71) WATERWAY ADEQUACY: 8 56.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT **BRIDGE WIDENING WITH DECK REPAIR** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 23.0 FT OR REPLACEMENT (76) LENGTH OF BRIDGE IMPROVEMENT: 56.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$185,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$19,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$278,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/8/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A0300007

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A030

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD MANCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: CRUMPTON CREEK LOG MILE: 3.55 SUFFICIENCY RATING: 92.4 LOCATION: .2 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.41278 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.12393 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE **CONTINUOUS NATIONAL REGISTER** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1996 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 35.1 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 105.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 32.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/8/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 160A0300009 BRIDGE OWNER: CITY OF MANCHESTER ROUTE: 0A030 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: OLD TULLAHOMA HWY. COUNTY SEQUENCE: 1 CROSSING: WILEY CREEK LOG MILE: 5.47 SUFFICIENCY RATING: 45.1 LOCATION: .2 MI FROM SR 55 IDENTIFICATION CLASSIFICATION (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.43472 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10537 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1936 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 25.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 31.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT **BRIDGE WIDENING WITH DECK REPAIR** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT OR REPLACEMENT (76) LENGTH OF BRIDGE IMPROVEMENT: 32.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$91,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$10,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$137,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/25/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 160A0490001

BRIDGE OWNER: CITY OF TULLAHOMA

FIPS CODE: 75320

ROAD NAME: W. GRUNDY ST.

CROSSING: NORTH FORK ROCK CREEK

LOCATION: .2 MI FROM SR 16

COUNTY: COFFEE

ROUTE: 0A049

SPECIAL CASE: 0

COUNTY SEQUENCE: 1

LOG MILE: 0.17

SUFFICIENCY RATING: 42.4

200/111011. IZ IIII I ROM OR 10	001110121011011100. 42.4
IDENTIFICATION —	CLASSIFICATION —
(16a,b) LATITUDE: N 35.36095 DEGREES	(112) MEETS NBIS BRIDGE LENGTH: YES
(17a,b) LONGITUDE: W 86.21470 DEGREES	(104) NATIONAL HIGHWAY SYSTEM: NOT A NHS ROUTE
(98a) BORDER BRIDGE STATE CODE: N/A	(26) FUNCTIONAL CLASS: LOCAL CITY STREET
(98b) PERCENT SHARE: 00	(101) PARALLEL BRIDGE: NO PARALLEL BRIDGE
(99) BORDER BRIDGE NUMBER: NOT APPLICABLE	(102) TRAFFIC DIR: 2-WAY TRAFFIC
BRIDGE TYPE AND MATERIAL	(103) TEMPORARY BRIDGE: NOT APPLICABLE
	(110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK
(44a) APPR SPAN MATERIAL: CONCRETE (44a) APPR SPAN MATERIAL: NOT APPLICABLE	(37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED
(45) NUMBER OF MAIN SPANS: 3	CONDITION RATINGS
(46) NUMBER OF APPROACH SPANS: 0	(58) DECK: 4
(107) TYPE OF DECK: CONCRETE PRECAST PANELS	(59) SUPERSTRUCTURE: 4
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	(60) SUBSTRUCTURE: 5
A) TYPE OF SURFACE: ASPHALT	(61) STREAM CHANNEL AND CHANNEL PROTECTION: 6
B) TYPE MEMBRANE: NONE	(62) CULVERT CONDITION (IF APPLICABLE):
C) TYPE PROTECTION: NONE	—— DESIGN LOAD AND WEIGHT POSTING ———
,	(31) DESIGN LOADING: H-15-44
AGE AND SERVICE	WEIGHT POSTING (2 AXLE VEHICLES): ALL LEGAL LOADS
(27) YEAR THE BRIDGE WAS BUILT: 1970	WEIGHT POSTING (3 OR MORE AXLES): ALL LEGAL LOADS
(106) YEAR THE BRIDGE WAS REHABILITATED: N/A	(70) BRIDGE POSTING CODE: 5
(42a) SERVICE ON BRIDGE: HIGHWAY	(41) WT POSTING STATUS: OPEN
(42b) UNDER BRIDGE: WATERWAY	APPRAISAL —
(28a) NUMBER OF LANES CARRIED BY BRIDGE: 2	(67) STRUCTURAL EVALUATION: 4
(28b) NUMBER OF LANES UNDER THE BRIDGE: 0	(68) DECK GEOMETRY:
GEOMETRIC DATA	(69) UNDERCLEARANCE RATING:
(48) MAXIMUM SPAN LENGTH: 19.0 FT	(71) WATERWAY ADEQUACY: 7
(49) TOTAL BRIDGE LENGTH: 57.0 FT	(72) APPROACH ROADWAY ALIGNMENT:
(50a) LEFT SIDEWALK WIDTH: 0.0 FT	(36) TRAFFIC SAFETY FEATURES: 0N00
(50b) RIGHT SIDEWALK WIDTH: 0.0 FT	(113) SCOUR CONDITION RATING: 8
(51) BRIDGE CURB TO CURB WIDTH: 27.9 FT	RECOMMENDED IMPROVEMENTS
(52) BRIDGE OUT TO OUT WIDTH: 28.9 FT	(75) TYPE OF WORK: BRIDGE REPLACEMENT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 25.9 FT	(76) LENGTH OF BRIDGE IMPROVEMENT: 80.1 FT
(33) BRIDGE MEDIAN: NO MEDIAN	(94) BRIDGE IMPROVEMENT COST: \$627,000.00
(34) BRIDGE SKEW: 27 DEGREES	(95) ROADWAY IMPROVEMENT COST: \$63,000.00
(35) BRIDGE FLARE: NO FLARE	(96) TOTAL PROJECT COST: \$941,000.00
(520) MIN VERTICAL CLEARANCE OVER RD: 100 FT	(97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.2 FT	INSPECTION DATES
(54a) VERT UNDERCLE: NOT A HIGHWAY OR RAILROAD	
(54b) MIN VERTICAL UNDERCLEARANCE: NOT APPLICABLE (55a) HORZ UNDERCLR: NOT A HIGHWAY OR RAILROAD	(90) DATE OF LAST REGULAR INSPECTION: 1/30/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24
(55b) MIN HORZ UNDERCLR ON RIGHT: NOT APPLICABLE	(93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A
(56) MIN HORZ UNDERCLR ON LEFT: NOT APPLICABLE	(92b) UNDERWATER INSP FREQUENCY (MONTHS): N00
	(93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A
(38) NAV CONTROL: NO NAVIGATION CONTROL	(92c) SPECIAL INSP FREQUENCY (MONTHS): N00
(39) NAVIGATION VERTICAL CLEARANCE: N/A	(020) OF EDITIE ITO THE GOLDON (MODITINO).
(00) INTO THOSE VERTICAL CELATIONS.	PRODUCED PURSUANT TO

N/A

N/A

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A0640001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A064

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: GOWEN RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 0.23 SUFFICIENCY RATING: 57.7 LOCATION: 1.6 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.54180 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10345 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 4 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1964 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 49.9 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 150.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 150.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$427,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$43,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$641,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/21/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1130001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A113 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: IVY LAKE RD. COUNTY SEQUENCE: 1 CROSSING: MUD CREEK LOG MILE: 1.48 SUFFICIENCY RATING: 88.5 LOCATION: 1.5 MI FROM WARREN CO LN IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.63437 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99377 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 38.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/15/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1130003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A113 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: IVY LAKE RD. COUNTY SEQUENCE: 1 CROSSING: LIBERTY CREEK LOG MILE: 2.80 SUFFICIENCY RATING: 88.5 LOCATION: 2 MI FROM WARREN CO LN - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.64423 DEGREES Ν YES 86.00840 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 99.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 21.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 18 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/2/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1200001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A120 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MARTIN RD. COUNTY SEQUENCE: 1 CROSSING: MEADOW BRANCH LOG MILE: 0.05 SUFFICIENCY RATING: 74.7 LOCATION: 2 MI FROM SR 55 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58187 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.96162 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.1 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 32.2 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.7 FT RECOMMENDED IMPROVEMENTS 22.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 32.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$78,000.00 (34) BRIDGE SKEW: 36 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$118,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/28/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 160A1230001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A123 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: GARNER RD. COUNTY SEQUENCE: 1 CROSSING: W. FORK HICKORY CREEK LOG MILE: 1.01 SUFFICIENCY RATING: 75.0 LOCATION: 2 MI FROM SR 55 - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.56547 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.94330 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 32.2 FT (71) WATERWAY ADEQUACY: 7 33.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.3 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 33.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$76,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$115,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/28/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1320001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A132

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MEADOWS RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 0.18 SUFFICIENCY RATING: 82.0 LOCATION: .1 MI FROM VIOLA RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.45740 DEGREES NO (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.92667 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 13 TONS (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): 23 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 21.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 18 FT RECOMMENDED IMPROVEMENTS 19.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 18.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 26 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A1330001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A133

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD AIRPORT RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 0.68 SUFFICIENCY RATING: 70.4 LOCATION: 1.1 MI FROM HICKERSON RD - IDENTIFICATION CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.44747 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95172 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 29.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 18.4 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 22.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 29.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$88,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$133,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1330003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A133

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD AIRPORT RD. COUNTY SEQUENCE: 1 CROSSING: WARREN BRANCH LOG MILE: 2.13 SUFFICIENCY RATING: 78.5 LOCATION: 2 MI FROM SR 127 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.44858 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 85.97745 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1964 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 38.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 38.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$75,000.00 (34) BRIDGE SKEW: 34 DEGREES ROADWAY IMPROVEMENT COST: \$8,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$113,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1350001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A135 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: ASBURY CHURCH RD. COUNTY SEQUENCE: 1 CROSSING: WARREN BRANCH LOG MILE: 0.32 SUFFICIENCY RATING: 88.5 LOCATION: 1 MI FROM ASHBURY RD - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.46017 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97245 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 30.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 14.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 160A1360001 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A136 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: YATES RD. COUNTY SEQUENCE: 1 CROSSING: WARREN BRANCH LOG MILE: 5.08 SUFFICIENCY RATING: 96.0 LOCATION: 1 MI FROM AIRPORT RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.44268 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98318 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1979 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 37.3 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 31.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/14/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1390001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A139

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHEDD RD. COUNTY SEQUENCE: 1 CROSSING: WOLF CREEK LOG MILE: 0.80 SUFFICIENCY RATING: 77.2 LOCATION: 5 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49115 DEGREES YES 86.03248 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.1 FT (71) WATERWAY ADEQUACY: 7 78.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: ONON (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 20.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 78.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$302,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$31,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$454.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/17/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A1400001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 0A140

SPECIAL CASE: 0 FIPS CODE: 45500 ROAD NAME: NEW BUSHY BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: WOLF CREEK LOG MILE: 0.59 SUFFICIENCY RATING: 49.3 LOCATION: .1 MI FROM I24 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.48123 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06432 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 10 TONS (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): 18 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.7 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 69.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 69.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$145,000.00 (34) BRIDGE SKEW: 12 DEGREES ROADWAY IMPROVEMENT COST: \$15,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$218,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/30/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A1400003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A140 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NEW BUSHY BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: ROAN BUCK CREEK LOG MILE: 4.23 SUFFICIENCY RATING: 57.3 LOCATION: 3 MI FROM SR 55 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.48722 DEGREES NO (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.01417 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.1 FT (71) WATERWAY ADEQUACY: 5 (49) TOTAL BRIDGE LENGTH: 20.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 20 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$67,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$101,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/17/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16034150001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF MANCHESTER ROUTE: 0A152 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: MCKELLAR DR. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 0.34 SUFFICIENCY RATING: 99.8 LOCATION: 4 MI E OF 124 MCKELLAR DR - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.47410 DEGREES YES 86.07045 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2010 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 56.7 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1110 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 32.2 FT RECOMMENDED IMPROVEMENTS 35.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 32.2 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240033 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0A152 SPECIAL CASE: 0 FIPS CODE: 45500 ROAD NAME: POWER RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 0.82 SUFFICIENCY RATING: 68.3 LOCATION: 1 MI. SE JCT. I-24 & I-55 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.47620 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06340 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 4 (48) MAXIMUM SPAN LENGTH: 69.2 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 238.2 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 238.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$256,000.00 (34) BRIDGE SKEW: 90 DEGREES ROADWAY IMPROVEMENT COST: \$26,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$385,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.4 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: (90) DATE OF LAST REGULAR INSPECTION: 10/9/2023 17.59 FT (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 9.84 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: 28.87 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 160A1750001 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A175 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SIMMONS RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 0.93 SUFFICIENCY RATING: 97.0 LOCATION: .1 MI FROM SIMMONS RD - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.45314 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93657 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1983 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 28.5 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 33.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 32.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/15/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A

NO NAVIGATION CONTROL

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

(38) NAV CONTROL:

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

N00

(92c) SPECIAL INSP FREQUENCY (MONTHS):

BRIDGE ID NUMBER: 160A1800001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A180 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: PARKER RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 0.25 SUFFICIENCY RATING: 70.2 LOCATION: .4 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.55707 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08788 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 7 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 139.1 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 139.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$609,000.00 (34) BRIDGE SKEW: 6 DEGREES ROADWAY IMPROVEMENT COST: \$61,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$914.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/1/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 160A1800003 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A180 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: PARKER RD. COUNTY SEQUENCE: 1 CROSSING: BOILING SPRINGS CREEK LOG MILE: 0.82 SUFFICIENCY RATING: 86.0 LOCATION: 1.8 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.56507 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08993 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1992 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 24.0 FT (71) WATERWAY ADEQUACY: 7 53.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 29.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **60 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/1/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A1800005

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A180

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: LUMLEY STAND RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 2.74 SUFFICIENCY RATING: 49.8 LOCATION: 2.1 MI FROM SR 53 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.59220 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.08870 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 4 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1969 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.7 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 58.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: 23 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 59.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$127,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$191,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/4/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1830001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A183

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BLUE SPRINGS RD. COUNTY SEQUENCE: 1 CROSSING: BLUE SPRING CREEK LOG MILE: 1.17 SUFFICIENCY RATING: 89.5 LOCATION: 1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.43262 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99263 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1999 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 6 38.8 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.7 FT RECOMMENDED IMPROVEMENTS 28.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 16.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 21.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/15/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 160A1860001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A186 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FERRELLS BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: FERRELL BRANCH LOG MILE: 0.26 SUFFICIENCY RATING: 77.0 LOCATION: 2.5 MI SOUTH OF SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.60268 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.17110 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 22.6 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 22.6 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 16.4 FT RECOMMENDED IMPROVEMENTS 17.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 14.1 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 22.6 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$65,000.00 (34) BRIDGE SKEW: **42 DEGREES** ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$98,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 16.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/17/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1860003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A186

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FERRELLS BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: FERRELL BRANCH LOG MILE: 0.46 SUFFICIENCY RATING: 56.7 LOCATION: 2.6 MI SOUTH OF SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.60538 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.17097 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 23.3 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 23.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 16.1 FT RECOMMENDED IMPROVEMENTS 17.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 23.3 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$68,000.00 (34) BRIDGE SKEW: 55 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$103,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 16.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/17/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A1930001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A193 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: STEPHENSON RD. COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 0.22 SUFFICIENCY RATING: 58.9 LOCATION: 4 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.39793 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93083 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 39.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 18 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 19.7 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 17.1 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 40 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$112,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$12,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$169,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A1940001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A194

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: STEPHENSON RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.78 SUFFICIENCY RATING: 87.7 LOCATION: 1 M EAST OF 124 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.35043 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.91775 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1988 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 54.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 23 FT RECOMMENDED IMPROVEMENTS 46.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 55 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.6 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/13/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A1950001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A195 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CRAWFORD RD. COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 0.22 SUFFICIENCY RATING: 99.0 LOCATION: 2 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.38950 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93690 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2005 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 50.8 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N10 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 28.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 14 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/13/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2000001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A200

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CRAWFORD RD. COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 1.81 SUFFICIENCY RATING: 77.5 LOCATION: 1.2 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.38650 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.94093 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 34.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 23 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 18.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 21 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/13/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2110001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF MANCHESTER ROUTE: 0A211 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: SKINNER FLAT RD. COUNTY SEQUENCE: 1 CROSSING: HUNT CREEK LOG MILE: 0.31 SUFFICIENCY RATING: 74.7 LOCATION: IN CITY OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.45375 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.05473 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: Ν (48) MAXIMUM SPAN LENGTH: 19.5 FT (71) WATERWAY ADEQUACY: 3 40.0 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 40 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$191,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$20,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$287,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/25/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A2120001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A212

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: SHERRELL RD. COUNTY SEQUENCE: 1 CROSSING: BETSY WILLIS CREEK LOG MILE: 0.81 SUFFICIENCY RATING: 55.6 LOCATION: 4 MI FROM SR 50 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.30135 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93077 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 20.0 FT (71) WATERWAY ADEQUACY: 3 (49) TOTAL BRIDGE LENGTH: 37.8 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.7 FT RECOMMENDED IMPROVEMENTS 22 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** 20.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 59.7 FT (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: \$361,000.00 (34) BRIDGE SKEW: **40 DEGREES** ROADWAY IMPROVEMENT COST: \$37,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$542,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A This document is covered by 23 USC §409

PUBLICATION DATE 11-Mar-24

and its production pursuant to a public document records request does not waive the provisions of §409

BRIDGE ID NUMBER: 160A2160001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A216 SPECIAL CASE: 0 FIPS CODE: 00000 ROAD NAME: DICKERSON RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 0.33 SUFFICIENCY RATING: 67.4 LOCATION: .5 MI FROM SHOP RD IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.33510 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 85.99042 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.6 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 61.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 28.2 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 64 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$117,000.00 (34) BRIDGE SKEW: 33 DEGREES ROADWAY IMPROVEMENT COST: \$12,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$176,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16100240043



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0A222 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BAINS RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 1.27 SUFFICIENCY RATING: 72.9 LOCATION: 1.26 MI W OF SR127 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.39757 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 85.99692 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 63.0 FT (71) WATERWAY ADEQUACY: Ν 285.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 285.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$184,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$19,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$277,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 46.5 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: (90) DATE OF LAST REGULAR INSPECTION: 10/9/2023 17.49 FT (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 12.14 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: 15.09 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2260001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A226

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: C. ADAMS RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.41 SUFFICIENCY RATING: 57.2 LOCATION: 1 MI FROM BANES RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.40320 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99750 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: ONE LANE BRIDGE FOR 2-WAY TRAFFIC **NOT APPLICABLE** (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 10 TONS (27) YEAR THE BRIDGE WAS BUILT: 1969 WEIGHT POSTING (3 OR MORE AXLES): 18 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 1 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.7 FT (71) WATERWAY ADEQUACY: 4 (49) TOTAL BRIDGE LENGTH: 25.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 15.4 FT RECOMMENDED IMPROVEMENTS 15.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** 11.5 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 46.3 FT (76) LENGTH OF BRIDGE IMPROVEMENT: (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$252,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$26,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$379,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 15.4 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/27/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2290001

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 0A229

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: ESTER LN. COUNTY SEQUENCE: 1 CROSSING: HUNT CREEK LOG MILE: 0.05 SUFFICIENCY RATING: 65.3 LOCATION: 1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν YES 35.45328 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.05663 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1967 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.0 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 44.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.4 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 29.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$63,000.00 (34) BRIDGE SKEW: 14 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$95,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



COUNTY: COFFEE BRIDGE ID NUMBER: 160A2300001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A230 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD HILLSBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BLUE SPRING CREEK LOG MILE: 2.97 SUFFICIENCY RATING: 65.2 LOCATION: .1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.41748 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98612 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 40.1 FT (71) WATERWAY ADEQUACY: 7 40.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 22.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 40 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$93,000.00 (34) BRIDGE SKEW: 12 DEGREES ROADWAY IMPROVEMENT COST: \$10,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$140,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 21.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/15/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2310001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A231 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HAWKERSMITH RD. COUNTY SEQUENCE: 1 CROSSING: CRUMPTON CREEK LOG MILE: 2.27 SUFFICIENCY RATING: 62.8 LOCATION: 4.1 MI FROM SR 55 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.39175 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.11217 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1960 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 40.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 40 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$97,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$10,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$146,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/22/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A2320001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A232 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BRANDONTOWN RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.58 SUFFICIENCY RATING: 73.1 LOCATION: 3 MI FROM SR 55 IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.39965 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10750 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 8.9 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 21.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 21 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$59,000.00 (34) BRIDGE SKEW: 24 DEGREES ROADWAY IMPROVEMENT COST: \$6,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$89,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/9/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A2790001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 0A279 FIPS CODE: **75320** SPECIAL CASE: 0 ROAD NAME: INDUSTRIAL BLVD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.17 SUFFICIENCY RATING: 89.2 LOCATION: .1 MI FROM SR 130 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: 35.36927 DEGREES (112) MEETS NBIS BRIDGE LENGTH: Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18185 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1942 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 32.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 70.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/2/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A2790003

BRIDGE OWNER: CITY OF TULLAHOMA



COUNTY: COFFEE

ROUTE: 0A279

FIPS CODE: **75320** SPECIAL CASE: 0 ROAD NAME: INDUSTRIAL BLVD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.47 SUFFICIENCY RATING: 89.2 LOCATION: 1 MI FROM SR 130 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.36587 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.17910 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1975 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 11.7 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 25.8 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 36.4 FT RECOMMENDED IMPROVEMENTS 42.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.6 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 29 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 34.4 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/2/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 160A3100001 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A310 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CASCADE HOLLOW RD. COUNTY SEQUENCE: 1 CROSSING: CASCADE CREEK LOG MILE: 1.38 SUFFICIENCY RATING: 81.4 LOCATION: 1.5 MI FROM BEDFORD CO LN IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.43055 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24177 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 6.9 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 27.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 23.6 FT RECOMMENDED IMPROVEMENTS 24.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 54 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 23.6 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/14/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A3100003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A310 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CASCADE HOLLOW RD. COUNTY SEQUENCE: 1 CROSSING: CASCADE CREEK LOG MILE: 1.95 SUFFICIENCY RATING: 70.3 LOCATION: .5 MI FROM BEDFORD CO LN - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.43823 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24540 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 22.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 42.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 0.0 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 17.4 FT RECOMMENDED IMPROVEMENTS 18.7 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 42 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$125,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$188,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 17.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/14/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A3160001

BRIDGE OWNER: CITY OF TULLAHOMA



COUNTY: COFFEE

ROUTE: 0A316

FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: ANDERSON DR. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 0.17 SUFFICIENCY RATING: 78.7 LOCATION: IN TULLAHOMA CITY LIMITS IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.37517 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18083 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1960 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 11.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 20.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 33.8 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 35.8 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 19.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 20.7 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$59,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$6,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$89,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 33.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/2/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A3230001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A323

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MOUNTVIEW RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 4.00 SUFFICIENCY RATING: 99.7 LOCATION: 4.1 MI FROM SR 55 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.44629 DEGREES YES 86.17044 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1977 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 134.8 FT (71) WATERWAY ADEQUACY: 9 (49) TOTAL BRIDGE LENGTH: 330.1 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 37.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 27.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 31.4 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/21/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): 10/2022 (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): Y60 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A3480001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A348

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: POWERS BRIDGE RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 1.88 SUFFICIENCY RATING: 96.2 LOCATION: ON POWERS BRIDGE RD IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.47218 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.12127 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1987 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 80.1 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 293.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 25.9 FT RECOMMENDED IMPROVEMENTS 28.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 25.9 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 8 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 25.9 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/7/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A3770001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A377 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: BASHAW CREEK RD. COUNTY SEQUENCE: 1 CROSSING: BASHAW CREEK LOG MILE: 1.45 SUFFICIENCY RATING: 82.2 LOCATION: 3 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49317 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13285 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 8 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1992 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 75.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 75.1 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 22.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 10 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/21/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 160A3810001 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A381 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WALDEN RIDGE RD. COUNTY SEQUENCE: 1 CROSSING: RILEY CREEK LOG MILE: 0.67 SUFFICIENCY RATING: 89.5 LOCATION: .9 MI FROM CATHEY RIDGE R IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.50967 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20237 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.1 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 21.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: ONON (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 19 FT RECOMMENDED IMPROVEMENTS 19.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 17.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 44 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/14/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240015 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0A385 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HARRISON BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 0.20 SUFFICIENCY RATING: 98.0 LOCATION: OVER I-24 NEAR NOAH IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.55778 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20380 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 101.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 302.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 28.5 FT RECOMMENDED IMPROVEMENTS 32.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: NO FLARE (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 59.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 18.7 FT (90) DATE OF LAST REGULAR INSPECTION: 10/3/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 30.51 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 10.83 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A4050001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A405 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CHARLEY TODD RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 0.08 SUFFICIENCY RATING: 71.7 LOCATION: .1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.57406 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.19343 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1969 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 39.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 20 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING WITH DECK REPAIR** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT OR REPLACEMENT (76) LENGTH OF BRIDGE IMPROVEMENT: 39 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$84,000.00 (34) BRIDGE SKEW: 36 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$127,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/13/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4060001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF MANCHESTER ROUTE: 0A406 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: SHELTON RD. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 0.18 SUFFICIENCY RATING: 70.9 LOCATION: 2 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.46802 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06728 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 34.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 69.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 0.0 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.7 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 69.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$129,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$194,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 21.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4060003

FIPS CODE: 45500

BRIDGE OWNER: CITY OF MANCHESTER



COUNTY: COFFEE

ROUTE: 0A406

SPECIAL CASE: 0

ROAD NAME: SHELTON RD. COUNTY SEQUENCE: 1 CROSSING: OVERFLOW LOG MILE: 0.20 SUFFICIENCY RATING: 69.8 LOCATION: 2.1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.46848 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06675 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 16.3 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 31.5 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 32.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$67,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$101,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



COUNTY: COFFEE BRIDGE ID NUMBER: 160A4070001 BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A407 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WILLIE FLETCHER RD. COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.01 SUFFICIENCY RATING: 67.1 LOCATION: 1.1 MI FROM SR 2 - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.63293 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23362 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: ONE LANE BRIDGE FOR 2-WAY TRAFFIC **NOT APPLICABLE** (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1975 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 1 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 35.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 12.1 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 12.1 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 9.8 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 35.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$125,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$188,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 11.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4090001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A409 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NORTON BRACH RD. COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.00 SUFFICIENCY RATING: 77.4 LOCATION: 2.5 MI FROM SR 2 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.64393 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22678 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 24.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 50.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE DECK REPAIR** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 49.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$42,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$5,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$64,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A

NOT APPLICABLE

N/A

N/A

N/A

NO NAVIGATION CONTROL

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

N00

N/A

N00

(92b) UNDERWATER INSP FREQUENCY (MONTHS):

(93c) DATE OF SPECIAL INSPECTION (MO/YR):

(92c) SPECIAL INSP FREQUENCY (MONTHS):

(38) NAV CONTROL:

(56) MIN HORZ UNDERCLR ON LEFT:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

(39) NAVIGATION VERTICAL CLEARANCE:

NAVIGATION DATA

BRIDGE ID NUMBER: 160A4090003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A409 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NORTON BRACH RD. COUNTY SEQUENCE: 1 CROSSING: NORTON BRANCH LOG MILE: 0.17 SUFFICIENCY RATING: 88.4 LOCATION: 3.1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.64318 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22393 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1959 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 14.2 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 20.1 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 21.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 16.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A4090005

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A409

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NORTON BRACH RD. COUNTY SEQUENCE: 1 CROSSING: NORTON BRANCH LOG MILE: 0.81 SUFFICIENCY RATING: 65.9 LOCATION: 4.1 MI FROM SR 2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.64180 DEGREES YES 86.21318 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1959 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 29.2 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 29.2 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 16.1 FT RECOMMENDED IMPROVEMENTS 17.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 16.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 50.9 FT (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: \$277,000.00 (34) BRIDGE SKEW: **48 DEGREES** ROADWAY IMPROVEMENT COST: \$28,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$416,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 16.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/8/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4110001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A411

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: JERNIGAN BRANCH RD. COUNTY SEQUENCE: 1 LOG MILE: 3.02 CROSSING: GARRISON FORK CREEK SUFFICIENCY RATING: 87.2 LOCATION: .1 MI FROM GOSSBURG RD - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.66042 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21393 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2008 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 35.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 70.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 24.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 20.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **40 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4120001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A412 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: LAWRENCE BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.01 SUFFICIENCY RATING: 73.1 LOCATION: .1 MI FROM GOSSBURG RD - IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.66418 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21520 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 41.3 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 43.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20 FT RECOMMENDED IMPROVEMENTS 22 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 43 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$105,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$158,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4190001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A419

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FERRELLS LOOP RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 0.68 SUFFICIENCY RATING: 33.7 LOCATION: 4.2 MI FROM SR 53 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.63685 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.14513 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: N (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 3 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 30.8 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 30.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$116,000.00 (34) BRIDGE SKEW: 12 DEGREES ROADWAY IMPROVEMENT COST: \$12,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$175,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/12/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A4210001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A421

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: COLE RIDGE RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 5.08 SUFFICIENCY RATING: 58.4 LOCATION: 1.5 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58137 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18232 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 20.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 42.0 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 16.1 FT RECOMMENDED IMPROVEMENTS 17.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 16.1 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 42 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$137,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$14,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$206,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 15.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/13/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4240001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A424 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OSCAR CROWELL RD. COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH LOG MILE: 0.69 SUFFICIENCY RATING: 49.2 LOCATION: .2 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.60910 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22627 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1932 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 32.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 66.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 23.3 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 66.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$129,000.00 (34) BRIDGE SKEW: 22 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$194,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 19.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4240003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A424

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OSCAR CROWELL RD. COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 2.08 LOCATION: AT BEECH GROVE SUFFICIENCY RATING: 95.2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.62563 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23970 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1985 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 48.8 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 143.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 25.9 FT RECOMMENDED IMPROVEMENTS 28.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 27 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 25.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240005 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0A425 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: EARL WARREN RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 0.55 SUFFICIENCY RATING: 98.0 LOCATION: 0.3 MI S OF BEECH GROVE IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.61922 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24060 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: H-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 7 (48) MAXIMUM SPAN LENGTH: 139.4 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 328.8 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 28.5 FT RECOMMENDED IMPROVEMENTS 32.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 86.0 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 17.09 FT (90) DATE OF LAST REGULAR INSPECTION: 9/20/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 25.92 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 36.09 FT

(40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE

11-Mar-24

This document document waive for the state of the state

NOT APPLICABLE

N/A

N/A

NAVIGATION DATA

(38) NAV CONTROL:

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

N/A

N00

(93c) DATE OF SPECIAL INSPECTION (MO/YR):

(92c) SPECIAL INSP FREQUENCY (MONTHS):

BRIDGE ID NUMBER: 160A4280001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A428

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: STEPP RD. COUNTY SEQUENCE: 1 CROSSING: CROSSLIN BRANCH LOG MILE: 1.25 SUFFICIENCY RATING: 63.0 LOCATION: 5 MI FROM SR 2 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58445 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22785 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 6 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.4 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 23.3 FT (72) APPROACH ROADWAY ALIGNMENT: 5 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 0.0 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 17.1 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 18.4 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 15.1 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 24.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$62,000.00 (34) BRIDGE SKEW: 36 DEGREES ROADWAY IMPROVEMENT COST: \$7,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$94,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 16.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/3/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A4280003



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A428 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: STEPP RD. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK **LOG MILE: 1.75** SUFFICIENCY RATING: 97.0 LOCATION: 2 MI FROM OLD SR 2 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57735 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.22765 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1994 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 8 62.3 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 27.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 18.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/3/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A4340003

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A434

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: GOOSEPOND RD. COUNTY SEQUENCE: 1 CROSSING: OVERFLOW LOG MILE: 0.28 SUFFICIENCY RATING: 78.4 LOCATION: 1 MI FROM SR 53 IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58382 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08467 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1975 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 18.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 59.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 25.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 23.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 59.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$109,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$164,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/4/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A4340001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A434

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: GOOSEPOND RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 0.43 SUFFICIENCY RATING: 59.3 LOCATION: .2 MI FROM SR 53 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58358 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08228 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1956 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 24.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 49.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 21.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 49.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$135,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$14,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$203,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/4/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A4400001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A440

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: DUNCAN RD. COUNTY SEQUENCE: 1 CROSSING: PERRY CREEK LOG MILE: 0.90 SUFFICIENCY RATING: 63.8 LOCATION: 2 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.59600 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.09115 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 10 TONS (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): 18 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.1 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 25.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 22 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** 20.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 47.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$257,000.00 (34) BRIDGE SKEW: 22 DEGREES ROADWAY IMPROVEMENT COST: \$26,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$386,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/4/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 160A4420001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A442

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: POMROY RD. COUNTY SEQUENCE: 1 CROSSING: WELKER BRANCH LOG MILE: 3.66 SUFFICIENCY RATING: 78.8 LOCATION: .1 MI FROM SR 53 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.54859 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08088 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2001 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.4 FT (71) WATERWAY ADEQUACY: 5 (49) TOTAL BRIDGE LENGTH: 41.3 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 21.7 FT RECOMMENDED IMPROVEMENTS 27.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 27.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 21.7 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/3/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160A4510001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A451

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: ELROD RD. COUNTY SEQUENCE: 1 CROSSING: MUDDY CREEK LOG MILE: 0.55 SUFFICIENCY RATING: 59.3 LOCATION: 3.3 MI FROM SR 53 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.56233 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: W 86.10255 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **GRAVEL** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 9.8 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 30.8 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 0.0 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 16.1 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 17.4 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 12.1 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 30.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$103,000.00 (34) BRIDGE SKEW: 13 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$155,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 15.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/3/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 160A5440003 COUNTY: COFFEE BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 0A544 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: WAGGONER ST. COUNTY SEQUENCE: 1 LOG MILE: 0.42 CROSSING: BRANCH SUFFICIENCY RATING: 28.1 LOCATION: .32 MI FROM SR 16 IDENTIFICATION CLASSIFICATION (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.34868 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20678 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CORRUGATED STEEL** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 0 TONS (27) YEAR THE BRIDGE WAS BUILT: 2023 WEIGHT POSTING (3 OR MORE AXLES): 36 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: 5 **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 0 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 0 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 6.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 38.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 3.6 FT (36) TRAFFIC SAFETY FEATURES: 0010 (50b) RIGHT SIDEWALK WIDTH: 0.7 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 39.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 23.6 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 24.6 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$159,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$16,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$239,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 28.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 2/13/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240019 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0A886 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FREDONIA RD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 0.90 SUFFICIENCY RATING: 64.2 LOCATION: 1.2 MI. W OF SR-53 JCT. IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.50800 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10423 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 85.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 387.2 FT (72) APPROACH ROADWAY ALIGNMENT: 3 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS 28.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 20.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 387.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$728,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$73,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$1,093,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 50.5 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 18.31 FT (90) DATE OF LAST REGULAR INSPECTION: 10/3/2023 (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 16.4 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: 16.4 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16S44000001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0A886

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: FREDONIA RD. COUNTY SEQUENCE: 1 CROSSING: EATON BRANCH LOG MILE: 2.97 SUFFICIENCY RATING: 69.4 LOCATION: 4 MI FROM 124 IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.53737 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10683 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 36.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 38.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 18.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 39 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$147,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$15,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$221,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/4/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 160A1160001 COUNTY: COFFEE BRIDGE OWNER: COFFEE COUNTY ROUTE: 0A889 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CLANCY RD. COUNTY SEQUENCE: 1 CROSSING: BARREN FORK CREEK LOG MILE: 0.23 SUFFICIENCY RATING: 87.5 LOCATION: .1 MI FROM WARREN CO LN - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.64808 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98812 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 5 (49) TOTAL BRIDGE LENGTH: 51.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22.3 FT RECOMMENDED IMPROVEMENTS 24 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 21.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 25 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/15/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A

NO NAVIGATION CONTROL

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

(38) NAV CONTROL:

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

N00

(92c) SPECIAL INSP FREQUENCY (MONTHS):

BRIDGE ID NUMBER: 160A3190001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 0A898 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CARTER-BLAKE RD. COUNTY SEQUENCE: 1 CROSSING: BOBO CREEK LOG MILE: 0.86 SUFFICIENCY RATING: 58.7 LOCATION: 3 MI FROM MT VERNON IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.39363 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18230 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.1 FT (71) WATERWAY ADEQUACY: 8 38.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 20.3 FT RECOMMENDED IMPROVEMENTS 21.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 38.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$107,000.00 (34) BRIDGE SKEW: 35 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$161,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 20.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 3/8/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160A3920001



COUNTY: COFFEE

BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 0A900 FIPS CODE: **75320** SPECIAL CASE: 0 ROAD NAME: LAKEWAY PL. COUNTY SEQUENCE: 1 CROSSING: NORTH FORK ROCK CREEK LOG MILE: 0.16 SUFFICIENCY RATING: 58.5 LOCATION: .1 MI FROM SR 16 - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.37902 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23028 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 7 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1942 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 5.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 48.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 22.6 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 53.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$353,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$36,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$530,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 32.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/10/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



COUNTY: COFFEE BRIDGE ID NUMBER: 160A5560001 BRIDGE OWNER: CITY OF TULLAHOMA ROUTE: 0A903 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: W. WARREN ST. COUNTY SEQUENCE: 1 CROSSING: NORTH FORK ROCK CREEK LOG MILE: 0.32 SUFFICIENCY RATING: 37.2 LOCATION: .5 MI FROM SR 16 - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.35663 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21427 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 4 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 4 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1972 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 38.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 81.8 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: U (51) BRIDGE CURB TO CURB WIDTH: 24.6 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 30.2 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 82 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$220,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$23,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$331,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/23/2024 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160B0050001

BRIDGE OWNER: COFFEE COUNTY



COUNTY: COFFEE

ROUTE: 0B005

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: ONEAL HOLLOW LN. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 0.01 SUFFICIENCY RATING: 77.7 LOCATION: 3 MI N OF NOAH IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.59752 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.16942 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: ONE LANE BRIDGE FOR 2-WAY TRAFFIC **NOT APPLICABLE** (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2002 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 1 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 13.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 25.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 12.1 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 15.4 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 9.8 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 25.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$81,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$122,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 12.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/12/2022 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 160B0480001



COUNTY: COFFEE

BRIDGE OWNER: COFFEE COUNTY ROUTE: 0B048 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: CEDAR BEND RD. COUNTY SEQUENCE: 1 CROSSING: JERNIGANS BRANCH LOG MILE: 0.00 SUFFICIENCY RATING: 97.0 LOCATION: CEDAR BEND RD-COFFEE CO. - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.65998 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21276 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2008 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 24.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 22 FT RECOMMENDED IMPROVEMENTS 27.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 18.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 1/22/2024 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 160B1880001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 0B188 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: CAMP GROUND LN. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER (OSFSP) LOG MILE: 0.03 SUFFICIENCY RATING: 12.1 LOCATION: IN OLD STONE FORT ST PARK IDENTIFICATION CLASSIFICATION (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49228 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10432 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **LOCAL CITY STREET** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: ONE LANE BRIDGE FOR 2-WAY TRAFFIC **NOT APPLICABLE** (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: STEEL **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 2 (107) TYPE OF DECK: WOOD OR TIMBER (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: WOOD OR TIMBER (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 0 TONS (27) YEAR THE BRIDGE WAS BUILT: 1906 WEIGHT POSTING (3 OR MORE AXLES): 0 TONS (106) YEAR THE BRIDGE WAS REHABILITATED: 2009 (70) BRIDGE POSTING CODE: 0 **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: CLOSED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 1 (67) STRUCTURAL EVALUATION: O (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 0 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 101.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 260.5 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 11.8 FT RECOMMENDED IMPROVEMENTS 14.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 293.6 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$1,653,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$166,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$2,480,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 13.94 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 11.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 4/6/2022 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16100240001 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: SR 64 LOG MILE: 0.03 SUFFICIENCY RATING: 85.5 LOCATION: BEECH GROVE EXIT IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.62535 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24353 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 8 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 63.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 144.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 16.31 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 13.45 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 12.14 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16100240002 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 10024 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: SR 64 LOG MILE: 0.03 SUFFICIENCY RATING: 95.0 LOCATION: BEECH GROVE EXIT IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.62538 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24323 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 63.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 144.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 54.1 FT RECOMMENDED IMPROVEMENTS 56.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 54.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 18.31 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 15.09 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 11.48 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16100240003 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 10024 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.25 SUFFICIENCY RATING: 69.4 LOCATION: NEAR BEECH GROVE - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.62228 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24242 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 63.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 141.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 54.1 FT RECOMMENDED IMPROVEMENTS 56.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 173.9 FT (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: \$2,001,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$201,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$3.002.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 53.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 9/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240004



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 10024 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.25 SUFFICIENCY RATING: 72.0 LOCATION: NEAR BEECH GROVE - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.62238 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24208 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 63.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 141.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 54.1 FT RECOMMENDED IMPROVEMENTS 56.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 174.2 FT (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: \$2,004,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$201,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$3.007.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 53.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 9/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240008



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH & NFA A12 LOG MILE: 1.24 SUFFICIENCY RATING: 92.1 LOCATION: 1 MI E. OF BEECH GROVE IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.60792 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23982 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY-WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 8 GEOMETRIC DATA = (69) UNDERCLEARANCE RATING: 4 (48) MAXIMUM SPAN LENGTH: 87.5 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 175.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 10 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 45.0 FT INSPECTION DATES = **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 14.01 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 10.5 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 12.47 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240007



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH & NFA A12 LOG MILE: 1.24 SUFFICIENCY RATING: 92.7 LOCATION: 1 MI E. OF BEECH GROVE IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.60800 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24055 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY-WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 8 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 87.5 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 175.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 10 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 41.8 FT INSPECTION DATES = **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 15.09 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 9.51 FT (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240010



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: NFA 2010 & NOAH FK CREEK LOG MILE: 3.42 SUFFICIENCY RATING: 90.0 LOCATION: 3 MI E OF BEECH GROVE - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57000 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23000 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **EPOXY OVERLAY** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY-WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 8 GEOMETRIC DATA = (69) UNDERCLEARANCE RATING: 4 (48) MAXIMUM SPAN LENGTH: 100.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 253.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **40 DEGREES** (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.0 FT INSPECTION DATES = (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 14.11 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 8.86 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240009



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: NFA 2010 & NOAH FK CREEK LOG MILE: 3.42 SUFFICIENCY RATING: 90.7 LOCATION: 3 MI E OF BEECH GROVE - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57728 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23302 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **EPOXY OVERLAY** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1968 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY-WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 2 (68) DECK GEOMETRY: 8 GEOMETRIC DATA = (69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 100.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 253.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **40 DEGREES** (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.0 FT INSPECTION DATES = (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 14.6 FT (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 7.87 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NO NAVIGATION CONTROL** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240011 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANTLEY CREEK LOG MILE: 3.62 SUFFICIENCY RATING: 77.4 LOCATION: 3.5 MI E OF BEECH GROVE IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.57462 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.23203 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 37.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 38.1 FT (33) BRIDGE MEDIAN: **OPEN MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$512,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$52,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$769,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 9/18/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240013

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: 10024

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 5.55 SUFFICIENCY RATING: 94.9 LOCATION: 3 MI W OF SR-2 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.55867 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20492 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 25.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 44.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/3/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240014

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: 10024

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 5.55 SUFFICIENCY RATING: 91.8 LOCATION: 3 MI W OF SR-2 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.55900 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20487 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 28.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 44.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/3/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240021

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: 10024

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 13.12 SUFFICIENCY RATING: 94.8 LOCATION: NEAR MANCHESTER IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.50158 DEGREES YES 86.09095 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1992 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 99.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 253.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 42 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 41.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/10/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16100240022

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: 10024

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 13.12 SUFFICIENCY RATING: 92.7 LOCATION: NEAR MANCHESTER IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.50185 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.09068 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1992 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 99.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 253.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 49.9 FT RECOMMENDED IMPROVEMENTS 51.8 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 36.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 49.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/10/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16100240025



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: GREENBRIAR CREEK LOG MILE: 13.72 SUFFICIENCY RATING: 80.2 LOCATION: IN MANCHESTER CITY LIMITS - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49702 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08182 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 5 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 20.7 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A **OPEN MEDIAN** (33) BRIDGE MEDIAN: BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/31/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

NATIONAL BRIDGE INVENTORY



TENNESSEE INVENTORY AND APPRAISAL REPORT BRIDGE ID NUMBER: 16100240027 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: NFA A092 & CFW RR LOG MILE: 14.06 SUFFICIENCY RATING: 87.2 LOCATION: IN MANCHESTER CITY LIMITS - IDENTIFICATION CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49375 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07733 DEGREES (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** (103) TEMPORARY BRIDGE: BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): WEIGHT POSTING (3 OR MORE AXLES): (70) BRIDGE POSTING CODE:

1966	(27) YEAR THE BRIDGE WAS BUILT:		
N/A	(106) YEAR THE BRIDGE WAS REHABILITATED:		
HIGHWAY	(42a) SERVICE ON BRIDGE:		
HWAY-RAILROAD	(42b) UNDER BRIDGE: HIGH		
2	(28a) NUMBER OF LANES CARRIED BY BRIDGE:		
2	(28b) NUMBER OF LANES UNDER THE BRIDGE:		
GEOMETRIC DATA			
	GLOWIL TRIC DATA		
76.8 FT	(48) MAXIMUM SPAN LENGTH:		

(48) MAXIMUM SPAN LENGTH:	76.8	FI
(49) TOTAL BRIDGE LENGTH:	150.6	FT
(50a) LEFT SIDEWALK WIDTH:	0.0	FT
(50b) RIGHT SIDEWALK WIDTH:	0.0	FT
(51) BRIDGE CURB TO CURB WIDTH:	38.4	FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4	FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0	FT
(33) BRIDGE MEDIAN:	NO MED	ΙΑΝ
(34) BRIDGE SKEW: 9	DEGRE	ES
(35) BRIDGE FLARE:	NO FLA	RE
(520) MIN VERTICAL CLEARANCE OVER RD:	100	FT
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	50.0	FT
(54a) VERT UNDERCLR: HIGHWAY BENEA	TH BRID	GE
(54b) MIN VERTICAL UNDERCLEARANCE:	13.19	FT
(55a) HORZ UNDERCLR: HIGHWAY BENEA	TH BRID	GE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.15	FT
(56) MIN HORZ UNDERCLR ON LEFT: NOT AF	PPLICAE	BLE
NAVIGATION DATA		

NOT APPLICABLE

N/A

N/A

N/A

PUBLICATION DATE	
11-Mar-24	

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

(38) NAV CONTROL:

YES **NHS ROUTE URBAN INTERSTATE** RIGHT LANE BRIDGE 1-WAY TRAFFIC **NOT APPLICABLE** ON TRUCK NETWORK HISTORICAL SIGNIFICANCE HAS 6 6 Ν Ν HS-20-44 **ALL LEGAL LOADS ALL LEGAL LOADS** (41) WT POSTING STATUS: OPEN **APPRAISAL** (67) STRUCTURAL EVALUATION: 7 (68) DECK GEOMETRY: 5 (69) UNDERCLEARANCE RATING: 3 (71) WATERWAY ADEQUACY: Ν (72) APPROACH ROADWAY ALIGNMENT: 8 (36) TRAFFIC SAFETY FEATURES: 1001 (113) SCOUR CONDITION RATING: Ν RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: **NOT APPLICABLE** (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: 10/4/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

N00

(92c) SPECIAL INSP FREQUENCY (MONTHS):

NATIONAL BRIDGE INVENTORY



TENNESSEE INVENTORY AND APPRAISAL REPORT BRIDGE ID NUMBER: 16100240028 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: NFA A092 & CFW RR LOG MILE: 14.06 LOCATION: IN MANCHESTER CITY LIMITS SUFFICIENCY RATING: 88.7 - IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.49000 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07000 DEGREES (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** (103) TEMPORARY BRIDGE: BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: - AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): WEIGHT POSTING (3 OR MORE AXLES): (70) BRIDGE POSTING CODE: (41) WT POSTING STATUS: OPEN **APPRAISAL**

1966	(27) YEAR THE BRIDGE WAS BUILT:
1973	(106) YEAR THE BRIDGE WAS REHABILITATED:
HIGHWAY	(42a) SERVICE ON BRIDGE:
HWAY-RAILROAD	(42b) UNDER BRIDGE: HIGH
3	(28a) NUMBER OF LANES CARRIED BY BRIDGE:
2	(28b) NUMBER OF LANES UNDER THE BRIDGE:
	GEOMETRIC DATA
76.8 FT	(48) MAXIMUM SPAN LENGTH:
150.5 FT	(49) TOTAL BRIDGE LENGTH:
0.0 FT	(50a) LEFT SIDEWALK WIDTH:
	(FOL) DIOLIT OIDENALIK MUDTIL

0.0 1 1	(30a) LLI I SIDEWALK WIDTH.	
0.0 FT	(50b) RIGHT SIDEWALK WIDTH:	
59.1 FT	(51) BRIDGE CURB TO CURB WIDTH:	
61 FT	(52) BRIDGE OUT TO OUT WIDTH:	
24.0 FT	(32) APPROACH ROADWAY (W/ SHLDS) WIDTH	
OPEN MEDIAN	(33) BRIDGE MEDIAN:	
9 DEGREES	(34) BRIDGE SKEW:	
NO FLARE	(35) BRIDGE FLARE:	
100 FT	(520) MIN VERTICAL CLEARANCE OVER RD:	
Y: 49.8 FT	(47) MIN HORIZONTAL CLEARANCE ON ROADW	
ENEATH BRIDGE	(54a) VERT UNDERCLR: HIGHWAY	
13.58 FT	(54b) MIN VERTICAL UNDERCLEARANCE:	
ENEATH BRIDGE	(55a) HORZ UNDERCLR: HIGHWAY	
11.15 FT	(55b) MIN HORZ UNDERCLR ON RIGHT:	
NOT APPLICABLE	(56) MIN HORZ UNDERCLR ON LEFT:	
NAVIGATION DATA		

	MATIOA HON DATA	
(38)	NAV CONTROL:	NOT APPLICABLE
(39)	NAVIGATION VERTICAL CLEARANCE:	N/A

(116) LIFT BRIDGE VERT CLEARANCE: N/A (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

YES **NHS ROUTE URBAN INTERSTATE LEFT LANE BRIDGE** 1-WAY TRAFFIC **NOT APPLICABLE** ON TRUCK NETWORK HISTORICAL SIGNIFICANCE HAS 7 7 6 Ν Ν HS-20-44 **ALL LEGAL LOADS ALL LEGAL LOADS** (67) STRUCTURAL EVALUATION: 7 (68) DECK GEOMETRY: 7 (69) UNDERCLEARANCE RATING: 3 (71) WATERWAY ADEQUACY: Ν (72) APPROACH ROADWAY ALIGNMENT: 8 (36) TRAFFIC SAFETY FEATURES: 1001 (113) SCOUR CONDITION RATING: Ν RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: **NOT APPLICABLE** (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (94) BRIDGE IMPROVEMENT COST: (95) ROADWAY IMPROVEMENT COST: (96) TOTAL PROJECT COST: (97) YEAR OF IMPROVEMENT COST ESTIMATE: INSPECTION DATES (90) DATE OF LAST REGULAR INSPECTION: 10/4/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

N/A

N00

(93c) DATE OF SPECIAL INSPECTION (MO/YR):

(92c) SPECIAL INSP FREQUENCY (MONTHS):

BRIDGE ID NUMBER: 16100240032



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: WOLF CREEK LOG MILE: 15.33 SUFFICIENCY RATING: 93.7 LOCATION: 1 MI E OF SR55 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.47863 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06475 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 49.3 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 147.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1011 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 38.7 FT RECOMMENDED IMPROVEMENTS 40.7 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/24/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240031



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: WOLF CREEK LOG MILE: 15.33 SUFFICIENCY RATING: 93.7 LOCATION: 1 MI E OF SR55 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.47837 DEGREES 86.06505 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 49.3 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 147.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1011 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 38.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/24/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240038 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: 10024 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 18.20 SUFFICIENCY RATING: 96.1 LOCATION: 3.8 MI E OF SR55 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.44188 DEGREES 86.04058 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 8 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 26.2 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

PRODUCED PURSUANT TO

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240037 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 18.20 SUFFICIENCY RATING: 93.1 LOCATION: 3.8 MI E OF SR55 JCT. IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.44177 DEGREES YES Ν 86.04165 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 26.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240041 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 21.68 SUFFICIENCY RATING: 80.5 LOCATION: 21.6 MI.W.OF BEDFORD CO. - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.40277 DEGREES YES Ν (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.00183 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1965 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1990 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 20.7 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/31/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240047



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 23.64 SUFFICIENCY RATING: 81.4 LOCATION: 0.2 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.38098 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97993 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 37.9 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 111.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 28.2 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240048 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 23.64 SUFFICIENCY RATING: 81.4 LOCATION: 0.2 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.38150 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97990 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 4 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 37.9 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 111.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 38.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240049



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: OVERFLOW LOG MILE: 23.80 SUFFICIENCY RATING: 90.8 LOCATION: 0.4 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.37890 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97807 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 39.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 79.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 38.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/31/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240050 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: OVERFLOW LOG MILE: 23.80 SUFFICIENCY RATING: 90.0 LOCATION: 0.4 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.37940 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97778 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 39.8 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 79.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 38.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/31/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240053 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 26.07 SUFFICIENCY RATING: 83.1 LOCATION: 2.6 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.35360 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95255 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 43.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 130.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 36.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/26/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240054



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 26.07 SUFFICIENCY RATING: 94.3 LOCATION: 2.6 MI E OF SR127 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.35409 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95226 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1963 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 43.8 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 130.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 38.4 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/26/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240060 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BETSY WILLIS CREEK LOG MILE: 29.02 SUFFICIENCY RATING: 96.2 LOCATION: 29 MI. W. OF BEDFORD CO. - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.31950 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.92117 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1958 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1982 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 85.5 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1011 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 46.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 39.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/16/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16100240059 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE **ROUTE: 10024** FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: I-24 COUNTY SEQUENCE: 1 CROSSING: BETSY WILLIS CREEK LOG MILE: 29.02 SUFFICIENCY RATING: 84.9 LOCATION: 29 MI W OF BEDFORD CO - IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.31948 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.92150 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL INTERSTATE** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: RIGHT LANE BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1958 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1982 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 85.5 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1011 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 46.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 39.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/16/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A

PUBLICATION DATE
11-Mar-24

(38) NAV CONTROL:

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

NO NAVIGATION CONTROL

N/A

N/A

N/A

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

N00

(92c) SPECIAL INSP FREQUENCY (MONTHS):

BRIDGE ID NUMBER: 16SR0020001

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: GARRISON FORK CREEK LOG MILE: 0.51 SUFFICIENCY RATING: 52.0 LOCATION: NEAR BEECH GROVE - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν YES 35.49930 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08658 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1935 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 43.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 172.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 4.9 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 42.3 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 171.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$381,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$39,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$572,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/10/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR0020003



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH LOG MILE: 1.95 SUFFICIENCY RATING: 82.5 LOCATION: 1.2 MI.S.OF BEECH GROVE - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.61012 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22450 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1935 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1965 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 85.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 36.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/10/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0020005



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 4.62 SUFFICIENCY RATING: 68.9 LOCATION: 3.9 MI.S.OF BEECH GROVE IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.58003 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.19642 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 13.1 FT (71) WATERWAY ADEQUACY: 7 48.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.2 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 27.2 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 67.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$222,000.00 (34) BRIDGE SKEW: **60 DEGREES** ROADWAY IMPROVEMENT COST: \$23,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$334,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/19/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16SR0020007

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR002

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: NOAH FORK CREEK LOG MILE: 5.09 SUFFICIENCY RATING: 66.0 LOCATION: IN THE NOAH COMMUNITY - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.57452 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.19195 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1935 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1957 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 114.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 4.9 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 38.1 FT RECOMMENDED IMPROVEMENTS 40.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 113.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$297,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$30,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$446,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/18/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16SR0020009



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BREWER BRANCH LOG MILE: 5.47 SUFFICIENCY RATING: 81.2 LOCATION: .4 MILE SOUTH OF NOAH IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57087 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.18678 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1953 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 32.1 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 45.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/18/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240017



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 8.23 SUFFICIENCY RATING: 75.5 LOCATION: SR2/I-24 @ BUSY CORNER IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.53605 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.16408 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: (48) MAXIMUM SPAN LENGTH: 106.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 489.3 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 36.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 488.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$3,153,000.00 (34) BRIDGE SKEW: **57 DEGREES** (95) ROADWAY IMPROVEMENT COST: \$316,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$4,730,000,00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 36.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 16.01 FT (90) DATE OF LAST REGULAR INSPECTION: 10/26/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 9.84 FT (56) MIN HORZ UNDERCLR ON LEFT: 20.01 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A This document is covered by 23 USC §409

PUBLICATION DATE 11-Mar-24

and its production pursuant to a public document records request does not waive the provisions of §409

BRIDGE ID NUMBER: 16SR0020011

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR002 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: MURFREESBORO HWY. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 12.71 SUFFICIENCY RATING: 92.5 LOCATION: IN MANCHESTER CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49570 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10413 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 8 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 8 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 8 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: **EPOXY** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2012 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 168.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 336.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 4.9 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 64.6 FT RECOMMENDED IMPROVEMENTS 71.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 36.1 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 25 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 64.6 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/12/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): 05/2022 (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): Y60 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16SR0020014 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: HILLSBORO BLVD. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 13.68 SUFFICIENCY RATING: 80.3 LOCATION: IN MANCHESTER CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.48667 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.09110 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 6 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1934 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1958 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 55.6 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 322.4 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 6.2 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.2 FT RECOMMENDED IMPROVEMENTS 38.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 50 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0020013



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: HILLSBORO BLVD. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 13.68 SUFFICIENCY RATING: 80.3 LOCATION: IN MANCHESTER CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.48673 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.09140 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 6 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1958 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2014 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 55.4 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 320.9 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 6.2 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.2 FT RECOMMENDED IMPROVEMENTS 38.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **OPEN MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 50 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/19/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0020015



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: HILLSBORO BLVD. COUNTY SEQUENCE: 1 CROSSING: CFW RAILROAD LOG MILE: 14.28 SUFFICIENCY RATING: 81.3 LOCATION: IN MANCHESTER CITY LIMITS IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.48025 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08580 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1956 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: WEIGHT POSTED **RAILROAD** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 4 (48) MAXIMUM SPAN LENGTH: 39.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 156.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 5.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 5.9 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 25.9 FT RECOMMENDED IMPROVEMENTS 84.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **CLOSED MEDIAN - NO BARRIER** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.4 FT INSPECTION DATES = (54a) VERT UNDERCLR: **RAILROAD BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 17.49 FT (90) DATE OF LAST REGULAR INSPECTION: 10/12/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: RAILROAD BENEATH BRIDGE 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 8.86 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 21.65 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0020017

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR002

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: HILLSBORO BLVD. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 15.98 SUFFICIENCY RATING: 75.4 LOCATION: IN MANCHESTER IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.46237 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06505 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1997 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 5 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 114.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 5.9 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 5.9 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 84 FT RECOMMENDED IMPROVEMENTS 96.1 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 60.0 FT NEEDED) 113.8 FT (76) LENGTH OF BRIDGE IMPROVEMENT: (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$1,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$1,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$2,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 82.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 10/18/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16100240035 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: HILLSBORO BLVD. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 16.76 SUFFICIENCY RATING: 79.0 LOCATION: IN MANCHESTER IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.45757 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.05235 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE **CONTINUOUS NATIONAL REGISTER** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2001 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 5 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 136.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 277.9 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 81.4 FT RECOMMENDED IMPROVEMENTS 84.6 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 60.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 277.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$3,761,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$377,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$5.642.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 81.5 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 16.01 FT (90) DATE OF LAST REGULAR INSPECTION: 10/26/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 29.86 FT (56) MIN HORZ UNDERCLR ON LEFT: 28.54 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A This document is covered by 23 USC §409

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR0020019

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR002

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BLUE SPRING CREEK LOG MILE: 21.03 SUFFICIENCY RATING: 82.6 LOCATION: 3.8 MI.SE. OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.42393 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98915 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 8 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 8 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1923 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1996 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 29.2 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 144.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 35.8 FT RECOMMENDED IMPROVEMENTS 38.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 35.8 FT INSPECTION DATES = (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/1/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16SR0020021 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 22.00 SUFFICIENCY RATING: 65.6 LOCATION: .8 MI NORTH OF SR127 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.41457 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 85.97628 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 1 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1954 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 28.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 36.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 28.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$86,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$9,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$130,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/15/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 16SR0020023 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO HWY. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 22.07 SUFFICIENCY RATING: 38.0 LOCATION: IN HILLSBORO COMMUNITY - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.41403 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97532 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1954 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 85.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS 36.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 86 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$203,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$21,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$305,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 29.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/16/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A



BRIDGE ID NUMBER: 16SR0020025 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: US-41 COUNTY SEQUENCE: 1 CROSSING: BEANS CREEK LOG MILE: 24.93 SUFFICIENCY RATING: 58.6 LOCATION: 7.9 MI.SE.OF MANCHESTER IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.37875 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.94952 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 5 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1942 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1954 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 28.5 FT (71) WATERWAY ADEQUACY: 7 142.5 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 34.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 143 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$264,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$27,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$397,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/15/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16SR0020027 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR002 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: US-41 COUNTY SEQUENCE: 1 CROSSING: BETSY WILLIS CREEK LOG MILE: 28.70 SUFFICIENCY RATING: 69.2 LOCATION: 1 MI.W.OF GRUNDY CO.LINE - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.33028 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.92005 DEGREES (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: (99) BORDER BRIDGE NUMBER:

3

NOT APPLICABLE

NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: CONCRETE (44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:

(46) NUMBER OF APPROACH SPANS: 0 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: A) TYPE OF SURFACE: **ASPHALT** B) TYPE MEMBRANE: UNKNOWN C) TYPE PROTECTION: NONE

AGE AND SERVICE * (27) YEAR THE BRIDGE WAS BUILT: 1940 (106) YEAR THE BRIDGE WAS REHABILITATED: 1954 **HIGHWAY** (42a) SERVICE ON BRIDGE: **WATERWAY** (42b) UNDER BRIDGE: (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0

GEOMETRIC DATA -(48) MAXIMUM SPAN LENGTH: 28.5 FT (49) TOTAL BRIDGE LENGTH: 85.6 FT (50a) LEFT SIDEWALK WIDTH: 0.0 FT (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT 34.4 FT (52) BRIDGE OUT TO OUT WIDTH: 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (33) BRIDGE MEDIAN: NO MEDIAN

(34) BRIDGE SKEW: **45 DEGREES** (35) BRIDGE FLARE: **NO FLARE** (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**

NAVIGATION DATA

NO NAVIGATION CONTROL (38) NAV CONTROL: (39) NAVIGATION VERTICAL CLEARANCE: N/A N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

(56) MIN HORZ UNDERCLR ON LEFT:

YES **NOT A NHS ROUTE RURAL MAJOR COLLECTOR** NO PARALLEL BRIDGE (102) TRAFFIC DIR: 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **NOT BEEN DETERMINED** CONDITION RATINGS (58) DECK: 6 (59) SUPERSTRUCTURE: 6 (60) SUBSTRUCTURE: 5 (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 (62) CULVERT CONDITION (IF APPLICABLE): Ν DESIGN LOAD AND WEIGHT POSTING (31) DESIGN LOADING: H-15-44 WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (70) BRIDGE POSTING CODE: (41) WT POSTING STATUS: WEIGHT POSTED **APPRAISAL** (67) STRUCTURAL EVALUATION: 6 (68) DECK GEOMETRY: 4 (69) UNDERCLEARANCE RATING: N (71) WATERWAY ADEQUACY: 7 (72) APPROACH ROADWAY ALIGNMENT: 8 (36) TRAFFIC SAFETY FEATURES: 0000 (113) SCOUR CONDITION RATING: 8 RECOMMENDED IMPROVEMENTS (75) TYPE OF WORK: **BRIDGE REHABILITATION** (76) LENGTH OF BRIDGE IMPROVEMENT: 86 FT BRIDGE IMPROVEMENT COST: \$514,000.00 (95) ROADWAY IMPROVEMENT COST: \$52,000.00 (96) TOTAL PROJECT COST: \$772,000.00 (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:

(91) REGULAR INSPECTION FREQUENCY (MONTHS):

(93b) DATE OF LAST UNDERWATER INSP (MO/YR):

(92b) UNDERWATER INSP FREQUENCY (MONTHS):

(93c) DATE OF SPECIAL INSPECTION (MO/YR):

(92c) SPECIAL INSP FREQUENCY (MONTHS):

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

11/15/2023

24

N/A

N00

N/A

N00



BRIDGE ID NUMBER: 16100240023 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR053 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: WOODBURY HWY. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 0.90 SUFFICIENCY RATING: 90.9 LOCATION: IN MANCHESTER IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.49930 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08658 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2010 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 5 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 135.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 270.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1101 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 84.6 FT RECOMMENDED IMPROVEMENTS 86 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 60.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 23 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 51.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 16.31 FT (90) DATE OF LAST REGULAR INSPECTION: 10/17/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 48.88 FT (56) MIN HORZ UNDERCLR ON LEFT: 49.87 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00

N/A

N/A

N/A

PUBLICATION DATE 11-Mar-24

(39) NAVIGATION VERTICAL CLEARANCE:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0530001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR053 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WOODBURY HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 2.39 SUFFICIENCY RATING: 83.8 LOCATION: 3.1 MI.N.OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.52082 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08267 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2010 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 28.1 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 60.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 80.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/1/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0530003



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR053 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WOODBURY HWY. COUNTY SEQUENCE: 1 CROSSING: PARKS WELKER BRANCH LOG MILE: 4.48 SUFFICIENCY RATING: 83.8 LOCATION: 3.1 MI.N.OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.55075 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.08242 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1972 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 62.5 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1N11 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 36.1 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 56.1 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/15/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0530005



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR053 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WOODBURY HWY. COUNTY SEQUENCE: 1 CROSSING: GOOSE POND BRANCH LOG MILE: 8.42 SUFFICIENCY RATING: 64.3 LOCATION: 7.1 MI.N.OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.60718 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07272 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1956 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 23.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 34.4 FT RECOMMENDED IMPROVEMENTS 34.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 22.6 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 23 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$154,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$16,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$232,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/2/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0530007



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR053 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WOODBURY HWY. COUNTY SEQUENCE: 1 CROSSING: LIBERTY CREEK LOG MILE: 10.58 SUFFICIENCY RATING: 83.8 LOCATION: NORTH OF MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.63833 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.06755 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1972 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 26.4 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 44.9 FT RECOMMENDED IMPROVEMENTS 46.9 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.6 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 44.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/2/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: WILSON AVE. COUNTY SEQUENCE: 1 CROSSING: ROCK CREEK LOG MILE: 2.20 SUFFICIENCY RATING: 61.7 LOCATION: IN TULLAHOMA CITY LIMITS IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.36600 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22293 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 6 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1936 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 3 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 39.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 156.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 4.9 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 52.2 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 40.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 155.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$309,000.00 (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: \$31,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$464,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 39.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/7/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16SR0550003



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: E. CARROLL ST. COUNTY SEQUENCE: 1 CROSSING: NFA A035-FAU 4334-CSX RR LOG MILE: 2.64 SUFFICIENCY RATING: 74.5 LOCATION: IN TULLAHOMA CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.35660 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20528 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 26 (58) DECK: 5 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1941 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 2014 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPEN **RAILROAD** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 57.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 962.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 5.2 FT (36) TRAFFIC SAFETY FEATURES: 1000 5.2 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 47.9 FT RECOMMENDED IMPROVEMENTS 60.4 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 44.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 848.4 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$10,608,000.00 (34) BRIDGE SKEW: 0 DEGREES (95) ROADWAY IMPROVEMENT COST: \$1,061,000.00 (35) BRIDGE FLARE: YES, FLARED (96) TOTAL PROJECT COST: \$15.913.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 47.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **RAILROAD BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 25.69 FT (90) DATE OF LAST REGULAR INSPECTION: 11/29/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: RAILROAD BENEATH BRIDGE 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 10.17 FT (56) MIN HORZ UNDERCLR ON LEFT: (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 13.12 FT (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR0550005



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: E. CARROLL ST. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 5.03 SUFFICIENCY RATING: 74.5 LOCATION: IN TULLAHOMA CITY LIMITS - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.37773 DEGREES YES Ν (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.17233 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1980 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 32.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** 47.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: 33.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$297,000.00 (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: \$30,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$446,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 64.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/7/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550007



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: TULLAHOMA-MANCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: HICKERSON SPRING BRANCH LOG MILE: 7.82 SUFFICIENCY RATING: 98.1 LOCATION: AT HICKERSON STATION - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.40182 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.13275 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1980 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 36.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N01 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 47.9 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 55 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 40.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550009

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR055

FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: NEW MANCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: CRUMPTON CREEK LOG MILE: 8.69 SUFFICIENCY RATING: 83.6 LOCATION: AT BORDER WITH MANCHESTER - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.41045 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.12132 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 8 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: PREFORMED FABRIC DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1979 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 8 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 60.9 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 121.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 5 (51) BRIDGE CURB TO CURB WIDTH: 102 FT RECOMMENDED IMPROVEMENTS 104 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 102.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 39.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550011



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: NEW MANCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 10.65 SUFFICIENCY RATING: 97.1 LOCATION: SOUTH OF MANCHESTER IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.43492 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.10412 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: OTHER (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1955 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1985 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 23.2 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **40 DEGREES** (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 42.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550013

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR055

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: LITTLE DUCK RIVER LOG MILE: 14.03 SUFFICIENCY RATING: 45.2 LOCATION: IN MANCHESTER IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.47953 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07978 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 8 (58) DECK: (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1941 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 53.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 385.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 4.9 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 47.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 60.4 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 47.9 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 384.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$981,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$99,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$1,472,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 47.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/20/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16100240029



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 14.77 SUFFICIENCY RATING: 96.3 LOCATION: SR55/I-24 IN MANCHESTER IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.48943 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07405 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: OTHER **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 2 (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1973 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPEN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 79.3 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 287.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 44 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 43.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 18.8 FT (90) DATE OF LAST REGULAR INSPECTION: 10/25/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 11.81 FT (56) MIN HORZ UNDERCLR ON LEFT: 28.54 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16100240030

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR055

FIPS CODE: 45500 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 14.77 SUFFICIENCY RATING: 70.5 LOCATION: SR55/I-24 IN MANCHESTER - IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.48967 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.07423 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: **LEFT LANE BRIDGE** (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 1-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 5 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HS-20-44 +MOD AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1973 (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: OPFN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 5 (48) MAXIMUM SPAN LENGTH: 79.3 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 281.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 4.9 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 30.5 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 42.3 FT **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 281.2 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$150,000.00 (34) BRIDGE SKEW: 32 DEGREES ROADWAY IMPROVEMENT COST: \$16,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$226,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 18.11 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2020 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 43.1 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: 18.11 FT (90) DATE OF LAST REGULAR INSPECTION: 10/25/2023 (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: 11.81 FT (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: 26.57 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR0550023

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR055

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: TAYLOR CREEK LOG MILE: 18.50 SUFFICIENCY RATING: 97.3 LOCATION: 3.7 MI NE OF 124 IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.52273 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.02295 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1986 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 5 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 7 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 33.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 84.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR0550025



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: SMALL BRANCH LOG MILE: 20.44 SUFFICIENCY RATING: 84.4 LOCATION: 2 M E OF WAYSIDE IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: YES Ν 35.54276 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99937 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1986 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: Ν (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 28.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 39 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550015



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: WEST FORK HICKORY CREEK LOG MILE: 20.84 SUFFICIENCY RATING: 83.2 LOCATION: 5.5 MI.NE.OF MANCHESTER - IDENTIFICATION - CLASSIFICATION -(112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.54643 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99402 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1986 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: Ν (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 32.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550017



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 23.01 SUFFICIENCY RATING: 84.5 LOCATION: 1.6 MI.W.OF WARREN COUNTY IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.56245 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.96102 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1986 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 4 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 31.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550019



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 23.69 SUFFICIENCY RATING: 97.6 LOCATION: ON COFFEE-WARREN CO.LINE IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57003 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.95377 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1986 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 22.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR0550021



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR055 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCMINNVILLE HWY. COUNTY SEQUENCE: 1 CROSSING: MEADOW BRANCH LOG MILE: 24.35 SUFFICIENCY RATING: 99.6 LOCATION: .2 MI.W.OF WARREN COUNTY IDENTIFICATION - CLASSIFICATION -(16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.57842 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97468 DEGREES **NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1986 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 33.2 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 11 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 37.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/14/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16S44010001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR064 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: GOSSBURG RD. COUNTY SEQUENCE: 1 CROSSING: SUTTON BRANCH LOG MILE: 2.20 SUFFICIENCY RATING: 90.3 LOCATION: 1.5 MI.NE.OF BEECH GROVE - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.64747 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.22482 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1992 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 6 (49) TOTAL BRIDGE LENGTH: 30.4 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 33.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/27/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR1270001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR127 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WINCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: DRY CREEK LOG MILE: 2.45 SUFFICIENCY RATING: 57.1 LOCATION: 3.5 MI.SOUTH OF HILLSBORO IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.36848 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.99568 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1950 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 47.0 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 29.9 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 32.8 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 48.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$121,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$182,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 28.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16100240045



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR127 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WINCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: 124 LOG MILE: 3.75 SUFFICIENCY RATING: 93.6 LOCATION: SR127/I-24 @ HILLSBORO IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.38303 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.98227 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 7 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: HL-93 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2010 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPEN **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 6 (48) MAXIMUM SPAN LENGTH: 138.0 FT (71) WATERWAY ADEQUACY: Ν (49) TOTAL BRIDGE LENGTH: 276.0 FT (72) APPROACH ROADWAY ALIGNMENT: 5 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 40 FT RECOMMENDED IMPROVEMENTS 41.3 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 33 DEGREES (95) ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 54.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE** (54b) MIN VERTICAL UNDERCLEARANCE: 18.7 FT (90) DATE OF LAST REGULAR INSPECTION: 10/25/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A 14.44 FT (56) MIN HORZ UNDERCLR ON LEFT: 59.71 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR1270003



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR127 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: WINCHESTER HWY. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 4.66 SUFFICIENCY RATING: 27.0 LOCATION: 2 MI.SOUTH OF HILLSBORO - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.39558 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.97800 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: (58) DECK: 8 (46) NUMBER OF APPROACH SPANS: (59) SUPERSTRUCTURE: 8 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 8 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **MONOLITHIC CONCRETE** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: UNKNOWN DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2022 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 105.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 342.0 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 1111 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 31.2 FT RECOMMENDED IMPROVEMENTS 33.1 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 346.1 FT (33) BRIDGE MEDIAN: NO MEDIAN BRIDGE IMPROVEMENT COST: \$2,254,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$226,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$3.382.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16S42600001

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR127

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO-VIOLA RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 6.21 SUFFICIENCY RATING: 59.7 LOCATION: .3 MI.N.E.OF SR002 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.41622 DEGREES YES 85.96930 DEGREES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 17.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 34.8 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 33.8 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REHABILITATION** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 36.1 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$231,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$24,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$347.000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2021 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/27/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE: (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16S42600003

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR127

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO-VIOLA RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 7.19 SUFFICIENCY RATING: 78.2 LOCATION: 1.28 MI.N.E.OF SR002 IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.42732 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 85.95915 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1935 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1981 (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 5 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 13.5 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 29.8 FT (72) APPROACH ROADWAY ALIGNMENT: (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N01 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 33.1 FT RECOMMENDED IMPROVEMENTS 47.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 29.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$1,000.00 (34) BRIDGE SKEW: 10 DEGREES ROADWAY IMPROVEMENT COST: \$1,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$2,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2019 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24



BRIDGE ID NUMBER: 16S42600005 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR127 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO-VIOLA RD. COUNTY SEQUENCE: 1 CROSSING: BRADLEY CREEK LOG MILE: 9.76 SUFFICIENCY RATING: 22.9 LOCATION: 3.6 MI.N.E.OF HILLSBORO - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.45620 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.93121 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: STEEL (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 3 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): 7 TONS (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **8.6 TONS** (106) YEAR THE BRIDGE WAS REHABILITATED: 1983 (70) BRIDGE POSTING CODE: 3 **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: WEIGHT POSTED **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 3 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 4 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 27.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 53.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 28.9 FT RECOMMENDED IMPROVEMENTS 30.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **BRIDGE REPLACEMENT** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: 76.8 FT (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: \$615,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$62,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$923,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 28.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/27/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A

NOT APPLICABLE

N/A

N/A

N/A

NO NAVIGATION CONTROL

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

N00

Y12

11/2023

(92b) UNDERWATER INSP FREQUENCY (MONTHS):

(93c) DATE OF SPECIAL INSPECTION (MO/YR):

(92c) SPECIAL INSP FREQUENCY (MONTHS):

(38) NAV CONTROL:

(56) MIN HORZ UNDERCLR ON LEFT:

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

(39) NAVIGATION VERTICAL CLEARANCE:

NAVIGATION DATA

BRIDGE ID NUMBER: 16S42600007



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR127 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: HILLSBORO-VIOLA RD. COUNTY SEQUENCE: 1 CROSSING: LITTLE HICKORY CREEK LOG MILE: 14.10 SUFFICIENCY RATING: 99.7 LOCATION: 2.8 MI.N.OF WINTON TOWN - IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.50975 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 85.89532 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 2001 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 44.2 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: ONON (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.8 FT RECOMMENDED IMPROVEMENTS 40 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 15 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 38.4 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/13/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A

N/A

PUBLICATION DATE 11-Mar-24

(116) LIFT BRIDGE VERT CLEARANCE:

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR1300001



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR130 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD LYNCHBURG RD. COUNTY SEQUENCE: 1 CROSSING: BRANCH LOG MILE: 1.20 SUFFICIENCY RATING: 96.7 LOCATION: WEST OF TULLAHOMA IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: 35.37037 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.25370 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1990 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 37.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N01 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 32.2 FT RECOMMENDED IMPROVEMENTS 33.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 31.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/6/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR1300003



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR130 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: OLD LYNCHBURG RD. COUNTY SEQUENCE: 1 CROSSING: WEST FORK ROCK CREEK LOG MILE: 1.64 SUFFICIENCY RATING: 96.7 LOCATION: WEST OF TULLAHOMA IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.36940 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24607 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NATIONAL REGISTER** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 8 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: UNKNOWN (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1990 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 6 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 8 (49) TOTAL BRIDGE LENGTH: 46.7 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N01 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 32.2 FT RECOMMENDED IMPROVEMENTS 35.8 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 31.8 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/7/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16SR1300005



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR130 FIPS CODE: 75320 SPECIAL CASE: 0 ROAD NAME: W. CARROLL ST. COUNTY SEQUENCE: 1 CROSSING: ROCK CREEK LOG MILE: 2.77 SUFFICIENCY RATING: 61.5 LOCATION: WEST OF TULLAHOMA IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.35197 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.21290 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS **CONTINUOUS NOT BEEN DETERMINED** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: 6 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 7 (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: 6 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-20-44 AGE AND SERVICE * WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1966 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 48.6 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 145.5 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 0.0 FT (50b) RIGHT SIDEWALK WIDTH: (113) SCOUR CONDITION RATING: 3 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 34.4 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 145 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$385,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$39,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$578,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 27.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/16/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16S42890003

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR269

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NORMANDY RD. COUNTY SEQUENCE: 1 CROSSING: NORMAN CREEK LOG MILE: 0.27 SUFFICIENCY RATING: 84.6 LOCATION: NEAR TULLAHOMA IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.41962 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24847 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 5 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 22.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 30.5 FT RECOMMENDED IMPROVEMENTS 32.5 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 30.2 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/6/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16S42890001

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR269

FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NORMANDY RD. COUNTY SEQUENCE: 1 CROSSING: NORMAN CREEK LOG MILE: 1.45 SUFFICIENCY RATING: 70.0 LOCATION: NEAR TULLAHOMA IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: 35.40367 DEGREES Ν YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.24148 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 5 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 2 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 22.6 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 25.9 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 26.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$106,000.00 (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$160,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 18.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/6/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

PUBLICATION DATE 11-Mar-24

BRIDGE ID NUMBER: 16SR2690001

FIPS CODE: 75320

BRIDGE OWNER: STATE OF TENNESSEE



COUNTY: COFFEE

ROUTE: SR269

SPECIAL CASE: 0

ROAD NAME: N.W. ATLANTIC ST. COUNTY SEQUENCE: 1 LOG MILE: 2.93 CROSSING: N. WASHINGTON ST. SUFFICIENCY RATING: 7.1 LOCATION: IN TULLAHOMA IDENTIFICATION CLASSIFICATION (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.38485 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.22997 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **URBAN COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE (37) HISTORICAL CLASS: BRIDGE IS NOT ELIGIBLE FOR THE **CONTINUOUS NATIONAL REGISTER** (44a) APPR SPAN MATERIAL: NOT APPLICABLE CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: 7 (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: 3 (107) TYPE OF DECK: **CONCRETE PRECAST PANELS** (60) SUBSTRUCTURE: 5 (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: Ν A) TYPE OF SURFACE: MONOLITHIC CONCRETE (62) CULVERT CONDITION (IF APPLICABLE): Ν B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **EPOXY COATED REINFORCING** (31) DESIGN LOADING: HS-20-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1993 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: (42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN** (41) WT POSTING STATUS: WEIGHT POSTED **HIGHWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 3 (28b) NUMBER OF LANES UNDER THE BRIDGE: 4 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: 4 (48) MAXIMUM SPAN LENGTH: 44.1 FT (71) WATERWAY ADEQUACY: Ν 88.1 FT (49) TOTAL BRIDGE LENGTH: (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 5.6 FT (36) TRAFFIC SAFETY FEATURES: 1000 (50b) RIGHT SIDEWALK WIDTH: 5.6 FT (113) SCOUR CONDITION RATING: Ν (51) BRIDGE CURB TO CURB WIDTH: 26.9 FT RECOMMENDED IMPROVEMENTS 40 FT (52) BRIDGE OUT TO OUT WIDTH: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 87.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$306,000.00 (34) BRIDGE SKEW: 27 DEGREES ROADWAY IMPROVEMENT COST: \$31,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$460,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 40.0 FT INSPECTION DATES **HIGHWAY BENEATH BRIDGE** (54a) VERT UNDERCLR: (54b) MIN VERTICAL UNDERCLEARANCE: (90) DATE OF LAST REGULAR INSPECTION: 11/28/2023 15.09 FT (55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: (93b) DATE OF LAST UNDERWATER INSP (MO/YR): 6.56 FT N/A (56) MIN HORZ UNDERCLR ON LEFT: 3.61 FT (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): 11/2023 NAVIGATION DATA (38) NAV CONTROL: **NOT APPLICABLE** (92c) SPECIAL INSP FREQUENCY (MONTHS): Y12 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A

BRIDGE ID NUMBER: 16021220005



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR280 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCBRIDE BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH LOG MILE: 0.77 SUFFICIENCY RATING: 97.2 LOCATION: 3.2 MI FROM SR2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.61338 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.21222 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: იი (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: OTHER OR UNKNOWN AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 9 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 31.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0N00 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 27.9 FT RECOMMENDED IMPROVEMENTS 49.2 FT (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 24.0 FT (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 46.9 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/16/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16S44000009



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR280 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCBRIDE BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH LOG MILE: 1.12 SUFFICIENCY RATING: 98.5 LOCATION: 2.1 MI FROM SR2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.61793 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20953 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 7 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): 7 B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 10.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 31.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: NNNN (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: 30 DEGREES ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 45.3 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/16/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:

BRIDGE ID NUMBER: 16\$44000007



COUNTY: COFFEE

BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR280 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: MCBRIDE BRANCH RD. COUNTY SEQUENCE: 1 CROSSING: MCBRIDE BRANCH LOG MILE: 1.70 SUFFICIENCY RATING: 95.5 LOCATION: 1.5MI FROM SR2 IDENTIFICATION CLASSIFICATION = (16a,b) LATITUDE: (112) MEETS NBIS BRIDGE LENGTH: Ν 35.62385 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.20305 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 2 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **NOT APPLICABLE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **NOT APPLICABLE** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: **NOT APPLICABLE** DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: **NOT APPLICABLE** (31) DESIGN LOADING: HS-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1970 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 7 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: Ν GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 24.8 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0000 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL** RECOMMENDED IMPROVEMENTS **UNDER FILL** (52) BRIDGE OUT TO OUT WIDTH: (75) TYPE OF WORK: **NOT APPLICABLE** 24.0 FT (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: (76) LENGTH OF BRIDGE IMPROVEMENT: N/A (33) BRIDGE MEDIAN: **NO MEDIAN** BRIDGE IMPROVEMENT COST: (34) BRIDGE SKEW: **45 DEGREES** ROADWAY IMPROVEMENT COST: (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 40.7 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/20/2023 (91) REGULAR INSPECTION FREQUENCY (MONTHS): (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): NAVIGATION DATA N/A **NO NAVIGATION CONTROL** (38) NAV CONTROL: (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO N/A (116) LIFT BRIDGE VERT CLEARANCE:

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16\$42900007 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR280 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NOAH-POCAHONTAS RD. COUNTY SEQUENCE: 1 CROSSING: DUCK RIVER LOG MILE: 6.64 SUFFICIENCY RATING: 70.9 LOCATION: .1 MI.W.OF GNAT HILL IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.62518 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: w 86.13638 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: 3 GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 15.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 46.3 FT (72) APPROACH ROADWAY ALIGNMENT: 8 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 26.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 48.9 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$124,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$13,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$187,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 22.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/15/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A

N/A

PUBLICATION DATE 11-Mar-24

(40) NAVIGATION HORZ CLEARANCE:



BRIDGE ID NUMBER: 16\$42900009 COUNTY: COFFEE BRIDGE OWNER: STATE OF TENNESSEE ROUTE: SR280 FIPS CODE: 00000 SPECIAL CASE: 0 ROAD NAME: NOAH-POCAHONTAS RD. COUNTY SEQUENCE: 1 CROSSING: PERRY CREEK LOG MILE: 8.10 SUFFICIENCY RATING: 72.2 LOCATION: 1.2 MI.E.OF GNAT HILL IDENTIFICATION CLASSIFICATION = (112) MEETS NBIS BRIDGE LENGTH: (16a,b) LATITUDE: Ν 35.62783 DEGREES YES (17a,b) LONGITUDE: (104) NATIONAL HIGHWAY SYSTEM: 86.11135 DEGREES **NOT A NHS ROUTE** (98a) BORDER BRIDGE STATE CODE: N/A (26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR** (98b) PERCENT SHARE: 00 (101) PARALLEL BRIDGE: NO PARALLEL BRIDGE (99) BORDER BRIDGE NUMBER: (102) TRAFFIC DIR: **NOT APPLICABLE** 2-WAY TRAFFIC (103) TEMPORARY BRIDGE: **NOT APPLICABLE** BRIDGE TYPE AND MATERIAL = (110) NATIONAL TRUCK ROUTE: NOT ON TRUCK NETWORK (43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS (37) HISTORICAL CLASS: HISTORICAL SIGNIFICANCE HAS (44a) APPR SPAN MATERIAL: NOT APPLICABLE **NOT BEEN DETERMINED** CONDITION RATINGS (45) NUMBER OF MAIN SPANS: 3 (58) DECK: Ν (46) NUMBER OF APPROACH SPANS: 0 (59) SUPERSTRUCTURE: Ν (107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE** (60) SUBSTRUCTURE: Ν (108) TYPE OF WEARING SURFACE AND DECK PROTECTION: (61) STREAM CHANNEL AND CHANNEL PROTECTION: 6 A) TYPE OF SURFACE: **ASPHALT** (62) CULVERT CONDITION (IF APPLICABLE): B) TYPE MEMBRANE: NONE DESIGN LOAD AND WEIGHT POSTING C) TYPE PROTECTION: NONE (31) DESIGN LOADING: H-15-44 AGE AND SERVICE WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS** (27) YEAR THE BRIDGE WAS BUILT: 1940 WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS** (106) YEAR THE BRIDGE WAS REHABILITATED: N/A (70) BRIDGE POSTING CODE: **HIGHWAY** (42a) SERVICE ON BRIDGE: (41) WT POSTING STATUS: OPFN **WATERWAY** (42b) UNDER BRIDGE: **APPRAISAL** (28a) NUMBER OF LANES CARRIED BY BRIDGE: 2 (67) STRUCTURAL EVALUATION: 6 (28b) NUMBER OF LANES UNDER THE BRIDGE: 0 (68) DECK GEOMETRY: GEOMETRIC DATA -(69) UNDERCLEARANCE RATING: N (48) MAXIMUM SPAN LENGTH: 12.0 FT (71) WATERWAY ADEQUACY: 7 (49) TOTAL BRIDGE LENGTH: 37.3 FT (72) APPROACH ROADWAY ALIGNMENT: 6 (50a) LEFT SIDEWALK WIDTH: 0.0 FT (36) TRAFFIC SAFETY FEATURES: 0001 (50b) RIGHT SIDEWALK WIDTH: 0.0 FT (113) SCOUR CONDITION RATING: 8 (51) BRIDGE CURB TO CURB WIDTH: 24.3 FT RECOMMENDED IMPROVEMENTS (52) BRIDGE OUT TO OUT WIDTH: 26.6 FT (75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS** (32) APPROACH ROADWAY (W/ SHLDS) WIDTH: 22.0 FT NEEDED) (76) LENGTH OF BRIDGE IMPROVEMENT: 39 FT (33) BRIDGE MEDIAN: **NO MEDIAN** (94) BRIDGE IMPROVEMENT COST: \$103,000.00 (34) BRIDGE SKEW: 0 DEGREES ROADWAY IMPROVEMENT COST: \$11,000.00 (35) BRIDGE FLARE: **NO FLARE** (96) TOTAL PROJECT COST: \$155,000.00 (520) MIN VERTICAL CLEARANCE OVER RD: 100 FT (97) YEAR OF IMPROVEMENT COST ESTIMATE: 2022 (47) MIN HORIZONTAL CLEARANCE ON ROADWAY: 24.0 FT INSPECTION DATES (54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE** (90) DATE OF LAST REGULAR INSPECTION: 11/15/2023 (55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD** (91) REGULAR INSPECTION FREQUENCY (MONTHS): 24 (55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE** (93b) DATE OF LAST UNDERWATER INSP (MO/YR): N/A (56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE** (92b) UNDERWATER INSP FREQUENCY (MONTHS): N00 (93c) DATE OF SPECIAL INSPECTION (MO/YR): N/A NAVIGATION DATA (38) NAV CONTROL: NO NAVIGATION CONTROL (92c) SPECIAL INSP FREQUENCY (MONTHS): N00 (39) NAVIGATION VERTICAL CLEARANCE: N/A PRODUCED PURSUANT TO (116) LIFT BRIDGE VERT CLEARANCE: N/A PUBLIC RECORDS REQUEST (40) NAVIGATION HORZ CLEARANCE: N/A